

# Appendix C

---

Anticipated Construction  
Equipment and Workforce

## Anticipated Construction Equipment and Workforce

Equipment <sup>a</sup>					Approximate	Estimated	or Potential		
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
<b>PG&amp;E 230 kV Transmission Line</b>									
GENERAL CONSTRUCTION									
Street Sweeper	NA	Diesel	1	1	Jul 2026	Dec 2027	NA	50	300
Jet A Fuel Truck	NA	Diesel	1	1	Mar 2027	Apr 2027	NA	50	50
Mobilization: Thurman and Lockeford yards				8					
10-Cu Dump Truck	NA	Diesel	2		Jul 2026	Jul 2026	NA	60	10
Water Truck	NA	Diesel	2		Jul 2026	Jul 2026	NA	60	10
Backhoe/Front Loader	97	Diesel	2		Jul 2026	Jul 2026	8	NA	10
Road Grader	187	Diesel	1		Jul 2026	Jul 2026	8	NA	10
Drum Type Compactor	8	Diesel	1		Jul 2026	Jul 2026	8	NA	10
10k Lb Forklift	89	Diesel	2		Jul 2026	Jul 2027	5	NA	150
30 Ton Crane	231	Diesel	2		Jul 2026	Jul 2027	5	NA	150
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Jul 2026	Jul 2026	NA	15	10
1-Ton Crew Cab Flatbed, 4 × 4	NA	Diesel	1		Jul 2026	Jul 2027	NA	15	300
Lowboy Truck/Trailer	NA	Diesel	1		Jul 2026	Jul 2026	NA	2	10
Worker Commutes	NA	Gas	8		Jul 2026	Jul 2027	NA	25	300
Survey (Construction Staking)				6					
Light-duty Truck	NA	Gas	2		Aug 2026	Aug 2026	NA	25	24
Worker Commutes	NA	Gas	6		Aug 2026	Aug 2026	NA	25	24
Soil Borings				3					
Light-duty Truck	300	Gas	1		Aug 2026	Aug 2026	NA	25	24
Construction Equipment	50	Diesel	1		Aug 2026	Aug 2026	8	NA	24
Worker Commutes	NA	Gas	3		Aug 2026	Aug 2026	NA	25	24
ROW Clearing				6					
10-Cu Dump Truck	NA	Diesel	1		Sep 2026	Sep 2026	NA	45	15
Backhoe/Front Loader	97	Diesel	1		Sep 2026	Sep 2026	8	NA	15
Road Grader	187	Diesel	1		Sep 2026	Sep 2026	5	NA	15
Boom Truck	231	Diesel	1		Sep 2026	Sep 2026	5	NA	15
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Sep 2026	Sep 2026	NA	30	15
Lowboy Truck/Trailer	NA	Diesel	1		Sep 2026	Sep 2026	NA	30	15
Worker Commutes	NA	Gas	6		Sep 2026	Sep 2026	NA	25	15
Roads and Access				6					
10-Cu Dump Truck	NA	Diesel	1		Sep 2026	Sep 2026	NA	45	15
Water Truck	NA	Diesel	1		Sep 2026	Sep 2026	NA	60	300
Backhoe/Front Loader	97	Diesel	1		Sep 2026	Sep 2026	8	NA	15
Road Grader	187	Diesel	1		Sep 2026	Sep 2026	5	NA	15

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Drum Type Compactor	8	Diesel	1		Sep 2026	Sep 2026	5	NA	15
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Sep 2026	Sep 2026	NA	30	15
Lowboy Truck/Trailer	NA	Diesel	1		Sep 2026	Sep 2026	NA	30	15
Worker Commutes	NA	Gas	6		Sep 2026	Sep 2026	NA	25	15
Guard Structures (in parallel with any road improvements)				5					
Auger Truck	221		1		Sep 2026	Sep 2026	8	NA	25
Backhoe/Front Loader	97	Diesel	1		Sep 2026	Sep 2026	8	NA	25
boom truck	231	Diesel	1		Sep 2026	Sep 2026	8	NA	25
bucket truck	NA	Diesel	1		Sep 2026	Sep 2026	NA	1	25
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Sep 2026	Sep 2026	NA	20	25
Lowboy Truck/Trailer Pole Truck	NA	Diesel	1		Sep 2026	Sep 2026	NA	15	25
Worker Commutes	NA	Gas	5		Sep 2026	Sep 2026	NA	25	25
Foundations – Tangents (east to west)				7					
10-Cu Dump Truck	NA	Diesel	2		Oct 2026	Dec 2027	NA	50	60
Backhoe - Front Loader	97	Diesel	2		Oct 2026	Dec 2027	5	NA	60
Drill Rig/Auger Truck	221	Diesel	2		Oct 2026	Dec 2027	5	NA	60
Truck Cranes - 20 - 30 Ton	231	Diesel	2		Oct 2026	Dec 2027	5	NA	60
Truck - 40' flat trailer	NA	Diesel	2		Oct 2026	Dec 2027	NA	25	60
F250 4 x 4 Crewcab (3/4 T)	NA	Diesel	2		Oct 2026	Dec 2027	NA	25	60
10 Cu Concrete Mixer Truck	NA	Diesel	2		Oct 2026	Dec 2027	NA	25	60
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Oct 2026	Dec 2027	NA	25	60
Worker Commutes	NA	Gas	7		Oct 2026	Dec 2027	NA	25	60
Foundations – Dead Ends (east to west)				6					
10-Cu Dump Truck	NA	Diesel	1		Oct 2026	Dec 2027	NA	75	40
Backhoe - Front Loader	97	Diesel	2		Oct 2026	Dec 2027	5	NA	40
Drill Rig/Auger Truck	221	Diesel	2		Oct 2026	Dec 2027	5	NA	40
Truck Cranes - 20 - 30 Ton	231	Diesel	2		Oct 2026	Dec 2027	5	NA	40
Truck - 40' flat trailer	NA	Diesel	2		Oct 2026	Dec 2027	NA	25	40
F250 4 x 4 Crewcab (3/4 T)	NA	Diesel	2		Oct 2026	Dec 2027	NA	25	40
10 Cu Concrete Mixer Truck	NA	Diesel	2		Oct 2026	Dec 2027	NA	25	40
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Oct 2026	Dec 2027	NA	25	40
Worker Commutes	NA	Gas	6		Oct 2026	Dec 2027	NA	25	40
Structure Assembly - Tangents				7					
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Dec 2026	Dec 2027	NA	25	50
F250 4 x 4 Crewcab (3/4 T)	NA	Diesel	2		Dec 2026	Dec 2027	NA	25	50
Compressor Trailer	78	Diesel	2		Dec 2026	Dec 2027	5	NA	50
All Terrain Crane - 180 Ton	231	Diesel	2		Dec 2026	Dec 2027	5	NA	50

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Truck - 40 'flat trailer	NA	Diesel	2		Dec 2026	Dec 2027	NA	25	50
Worker Commutes	NA	Gas	7		Dec 2026	Dec 2027	NA	25	50
Structure Assembly – Dead Ends				8					
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Dec 2026	Dec 2027	NA	25	50
F250 4 x 4 Crewcab (3/4 T)	NA	Diesel	2		Dec 2026	Dec 2027	NA	25	50
Compressor Trailer	78	Diesel	2		Dec 2026	Dec 2027	5	NA	50
All Terrain Crane - 180 Ton	231	Diesel	2		Dec 2026	Dec 2027	5	NA	50
Truck - 40 'flat trailer	NA	Diesel	2		Dec 2026	Dec 2027	NA	25	50
Worker Commutes	NA	Gas	8		Dec 2026	Dec 2027	NA	25	50
Conductor Installation, Clipping, Dead-Ending, Shield Wire & OPGW Installation, Splicing				18					
F250 4X4 Crewcab (3/4 T)	NA	Diesel	3		Mar 2027	Dec 2027	NA	25	100
reel trailer	NA	Diesel	2		Mar 2027	Dec 2027	NA	25	100
1 Ton Crew Cab Flat Bed	NA	Diesel	3		Mar 2027	Dec 2027	NA	25	100
30 Ton Manitex	231	Diesel	4		Mar 2027	Dec 2027	5	NA	100
22 Ton Manitex	231	Diesel	1		Mar 2027	Dec 2027	5	NA	100
20,000 lbs, Fork Lift	89	Diesel	2		Mar 2027	Dec 2027	5	NA	100
580 Case Backhoe	97	Diesel	2		Mar 2027	Dec 2027	5	NA	100
sock line puller	172	Diesel	2		Mar 2027	Dec 2027	5	NA	100
4 Drum rope Puller	172	Diesel	1		Mar 2027	Dec 2027	5	NA	100
60,000 lbs Puller	172	Diesel	2		Mar 2027	Dec 2027	5	NA	100
Sag Cat Winch	172	Jet Fuel	1		Mar 2027	Dec 2027	5	NA	100
D8 Cat	97	Diesel	1		Mar 2027	Dec 2027	5	NA	100
Hughes 500 Helicopter	Heli	Diesel	1		Mar 2027	Dec 2027	5	NA	50
Fuel Helicopter Support	NA	Diesel	1		Mar 2027	Dec 2027	NA	50	100
Low Boy Truck and Trailer	NA	Diesel	1		Mar 2027	Dec 2027	NA	25	100
Worker Commutes	NA	Gas	18		Mar 2027	Dec 2027	NA	25	100
Restoration and Removal of Guard Structures				4					
Light-duty Truck	NA	diesel	2		Aug 2027	Dec 2027	NA	25	15
Road Grader	187	diesel	1		Aug 2027	Dec 2027	6	NA	15
Backhoe and Trailer	97	diesel	1		Aug 2027	Dec 2027	6	NA	15
Inspectors (Civil, Foundation and Electrical)				3					
Material Haul Trucks (10 trucks, used first 60 days of projects)	NA	Gas	10		Jul 2026	Sep 2026	NA	75	60
Worker Commutes	NA	Gas	3		Jul 2027	Dec 2027	NA	75	150
<b>PG&amp;E Lockeford Substation</b>									
General Construction Notice to Proceed by CPUC				10					

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Water Truck	NA	Diesel	1		Aug 2026	Jul 2028	NA	50	450
Street Sweeper	NA	Diesel	1		Aug 2026	Jul 2028	NA	50	450
Phase 1a: Civil Site Preparation				10					
Pick-up Truck	NA	Diesel	3		Sep 2026	Oct 2026	NA	25	20
1-Ton Truck	NA	Diesel	2		Sep 2026	Oct 2026	NA	25	20
Office Trailer	84	Diesel	1		Sep 2026	Oct 2026	8	NA	20
Crawler Backhoe	97	Diesel	2		Sep 2026	Oct 2026	8	NA	20
Bulldozer	247	Diesel	2		Sep 2026	Oct 2026	8	NA	20
Front Loader	97	Diesel	2		Sep 2026	Oct 2026	8	NA	20
Dump Truck	NA	Diesel	6		Sep 2026	Oct 2026	NA	90	20
Compactor / Roller	80	Diesel	4		Sep 2026	Oct 2026	4	NA	20
Air Compressor	78	Diesel	2		Sep 2026	Oct 2026	4	NA	20
Flat Bed Truck	NA	Diesel	3		Sep 2026	Oct 2026	NA	150	2
Worker Commutes	NA	Gas	10		Sep 2026	Oct 2026	NA	25	20
Phase 1a: Exterior Fence, Final Grading, and Paving				10					
Concrete Truck	NA	Diesel	80		Sep 2026	Oct 2026	NA	90	20
Pick-up Truck	NA	Diesel	3		Sep 2026	Oct 2026	NA	25	20
1-Ton Truck	NA	Diesel	2		Sep 2026	Oct 2026	NA	25	20
Office Trailer	84	Diesel	1		Sep 2026	Oct 2026	8	NA	20
Crawler Backhoe	97	Diesel	2		Sep 2026	Oct 2026	8	NA	20
Bulldozer	247	Diesel	2		Sep 2026	Oct 2026	8	NA	20
Front Loader	97	Diesel	2		Sep 2026	Oct 2026	8	NA	20
Dump Truck	NA	Diesel	6		Sep 2026	Oct 2026	NA	90	20
Compactor / Roller	80	Diesel	4		Sep 2026	Oct 2026	4	NA	20
Air Compressor	78	Diesel	2		Sep 2026	Oct 2026	4	NA	2
Flat Bed Truck	NA	Diesel	3		Sep 2026	Oct 2026	NA	150	20
Grader	187	Diesel	2		Sep 2026	Oct 2026	8	NA	20
Worker Commutes	NA	Gas	10		Sep 2026	Oct 2026	NA	25	20
Phase 1b: Foundations, Excavation, and Installation				10					
Pick-up Truck	NA	Diesel	3		Oct 2026	Dec 2026	NA	25	40
1-Ton Truck	NA	Diesel	2		Oct 2026	Dec 2026	NA	25	40
Office Trailer	84	Diesel	1		Oct 2026	Dec 2026	8	NA	40
22 Ton Crane	231	Diesel	1		Oct 2026	Dec 2026	8	NA	40
Concrete Truck	NA	Diesel	80		Oct 2026	Dec 2026	NA	90	40
Front Loader	97	Diesel	1		Oct 2026	Dec 2026	8	NA	40
Dump Truck	NA	Diesel	1		Oct 2026	Dec 2026	NA	90	40

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Compactor	8	Diesel	2		Oct 2026	Dec 2026	4	NA	40
Air Compressor	78	Diesel	2		Oct 2026	Dec 2026	4	NA	40
Forklift	89	Diesel	1		Oct 2026	Dec 2026	4	NA	40
Foundation Drill Rig	221	Diesel	1		Oct 2026	Dec 2026	8	NA	40
Flat Bed Truck	NA	Diesel	3		Oct 2026	Dec 2026	NA	150	2
Worker Commutes	NA	Gas	10		Oct 2026	Dec 2026	NA	25	40
Phase 1: Structure Delivery and Setup				12					
Flat Bed Truck	NA	Diesel	12		Sep 2026	Sep 2026	NA	150	4
Phase 2: Equipment Installation				10					
Pick-up Truck	NA	Diesel	3		Dec 2026	Mar 2027	NA	25	150
1-Ton Truck	NA	Diesel	2		Dec 2026	Mar 2027	NA	25	150
Office Trailer	84	Diesel	1		Dec 2026	Mar 2027	8	NA	150
30 Ton Crane	231	Diesel	1		Dec 2026	Mar 2027	4	NA	150
Front Loader	97	Diesel	2		Dec 2026	Mar 2027	4	NA	150
80' Aerial Lifts	63	Diesel	2		Dec 2026	Mar 2027	4	NA	150
40' Aerial Lifts	63	Diesel	2		Dec 2026	Mar 2027	4	NA	150
Dump Truck	NA	Diesel	1		Dec 2026	Mar 2027	NA	90	150
Compactor	8	Diesel	2		Dec 2026	Mar 2027	4	NA	150
Air Compressor	78	Diesel	2		Dec 2026	Mar 2027	4	NA	150
Forklift	89	Diesel	2		Dec 2026	Mar 2027	4	NA	150
Flat Bed Truck	NA	Diesel	3		Dec 2026	Mar 2027	NA	150	2
Worker Commutes	NA	Gas	10		Dec 2026	Mar 2027	NA	25	150
Phase 3: Dress/Test/Wire Equipment				10					
Rigging Truck	NA	Diesel	2		Mar 2027	Aug 2027	NA	25	40
Forklift	89	Diesel	2		Mar 2027	Aug 2027	8	NA	40
Manlift	63	Diesel	2		Mar 2027	Aug 2027	8	NA	40
Boom Truck	231	Diesel	2		Mar 2027	Aug 2027	8	NA	40
1-Ton Truck	NA	Diesel	2		Mar 2027	Aug 2027	NA	25	40
Pick-up Truck	NA	Diesel	3		Mar 2027	Aug 2027	NA	25	40
Office Trailer	84	Diesel	1		Mar 2027	Aug 2027	8	NA	40
Flat Bed Truck	NA	Diesel	3		Mar 2027	Aug 2027	NA	150	2
Dump Truck	NA	Diesel	1		Mar 2027	Aug 2027	NA	90	20
Air Compressor	78	Diesel	2		Mar 2027	Aug 2027	4	NA	40
Worker Commutes	NA	Gas	10		Mar 2027	Aug 2027	NA	25	40
Phase 3: Cleaning and Landscaping				4					
Flat Bed Truck	NA	Diesel	1		Sep 2027	Oct 2027	NA	150	2
Pick-up Truck	NA	Diesel	1		Sep 2027	Oct 2027	NA	25	5

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
1-Ton Truck	NA	Diesel	1		Sep 2027	Oct 2027	NA	25	5
Small Backhoe	97	Diesel	1		Sep 2027	Oct 2027	8	NA	5
Dump Truck	NA	Diesel	1		Sep 2027	Oct 2027	NA	90	5
Worker Commutes	NA	Gas	4		Sep 2027	Oct 2027	NA	25	5
Phase 4A-4C: Rebuild Existing Substation.				10					
Rigging Truck	NA	Diesel	2		Feb 2028	Mar 2028	NA	25	40
Forklift	89	Diesel	2		Feb 2028	Mar 2028	8	NA	40
Manlift	63	Diesel	2		Feb 2028	Mar 2028	8	NA	40
Boom Truck	231	Diesel	2		Feb 2028	Mar 2028	8	NA	40
1-Ton Truck	NA	Diesel	2		Feb 2028	Mar 2028	NA	25	40
Pick-up Truck	NA	Diesel	3		Feb 2028	Mar 2028	NA	25	40
Office Trailer	84	--	1		Feb 2028	Mar 2028	8	NA	40
Flat Bed Truck	NA	Diesel	3		Feb 2028	Mar 2028	NA	150	2
Dump Truck	NA	Diesel	1		Feb 2028	Mar 2028	NA	90	20
Air Compressor	78	Diesel	2		Feb 2028	Mar 2028	4	NA	40
Worker Commutes	NA	Gas	10		Feb 2028	Mar 2028	NA	25	40
Phase 4D - 4F: Rebuild Existing Substation				10					
Rigging Truck	NA	Diesel	2		Apr 2028	Nov 2028	NA	25	171
Manlift	63	Diesel	2		Apr 2028	Nov 2028	4	NA	171
Boom Truck	231	Diesel	2		Apr 2028	Nov 2028	4	NA	171
1-Ton Truck	NA	Diesel	2		Apr 2028	Nov 2028	NA	25	171
Pick-up Truck	NA	Diesel	3		Apr 2028	Nov 2028	NA	25	171
Office Trailer	84	Diesel	1		Apr 2028	Nov 2028	8	NA	171
Flat Bed Truck	NA	Diesel	3		Apr 2028	Nov 2028	NA	150	2
Dump Truck	NA	Diesel	1		Apr 2028	Nov 2028	NA	90	171
Air Compressor	78	Diesel	2		Apr 2028	Nov 2028	4	NA	171
Worker Commutes	NA	Gas	10		Apr 2028	Nov 2028	NA	25	171
Phase 5A -5C: Rebuild existing Substation				10					
Rigging Truck	NA	Diesel	2		Dec 2028	Apr 2029	NA	25	111
Forklift Manlift	63	Diesel	2		Dec 2028	Apr 2029	4	NA	111
Boom Truck	231	Diesel	2		Dec 2028	Apr 2029	4	NA	111
1-Ton Truck	NA	Diesel	2		Dec 2028	Apr 2029	4	NA	111
Pick-up Truck	NA	Diesel	3		Dec 2028	Apr 2029	NA	25	111
Office Trailer	84	Diesel	1		Dec 2028	Apr 2029	NA	25	111
Flat Bed Truck	NA	Diesel	3		Dec 2028	Apr 2029	4	NA	2
Dump Truck	NA	Diesel	1		Dec 2028	Apr 2029	NA	150	111
Air Compressor	78	Diesel	2		Dec 2028	Apr 2029	NA	90	111

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Worker Commutes	NA	Gas	10		Dec 2028	Apr 2029	4	NA	111
Final Cleaning and Landscaping				4					
Flat Bed Truck	NA	Diesel	1		Apr 2029	Apr 2029	NA	150	2
Pick-up Truck	NA	Diesel	1		Apr 2029	Apr 2029	NA	25	5
1-Ton Truck	NA	Diesel	1		Apr 2029	Apr 2029	NA	25	5
Small Backhoe	97	Diesel	1		Apr 2029	Apr 2029	8	NA	5
Dump Truck	NA	Diesel	1		Apr 2029	Apr 2029	NA	90	5
Worker Commutes	NA	Gas	4		Apr 2029	Apr 2029	NA	25	5
Other				2					
Inspectors	NA	Diesel	1		Nov 2026	Apr 2029	NA	25	450
Material Haul Trucks	NA	Diesel	27		Sep 2026	Sep 2026	NA	150	2
<b>PG&amp;E 12 kV Service Line Extension into PG&amp;E Thurman Switching Station</b>									
General Construction				8					
Pick-up Truck	NA	Diesel	2		Jun 2027	Jul 2027	NA	25	20
Safety Inspection	NA	Diesel	1		Jun 2027	Jul 2027	NA	50	20
Worker Commutes	NA	Diesel	2		Jun 2027	Jul 2027	NA	25	20
Street Sweeper	NA	Diesel	1		Jun 2027	Jul 2027	NA	50	20
<b>MOBILIZATION TO PG&amp;E THURMAN SWITCHING STATION YARD OR STAGING AREA</b>									
Direction Drill Machine -HDD	221	Diesel	1		Jun 2027	Jul 2027	8	NA	15
Vacuum Truck- Pump Intake	84	Diesel	1		Jun 2027	Jul 2027	8	NA	15
2 Stationary Pumps	84	Diesel	2		Jun 2027	Jul 2027	8	NA	15
10-Cu Asphalt/Concrete Truck	NA	Diesel	1		Jun 2027	Jul 2027	NA	60	2
10-Cu Dump Truck	NA	Diesel	1		Jun 2027	Jul 2027	NA	60	15
Water Truck	NA	Diesel	1		Jun 2027	Jul 2027	NA	60	15
Excavator/Ditch Witch	158	Diesel	1		Jun 2027	Jul 2027	8	NA	15
Backhoe/Front Loader	97	Diesel	2		Jun 2027	Jul 2027	8	NA	10
Road Grader	187	Diesel	1		Jun 2027	Jul 2027	8	NA	10
Drum Type Compactor	8	Diesel	1		Jun 2027	Jul 2027	8	NA	5
10-ton forklift	89	Diesel	1		Jun 2027	Jul 2027	5	NA	5
30 Ton Crane	231	Diesel	1		Jun 2027	Jul 2027	5	NA	5
Boom truck	231	Diesel	1		Jun 2027	Jul 2027	8	NA	5
Cable puller Truck, 4 x 4	NA	Diesel	1		Jun 2027	Jul 2027	NA	15	20
1-Ton Crew Cab Flatbed, 4 x 4	NA	Diesel	2		Jun 2027	Jul 2027	NA	15	20
Lowboy Truck/Trailer	NA	Diesel	1		Jun 2027	Jul 2027	NA	2	10
Worker Commutes	NA	Gas	8		Jun 2027	Jul 2027	NA	25	20



Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
<b>PG&amp;E Remote-End Substations</b>									
System Work at Brighton Substation				2					
Mechanics Truck	NA	Diesel	2		Oct 2027	Dec 2027	NA	25	30
Worker Commutes	NA	Diesel	2		Oct 2027	Dec 2027	NA	25	30
General Construction at Brighton Substation				2					
3/4-Ton Pick-up Truck	NA	4			Aug 2028	Feb 2029	NA	20	5
1-Ton Truck	NA	1			Aug 2028	Feb 2029	NA	20	5
Manlift	63	1			Aug 2028	Feb 2029	5	NA	5
Dump Truck	NA	1			Aug 2028	Feb 2029	NA	6	5
Boom Truck	231	1			Aug 2028	Feb 2029	6	NA	5
Jack Hammer	172	1			Aug 2028	Feb 2029	6	NA	5
Small Backhoe	97	1			Aug 2028	Feb 2029	5	NA	5
Worker Commutes	NA	2			Aug 2028	Feb 2029	NA	25	30
System Work at Rio Oso Substation				2					
Mechanics Truck	NA	Diesel	2		Nov 2027	Jan 2028	NA	25	30
Worker Commutes	NA	Diesel	2		Nov 2027	Jan 2028	NA	25	30
General Construction at Rio Oso Substation				2					
3/4-Ton Pick-up Truck	NA	4			Aug 2028	Feb 2029	NA	20	5
1-Ton Truck	NA	1			Aug 2028	Feb 2029	NA	20	5
Manlift	63	1			Aug 2028	Feb 2029	5	NA	5
Dump Truck	NA	1			Aug 2028	Feb 2029	NA	6	5
Boom Truck	231	1			Aug 2028	Feb 2029	6	NA	5
Jack Hammer	172	1			Aug 2028	Feb 2029	6	NA	5
Small Backhoe	97	1			Aug 2028	Feb 2029	5	NA	5
Worker Commutes	NA	2			Aug 2028	Feb 2029	NA	25	30
System Work at Bellota Substation				2					
Mechanics Truck	NA	Diesel	2		Nov 2027	Jan 2028	NA	25	30
Worker Commutes	NA	Diesel	2		Nov 2027	Jan 2028	NA	25	30
General Construction at Bellota Substation				6					
3/4-Ton Pick-up Truck	NA	4			Aug 2028	Feb 2029	NA	20	5
1-Ton Truck	NA	1			Aug 2028	Feb 2029	NA	20	5
Manlift	63	1			Aug 2028	Feb 2029	5	NA	5
Dump Truck	NA	1			Aug 2028	Feb 2029	NA	6	5
Boom Truck	231	1			Aug 2028	Feb 2029	6	NA	5
Jack Hammer	172	1			Aug 2028	Feb 2029	6	NA	5
Small Backhoe	97	1			Aug 2028	Feb 2029	5	NA	5
Worker Commutes	NA	2			Aug 2028	Feb 2029	NA	25	30

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
<b>PG&amp;E Clayton Hill Repeater Station – South Tower</b>									
General Construction at Clayton Hill				2					
Mechanics Truck	NA	Diesel	2		Jun 2027	Aug 2027	NA	25	30
Worker Commutes	NA	Diesel	2		Jun 2027	Aug 2027	NA	25	30
<b>PG&amp;E Thurman Switching Station</b>									
GENERAL CONSTRUCTION									
Water Truck	NA	Diesel	1		Nov 2026	Aug 2027	NA	50	85
Street Sweeper	NA	Diesel	1		Nov 2026	Aug 2027	NA	50	50
Civil Site Preparation				10					
Pick-up Truck	NA	Diesel	3		Dec 2026	Dec 2026	NA	25	20
1-Ton Truck	NA	Diesel	2		Dec 2026	Dec 2026	NA	25	20
Office Trailer	84	Diesel	1		Dec 2026	Dec 2026	8	NA	20
Crawler Backhoe	97	Diesel	2		Dec 2026	Dec 2026	8	NA	20
Bulldozer	247	Diesel	2		Dec 2026	Dec 2026	8	NA	20
Front Loader	97	Diesel	2		Dec 2026	Dec 2026	8	NA	20
Dump Truck	NA	Diesel	6		Dec 2026	Dec 2026	NA	90	20
Compactor / Roller	80	Diesel	4		Dec 2026	Dec 2026	8	NA	20
Air Compressor	78	Diesel	2		Dec 2026	Dec 2026	4	NA	20
Flat Bed Truck	NA	Diesel	3		Dec 2026	Dec 2026	NA	150	2
Worker Commutes	NA	Gas	10		Dec 2026	Dec 2026	NA	25	20
Foundations, Excavation, and Installation				10					
Pick-up Truck	NA	Diesel	3		Jan 2027	Feb 2027	NA	25	40
1-Ton Truck	NA	Diesel	2		Jan 2027	Feb 2027	NA	25	40
Office Trailer	84	-	1		Jan 2027	Feb 2027	8	NA	40
22 Ton Crane	231	Diesel	1		Jan 2027	Feb 2027	8	NA	30
Concrete Truck	NA	Diesel	80		Jan 2027	Feb 2027	NA	90	30
Front Loader	97	Diesel	1		Jan 2027	Feb 2027	8	NA	40
Dump Truck	NA	Diesel	1		Jan 2027	Feb 2027	NA	90	40
Compactor	8	Diesel	2		Jan 2027	Feb 2027	8	NA	40
Air Compressor	78	Diesel	2		Jan 2027	Feb 2027	4	NA	40
Forklift	89	Diesel	1		Jan 2027	Feb 2027	8	NA	40
Foundation Drill Rig	221	Diesel	1		Jan 2027	Feb 2027	8	NA	40
Flat Bed Truck	NA	Diesel	3		Jan 2027	Feb 2027	NA	150	2
Worker Commutes	NA	Gas	10		Jan 2027	Feb 2027	NA	25	40
STRUCTURE DELIVERY AND SETUP									
Flat Bed Truck	NA	Diesel	10		Mar 2027	Mar 2027	NA	150	2
Equipment Installation				10					

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Pick-up Truck	NA	Diesel	3		Apr 2027	Jun 2027	NA	25	60
1-Ton Truck	NA	Diesel	2		Apr 2027	Jun 2027	NA	25	60
Office Trailer	84	-	1		Apr 2027	Jun 2027	8	NA	60
30 Ton Crane	231	Diesel	1		Apr 2027	Jun 2027	4	NA	60
Front Loader	97	Diesel	2		Apr 2027	Jun 2027	4	NA	60
80' Aerial Lifts	63	Diesel	2		Apr 2027	Jun 2027	4	NA	60
40' Aerial Lifts	63	Diesel	2		Apr 2027	Jun 2027	4	NA	60
Dump Truck	NA	Diesel	1		Apr 2027	Jun 2027	NA	90	60
Compactor	8	Diesel	2		Apr 2027	Jun 2027	4	NA	40
Air Compressor	78	Diesel	2		Apr 2027	Jun 2027	4	NA	60
Forklift	89	Diesel	2		Apr 2027	Jun 2027	4	NA	60
Flat Bed Truck	NA	Diesel	3		Apr 2027	Jun 2027	NA	150	2
Worker Commutes	NA	Gas	10		Apr 2027	Jun 2027	NA	25	60
Dress/Test/Wire Equipment				10					
Rigging Truck	NA	Diesel	2		Jul 2027	Aug 2027	NA	25	10
Forklift	89	Diesel	2		Jul 2027	Aug 2027	8	NA	40
Manlift	63	Diesel	2		Jul 2027	Aug 2027	8	NA	40
Boom Truck	231	Diesel	2		Jul 2027	Aug 2027	8	NA	40
1-Ton Truck	NA	Diesel	2		Jul 2027	Aug 2027	NA	25	40
Pick-up Truck	NA	Diesel	3		Jul 2027	Aug 2027	NA	25	40
Office Trailer	84	-	1		Jul 2027	Aug 2027	8	NA	40
Dump Truck	NA	Diesel	3		Jul 2027	Aug 2027	NA	90	10
Air Compressor	78	Diesel	1		Jul 2027	Aug 2027	4	NA	20
Worker Commutes	NA	Gas	10		Jul 2027	Aug 2027	NA	25	40
Exterior Walls, Final Grading, and Paving				10					
Concrete Truck	NA	Diesel	100		Sep 2027	Sep 2027	NA	90	20
Pickup Truck	NA	Diesel	3		Sep 2027	Sep 2027	NA	25	20
1-Ton Truck	NA	Diesel	2		Sep 2027	Sep 2027	NA	25	20
Office Trailer	84	-	1		Sep 2027	Sep 2027	8	NA	20
Crawler Backhoe	247	Diesel	2		Sep 2027	Sep 2027	8	NA	20
Bulldozer	97	Diesel	2		Sep 2027	Sep 2027	8	NA	20
Front Loader	NA	Diesel	2		Sep 2027	Sep 2027	NA	90	20
Dump Truck	80	Diesel	6		Sep 2027	Sep 2027	8	NA	20
Compactor/Roller	78	Diesel	4		Sep 2027	Sep 2027	4	NA	20
Air Compressor	NA	Diesel	2		Sep 2027	Sep 2027	NA	150	20
Flat Bed Truck	187	Diesel	3		Sep 2027	Sep 2027	8	NA	2
Grader	NA	Diesel	2		Sep 2027	Sep 2027	NA	25	20

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Worker Commutes	NA	Gas	10		Sep 2027	Sep 2027	NA	90	20
Cleaning and Landscaping				4					
Flat Bed Truck	NA	Diesel	3		Sep 2027	Sep 2027	NA	150	2
Pick-up Truck	NA	Diesel	1		Sep 2027	Sep 2027	NA	25	5
1-Ton Truck	NA	Diesel	1		Sep 2027	Sep 2027	NA	25	5
Small Backhoe	97	Diesel	1		Sep 2027	Sep 2027	8	NA	5
Dump Truck	NA	Diesel	1		Sep 2027	Sep 2027	NA	90	5
Worker Commutes	NA	Gas	4		Sep 2027	Sep 2027	NA	25	5
<b>OTHER</b>									
Material Haul Trucks	NA	Diesel	25		Sep 2027	Sep 2027	NA	150	2
Inspector Vehicles	NA	Diesel	1		Nov 2026	Sep 2027	NA	25	180
<b>PG&amp;E Microwave Tower Construction at PG&amp;E Thurman Switching Station</b>									
GENERAL CONSTRUCTION (includes the approximate 10 workers for Tower and Equipment Installations)									
Mechanics Truck	NA	Diesel	1		Apr 2027	July 2027	NA	25	80
Worker Commutes	NA	Gas	10		Apr 2027	July 2027	NA	25	80
Tower Foundation Installation				6					
Pick-up Truck	NA	Diesel	2		Apr 2027	Apr 2027	NA	25	20
1-Ton Truck	NA	Diesel	1		Apr 2027	Apr 2027	NA	25	20
Office Trailer	84	--	1		Apr 2027	Apr 2027	8	NA	20
22 Ton Crane	231	Diesel	1		Apr 2027	Apr 2027	8	NA	20
Concrete Truck	NA	Diesel	1		Apr 2027	Apr 2027	NA	90	20
Front Loader	97	Diesel	16		Apr 2027	Apr 2027	8	NA	20
Dump Truck	NA	Diesel	1		Apr 2027	Apr 2027	NA	90	20
Compactor	8	Diesel	1		Apr 2027	Apr 2027	8	NA	20
Air Compressor	78	Diesel	1		Apr 2027	Apr 2027	4	NA	20
Forklift	89	Diesel	1		Apr 2027	Apr 2027	8	NA	20
Foundation Drill Rig	221	Diesel	1		Apr 2027	Apr 2027	8	NA	20
Flat Bed Truck	NA	Diesel	1		Apr 2027	Apr 2027	NA	150	2
<b>STRUCTURE DELIVERY AND SETUP</b>									
Flat Bed Truck	NA	Diesel	4		Apr 2027	Apr 2027	NA	150	2
<b>TOWER INSTALLATION</b>									
Pick-up Truck	NA	Diesel	3		May 2027	May 2027	NA	25	20
1-Ton Truck	NA	Diesel	2		May 2027	May 2027	NA	25	20
Office Trailer	84	-	1		May 2027	May 2027	8	NA	20
30 Ton Crane	231	Diesel	1		May 2027	May 2027	8	NA	20

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Front Loader	97	Diesel	1		May 2027	May 2027	8	NA	20
120' Aerial Lifts	63	Diesel	1		May 2027	May 2027	8	NA	20
Dump Truck	NA	Diesel	1		May 2027	May 2027	NA	90	20
Air Compressor	78	Diesel	1		May 2027	May 2027	4	NA	20
Forklift	89	Diesel	2		May 2027	May 2027	8	NA	20
Flat Bed Truck	NA	Diesel	1		May 2027	May 2027	NA	150	2
Communication Equipment Installation & Testing									60
Rigging Truck	NA	Diesel	1		Jun 2027	Jul 2027	NA	25	40
Manlift	63	Diesel	1		Jun 2027	Jul 2027	8	NA	40
Boom Truck	231	Diesel	1		Jun 2027	Jul 2027	8	NA	40
1-Ton Truck	NA	Diesel	2		Jun 2027	Jul 2027	NA	25	40
Pick-up Truck	NA	Diesel	3		Jun 2027	Jul 2027	NA	25	40
Office Trailer	84	-	1		Jun 2027	Jul 2027	8	NA	40
Dump Truck	NA	Diesel	1		Jun 2027	Jul 2027	NA	90	2
Air Compressor	78	Diesel	1		Jun 2027	Jul 2027	8	NA	20
Cleaning and Landscaping				4					
Flat Bed Truck	NA	Diesel	1		Jul 2027	Jul 2027	NA	150	2
Pick-up Truck	NA	Diesel	1		Jul 2027	Jul 2027	NA	25	5
1-Ton Truck	NA	Diesel	1		Jul 2027	Jul 2027	NA	25	5
Small Backhoe	97	Diesel	1		Jul 2027	Jul 2027	8	NA	5
Dump Truck	NA	Diesel	1		Jul 2027	Jul 2027	NA	90	5
Worker Commutes	NA	Gas	4		Jul 2027	Jul 2027	NA	25	5
<b>OTHER</b>									
Material Haul Trucks	NA	Diesel	2		Apr 2027	Apr 2027	NA	150	2
Inspector Vehicles	NA	Diesel	2		Apr 2027	Jul 2027	NA	150	20
<b>LEU 12 kV Feeder Line -Relocation to Underground</b>									
12 kV Feeder Circuit Installation				6					
Pickup Truck with Trailer	275	Diesel	2		Mar 2027	Mar 2027	8	20	10
Trencher	78	Diesel	1		Mar 2027	Mar 2027	8	NA	10
Horizontal Directional Driller	221	Diesel	1		Mar 2027	Mar 2027	8	NA	10
Worker Commutes	NA	Gas	6		Mar 2027	Mar 2027	NA	11	10
<b>LEU Guild Substation - 230/60 kV Substation and LEU Industrial Substation Modification</b>									
Survey				4					
½-Ton Pickup Truck, 4 x 4	275	Diesel	2		Feb 2027	Feb 2027	6	NA	30
Worker Commutes	NA	Gas	4		Feb 2027	Feb 2027	NA	10.8	30

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Access Roads				6					
1-Ton Crew Cab Flat Bed, 4 x 4	275	Diesel	2		Mar 2027	Mar 2027	6	NA	30
Dump Truck	275	Diesel	1		Mar 2027	Mar 2027	6	NA	30
Skip Loader	203	Diesel	2		Mar 2027	Mar 2027	6	NA	30
Water Truck	275	Diesel	1		Mar 2027	Mar 2027	6	NA	30
Worker Commutes	NA	Gas	6		Mar 2027	Mar 2027	NA	10.8	30
Site Work Area Preparation				6					
Water Truck	275	Diesel	2		Mar 2027	Mar 2027	6	NA	60
Bulldozer	247	Diesel	1		Mar 2027	Mar 2027	6	NA	60
Articulating Dump Truck	275	Diesel	4		Mar 2027	Mar 2027	6	NA	60
Scraper	367	Diesel	1		Mar 2027	Mar 2027	6	NA	60
Roller	80	Diesel	2		Mar 2027	Mar 2027	6	NA	60
Grader	187	Diesel	1		Mar 2027	Mar 2027	6	NA	60
Tandem Axle Dump Truck	275	Diesel	2		Mar 2027	Mar 2027	6	NA	60
Worker Commutes	NA	Gas	6		Mar 2027	Mar 2027	NA	10.8	60
Fence and Gate Installation				10					
Water Truck	275	Diesel	2		Apr 2027	May 2027	8	NA	30
½-Ton Pickup Truck, 4 x 4	275	Diesel	1		Apr 2027	May 2027	8	NA	30
1-Ton Crew Cab Flat Bed, 4 x 4	275	Diesel	1		Apr 2027	May 2027	8	NA	30
3-Ton Flat Bed Truck	275	Diesel	1		Apr 2027	May 2027	8	NA	30
Bobcat	100	Diesel	1		Apr 2027	May 2027	8	NA	30
Worker Commutes	NA	Gas	10		Apr 2027	May 2027	NA	10.8	30
Foundations				20					
Crane or Boom Truck	231	Diesel	1		May 2027	Jun 2027	8	NA	60
Hole Digger	221	Diesel	1		May 2027	Jun 2027	8	NA	60
Backhoe/Dozer/Excavator	247	Diesel	1		May 2027	Jun 2027	8	NA	60
Water Truck	275	Diesel	1		May 2027	Jun 2027	8	7.3	60
Pickup Truck	275	Diesel	1		May 2027	Jun 2027	8	NA	60
Worker Commutes	NA	Gas	20		May 2027	Jun 2027	NA	10.8	60
Ground Grid/Conduit Installation				8					
Trencher	78	Diesel	1		Jun 2027	Jul 2027	8	NA	60
Water Truck	275	Diesel	1		Jun 2027	Jul 2027	8	7.3	60
Worker Commutes	NA	Gas	8		Jun 2027	Jul 2027	NA	10.8	60
Transformer and Equipment Delivery and Installation				14					
Bucket Truck	275	Diesel	2		Jul 2027	Aug 2027	8	NA	60
2-Ton Truck	275	Diesel	1		Jul 2027	Aug 2027	8	7.3	60
Pickup Truck	275	Diesel	1		Jul 2027	Aug 2027	8	NA	60

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Crane or Boom Truck	231	Diesel	1		Jul 2027	Aug 2027	8	NA	60
Tractor/Trailer	275	Diesel	1		Jul 2027	Aug 2027	8	7.3	60
Portable Gas/Diesel Generator(s)	34	Diesel	1		Jul 2027	Aug 2027	8	NA	60
Worker Commutes	NA	Gas	14		Jul 2027	Aug 2027	NA	10.8	60
Steel/Bus Erection				6					
Water Truck	275	Diesel	1		Jul 2027	Aug 2027	8	7.3	30
Boom Truck	275	Diesel	1		Jul 2027	Aug 2027	8	NA	30
Aerial Man Lift	64	Diesel	1		Jul 2027	Aug 2027	8	NA	30
Worker Commutes	NA	Gas	6		Jul 2027	Aug 2027	NA	10.8	30
Yard Rock Installation				5					
Water Truck	275	Diesel	1		Sep 2027	Sep 2027	8	NA	60
Dump Truck	275	Diesel	1		Sep 2027	Sep 2027	8	NA	60
Bobcat	100	Diesel	1		Sep 2027	Sep 2027	8	NA	60
Worker Commutes	NA	Gas	5		Sep 2027	Sep 2027	NA	10.8	60
Clean-up and Restoration 1				3					
Crane or Boom Truck	231	Diesel	1		Oct 2027	Oct 2027	8	NA	30
Hole Digger	221	Diesel	1		Oct 2027	Oct 2027	8	NA	30
Backhoe/Dozer/Excavator	247	Diesel	1		Oct 2027	Oct 2027	8	NA	30
Water Truck	275	Diesel	1		Oct 2027	Oct 2027	8	7.3	30
Pickup Truck	275	Diesel	1		Oct 2027	Oct 2027	8	NA	30
Worker Commutes	NA	Gas	3		Oct 2027	Oct 2027	NA	10.8	30
Deliveries, Installations, Testing & Commissioning 1				6					
Aerial Man Lift	63	Diesel	1		Oct 2027	Oct 2027	8	NA	90
Crane	231	Diesel	1		Oct 2027	Oct 2027	8	NA	90
Boom Truck	275	Diesel	1		Oct 2027	Oct 2027	8	NA	90
Pickup Truck with Trailer	275	Diesel	2		Oct 2027	Oct 2027	8	7.3	90
Worker Commutes	NA	Gas	6		Oct 2027	Oct 2027	NA	10.8	90
Clean-up and Restoration 2				3					
Crane or Boom Truck	231	Diesel	1		Feb 2028	Feb 2028	8	NA	30
Hole Digger	221	Diesel	1		Feb 2028	Feb 2028	8	NA	30
Backhoe/Dozer/Excavator	247	Diesel	1		Feb 2028	Feb 2028	8	NA	30
Water Truck	275	Diesel	1		Feb 2028	Feb 2028	8	7.3	30
Pickup Truck	275	Diesel	1		Feb 2028	Feb 2028	8	NA	30
Worker Commutes	NA	Gas	3		Feb 2028	Feb 2028	NA	10.8	30
Deliveries, Installations, Testing & Commissioning 2				6					
Aerial Man Lift	63	Diesel	1		Feb 2028	Feb 2028	8	NA	90

Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Crane	231	Diesel	1		Feb 2028	Feb 2028	8	NA	90
Boom Truck	275	Diesel	1		Feb 2028	Feb 2028	8	NA	90
Pickup Truck with Trailer	275	Diesel	2		Feb 2028	Feb 2028	8	7.3	90
Worker Commutes	NA	Gas	6		Feb 2028	Feb 2028	NA	10.8	90
<b>PG&amp;E 60 kV Power Lines Reconfiguration</b>									
General Construction				15					
Pick-up Truck	NA	Diesel	15		Nov 2027	Feb 2028	NA	25	40
Worker Commutes	NA	Gas	15		Nov 2027	Feb 2028	NA	25	40
Safety Inspection	NA	Gas	1		Nov 2027	Feb 2028	NA	25	40
Water Truck	NA	Diesel	1		Nov 2027	Feb 2028	NA	50	40
Street Sweeper	NA	Diesel	1		Nov 2027	Feb 2028	NA	50	40
Removal and replacement of approx. (12) 60 kV Wood Poles - West end of Lockeford-Industrial				5					
Auger Truck	350	Diesel	221		Nov 2027	Nov 2027	8	NA	15
Backhoe/Front Loader	350	Diesel	97		Nov 2027	Nov 2027	8	NA	15
boom truck	350	Diesel	231		Nov 2027	Nov 2027	8	NA	15
bucket truck	350	Diesel	NA		Nov 2027	Nov 2027	NA	1	15
¾-Ton Pick-up Truck, 4 × 4	300	Diesel	NA		Nov 2027	Nov 2027	NA	20	15
Lowboy Truck/Trailer Pole Truck	200	Diesel	NA		Nov 2027	Nov 2027	NA	15	15
Worker Commutes	300	Diesel	5		Nov 2027	Nov 2027	NA	25	15
Restoration				3					
Light-duty Truck	NA	Diesel	2		Nov 2027	Nov 2027	NA	25	5
Road Grader	187	Diesel	2		Nov 2027	Nov 2027	6	25	5
Backhoe and Trailer	97	Diesel	1		Nov 2027	Nov 2027	6	NA	5
Worker Commutes	NA	Gas	3		Nov 2027	Nov 2027	NA	25	5
Replacement of approx. (2-4) 60 kV Wood Poles, reconfiguration outside of LEU Industrial Substation, 2 new spans, topping north end of Industrial Tap				5					
Auger Truck	221	Diesel	1		Feb 2028	Feb 2028	8	NA	15
Backhoe/Front Loader	97	Diesel	1		Feb 2028	Feb 2028	8	NA	15
boom truck	231	Diesel	1		Feb 2028	Feb 2028	8	NA	15
bucket truck	NA	Diesel	1		Feb 2028	Feb 2028	NA	1	15
¾-Ton Pickup Truck, 4 × 4	NA	Diesel	2		Feb 2028	Feb 2028	NA	20	15
Lowboy Truck/Trailer Pole Truck	NA	Diesel	1		Feb 2028	Feb 2028	NA	15	15
Worker Commutes	NA	Gas	5		Feb 2028	Feb 2028	NA	25	15
Restoration				4					
Light-duty Truck	NA	Diesel	2		Feb 2028	Feb 2028	NA	25	5
Road Grader	187	Diesel	2		Feb 2028	Feb 2028	6	25	5



Equipment <sup>a</sup>	Approximate Estimated or Potential								
	Horsepower	Fuel Type	Quantity	Workforce	Start Date	End Date	Daily Use (Hours)	Miles/Day	Total Days
Backhoe and Trailer	97	Diesel	1		Feb 2028	Feb 2028	6	NA	5
Worker Commutes	NA	Gas	4		Feb 2028	Feb 2028	NA	25	5
Other				10					
Material Haul Trucks	NA	Diesel	10		Nov 2027	Feb 2028	NA	75	5
PG&E Lodi and Lockeford substations Remote End				2					
Mechanics Truck	NA	Diesel	2		Feb 2028	Feb 2028	NA	100	30
Worker Commutes	NA	Gas	2		Feb 2028	Feb 2028	NA	25	30

Note: <sup>a</sup> This is a preliminary equipment list with approximate type, quantity, and use; other equipment may be identified when the project design is finalized or during construction if unexpected conditions require additional and/or different equipment.

Source: Jacobs Engineering Group. 2023 (September 1). *Proponent's Environmental Assessment for Pacific Gas and Electric Company's Northern San Joaquin 230 kV Transmission Project*. Table 3.6-1.