

**AT&T Cell Tower Project Mitigation Monitoring and Reporting Program  
Major Use Permit, UP 22-09; Initial Study, IS 22-11**

Potential Impact	Mitigation Measure	Implementation Responsibility	Monitoring & Reporting Responsibility	Timing	Date Implemented
<b>AESTHETICS</b>					
The project is not located within a scenic vista, however, a new additional source of light may impact the environment.	<b>AES-1:</b> All lighting shall be directed downwards onto the project site and not onto adjacent roads or properties. Lighting equipment shall be consistent with that which is recommended on the website: <a href="http://www.darksky.org">www.darksky.org</a> and provisions of section 21.41.8 of the Zoning Ordinance.	Applicant	Applicant	During construction and operation	
	<b>AES-2:</b> Any exterior lighting, except as required for FAA regulations for airport safety, shall be manually operated and used only during night maintenance checks or in emergencies. The lighting shall be constructed or located so that only the intended area is illuminated and off-site glare is fully controlled.	Applicant	Applicant	The life of the project	
<b>AIR QUALITY</b>					
The project has the potential to result in short and long term air quality impacts. Dust and fumes may be released as a result of vegetation removal, grading, and use of construction equipment during construction which would take place over a short period of time and would be temporary, which would not result in significant air quality impacts.. Once constructed, approximately two vehicle trips per month are anticipated to be generated by this project for routine and ongoing maintenance. Mitigation measures would further reduce air quality impacts to less than significant.	<b>AQ-1:</b> Prior to obtaining the necessary permits and/or approvals, applicant shall contact the Lake County Air Quality Management District and obtain an Authority to Construct (A/C) Permit for all operations and for any diesel powered equipment and/or other equipment with potential for air emissions.	Applicant	Applicant	Prior to operation	
	<b>AQ-2:</b> All mobile diesel equipment used must be in compliance with State registration requirements. Portable and stationary diesel powered equipment must meet the requirements of the State Air Toxic Control Measures for CI engines.	Applicant	Applicant	During site development and operation	
	<b>AQ-3:</b> Vehicular and fugitive dust shall be minimized during the wireless communication facility development and management by use of water or acceptable dust palliatives on all driveways, roads and parking areas to maintain two inches of visibly-moist soil in the project area and to ensure that dust does not leave the property.	Applicant	Applicant	During construction and operation	
	<b>AQ-4:</b> Vegetation that is removed for development must be properly disposed. The applicant shall chip vegetation and spread the material for erosion control as an alternative to vegetation burning.	Applicant	Applicant	During operation	
	<b>AQ-5:</b> All access roads, driveways and parking areas shall be paved, chipped sealed, gravel or an equivalent all weather surface to reduce air particulates. Said material shall be maintained for life of the project.	Applicant	Applicant	During construction and operation	
	<b>AQ-6:</b> All diesel powered equipment shall meet the requirements of the State Air Toxic Control Measure for CI engines (stationary and portable).	Applicant	Applicant	During construction and operation	
	<b>AQ-7:</b> Prior to issuance of any permits, the applicant shall obtain all necessary permits from the Lake County Air Quality Management District and submit written verification to the Community Development Department.	Applicant	Applicant	During operation	
<b>BIOLOGICAL RESOURCES</b>					
Five (5) vegetation communities were observed within the the study area. As part of the assessment the potential for occurrence of special-	<b>BIO-1:</b> If ground disturbing activities occur during the breeding season of these avian species (February through mid-September), surveys for active nests will be conducted by a qualified biologist no more than 10 days prior to start of activities. Pre-construction nesting surveys shall be conducted for nesting migratory avian and raptor species in the project site and buffer area. Pre-construction biological surveys shall occur prior to the proposed project implementation, and during the appropriate	Applicant/ Contractor	Applicant	Prior to site development and during construction	

<p>status plant species and special-status wildlife species was evaluated.</p>	<p>survey periods for nesting activities for individual avian species. Surveys will follow required CDFW and USFWS protocols, where applicable. A qualified biologist will survey suitable habitat for the presence of these species. If a migratory avian or raptor species is observed and suspected to be nesting, a buffer area will be established to avoid impacts to the active nest site. Identified nests should be continuously surveyed for the first 24 hours prior to any construction-related activities to establish a behavioral baseline. If no nesting avian species are found, project activities may proceed and no further Standard Construction Conditions measures will be required. If active nesting sites are found, the following exclusion buffers will be established, and no project activities will occur within these buffer zones until young birds have fledged and are no longer reliant upon the nest or parental care for survival.</p> <ul style="list-style-type: none"> <li>• Minimum no disturbance of 250 feet around active nest of non-listed bird species and 250 foot no disturbance buffer around migratory birds;</li> <li>• Minimum no disturbance of 500 feet around active nest of non-listed raptor species;</li> <li>• and 0.5-mile no disturbance buffer from listed species and fully protected species until breeding season has ended or until a qualified biologist has determined that the birds have fledged and are no longer reliant upon the nest or parental care for survival.</li> <li>• Once work commences, all nests should be continuously monitored to detect any behavioral changes as a result of project activities. If behavioral changes are observed, the work causing that change should cease and the appropriate regulatory agencies (i.e. CDFW, USFWS, etc.) shall be consulted for additional avoidance and minimization measures.</li> <li>• A variance from these no disturbance buffers may be implemented when there is compelling biological or ecological reason to do so, such as when the project area would be concealed from a nest site by topography. Any variance from these buffers is advised to be supported by a qualified wildlife biologist and is recommended that CDFW and USFWS be notified in advance of implementation of a no disturbance buffer variance.</li> </ul>				
	<p><b>BIO-2:</b> Pre-activity surveys will be conducted for bat species and their roosting/maternity sites in the project site and buffer area. If a bat roosting/maternity site is identified during these survey or suspected to be present, a buffer area will be established to avoid impacts on the burrow/maternity site, and subsequently the bat species. The following exclusion zone will apply:</p> <ul style="list-style-type: none"> <li>• 300 feet for known or potential maternity roosting site. If deemed warranted project proponent will consult with Lake County and the appropriate state (CDFW) and Federal (USFWS) regulatory agencies to work out a plan to avoid impacts to the species before work resumes.</li> </ul>	Applicant/ Contractor	Applicant	Prior to site development	
	<p><b>BIO-3:</b> The project proponent shall implement the following standard USFWS Mitigation and Avoidance Measures to prevent mortality of individual red-legged frog that may be found migrating across or aestivating on the proposed project sites during proposed project activities.</p> <ul style="list-style-type: none"> <li>• Preconstruction surveys for CRF shall be completed within 48 hours prior to commencement of any earth-moving activity, construction, or vegetation removal within project sites, whichever comes first. The preconstruction survey shall include two nights of nocturnal surveys in areas of suitable habitat.</li> </ul>	Applicant/ Contractor	Applicant	Prior to site development, during construction	

	<ul style="list-style-type: none"> <li>• If any CRF are encountered during the surveys, all work in the work area shall be placed on hold while the findings are reported to the CDFW and USFWS and it is determined what, if any, further actions must be followed to prevent possible take of this species.</li> <li>• Where construction will occur in CRF habitat where CRF are potentially present, work areas will be fenced in a manner that prevents equipment and vehicles from straying from the designated work area into adjacent habitat areas. A qualified biologist will assist in determining the boundaries of the area to be fenced in consultation with Lake County, USFWS, and CDFW. All workers will be advised that equipment and vehicles must remain within the fenced work areas.</li> <li>• The USFWS authorized biologist will direct the installation of the fence and will conduct biological surveys to move any individuals of these species from within the fenced area to suitable habitat outside of the fence. Exclusion fencing will be at least 24 inches in height. The type of fencing must be approved by the authorized biologist, the USFWS, and CDFW. This fence should be permanent enough to ensure that it remains in good condition throughout the duration of the construction project on the project site. It should be installed prior to any site grading or other construction-related activities are implemented. The fence should remain in place during all site grading or other construction-related activities. The frog exclusion fence could be “silt fence” that is buried along the bottom edge.</li> <li>• If at any individuals of these species are found within an area that has been fenced to exclude these species, activities will cease until the authorized biologist moves the individuals.</li> <li>• If any of these species are found in a construction area where fencing was deemed unnecessary, work will cease until the authorized biologist moves the individuals. The authorized biologist in consultation with USFWS and CDFW will then determine whether additional surveys or fencing are needed. Work may resume while this determination is being made, if deemed appropriate by the authorized biologist.</li> <li>• Any individuals found during clearance surveys or otherwise removed from work areas will be placed in nearby suitable, undisturbed habitat. The authorized biologist will determine the best location for their release, based on the condition of the vegetation, soil, and other habitat features and the proximity to human activities.</li> <li>• Clearance surveys shall occur on a daily basis in the work area.</li> <li>• The authorized biologist will have the authority to stop all activities until appropriate corrective measures have been completed.</li> <li>• To ensure that diseases are not conveyed between work sites by the authorized biologist or his or her assistants, the fieldwork code of practice developed by the Declining Amphibian Populations Task Force will be followed at all times.</li> <li>• Project activities shall be limited to daylight hours, except during an emergency, in order to avoid nighttime activities when CRF may be present. Because dusk and dawn are often the times when CRF are most actively foraging and dispersing, all construction activities should cease one half hour before sunset and should not begin prior to one half hour before sunrise.</li> </ul>				
	<p><b>BIO-4:</b> A qualified botanist will conduct pre-construction field surveys to identify any populations of special-status plant species within the proposed project site that will be disturbed during project activities. These surveys shall be conducted prior to the initiation of any construction activities and coincide with the appropriate</p>	Applicant/ Contractor	Applicant	Prior to site development and during construction	

	<p>flowering period of the special-status plant species with the potential to occur in the project area. If any special-status plant species populations are identified within or adjacent to the proposed disturbance areas, the project proponent shall implement the following measures to avoid impacts to these species:</p> <ul style="list-style-type: none"> <li>• If any population(s) of special-status plant species is identified directly adjacent to the proposed project site, a qualified biologist retained by project proponent will clearly delineate the location of the plant population, and install protective fencing between the disturbance zone and the plant population to ensure that the plant population is adequately protected.</li> <li>• If a special-status plant population is identified within the proposed disturbance zone, the project proponent will consult with CDFW and USFWS to determine the appropriate measures to avoid or mitigate for impacts to the species or population. The project proponent will adjust the boundaries of the disturbance zone, where feasible, to avoid impacts to the plant species/population. Where avoidance is not feasible, the project proponent will implement one or more of the following measures: (1) transplant potentially affected plants to areas not planned for disturbance. If a plant is transplanted, two more plants shall be planted. Plantings shall be managed and monitored by the applicant and shall survive to 5 years after planting; (2) seed or purchase plants and place them in an area adjacent to the disturbance zone; (3) purchase credits at an approved mitigation bank at a ratio approved by CDFW, USFWS, and the project proponent.</li> </ul>				
	<p><b>BIO-5:</b> To avoid debris contamination into drainages and other sensitive wildlife habitats, silt fence or other sediment control devices will be placed around construction sites to contain spoils from construction excavation activities.</p>	Applicant/ Contractor	Applicant	Prior to site development and construction	
	<p><b>BIO-6:</b> Surveys for identified special-status species shall be conducted by qualified biologists at the appropriate times before construction starts to determine occupancy at the site. If no special-status species are found, no further action other than the Best Management Practices identified above are required. If individuals are found, including nesting birds, a buffer zone around the species or nest will be required at a sufficient distance to prevent take of individual species.</p>	Applicant	Applicant	Prior to site development and construction	
	<p><b>BIO-7:</b> Due to the potential for special-status species to occur, move through, or into the project area, an on-site biological monitor, shall at a minimum, check the ground beneath all equipment and stored materials each morning prior to work activities during disturbing activities to prevent take of individuals. All pipes or tubing Four (4) inches or greater shall be sealed by the relevant contractor with tape at both ends to prevent animals from entering the pipes at night. All trenches and other excavations shall be backfilled the same day they are opened, or shall have an exit ramp built into the excavation to allow animals to escape.</p>	Applicant/ Contractor	Applicant	During construction	
	<p><b>BIO-8:</b> Environmental Awareness Training shall be presented to all personnel working in the field on the proposed project site. Training shall consist of a brief presentation in which biologists knowledgeable of endangered species biology and legislative protection shall explain endangered species concerns. Training shall include a discussion of special-status plants and sensitive wildlife species. Species biology, habitat needs, status under the Endangered Species Act, and measures being incorporated for the protection of these species and their habitats shall also be discussed.</p>	Applicant/ Contractor	Applicant	Prior to site development	

	<b>BIO-9:</b> Project site boundaries shall be clearly delineated by stakes and /or flagging to minimize inadvertent degradation or loss of adjacent habitat during project operations. Staff and/or its contractors shall post signs and/or place fence around the project site to restrict access of vehicles and equipment unrelated to project operations.	Applicant/ Contractor	Applicant	Prior to site development	
<b>CULTURAL / GEOLOGICAL RESOURCES</b>					
Disturb an archaeological resource or human remains during construction activities.	<b>CUL-1:</b> Should any archaeological, paleontological, or cultural materials be discovered during site development, all activity shall be halted in the vicinity of the find(s). The local overseeing Tribe(s) shall be notified, and a qualified archaeologist retained to evaluate the find(s) and recommend mitigation procedures, if necessary, subject to the approval of the Community Development Director. Should any human remains be encountered, they shall be treated in accordance with Public Resources Code Section 5097.98 and with California Health and Safety Code section 7050.5.	Applicant	Applicant	During site development	
	<b>CUL-2:</b> All employees shall be trained in recognizing potentially significant artifacts that may be discovered during the ground disturbance. If any artifacts or remains are found, the local tribe shall immediately be notified; a licensed archaeologist shall be notified, and the Lake County Community Development Director shall be notified of such finds.	Applicant	Applicant	Prior to site development	
	<b>CUL-3:</b> In the event of an unanticipated discovery of cultural resources during the implementation of the project, all work must be halted within 100 feet (30 meters) of the find and a qualified archaeologist (36 CFR Part 61) notified so that its potential significance can be assessed.	Applicant	Applicant	During site development and construction	
<b>GEOLOGY AND SOILS</b>					
The proposed project will not cause potential substantial adverse effects. However, a minor ground disturbance is proposed for site preparation	<b>GEO-1:</b> Prior to any ground disturbance, the permittee shall submit erosion control and sediment plans to the Water Resource Department and the Community Development Department for review and approval. Said erosion control and sediment plans shall protect the local watershed from runoff pollution through the implementation of appropriate Best Management Practices (BMPs) per the Grading Ordinance. Typical BMPs include the placement of straw, mulch, seeding, straw wattles, silt fencing, and the planting of native vegetation on all disturbed areas. No silt, sediment, or other materials exceeding natural background levels shall be allowed to flow from the project area. The natural background level is the level of erosion that currently occurs from the area in a natural, undisturbed state. Vegetative cover and water bars shall be used as permanent erosion control after project installation.	Applicant/ Contractor	Applicant	The life of the project	
	<b>GEO-2:</b> Excavation, filling, vegetation clearing, or other disturbance of the soil shall not occur between October 15 and April 15 unless authorized by the Community Development Department Director. The actual dates of this defined grading period may be adjusted according to weather and soil conditions at the discretion of the Community Development Director.	Applicant/ Contractor	Applicant	Prior to construction and operation	
	<b>GEO-3:</b> The permit holder shall monitor the site during the rainy season (October 15 – May 15), including post-installation, application of BMPs, erosion control maintenance, and other improvements as needed.	Applicant	Applicant	During construction and operation	

	<b>GEO-4:</b> If greater than fifty (50) cubic yards of soils are moved, a Grading Permit shall be required as part of this project. The project design shall incorporate Best Management Practices (BMPs) to the maximum extent practicable to prevent or reduce the discharge of all construction or post-construction pollutants into the County storm drainage system. BMPs typically include scheduling of activities, erosion and sediment control, operation and maintenance procedures, and other measures in accordance with Chapters 29 and 30 of the Lake County Code.	Applicant/ Contractor	Applicant	Prior and during construction and operation	
<b>NOISE</b>					
The proposed project will not have any adverse effect on the noise. However, the future project may create short-term increases in ambient noise levels to uncomfortable levels during project preparation, construction, and operations.	<b>NOI-1:</b> All construction activities including engine warm-up shall be limited Monday through Friday, between the hours of 7:00am and 7:00pm to minimize noise impacts on nearby residents. Back-up beepers shall be adjusted to the lowest allowable levels. This mitigation does not apply to night work.	Applicant/ Contractor	Applicant	During site development and operation	
	<b>NOI -2:</b> Maximum non-construction related sounds levels shall not exceed levels of 55 dBA between the hours of 7:00AM to 10:00PM and 45 dBA between the hours of 10:00PM to 7:00AM within residential areas as specified within Zoning Ordinance Section 21-41.11 (Table 11.1) at the property lines.	Applicant	Applicant	During site development and operation	
	<b>NOI-3:</b> The operation of the emergency backup generator shall not exceed levels of 57 dBA between the hours of 7:00AM to 10:00PM and 50 dBA from 10:00PM to 7:00AM within residential areas as specified within Zoning Ordinance Section 21-41.11 (Table 11.2) measured at the property lines.	Applicant	Applicant	During site development, operation and life of the project	