

NARRATIVE SUPPLEMENT TO THE TRACK I VINEYARD  
EROSION CONTROL PLAN  
WINROD VINEYARDS  
3465 STATE HIGHWAY 128  
NAPA COUNTY, CA  
APN 017-110-038

**Prepared For:**

Winrod Family Trust  
c/o Michael A. Winrod  
3465 State Highway 128  
Calistoga, CA 94515

**Prepared By:**

Bartelt Engineering  
1303 Jefferson Street, 200 B  
Napa, CA 94559  
(707) 258-1301

Richard Paxton, P.E.  
Project Engineer



April 2023 – Revised (WAA Tier 1 & Tier 3)  
September 2022 – Revised (WAA only)  
October 2021 – Revised (WAA only)  
September 2021 – Revised (WAA only)  
May 2021 – Revised  
August 2020  
Job No. 18-26

**BARTELT**  
**ENGINEERING**

**NARRATIVE SUPPLEMENT TO THE TRACK I VINEYARD DEVELOPMENT  
AND EROSION CONTROL PLAN  
FOR WINROD VINEYARDS  
3465 STATE HIGHWAY 128, NAPA COUNTY, CALIFORNIA  
APN 017-110-038**

- 1. The nature and purpose of all/any land clearing, grading or earthmoving activity, the amount of cut & fill, the location of spoils storage and disposal area, the total number of acres of grading involved including but not limited to roads, vineyard avenues, trenching for irrigation or pipes, reservoirs, wells, water tanks, septic systems, etc. Indicate the areas of land clearing, grading or earthmoving activity that will occur on 30% or greater slopes. (Note: slopes shall be calculated in whole percentages)**

The purpose of this erosion control plan is to provide construction plans, specifications, and erosion and sediment mitigation measures for the land preparation and planting of several vineyard blocks located at 3465 State Highway 128, Napa County, California. The 104.79± acre parcel is located off State Highway 128 approximately 4 miles west of the City of Calistoga, CA (refer to the location map and site plan on the Track I Vineyard Development and Erosion Control Plan prepared by Bartelt Engineering).

The Track I Vineyard Development and Erosion Control Plan proposes to develop 8.4± acres of new vineyard, continue to operate the existing 4.6± acres of vineyard that was installed without an approved Erosion Control Plan and ultimately remove and replant the existing vineyards and restore the necessary stream setbacks.

The Track I vineyard development will occur in three (3) phases that will consist of planting Vineyard Block 3, removing and replanting Block 2, and removing and replanting Block 1 as shown on the Track I Vineyard Development and Erosion Control Plan prepared by Bartelt Engineering (the Erosion Control Plan). Planting of Vineyard Blocks 1 through 3 will have a cumulative disturbed area of 16.5± acres with 13± acres of planted vineyard. Land disturbing activity will include ripping and discing of the soil, then planting of proposed vineyard blocks as shown on the Erosion Control Plan. The vines will be planted generally perpendicular to contour with a seven (7) foot vine row spacing and a four (4) foot spacing between vines for all vineyard blocks. Grading will include minor cuts and fills for land smoothing only. Minor grading will occur on slopes greater than 30 percent within scattered portions of the vineyard blocks. However, the average slopes through each of the vineyard blocks is estimated to be less than 30 percent. Any rock spoils generated as a result of land disturbing activity will be used onsite as part of the erosion control measures.

2. **Comprehensive description of existing site conditions, including topography, vegetation (including under-story and canopy cover) and soils. Provide extent of tree cover canopy covered and shrub and brush without a tree canopy covered areas in acres for each parcel. Identify and indicate the project boundaries in watershed, including municipal watershed, and in the water deficient area. The plan preparer is required to visit the site and the narrative must include the date, purpose and persons making each visit. The description shall verify the source or validity of the topographic map. Wide angle or panoramic photographs documenting existing site conditions shall be provided. A photo location map indicating the date of the site visit and by whom it was made shall accompany such documentation.**

The subject parcel is surrounded by existing vineyards, wooded areas with grass, and residential developments. The subject parcel is primarily bordered by vineyards and some wooded areas. The 104.79± acre subject parcel is currently developed with a residence, garage, well, access roads, and 4.6± acres of vineyard. The Sonoma County boundary line borders the subject parcel to the west. The existing and proposed vineyard blocks are located within the Blossom Creek Watershed, which is not a municipal watershed.

The existing ground slopes within the existing and proposed vineyard blocks vary from 9% to 24% with the average slope being approximately 14% between all the vineyard blocks. The slopes of the vineyard sites have been calculated using a 1"=200' topographic map having a ten (10) foot contour interval. Actual slopes may vary throughout the vineyard blocks. Slope sections are shown on the Erosion Control Plan. Bartelt Engineering staff have visited the site on numerous occasions to verify the existing site conditions and photographically document the site. Refer to the Erosion Control Plan for Photographic Documentation of the site.

Per the Napa County Geographic Information Systems (GIS) shape files, the existing vegetation within the project area consists of vineyard and vegetated tree areas. Existing parcel cover for APN 017-110-038 is approximately 93.8% tree canopy (which consists of coniferous forest and oak woodland areas) and 6.2% agricultural/other (which includes residential and vineyard areas).

3. **All natural and man-made features on-site including but not limited to streams, watercourses (drainage, channels, etc.), wetlands, riparian habitat, lakes, reservoirs, roads, water tanks, septic systems, reservoirs, ponds, etc. Indicate which ones may be affected by the proposed activity. For blue-line and County-definition streams indicate top, toe and slope of bank, channel depth and existing and proposed setback conditions. The entire length of blue-line streams and 41 County-named streams on the parcel(s) shall be included in photo documentation (a recent aerial may be included). Provide the name and distance of the nearest blue-line and/or County-definitional stream(s) to the project site.**

Existing man-made and natural features on site include: woodland areas, coniferous trees, residential and agricultural structures, vineyards, driveways, and an olive orchard. There are multiple water courses that run through the subject parcel.

All proposed vineyard block configurations are located outside of the required Napa County setbacks to these drainage courses and the setbacks are shown on the Erosion Control Plan. In addition, the proposed vineyard blocks are not located within areas that have been designated to contain sensitive, rare, threatened or endangered plant or animal habitats. Refer to the Biology Report for additional information.

No archeological or cultural resource sites were found within the limits of the proposed vineyard blocks. Refer to the "Cultural Resources Evaluation of Three Proposed Vineyard Blocks at 3465 CA-128, Calistoga, Napa County, California" prepared by Archaeological Resource Service (the Archeology Report) for additional information.

**4. Location and source of water for irrigation or other uses. Provide copies of all necessary permits.**

Irrigation water will be supplied to the existing vineyard blocks by the existing onsite well.

**5. Soil types/soil series identified in the Soil Conservation Service (SCS) Napa County Soil Survey, or if prepared, a site-specified soils report.**

The following soil types are found on and/or adjacent to the parcel:

- Aiken loam, 15 to 30 percent slopes, map symbol 101
- Bale clay loam, 2 to 5 percent slopes, map symbol 105
- Forward silt loam, 5 to 39 percent slopes, map symbol 139
- Forward silt loam, 12 to 57 percent slopes, map symbol 140
- Kidd Loam, 30 to 75 percent slopes, map symbol 156
- Forward silt loam, 12 to 57 percent slopes, map symbol FoG

The approximate location of the soil types on the parcel are shown on the Erosion Control Plan.

**6. Critical areas of erosion and slope instability such as gullies, landslides, etc. within or potentially effecting the "development site: (i.e., the area disturbed by the project) or potentially affected by the work to be undertaken within the development site. In the case of landslides a report indicating the probable effects of the planned work on slope stability and erosion levels shall be prepared and submitted by a registered geologist.**

It is our understanding that the development site does not contain landslides or areas susceptible to creep as recorded in the Napa County Environmental Sensitivity Maps/GIS.

**7. Any erosion calculations prepared.**

Universal Soil Loss Equation (USDA, 1987) calculations are attached.

**8. Any/all proposed erosion control methods including, but not limited to:**

The proposed erosion control methods are specified on the Erosion Control Plan and outlined below. The proposed vineyard development consists primarily of land ripping and discing, constructing new trellis systems, installing new irrigation systems, and planting/replanting the vineyard blocks. Vegetative cover in the form of a grass cover crop will be established and maintained within the vineyard block and on all adjacent vineyard avenues and disturbed areas.

**a) All drainage systems and facilities, walls, cribbing or other erosion protection devices to be constructed with, or as a part of the proposed work.**

Prefabricated silt fences and/or straw wattle sediment barriers will be installed where sediment barriers are shown on the Erosion Control Plan and where it is deemed appropriate during the course of construction and maintenance. The sediment barriers are intended to provide temporary sediment control while the cover crop is getting established. The silt fence and/or straw wattle sediment barriers will be ground keyed for stability to prevent the transportation of surface erosion sediment off the hillside and into watercourses. An installation detail for the silt fence and the straw wattle sediment barrier is shown on the Erosion Control Plan. The Vineyard Manager may select from silt fence or straw wattle sediment barrier options for sediment barriers.

**b) Proposed vegetative erosion control measures including location, type and quantity of seed, mulch, fertilizer and irrigation; timing and methods of planting, mulching and maintenance of plant material and slopes until a specified percentage of plant coverage is uniformly established.**

Removal of existing vegetation and minor grading or ripping within the proposed vineyard block sites is expected to occur per the outlined schedule shown below. Erosion control measures such as straw wattles, seed, and straw mulch will be installed to stabilize the vineyard blocks during the first winter for each project phase. Minor grading, contouring, vineyard staking, and planting of the vines will occur in the spring and summer for each project phase. It is intended to cultivate every vine row during the first three (3) years to encourage proper establishment of the vine root system. During this three (3) year period the vine rows will be annually seeded, fertilized, and mulched by October 15<sup>th</sup> to establish a minimum cover crop density of 75%. After the initial three (3) year development period every other vine row will be cultivated, annually alternating between rows.

The tilled and non-tilled areas will be seeded and straw mulched as needed each fall to stabilize the development areas as well as any other erosion prone areas. Seed may be applied by hand, mechanical seed drill, or by mechanical broadcaster. Straw will be applied at 4,000 pounds per acre. Irrigation of the cover crop is highly recommended prior to the rainy season. The seeding specification for the cover crop is shown on the Erosion Control Plan. This mix of annual grasses should be able to reseed itself under natural conditions.

A program of mulching and reseeding disturbed areas every year will assure that appropriate plant residues and densities will be achieved in the vineyard and avenues. The cover crop will be maintained with a surface mowing program to avoid soil disruption which might increase erosion potential. Maximum cover density will be developed and the cover crop will be monitored in late fall and late spring to time the mowing in order to allow for the maturing of seed heads to insure regrowth and also to verify stand purity. The mowing and/or cultivation program will be the primary defense against non-native weed infestation. In areas where the soil is too poor to adequately support the cover crop, remedial soil amendments such as lime, gypsum and/or compost will be applied as needed based on laboratory analysis of the soils in the area(s) requiring remedial amendments. In vineyard areas where mechanized methods are used and strip spraying is determined to be necessary, a post emergent herbicide application under the trellis will be used to control weeds. For all of the proposed vineyard blocks a post emergent herbicide in an 18 inch wide strip under the trellis will be used if necessary. If required, herbicides may be used in the vineyard for the first two growing seasons of the new vines to manage vigorous cover crop growth. Fertilization and mulching of the seed mix will be required and performed as detailed on the Erosion Control Plan.

Vineyard avenues, access roads or staging areas that are not rocked will be seeded with a permanent cover crop to achieve minimum densities of 75%.

9. **Storm water stabilization measures to handle any increased peak rates of runoff from the development of the site that would result in flooding or channel degradation downstream. Include calculations of estimated increased runoff and/or explanation of why an increase is/is not expected.**

Refer to the Hydrology & Hydraulic Analysis for Winrod Vineyards prepared by Bartelt Engineering for additional information on stormwater runoff and the Erosion Control Plan for the proposed stormwater improvements.

10. **An implementation schedule showing the following:**

- a) **The proposed vegetation clearing, earthmoving/grading and construction/planting schedule.**

**Phase 1 - Vineyard Block 3**

April 2022 -  
October 2022

Remove existing vegetation, complete site ripping, grading, and discing prior to October 15<sup>th</sup>.

Prior to  
October 15, 2022

Complete winterization of the site. Apply seed and fertilizer for temporary cover crop over entire project area, including vineyard and adjacent disturbed areas. Install temporary erosion control measures including silt fence and straw wattle sediment barriers.

October 2022 - March 2023	Maintain erosion and sediment control devices in good working order during rainy season. Inspect after all rain events producing significant runoff. Re-seed temporary cover crop as necessary to maintain appropriate cover over entire project area.
April 2023 - October 2023	Complete grading as needed. Install vineyard avenues and permanent erosion control measures. Install irrigation system, trellis system, and plant rootstock.
Prior to October 15, 2023	Complete winterization of the site. Apply seed and fertilizer for temporary cover crop over entire project area, including vineyard and adjacent disturbed areas. Install temporary erosion control measures including silt fence and straw wattle sediment barriers.
Spring 2024	See annual maintenance schedule.

## Phase 2 - Vineyard Block 2

April 2024 - October 2024	Remove existing vegetation, complete site ripping, grading, and discing prior to October 15 <sup>th</sup> . Complete relocation of driveway.
Prior to October 15, 2024	Complete winterization of the site. Apply seed and fertilizer for temporary cover crop over entire project area, including vineyard and adjacent disturbed areas. Install temporary erosion control measures including silt fence and straw wattle sediment barriers.
October 2024 - March 2025	Maintain erosion and sediment control devices in good working order during rainy season. Inspect after all rain events producing significant runoff. Re-seed temporary cover crop as necessary to maintain appropriate cover over entire project area.
April 2025 - October 2025	Complete grading as needed. Install vineyard avenues and permanent erosion control measures. Install irrigation system, trellis system, and plant rootstock.

Prior to October 15, 2025	Complete winterization of the site. Apply seed and fertilizer for temporary cover crop over entire project area, including vineyard and adjacent disturbed areas. Install temporary erosion control measures including silt fence and straw wattle sediment barriers.
Spring 2026	See annual maintenance schedule.

### Phase 3 - Vineyard Block 1

April 2026 - October 2026	Remove existing vegetation, complete site ripping, grading, and discing prior to October 15 <sup>th</sup> . Complete relocation of driveway.
Prior to October 15, 2026	Complete winterization of the site. Apply seed and fertilizer for temporary cover crop over entire project area, including vineyard and adjacent disturbed areas. Install temporary erosion control measures including silt fence and straw wattle sediment barriers.
October 2026 - March 2027	Maintain erosion and sediment control devices in good working order during rainy season. Inspect after all rain events producing significant runoff. Re-seed temporary cover crop as necessary to maintain appropriate cover over entire project area.
April 2027 - October 2027	Complete grading as needed. Install vineyard avenues and permanent erosion control measures. Install irrigation system, trellis system, and plant rootstock.
Prior to October 15, 2027	Complete winterization of the site. Apply seed and fertilizer for temporary cover crop over entire project area, including vineyard and adjacent disturbed areas. Install temporary erosion control measures including silt fence and straw wattle sediment barriers.
Spring 2028	See annual maintenance schedule.

- b) The proposed schedule for winterizing the site (by October 15<sup>th</sup> of each year the permit is in effect, except in a municipal watershed, where the deadline for completion is September 1<sup>st</sup>).**



## Annual Maintenance

### Vineyard Development for the First Three (3) Years:

1. Cultivate every vine row and apply a post emergent herbicide as necessary to properly establish the root system of the young vines.
2. Establish and maintain a cover crop with 75% vegetal coverage during the rainy season (December – March).
3. Mulch vineyard at rate of 4,000 pounds of straw per acre.

### Vineyard Maintenance After Year Three (3) of Development:

1. Cultivate and/or mow every other vine row, annually alternating cultivation between vine rows for all vineyard blocks. Maintain 50% cover crop coverage during the spring and summer months (April – August) on all vineyard blocks.
2. Establish and maintain a cover crop with 75% coverage during the rainy season (December – March) on all vineyard blocks.
3. Mulch vineyard at rate of 4,000 pounds of straw per acre.

## Farming Activities Scheduled Throughout Calendar Year

### January

- a. Maintain and monitor vineyard avenues, waterbars, and erosion control measures during rain events
- b. Pruning and tying vines
- c. Pruning wounds spray protection

### February

- a. Maintain and monitor vineyard avenues, waterbars, and erosion control measures during rain events
- b. Pruning and tying vines
- c. Pruning wounds spray protection
- d. Shred or burn pruned canes

### March

- a. Maintain and monitor vineyard avenues, waterbars, and erosion control measures during rain events
- b. Finish pruning and tying vines
- c. Pruning wounds spray protection
- d. Shred or burn pruned canes
- e. Mow cover crops in vine rows and vineyard avenues in preparation for frost season (first pass)

April

- a. Maintain and monitor vineyard avenues, waterbars, and erosion control measures during rain events
- b. Spading and/or discing mowed cover crops on alternating vine rows (first pass)
- c. Shoot thinning
- d. Sulfur application to protect against powdery mildew

May

- a. Mow cover crops on alternating vine rows not cultivated and vineyard avenues (second pass)
- b. Spading and/or discing on alternating vine rows to pull soil moisture (delay irrigation) and for mechanical control of weeds (second pass)
- c. Lateral removal
- d. Sulfur application to protect against powdery mildew

June

- a. Hedging vine canopy
- b. Sulfur application to protect against powdery mildew

July

- a. Leaf removal
- b. Sulfur application to protect against powdery mildew

August

- a. Pre-harvest cleaning and maintenance of all swales by October 15<sup>th</sup> for non-municipal watershed

September

- a. Start harvest
- b. Spread and incorporate soil amendments (compost, gypsum, dolomite, etc.) in all vine rows after harvest
- c. Start erosion control measures for vineyard blocks

October

- a. Finish harvest
- b. Seed all vine rows or areas with a weak cover crop by October 15<sup>th</sup>
- c. Spread and incorporate soil amendments (compost, gypsum, dolomite, etc.) in all vine rows after harvest
- d. Finalize erosion control measures in all blocks and avenues on or before October 15<sup>th</sup>
- e. Spread straw mulch by October 15<sup>th</sup> –or–

- f. Spread straw mulch within one week of the end of harvest of the individual vineyard blocks or within one week of a total of two inches of rainfall that occurs after October 15<sup>th</sup> (with approved extension from Napa County Planning, Building & Environmental Services)
- g. Maintain and monitor vineyard avenues, waterbars, and erosion control measures during rain events

November

- a. Maintain and monitor vineyard avenues, waterbars, and erosion control measures during rain events

December

- a. Maintain and monitor vineyard avenues, waterbars, and erosion control measures during rain events
- c) **The proposed schedule for installation of all interim erosion and sediment control measures (including vegetative measures) and the stage of completion of such devices/measures at the end of the grading season (i.e., on October 15<sup>th</sup> [except in 5 designated municipal watersheds where it is September 1<sup>st</sup>] of each year the permit will be in effect).**

See sections 10.a and 10.b of this Narrative Supplement above and the Notes on the Erosion Control Plan.

- d) **The proposed schedule for installation of any permanent erosion and sediment control devices required.**


See sections 10.a and 10.b of this Narrative Supplement above and the Notes on the Erosion Control Plan.

**11. The estimated cost of implementation of the erosion and sediment control measures.**


Typical erosion control cost for a project of this size can range from \$30,000.00 to \$50,000.00 per acre.

# WINROD VINEYARDS

## TRACK I VINEYARD DEVELOPMENT AND EROSION CONTROL PLAN



SCALE: 1" = 200'



OVERALL SITE PLAN  
SCALE: 1" = 200'

### VINEYARD DEVELOPMENT STATISTICS:

VINEYARD BLOCKS	DISTURBED ACREAGE*	PLANTED ACREAGE	APPROXIMATE VINE COUNT**
1	2.0± ACRES	1.4± ACRES	2,178± VINES
2	6.3± ACRES	5.0± ACRES	7,779± VINES
3	8.2± ACRES	6.6± ACRES	10,268± VINES
<b>TOTAL:</b>	<b>16.5± ACRES</b>	<b>13.0± ACRES</b>	<b>20,225± VINES</b>

\* DISTURBED ACREAGE INCLUDES, BUT IS NOT LIMITED TO, CLEARED ACREAGE, ROADS AND INCIDENTAL DISTURBANCES.  
\*\* VINE COUNT IS BASED ON VINEYARD BLOCK VINE SPACINGS OF 4' X 7' VINE ORIENTATION IS AS SHOWN ON THESE PLANS (APPROXIMATELY N 26°00'41" E)


### SOIL TYPE LEGEND:

**NAPA COUNTY SOILS:**  
101\* - AIKEN LOAM, 15% TO 30% SLOPES  
105 - BAILE CLAY LOAM, 2% TO 5% SLOPES  
104\* - FORWARD SILT LOAM, 5% TO 34% SLOPES  
140\* - FORWARD SILT LOAM, 12% TO 57% SLOPES  
156 - KIDD LOAM, 30% TO 75% SLOPES  
**SONOMA COUNTY SOILS:**  
FOG - FORWARD SILT LOAM, 12% TO 57% SLOPES  
\* OCCURS WITHIN PROJECT AREA

### SYMBOL LEGEND:

--- SOIL CLASSIFICATION BOUNDARY  
- - - EDGE OF PROPOSED VINEYARD AVENUE  
- - - EDGE OF PROPOSED VINEYARD BLOCK

NO.	DATE	DESCRIPTION	SHEETS	BY
1	05-12-2023	EMAIL COMMENTS DATED MAY 2, 2023	EC1, EC3	DCB
2	07-13-2022	EMAIL COMMENTS DATED JULY 7, JULY 12, AND JULY 26, 2022.	EC1, EC2	DCB



LOCATION MAP  
NO SCALE

### PROJECT INFORMATION:

PROPERTY OWNER & APPLICANT:  
WINROD FAMILY TRUST  
C/O MICHAEL A. WINROD  
3465 STATE HIGHWAY 128  
CALISTOGA, CA 94515  
(707) 942-6900

PROJECT ADDRESS:  
3465 STATE HIGHWAY 128  
NAPA COUNTY, CA 94515

ASSESSOR'S PARCEL NUMBER:  
017-110-038

PARCEL SIZE:  
104.79± ACRES

PARCEL ZONING:  
AW

### SHEET INDEX\*:

SHEET EC1 OVERALL SITE PLAN  
SHEET EC2 GENERAL NOTES  
SHEET EC3 EXISTING CONDITIONS - DEMOLITION PLAN  
SHEET EC4 VINEYARD SITE PLAN  
SHEET EC5 EROSION CONTROL PLAN  
SHEET EC6 DETAIL SHEET  
SHEET EC7 DETAIL SHEET  
SHEET EC8 FENCING PLAN

### SUPPLEMENTAL EXHIBITS:

SHEET EC9 PHOTOGRAPHIC DOCUMENTATION  
SHEET EC10 SLOPE ANALYSIS  
SHEET EC11 WATER AVAILABILITY ANALYSIS EXHIBIT  
SHEET EC12 SHEET REMOVED FROM PLAN SET  
SHEET EC13 CANOPY MITIGATION AREA EXHIBIT  
SHEET EC14 HYDROLOGY EXHIBIT - OVERALL SITE PLAN  
SHEET EC15 HYDROLOGY EXHIBIT - PRE-DEVELOPMENT CONDITIONS  
SHEET EC16 HYDROLOGY EXHIBIT - POST-DEVELOPMENT CONDITIONS

\* NOTE: SEE ALSO THE NARRATIVE SUPPLEMENT TO THE EROSION CONTROL PLAN WHICH SHALL BE CONSIDERED A PART OF THIS PLAN.



PREPARED UNDER THE DIRECTION OF

Richard Paxton  
RICHARD PAXTON 05-12-2023

UNIVERSITY OF CALIFORNIA  
THESE PLANS AND THE DATA HEREON ARE THE PROPERTY OF BARTELT ENGINEERING AND NOT TO BE USED IN ANY MANNER WITHOUT THE WRITTEN CONSENT OF BARTELT ENGINEERING. BARTELT ENGINEERING SHALL BE RESPONSIBLE FOR ANY DAMAGE TO ANY PROPERTY CAUSED BY THE USE OF THESE PLANS. THE CLIENT OF BARTELT ENGINEERING SHALL BE RESPONSIBLE FOR THE ACCURACY OF THE DATA AND THE QUALITY OF THE DATA PROVIDED TO BARTELT ENGINEERING. BARTELT ENGINEERING SHALL NOT BE RESPONSIBLE FOR ANY DAMAGE TO ANY PROPERTY CAUSED BY THE USE OF THESE PLANS. BARTELT ENGINEERING SHALL BE RESPONSIBLE FOR THE ACCURACY OF THE DATA AND THE QUALITY OF THE DATA PROVIDED TO BARTELT ENGINEERING. BARTELT ENGINEERING SHALL NOT BE RESPONSIBLE FOR ANY DAMAGE TO ANY PROPERTY CAUSED BY THE USE OF THESE PLANS.  
© Copyright 2023. All Rights Reserved.

DES: CH/EP  
DRAWN: EP/DB  
CHECKED: FNB  
**BARTELT ENGINEERING**  
CIVIL ENGINEERING · LAND PLANNING  
1303 Jefferson Street, 200 B, Napa, CA 94559  
www.barteltengineering.com  
Telephone: 707-258-1301

CALIFORNIA

WINROD VINEYARDS  
OVERALL SITE PLAN  
NAPA COUNTY

DATE: MAY 2021  
JOB NO: 18-26  
SHEET NO:  
**EC1**  
OF 16

**GENERAL NOTES:**

1. ALL WORKMANSHIP AND MATERIALS FOR THE IMPROVEMENTS SHOWN ON THESE PLANS SHALL BE IN ACCORDANCE WITH THE LATEST EDITION OF THE CALIFORNIA STANDARD SPECIFICATIONS AND STANDARD PLANS, THE 2014 CALIFORNIA BUILDING CODE (CBC) AND NAPA COUNTY ENVIRONMENTAL HEALTH STANDARDS. THE IMPROVEMENTS SHOWN ON THESE PLANS SHALL BE INSTALLED BY A LICENSED CONTRACTOR AND SHALL BE SUBJECT TO NAPA COUNTY ENVIRONMENTAL SERVICES DEPARTMENT AND OBSERVED BY THE ENGINEER.
2. CONTRACTORS SHALL PROVIDE SUBMITTALS FOR ALL MATERIALS TO BE USED ON THE PROJECT TO THE ENGINEER FOR APPROVAL PRIOR TO BIDDING, PURCHASING OR INSTALLATION. THE CONTRACTOR SHALL ALLOW AT LEAST FIVE (5) WORKING HOURS DAILY FOR EACH RESUBMITTAL. ADDITIONAL REVIEW TIME MAY BE REQUIRED IF COORDINATION WITH SUBSEQUENT SUBMITTALS IS REQUIRED. USE OF UNAPPROVED MATERIALS SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR.
3. ALL MATERIALS SHALL BE FURNISHED AND INSTALLED BY THE CONTRACTOR UNLESS NOTED OTHERWISE.
4. CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR BEING FAMILIAR WITH THE STANDARD SPECIFICATIONS AND STANDARD PLANS. CONTRACTOR SHALL BE RESPONSIBLE FOR HAVING A COPY OF THE APPROVED PLANS AND ANY ADDENDUMS AT THE JOB SITE AT ALL TIMES.
5. CONTRACTOR SHALL BE APPROPRIATELY LICENSED WITH THE STATE OF CALIFORNIA TO PERFORM THE WORK OUTLINED IN THESE PLANS.
6. PRIOR TO THE COMMENCEMENT OF CONSTRUCTION THE CONTRACTOR SHALL SECURE CONSTRUCTION PERMITS FROM NAPA COUNTY AND OTHER AGENCIES AS NECESSARY.
7. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL APPROPRIATE PERMITS PRIOR TO THE START OF ANY WORK WITHIN A RIPARIAN AREA.
8. CONTRACTOR SHALL CONTACT THE ENGINEER TO ARRANGE A PRE-CONSTRUCTION MEETING FOR THE PURPOSE OF REVIEWING JOB REQUIREMENTS AND NAPA COUNTY PROCEDURES.
9. CONTRACTOR SHALL NOTIFY NAPA COUNTY STAFF AND THE ENGINEER AT LEAST THREE (3) WORKING DAYS PRIOR TO COMMENCEMENT OF WORK.
10. CONSTRUCTION AND GRADING ACTIVITIES ON THE SITE SHALL BE LIMITED TO BETWEEN 1:00 AM AND 7:00 PM DAILY.
11. CONTRACTOR SHALL PROVIDE PRESENTLY EMPLOYED WORKERS TO THE NAPA COUNTY PUBLIC WORKS AND PUBLIC UTILITIES DEPARTMENTS AND KEEP THEM INFORMED DAILY REGARDING THE STREETS UNDER CONSTRUCTION AND DETOURS. DETOURS SHALL NOT BE PERMITTED UNLESS APPROVED IN WRITING BY THE NAPA COUNTY PUBLIC WORKS DEPARTMENT.
12. CONTRACTOR SHALL NOTIFY ALL PUBLIC OR PRIVATE UTILITY COMPANIES TWO (2) WORKING DAYS PRIOR TO COMMENCEMENT OF WORK ON THIS PROJECT TO VERIFY THE LOCATION OF EXISTING UTILITY LINES. CALL UNDERGROUND SERVICE ALERT (U.S.A.) TOLL FREE AT 811 OR (800) 277-3600, 6:00 AM TO 7:00 PM, MONDAY THROUGH FRIDAY, OR SUBMIT TICKET ONLINE AT WWW.811.CA.GOV. THE LOCATION OF EXISTING UTILITY LINES SHALL BE VERIFIED BY THE CONTRACTOR. LOCATIONS THAT ARE NOT A MEMBER OF UNDERGROUND SERVICE ALERT.
13. CONTRACTOR SHALL BE RESPONSIBLE FOR THE VERIFICATION OF ALL EXISTING UTILITIES IN THE FIELD. COSTS OF REPAIRING ANY DAMAGES OR LINES CAUSED BY UNDERGROUND LINES SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR. INFORMATION OBTAINED FROM THE RESPECTIVE UTILITY COMPANIES AND/OR THE OWNERS, THEREFORE, NO WARRANTY, EXPRESSED OR IMPLIED, IS MADE AS TO THE COMPLETENESS OR CORRECTNESS OF THEIR LOCATION.
14. EXISTING UTILITIES SHALL BE KEPT IN SERVICE AT ALL TIMES. UTILITIES THAT INTERFERE WITH THE WORK TO BE PERFORMED SHALL BE RELOCATED AS REQUIRED BY NAPA COUNTY, PUBLIC UTILITIES, AND THE OWNER.
15. CONTRACTOR SHALL COORDINATE ALL NECESSARY UTILITY RELOCATIONS, IF REQUIRED, WITH THE APPROPRIATE UTILITY COMPANIES AND/OR THE OWNER.
16. CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTING EXISTING FACILITIES AND IMPROVEMENTS FROM DAMAGE RESULTING FROM CONTRACTORS' WORK. ANY DAMAGE CAUSED BY CONTRACTOR SHALL BE REPAIRED AT THE CONTRACTOR'S EXPENSE.
17. CONTRACTOR AGREES THAT THEY SHALL ASSUME SOLE AND COMPLETE RESPONSIBILITY FOR JOB SITE CONDITIONS DURING THE COURSE OF CONSTRUCTION. THIS SHALL INCLUDE, BUT NOT BE LIMITED TO, ALL PERSONS AND THINGS ON THE JOB SITE. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY PERMITS AND HOLD THE OWNER AND THE ENGINEER HARMLESS FROM ALL LIABILITY, REAL OR ALLEGED, IN CONNECTION WITH THE PERFORMANCE OF WORK ON THE PROJECT, EXCEPT FOR LIABILITY ARISING FROM THE SOLE NEGLIGENCE OF THE OWNER OR THE ENGINEER.
18. SHOULD ANY CONTRACTOR OR SUBCONTRACTOR FIND ANY DEFICIENCIES, ERRORS, OMISSIONS, OR OMISSIONS IN THESE PLANS AND SPECIFICATIONS OR SHOULD THERE BE ANY DOUBT AS TO THEIR MEANING OR INTENT, THE CONTRACTOR SHALL NOTIFY THE ENGINEER IN WRITING IMMEDIATELY. THE CONTRACTOR SHALL NOT BE HELD RESPONSIBLE FOR ANY CLAIMS OR ADDITIONAL CONSTRUCTION FOR WORK REQUIRED TO COMPLETE THE PROJECT.
19. THESE PLANS ARE INTENDED TO SHOW SITE IMPROVEMENTS FOR A TRUCK / AND STORAGE. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND STORM DRAINAGE. BARTELT ENGINEERING IS NOT RESPONSIBLE FOR GEOTECHNICAL ENGINEERING SERVICES.
20. ALL DIMENSIONS SHOWN ON THE PLANS SHOW MEASUREMENTS IN A HORIZONTAL PLANE UNLESS NOTED OTHERWISE. THE ENGINEER AND CERTAIN CLARIFICATION, NO DEVIATION OR SUBSTITUTION SHALL BE ALLOWED WITHOUT OBTAINING WRITTEN APPROVAL FROM THE ENGINEER.
21. Faded background represents existing topographic features. THE TOPOGRAPHIC INFORMATION SHOWN ON THIS PLAN WAS TAKEN FROM THE WINDROD TRUSTEES' PREPARED BY TERESA FERRA STRATTON, INC. AND FLOWN BY FERRA STRATTON, INC., DATED FEBRUARY 24, 2014. BARTELT ENGINEERING HAS REVIEWED THE TOPOGRAPHIC INFORMATION SHOWN ACCORDING TO THE TOPOGRAPHIC INFORMATION SHOWN.
22. VERTICAL DATUM: NAVD83
23. BASIS OF BEARING: CALIFORNIA COORDINATE SYSTEM ZONE 2 AND 89
24. CONTROL INTERVAL: EVERY TWO (2) FEET; HIGHLIGHTED EVERY TEN (10) FEET.
25. THIS DRAWING DOES NOT REPRESENT A BOUNDARY SURVEY. BOUNDARY LINES SHOWN ARE APPROXIMATE AND FOR INFORMATIONAL PURPOSES ONLY.
26. THESE PLANS ARE INTENDED TO BE USED FOR CONSTRUCTION STAKING OF THE VINEYARD DEVELOPMENT SHOWN HEREON. ALL STAKING OR SURVEYOR FINDS ANY DISCREPANCIES, CONTACT BARTELT ENGINEERING FOR A WRITTEN CLARIFICATION.
27. THE TERM "ENGINEER" AS CALLED OUT ON THIS SET OF PLANS, SHALL MEAN A REPRESENTATIVE OF BARTELT ENGINEERING.

**PLANNING NOTES:**

1. SHOULD HAZARDOUS MATERIALS BE ENCOUNTERED DURING CONSTRUCTION, NAPA COUNTY SHALL BE NOTIFIED AND APPROPRIATE REMEDIATION MEASURES SHALL BE INSTALLED.
2. SHOULD DISTURBING ACTIVITIES ASSOCIATED WITH CONSTRUCTION REVEAL CONCENTRATIONS OF POTENTIAL CULTURAL RESOURCES (E.G., ARCHAEOLOGICAL, HISTORICAL, OR SCIENTIFIC), THE CONTRACTOR SHALL STOP WORK IMMEDIATELY AND NOTIFY THE ENGINEER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND HOLD THE OWNER AND THE ENGINEER HARMLESS FROM ALL LIABILITY, REAL OR ALLEGED, IN CONNECTION WITH THE PERFORMANCE OF WORK ON THE PROJECT, EXCEPT FOR LIABILITY ARISING FROM THE SOLE NEGLIGENCE OF THE OWNER OR THE ENGINEER.
3. SHOULD SKELETAL REMAINS BE ENCOUNTERED, THE NAPA COUNTY CORONER SHALL BE NOTIFIED. SHOULD THE CORONER DETERMINE THAT SUCH REMAINS ARE IN A CONTEXT SUGGESTING AN HISTORIC OR PREHISTORIC OCCURRENCE, THE CORONER SHALL BE NOTIFIED. THE CORONER SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND HOLD THE OWNER AND THE ENGINEER HARMLESS FROM ALL LIABILITY, REAL OR ALLEGED, IN CONNECTION WITH THE PERFORMANCE OF WORK ON THE PROJECT, EXCEPT FOR LIABILITY ARISING FROM THE SOLE NEGLIGENCE OF THE OWNER OR THE ENGINEER.

**GRADING NOTES:**

1. ALL MOVEMENT OF EARTH SHALL COMPLY WITH THE NAPA COUNTY ROAD & STREET STANDARDS, THE 2014 CALIFORNIA BUILDING CODE (CBC), THE NAPA COUNTY CONSERVATION REGULATIONS, AND THESE PLANS.
2. THE SITE SHALL BE VISUALLY INTEGRATED BY THE CONTRACTOR TO DETERMINE THE EXTENT OF CLEARING, GRASSING AND GRADING WORK TO BE DONE GRADING ON THESE PLANS.
3. IN THE ABSENCE OF A GEOTECHNICAL INVESTIGATION REPORT, ALL CUT AND FILL SLOPES SHALL BE 2:1 OR FLATTER.
4. REASONABLE WEEDS SHALL BE PROVIDED AND MAINTAINED TO MINIMIZE ANY EROSION. WEEDS SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD. CONTRACTOR SHALL MAINTAIN A WEED CONTROL PLAN AND SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND HOLD THE OWNER AND THE ENGINEER HARMLESS FROM ALL LIABILITY, REAL OR ALLEGED, IN CONNECTION WITH THE PERFORMANCE OF WORK ON THE PROJECT, EXCEPT FOR LIABILITY ARISING FROM THE SOLE NEGLIGENCE OF THE OWNER OR THE ENGINEER.
5. CONTRACTOR SHALL CONFORM TO EXISTING SURROUNDING TOPOGRAPHY AND OTHER IMPROVEMENTS WITH A SMOOTH TRANSITION IN GRADING AND AVOID ANY EXCESSIVE OR UNNECESSARY CHANGES IN SLOPES OR CROSS SLOPES, LOW SPOTS OR OTHER DEFECTS.
6. TREES THAT ARE REMOVED SHALL ALSO HAVE THEIR STUMPS AND MAJOR ROOT SYSTEMS REMOVED. AFTER A TREE OR A STUMP IS REMOVED, THE RESULTING DRAIN CANYON SHALL BE CLEARED OF LARGER ROOTS (THO (2) INCH DIAMETER AND LARGER).
7. TREE STUMPS AND ALL OTHER ORGANIC MATERIAL TO BE BURNED SHALL BE FILLED AT STRATEGY LOCATIONS WITHIN THE CLEARED AREAS. THESE FILLS SHALL BE BURNED ONLY AFTER OBTAINING ALL REQUIRED APPROVALS FROM ALL APPLICABLE AGENCIES AND THE NAPA COUNTY DEPARTMENT OF FORESTRY AND BAY AREA AIR QUALITY MANAGEMENT DISTRICT.
8. TREE STUMPS AND ALL OTHER ORGANIC MATERIAL TO BE REMOVED AS PART OF THE VINEYARD DEVELOPMENT MAY BE CHIPPED AND/OR HALLED OFFSITE AND DEPOSITED AT AN APPROVED LOCATION.

**EROSION CONTROL NOTES:**

1. THIS PROJECT IS NOT WITHIN A MUNICIPAL WEATHERED OR GRADWATER DEFICIENT AREA.
2. ALL MAJOR GRADING SLOPES OF EACH YEAR THAT THE PROJECT IS UNDER CONSTRUCTION. EXCEPTIONS INCLUDE, BUT ARE NOT LIMITED TO PROVISIONS THAT THE MAJOR GRADING HAS PREVIOUSLY BEEN COMPLETED AND THAT THERE COULD BE A DETRIMENTAL IMPACT ON THE ENVIRONMENT IF THE MAJOR GRADING IS COMPLETED IN OCTOBER AND APRIL. ALL MAJOR GRADING SHALL BE COMPLETED BY OCTOBER 15 AND APRIL 1. ALL MAJOR GRADING SHALL BE COMPLETED BY OCTOBER 15 AND APRIL 1. ALL MAJOR GRADING SHALL BE COMPLETED BY OCTOBER 15 AND APRIL 1.
3. THIS PLAN ADDRESSES EROSION AND SEDIMENT CONTROL MEASURES AND MINOR GRADING ASSOCIATED WITH THE CONSTRUCTION OF THE PROPOSED IMPROVEMENTS SHOWN ON THIS PLAN DURING THE WINTER SHUT-DOWN PERIOD (OCTOBER 15 TO APRIL 1).
4. ALL PERMANENT AND TEMPORARY SEDIMENTATION DEVICES SHALL BE INSTALLED PRIOR TO OCTOBER 15 OF EACH YEAR WITHIN WHICH WORK TAKES PLACE.
5. SILT FENCE AND/OR STRAW MATS SILT FENCE BARRIERS SHALL BE INSTALLED FROM TO OCTOBER 15 AND APRIL 1. ALL MAJOR GRADING SHALL BE COMPLETED BY OCTOBER 15 AND APRIL 1.
6. CHANGES TO THIS EROSION AND SEDIMENT CONTROL PLAN TO FIELD CONDITIONS SHALL BE MADE ONLY WITH THE APPROVAL OF, OR AT THE DIRECTION OF, THE ENGINEER.
7. THE CONTRACTOR WILL INFORM ALL CONSTRUCTION SITE WORKERS ABOUT THE MAJOR PROVISIONS OF THE EROSION AND SEDIMENT CONTROL PLAN AND SEEK THEIR ASSISTANCE IN AVOIDING THE DISTURBANCE OF THESE EROSION CONTROL MEASURES.
8. DURING THE WINTER SHUT-DOWN PERIOD (OCTOBER 15 TO APRIL 1), ALL SEDIMENT BARRIERS WILL BE MAINTAINED AND REPAIRED AT THE END OF EACH WORKING DAY AND, IN ADDITION, AFTER EACH RAIN EVENT PRODUCE RAINFALL.
9. BETWEEN OCTOBER 15 AND APRIL 1, ALL FAVED AREAS WILL BE KEPT CLEAR OF DIRT, SEDIMENT, AND DEBRIS. THE PROJECT AREA WILL BE MAINTAINED SO THAT ANIMAL SEDIMENT-LAYEN RAINOFF LEAVES THE SITE.
10. THE SEEDS AREAS WILL BE REPAIRED, RESEED, AND MULCHED AS SOON AS POSSIBLE AFTER BEING DAMAGED.
11. ALL GRADED OR DISTURBED AREAS SHOULD BE SEEDS IMMEDIATELY AFTER GRADING IS COMPLETED.
12. AREA TO BE SEEDS SHOULD BE SCARIFIED TO A DEPTH OF FOUR (4) INCHES TO EIGHT (8) INCHES AND DRESSED TO PROVIDE A REASONABLY SMOOTH FIRM SURFACE.

**EROSION CONTROL NOTES:**


1. THE SEED AND FERTILIZER SHOULD BE APPLIED BY HAND OR MECHANICAL SEED DRILL AT THE RATES SPECIFIED BELOW.
  2. VINEYARD ROWS AND AVENUES.
  3. MULCHED ANNUAL RESIDUAL MULCHES APPLIED AT 25 TO 35 POUNDS PER ACRE IN THE FOLLOWING SPECIFICATIONS:
- |                                   |     |
|-----------------------------------|-----|
| SEEDING RATE (POUNDS PER ACRE)    | 30% |
| FERTILIZER RATE (POUNDS PER ACRE) | 20% |
| SEEDING RATE (POUNDS PER ACRE)    | 10% |
| FERTILIZER RATE (POUNDS PER ACRE) | 10% |
| SEEDING RATE (POUNDS PER ACRE)    | 10% |
| FERTILIZER RATE (POUNDS PER ACRE) | 10% |
| SEEDING RATE (POUNDS PER ACRE)    | 10% |
| FERTILIZER RATE (POUNDS PER ACRE) | 10% |

**FARMING PRACTICES NOTES:**

1. AFTER THE INITIAL THREE (3) YEAR DEVELOPMENT PERIOD, THE VINEYARD IS PERMITTED TO BE USED FOR OTHER PURPOSES. THE VINEYARD IS PERMITTED TO BE USED FOR OTHER PURPOSES. THE VINEYARD IS PERMITTED TO BE USED FOR OTHER PURPOSES.
2. A POST-EMERGENT HERBICIDE APPLICATION IN A 10' NARROW STRIP BETWEEN THE VINEYARD ROWS MAY BE USED AS NECESSARY.
3. PROPOSED DEPTH OF RIPPING FOR INITIAL VINEYARD DEVELOPMENT IS 30 INCHES.
4. THROUGHOUT THE LIFE OF THE VINEYARD, IT MAY BE NECESSARY TO REESTABLISH OR REPAIR THE VINEYARD. THE VINEYARD IS PERMITTED TO BE USED FOR OTHER PURPOSES. THE VINEYARD IS PERMITTED TO BE USED FOR OTHER PURPOSES.
5. PROPOSED DEPTH OF RIPPING FOR INITIAL VINEYARD DEVELOPMENT IS 30 INCHES.
6. THROUGHOUT THE LIFE OF THE VINEYARD, IT MAY BE NECESSARY TO REESTABLISH OR REPAIR THE VINEYARD. THE VINEYARD IS PERMITTED TO BE USED FOR OTHER PURPOSES. THE VINEYARD IS PERMITTED TO BE USED FOR OTHER PURPOSES.


**TREE PROTECTION NOTES:**

1. SEE PLAN FOR LOCATION OF ALL TREES TO BE PROTECTED.
2. TREE PROTECTION STAKES SHALL BE UTILIZED FOR THE PROTECTION OF TREES LOCATED WITHIN 25 FEET OF THE LIMITS OF WORK. CONSTRUCTION ACTIVITY INCLUDING, BUT IS NOT LIMITED TO, GRADING, TRENCHING, EXCAVATING, OPERATION OR PARKING OF CONSTRUCTION EQUIPMENT, OR VEHICLES IN THE VICINITY OF A TREE TO BE PROTECTED.
3. TREE PROTECTION FENCING SHOULD BE LOCATED A MINIMUM OF ONE (1) FOOT BEYOND THE CANOPY DRIFLINE AT A GREATER DISTANCE OF 10 FEET TO THICE THE TREE TRUNK FOR EACH TREE WITHIN 25 FEET OF THE PROPOSED PROJECT DEVELOPMENT AREA.
4. TREE PROTECTION FENCING SHOULD BE A MINIMUM OF FOUR (4) FEET IN HEIGHT AT ALL LOCATIONS AND SHOULD FORM A CONTINUOUS BARRIER WITHOUT ENTRY POINTS THROUGH WHICH ANIMALS OR CHILDREN COULD ENTER. BARBERS SHOULD BE INSTALLED AT ALL LOCATIONS AND SHOULD BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND HOLD THE OWNER AND THE ENGINEER HARMLESS FROM ALL LIABILITY, REAL OR ALLEGED, IN CONNECTION WITH THE PERFORMANCE OF WORK ON THE PROJECT, EXCEPT FOR LIABILITY ARISING FROM THE SOLE NEGLIGENCE OF THE OWNER OR THE ENGINEER.
5. CONTRACTOR SHALL DIRECT ALL EQUIPMENT AND PERSONNEL TO REMAIN OUTSIDE THE FENCED AREA AT ALL TIMES UNTIL THE PROJECT IS COMPLETE AND WILL INSTRICT PERSONNEL AND SUBCONTRACTORS AS TO THE PURPOSE AND IMPORTANCE OF THE TREE PROTECTION FENCING AND PROTECTION.
6. TREE PROTECTION FENCING SHALL REMAIN IN PLACE AND WILL NOT BE REMOVED UNTIL ALL CONSTRUCTION ACTIVITIES ARE COMPLETED. THIS INCLUDES RIPPING AND GRADING ACTIVITIES, INSTALLATION OF UNDERGROUND UTILITIES OR IMPROVEMENTS AND ANY OTHER CONSTRUCTION OR ACTIVITY SCHEDULED FOR PROTECTED DEVELOPMENT. THERE MAY BE OCCASIONS WHEN ACCESS IS REQUIRED AND TREES MAY BE TEMPORARILY MOVED TO FACILITATE THE WORK.
7. ALL TREE PROTECTION DEVICES MUST BE INSTALLED PRIOR TO ANY LAND DISTURBANCE, INCLUDING THE CUTTING OF ANY TREES.
8. CRITICAL ROOT ZONE IS THE CIRCULAR AREA EXTENDING OUT ONE (1) FOOT FROM THE TREE TRUNK FOR EVERY ONE (1) INCH OF TRUNK DIAMETER MEASURED 41/2 FEET ABOVE GRADE.
9. ROOTS OF SINGLE STANDING TREES OFTEN EXTEND TWO (2) TO THREE (3) TIMES THE DISTANCE OF THE CANOPY DRIFLINE IS MEASURED FROM THE TRUNK TO THE MINIMUM ROOT AREA GENERALLY REQUIRED TO PRESERVE TREE HEALTH. LEAVE AS MUCH AREA AROUND THE CIRCUMFERENCE OF THE TREE AS POSSIBLE BEYOND THE DRIFLINE TO FURTHER ENHANCE TREE SURVIVAL AND HEALTH.
10. ORIGINAL GRADE SHOULD BE MAINTAINED IN THE IMMEDIATE AREA OF THE ROOT ZONE AND WHERE THE SOIL CONTACTS THE TREE TRUNK AT ALL TIMES. NO INCREASE IN GRADE WILL BE ALLOWED UNDER ANY CIRCUMSTANCES IN THIS AREA.
11. ALL GRADING SHALL BE ACCOMPLISHED TO PREVENT THE CONCENTRATION OF EXCESS WATER EXISTING TREES. THE INTENT IS TO PREVENT ACCUMULATION OF EXCESS WATER IN THE ROOT ZONES OF EXISTING TREES.
12. ALL UNDERGROUND WORK WITHIN TREE DRIFLINES SHOULD BE AVOIDED. WHERE POSSIBLE, TO BE UNDERGROUND UTILITIES SHOULD BE INSTALLED OUTSIDE THE TREE DRIFLINE IS RECOMMENDED AS PART OF THE PROTECTION.
13. NO GRADING, TRENCHING OR FILLING OF MATERIALS IS TO OCCUR WITHIN THE TREE PROTECTION ZONE WITHOUT THE APPROVAL OF THE TREE PROTECTION ZONE. WHERE UTILITY TRENCHES ARE REQUIRED WITHIN TREE DRIFLINES, TUNNEL UNDER OR AROUND THE ROOTS BY DRILLING, WATER BORING, PIPE JACKING OR DIGGING BY HAND.
14. NO STORING OF MATERIALS IS TO OCCUR WITHIN THE TREE PROTECTION ZONE.



**TREE PROTECTION DETAIL**  
NO SCALE

NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	DCB
2	04-13-2022	NO CHANGE TO THIS SHEET	DCB




PREPARED UNDER THE DIRECTION OF  
Richard Paxton  
05-12-2023













**GRASS-LINED SWALE DETAIL**  
NO SCALE



**ROCK-LINED SWALE DETAIL**  
NO SCALE





**NOTES:**

1. THIS DETAIL APPLIES TO DRAIN INLETS LOCATED IN NON-PAVED AREAS ONLY.
2. PLACE AND OVERLAP ENDS OF STRAW WATTLE SEDIMENT BARRIER SO THAT NO SPACE EXISTS BETWEEN THE ENDS OF THE SEDIMENT BARRIER.
3. REMOVE SEDIMENT AND DEBRIS AS IT ACCUMULATES TO ALLOW DRAINAGE INTO THE STORM DRAIN SYSTEM.
4. REMOVE FILTER AFTER CONSTRUCTION.


**STRAW WATTLE DROP INLET FILTER DETAIL**  
NO SCALE

**INSTALLATION OF WATTLE SEDIMENT BARRIER**


1. PREPARE THE SLOPE BEFORE THE WATTING PROCEDURE IS STARTED. SHALLOW GULLIES SHOULD BE SMOOTHED AS WORK PROGRESSES.
2. DIG SMALL TRENCHES ACROSS THE SLOPE ON CONTOUR, TO PLACE ROLLS IN. THE TRENCH SHOULD BE DEEP ENOUGH TO ACCOMMODATE HALF THE THICKNESS OF THE ROLL. WHEN THE SOIL IS LOOSE AND UNCOMPACTED, THE TRENCH SHOULD BE DEEP ENOUGH TO BURY THE ROLL 2/3 OF ITS THICKNESS BECAUSE THE GROUND WILL SETTLE.
3. IT IS CRITICAL THAT ROLLS ARE INSTALLED PERPENDICULAR TO WATER MOVEMENT, PARALLEL TO THE SLOPE CONTOUR. START BUILDING TRENCHES AND INSTALL ROLLS FROM THE BOTTOM OF THE SLOPE AND WORK UP.
4. CONSTRUCT TRENCHES AT CONTOUR INTERVALS DEPENDING ON STEEPNESS OF SLOPE. THE STEEPER THE SLOPE, THE CLOSER TOGETHER THE TRENCHES. LAY THE ROLL ALONG THE TRENCHES FITTING IT SNUGLY AGAINST THE SOIL. MAKE SURE NO GAPS EXIST BETWEEN THE SOIL AND THE STRAW WATTLE.
5. USE A STRAIGHT BAR TO DRIVE HOLES THROUGH THE WATTLE AND INTO THE SOIL FOR THE WILLOW OR WOODEN STAKES. DRIVE THE STAKE THROUGH PREPARED HOLE INTO SOIL. LEAVE ONLY ONE (1) OR TWO (2) INCHES OF STAKE EXPOSED ABOVE ROLL.
6. INSTALL STAKES AT LEAST EVERY FOUR (4) FEET APART THROUGH THE WATTLE AS SHOWN BELOW.
7. STRAW WATTLE SHALL BE 100 PERCENT BIODEGRADABLE.
8. WATTLES AND STAKES SHALL BE REMOVED AND DISPOSED OF PROPERLY OFFSITE ONCE COVER CROP IS ESTABLISHED AND NOTICE IS RECEIVED FROM ENGINEER.



**WATTLE SEDIMENT BARRIER DETAIL**  
NO SCALE




**GRAVEL VINEYARD AVENUE DETAIL**  
NO SCALE



**NOTES:**

1. GRADE SWALE ENTIRELY IN CUT WHERE POSSIBLE. IF FILL IS USED ON BERM FILL MUST BE MOISTURE CONDITIONED AND COMPACTED TO ACHIEVE 90 PERCENT RELATIVE COMPACTION.
2. NORTH AMERICAN GREEN BIONET EROSION CONTROL BLANKET SHALL BE INSTALLED OVER SEED ALONG THE ENTIRE DIVERSION SWALE. BLANKETS SHALL EXTEND OVER ENTIRE BERM AND UPSLOPE OF FLOW AND INSTALLED PER MANUFACTURER'S SPECIFICATIONS.
3. IRRIGATION OF SEEDING AREAS ALONG DIVERSION SWALES PRIOR TO THE RAINY SEASON IS HIGHLY RECOMMENDED TO ESTABLISH A HEALTHY COVER CROP.

**CROSS-SLOPE DIVERSION SWALE SECTION**  
NO SCALE




**ISOMETRIC VIEW**


**NOTES:**

1. SLOPE SURFACE SHALL BE FREE OF ROCKS, CLODS, STICKS, AND GRASS. BLANKETS SHALL HAVE GOOD SOIL CONTACT.
2. APPLY PERMANENT SEEDING BEFORE PLACING BLANKETS.
3. LAY NORTH AMERICAN GREEN BIONET EROSION CONTROL BLANKETS LOOSELY AND STAKE OR STAPLE TO MAINTAIN DIRECT CONTACT WITH THE SOIL. DO NOT STRETCH.

**SLOPE STABILIZATION & EROSION CONTROL BLANKET INSTALLATION DETAIL**  
NO SCALE



**ISOMETRIC**




**CROSS SECTION**

EROSION HAZARD	ROAD OR AVENUE SLOPE			
	10% OR LESS	11% - 25%	26% - 50%	50% OR MORE
VERY SEVERE	100'	75'	50'	50'
SEVERE	150'	100'	75'	50'
MODERATE	200'	150'	100'	75'
LOW	300'	200'	150'	100'

**TYPICAL WATERBAR DETAIL**  
NO SCALE

**INSTALLATION OF SILT FENCE SEDIMENT BARRIER**


1. LAY OUT A SUITABLE FENCE LINE AND SET POSTS ALONG IT. ON SLOPES, ALIGN THE FENCE ALONG THE CONTOUR AS CLOSELY AS POSSIBLE. IN SMALL SWALES, CURVE THE FENCE LINE UPSTREAM AT THE ENDS TO DIRECT THE FLOW TOWARD THE MIDDLE OF THE FENCE.
2. SPACE POSTS ON SIX (6) FOOT CENTERS AND DRIVE THEM A MINIMUM OF 12 INCHES INTO THE GROUND. POSTS FOR SILT FENCES CAN BE EITHER 1 1/2 INCHES MINIMUM DIAMETER HARD WOOD OR 133 POUNDS PER FOOT STEEL WITH A MINIMUM LENGTH OF FIVE (5) FEET. STEEL POSTS MUST HAVE PROJECTIONS FOR FASTENING WIRE TO THEM.
3. FASTEN THE FILTER FABRIC TO THE UPHILL SIDE OF THE FENCE POSTS, AND EXTEND TO SIX (6) TO EIGHT (8) INCHES INTO THE TRENCH. THE HEIGHT OF THE FENCE SHOULD NOT EXCEED 36 INCHES. DO NOT STAPLE FABRIC ONTO TREES. CUT THE FILTER FABRIC FROM A CONTINUOUS ROLL TO AVOID THE USE OF JOINTS. WHEN JOINTS ARE NECESSARY, SPLICE THE FILTER CLOTH AT A SUPPORT POST, WITH A MINIMUM SIX (6) INCHES OVERLAP, AND SECURELY FASTEN BOTH ENDS TO THE POST.
4. BACKFILL THE TRENCH OVER THE TOE OF THE FABRIC AND COMPACT THE SOIL.
5. PREFABRICATED SILT FENCE WITH POSTS MAY BE USED AS AN ALTERNATE TO SETTING STEEL OR WOOD POSTS.



**SILT FENCE SEDIMENT BARRIER DETAIL**  
NO SCALE

**CONSTRUCTION OF A SILT FENCE:**  
(A) INSTALLATION SEQUENCE  
(B) EXTENSION OF FABRIC INTO THE TRENCH

NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	DCB
2	04-13-2022	NO CHANGE TO THIS SHEET	DCB



**NOTES:**

1. IF STOCKPILE IS TOPSOIL, IT MAY BE PROTECTED BY APPLYING STRAW MULCH AND EROSION CONTROL SEED MIX IN PLACE OF PLASTIC SHEETING. IF GRASSES FAIL TO ESTABLISH EFFECTIVE COVER, PLASTIC SHEETING WILL BE REQUIRED.
2. PLASTIC SHEETING SHALL BE SECURELY HELD IN PLACE WITH A LINE OF GRAVEL BAGS SLUNG OVER THE TOP OF THE STOCK PILE WITH ROPE.

**TYPICAL STOCKPILE CROSS SECTION**  
NO SCALE

**BARTELT ENGINEERING**  
CIVIL ENGINEERING - LAND PLANNING  
1303 Jefferson Street, 200 B, Napa, CA 94559  
www.barteltengineering.com  
Telephone: 707-258-1301

DESIGN: CH / RP  
DRAWN: RPT / DB  
CHECKED: PNB  
DATE: MAY 2023

**WINROD VINEYARDS DETAIL SHEET**

**CALIFORNIA**

**NAPA COUNTY**



PREPARED UNDER THE DIRECTION OF  
*Richard Paxton*  
RICHARD PAXTON  
05-12-2023

DATE: MAY 2023  
JOB NO: 18-26  
SHEET NO: EC6  
OF 16






5/8/2023 - 150 PK DOWNS, 5.14 AC LAND PROJECT 1500008-2022 (0.26 AC) 8-FENCE, ARCH PILL BLEED D (8.600 X 24.00 INCHES), 1" = 1', PLOTTED @ BARTELT ENGINEERING, 10/12/2023



- INSTALLATION OF DEER FENCE**
- PERMANENT FENCING SHALL BE INSTALLED AS SHOWN ON THE PLAN IN A MANNER THAT MAINTAINS PROTECTIVE SETBACKS AND BUFFERS AND KEEPS WILDLIFE MOVEMENT CORRIDORS UNIMPACTED. DEER FENCING SHALL BE:
    - INSTALLED SO AS NOT TO RESTRICT THE MOVEMENT OF LARGER TERRESTRIAL WILDLIFE.
    - LIMITED TO THE PERIMETER OF THE VINEYARD BLOCKS; CONTIGUOUS VINEYARD BLOCKS MAY BE FENCED AS ONE (1) PROVIDING THAT PROTECTIVE BUFFERS ARE MAINTAINED AND WILDLIFE MOVEMENT REMAINS UNOBSTRUCTED.
    - WIRE MESH WITH OPENINGS NO SMALLER THAN SIX (6) INCHES.
  - ALL PROPERTY LINE FENCING, OTHER THAN DEER FENCING ALONG THE EDGES OF CONTIGUOUS VINEYARD BLOCKS, SHALL BE BARBED WIRE OR OTHER SIMILAR FIELD FENCING THAT DOES NOT RESTRICT THE MOVEMENT OF TERRESTRIAL WILDLIFE.
  - THE PROPERTY OWNER SHALL IMPLEMENT THIS PLAN IN A PHASED MANNER COORDINATED WITH THE DEVELOPMENT OF THE NEWLY PROPOSED VINEYARD.



- LEGEND:**
- EXISTING FENCE
  - INSTALL DEER FENCE (SEE DETAIL)
  - INSTALL TEMPORARY PROTECTIVE FENCE
  - LIMITS OF CLEARING OR EDGE OF VINEYARD AVENUE
  - GRADE TO DRAIN
  - EDGE OF VINEYARD BLOCK
  - PROPOSED VINEYARD LAYOUT & VINEYARD DIRECTION

**FENCING PLAN**  
SCALE: 1" = 80'

NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	DCB
2	04-13-2022	NO CHANGE TO THIS SHEET	DCB



PREPARED UNDER THE DIRECTION OF  
*Richard Paxton*  
 RICHARD PAXTON 05-12-2023

BARTELT ENGINEERING  
 CIVIL ENGINEERING · LAND PLANNING  
 1303 Jefferson Street, 200 B, Napa, CA 94559  
 www.barteltengineering.com · Telephone: 707-258-1301

WINROD VINEYARDS  
 FENCING PLAN

CALIFORNIA  
 NAPA COUNTY

DATE: MAY 2021  
 JOB NO: 18-26  
 SHEET NO: EC8  
 OF 16




PHOTOGRAPH 1



PHOTOGRAPH 2




PHOTOGRAPH 3




PHOTOGRAPH 4




PHOTOGRAPH 5



PHOTOGRAPH 6



PHOTOGRAPH 7



SCALE: 1" = 100'  
REPRODUCE IN COLOR

**NOTES:**  
 ◊ REPRESENTS LOCATION AND DIRECTION OF PHOTOGRAPH TAKEN BY BARTELT ENGINEERING ON MAY 9, 2024.  
 THE 2018 AERIAL PHOTOGRAPH USED AS A BASE FOR THIS PLAN WAS PROVIDED BY NAPA COUNTY. ALL PROPERTY LINES, BUILDINGS, UTILITIES, WASTEWATER SYSTEM LOCATIONS, DIMENSIONS, AND DESCRIPTIONS SHOWN HEREON ARE APPROXIMATE AND SHALL BE VERIFIED IN THE FIELD.

**PHOTOGRAPHIC DOCUMENTATION**

SCALE: 1" = 100'

NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	DCB
2	04-19-2022	NO CHANGE TO THIS SHEET	DCB



PREPARED UNDER THE DIRECTION OF  
 Richard Paxton  
 05-12-2023

**WINROD VINEYARDS  
 PHOTOGRAPHIC DOCUMENTATION**

NAPA COUNTY


CALIFORNIA

**BARTELT ENGINEERING**  
 CIVIL ENGINEERING · LAND PLANNING  
 1303 Jefferson Street, 200 B, Napa, CA 94559  
 www.barteltengineering.com  
 Telephone: 707-258-1301

DES: CN / RP  
 DRWN: KP / DB  
 CHKD: PNB

**OWNERSHIP OF DOCUMENTS**  
 THIS DOCUMENT AND THE IDEAS INCORPORATED HEREIN AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF BARTELT ENGINEERING AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF PAUL N. BARTELT, P.E. BARTELT ENGINEERING WILL NOT BE RESPONSIBLE FOR OR LIABLE FOR UNAUTHORIZED CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND MUST BE APPROVED BY BARTELT ENGINEERING. COPIES MADE FROM THIS DRAWING ARE FOR THE USE OF THE CLIENT OF BARTELT ENGINEERING AND MAY BE DISTRIBUTED TO CONTRACTORS AND SUBCONTRACTORS FOR USE IN ASSOCIATION WITH THE ENTITLED PROJECT. IT SHALL BE THE USER'S SOLE RESPONSIBILITY TO VERIFY THAT THIS DRAWING REPRESENTS THE LATEST INFORMATION RELATIVE TO THE PROJECT.  
 © COPYRIGHT 2023. ALL RIGHTS RESERVED.


DATE: MAY 2023  
 SHEET NO: EC9  
 OF 16




**SLOPE ANALYSIS**  
SCALE: 1" = 100'

**SLOPE ANALYSIS LEGEND:**


SLOPE (PERCENT)	REQUIRED SETBACK	SLOPE (PERCENT)	REQUIRED SETBACK
0% - 18% SLOPES	35 FEET	30% TO 40% SLOPES	85 FEET
18 TO 30% SLOPES	45 FEET	40% TO 50% SLOPES	105 FEET
30 TO 40% SLOPES	55 FEET	50% TO 60% SLOPES	125 FEET
40 TO 50% SLOPES	65 FEET	60% AND ABOVE SLOPES	150 FEET



NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	DAB
2	04-18-2022	NO CHANGE TO THIS SHEET	DAB



PREPARED UNDER THE DIRECTION OF  
*Richard Paxton*  
 RICHARD PAXTON 05-12-2023




**WATER AVAILABILITY ANALYSIS EXHIBIT**

SCALE: 1" = 150'

**SLOPE ANALYSIS LEGEND:**

SLOPE (PERCENT)	APPROXIMATE AREA
0% TO 30% SLOPES	40.51 ACRES
30% AND ABOVE SLOPES	64.31 ACRES



NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	DCB
2	04-19-2022	NO CHANGE TO THIS SHEET	DCB



PREPARED UNDER THE DIRECTION OF  
 RICHARD PAXTON  
 Richard Paxton  
 05-12-2023

<p><b>WINROD VINEYARDS</b>  <b>WATER AVAILABILITY ANALYSIS EXHIBIT</b>                  NAPA COUNTY CALIFORNIA</p>	<p><b>BARTELT ENGINEERING</b>                  CIVIL ENGINEERING · LAND PLANNING                  1303 Jefferson Street, 200 B, Napa, CA 94559                  www.barteltengineering.com                  Telephone: 707-258-1301</p>	DES: CN / RP DRWN: KP / DB CKCD: PNB	<p><b>OWNERSHIP OF DOCUMENTS</b>                  THIS DOCUMENT AND THE IDEAS INCORPORATED HEREIN AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF BARTELT ENGINEERING AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF PAUL N. BARTELT, P.E. BARTELT ENGINEERING WILL NOT BE RESPONSIBLE FOR OR LIABLE FOR UNAUTHORIZED CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND MUST BE APPROVED BY BARTELT ENGINEERING. COPIES MADE FROM THIS DRAWING ARE FOR THE USE OF THE CLIENT OF BARTELT ENGINEERING AND MAY BE DISTRIBUTED TO CONTRACTORS AND SUBCONTRACTORS FOR USE IN ASSOCIATION WITH THE ENTITLED PROJECT. IT SHALL BE THE USER'S SOLE RESPONSIBILITY TO VERIFY THAT THIS DRAWING REPRESENTS THE LATEST INFORMATION RELATIVE TO THE PROJECT.</p> <p>© COPYRIGHT 2023. ALL RIGHTS RESERVED.</p>
		SHEET NO. <b>EC11</b> OF 11	DATE: MAY 2023 JOB NO. 18-26

SHEET CONTENTS REMOVED FROM PLAN SET. REFER TO BIOLOGICAL RESOURCE ASSESSMENT WITH BOTANICAL SURVEYS AND DELINEATION OF WATER OF THE US. FOR THE WINROD VINEYARDS PROJECT PREPARED BY NORTHWEST BIOSURVEY DATED SEPTEMBER 5, 2014, UPDATED SEPTEMBER 8, 2020 FOR POTENTIAL CANOPY COVER LOSS AS A RESULT OF THE PROPOSED VINEYARD DEVELOPMENT.

NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	DCB
2	04-13-2022	FINAL COMMENTS DATED JULY 7, JULY 12, AND JULY 26, 2022	DCB



PREPARED UNDER THE DIRECTION OF  
 RICHARD PAXTON  
 Richard Paxton  
 05-12-2023

WINROD VINEYARDS

NAPA COUNTY

CALIFORNIA

**BARTELT**  
**ENGINEERING**  
 CIVIL ENGINEERING - LAND PLANNING  
 1303 Jefferson Street, 200 B, Napa, CA 94559  
 www.barteltengineering.com  
 Telephone: 707-258-1301

DES:	CN / RP
DRWN:	KP / DB
CHRD:	PMB

**OWNERSHIP OF DOCUMENTS**  
 THIS DOCUMENT AND THE IDEAS INCORPORATED HEREIN AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF BARTELT ENGINEERING AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT WITHOUT THE WRITTEN AUTHORIZATION OF PAUL N. BARTELT, P.E. BARTELT ENGINEERING WILL NOT BE RESPONSIBLE FOR OR LIABLE FOR UNAUTHORIZED CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND MUST BE APPROVED BY BARTELT ENGINEERING. COPIES MADE FROM THIS DRAWING ARE FOR THE USE OF THE CLIENT OF BARTELT ENGINEERING AND MAY BE DISTRIBUTED TO CONTRACTORS AND SUBCONTRACTORS FOR USE IN ASSOCIATION WITH THE ENTITLED PROJECT. IT SHALL BE THE USER'S SOLE RESPONSIBILITY TO VERIFY THAT THIS DRAWING REPRESENTS THE LATEST INFORMATION RELATIVE TO THE PROJECT.  
 © COPYRIGHT 2023. ALL RIGHTS RESERVED.



SHEET NO.  
**EC12**  
 OF 16

DATE: MAY 2023





2/6/2023 1:36 PM DWG 5 LAND PROJECTS/2023-2022/02/04/08 ECF/AC/EXHIBIT/10/26-HYDRO/DWG 4-CSP ARCH RILL BLEED D (A400 X 36.00 INCHES), 1" = 1' PLOTTED @ BARTLETT ENGINEERING, 707-258-1301



SCALE: 1" = 200'  
REPRODUCE IN COLOR

**OVERALL SITE PLAN**  
SCALE: 1" = 200'

**SOIL TYPE LEGEND:**

- NAPA COUNTY SOILS:**  
 101\* - AIKEN LOAM, 15% TO 30% SLOPES  
 102\* - AIKEN LOAM, 30% TO 50% SLOPES  
 105 - BAILE CLAY LOAM, 2% TO 5% SLOPES  
 139\* - FORWARD SILT LOAM, 5% TO 34% SLOPES  
 140\* - FORWARD SILT LOAM, 12% TO 57% SLOPES  
 141\* - FORWARD-KIDD COMPLEX, 11% TO 60% SLOPES  
 156\* - KIDD LOAM, 30% TO 75% SLOPES  
**SONOMA COUNTY SOILS:**  
 FOG\* - FORWARD SILT LOAM, 12% TO 57% SLOPES  
 \* OCCURS WITHIN SUB-WATERSHED AREA

**NOTE:**

SUB-WATERSHED AREAS WERE DEVELOPED FROM THE NAPA COUNTY GEOGRAPHIC INFORMATION SYSTEM MAPS WITH FIVE (5) FOOT CONTOUR INTERVALS OF THE NAPA RIVER WATERSHED.

**LEGEND:**

- SOIL CLASSIFICATION BOUNDARY
- EDGE OF PROPOSED VINEYARD AVENUE
- EDGE OF PROPOSED VINEYARD BLOCK
- LIMITS OF PROJECT SUB-WATERSHED
- EXISTING WATER COURSE

NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	DCB
2	04-13-2022	NO CHANGE TO THIS SHEET	DCB



PREPARED UNDER THE DIRECTION OF  
*Richard Paxton*  
 RICHARD PAXTON 05-12-2023

OWNERSHIP OF DOCUMENTS  
 THIS DOCUMENT AND THE DATA HEREON ARE THE PROPERTY OF BARTLETT ENGINEERING AND SHALL NOT BE USED IN ANY MANNER OR IN ANY SERVICE IN THE PRACTICE OF BARTLETT ENGINEERING AND SHALL NOT BE REPRODUCED FOR ANY PURPOSE WITHOUT THE WRITTEN APPROVAL OF BARTLETT ENGINEERING. BARTLETT ENGINEERING SHALL NOT BE RESPONSIBLE FOR ANY DAMAGE TO PROPERTY OR PERSONS ARISING FROM THE USE OF THIS DOCUMENT OR THE DATA HEREON. THE CLIENT SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL, STATE AND FEDERAL AGENCIES. BARTLETT ENGINEERING SHALL NOT BE RESPONSIBLE FOR ANY DAMAGE TO PROPERTY OR PERSONS ARISING FROM THE USE OF THIS DOCUMENT OR THE DATA HEREON. THE CLIENT SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL, STATE AND FEDERAL AGENCIES. BARTLETT ENGINEERING SHALL NOT BE RESPONSIBLE FOR ANY DAMAGE TO PROPERTY OR PERSONS ARISING FROM THE USE OF THIS DOCUMENT OR THE DATA HEREON. THE CLIENT SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL, STATE AND FEDERAL AGENCIES.


DES: CIV/PP  
 DRAW: RFP/DB  
 CHECK: PWB  
 DATE: MAY 2021  
 JOB NO: 18-26  
 SHEET NO: EC14  
 OF 16

**BARTLETT ENGINEERING - LAND PLANNING**  
 1303 Jefferson Street, 200 B, Napa, CA 94559  
 www.bartlettengineering.com  
 Telephone: 707-258-1301

CALIFORNIA


WINROD VINEYARDS  
 OVERALL SITE PLAN  
 HYDROLOGY EXHIBIT

NAPA COUNTY



**PRE-DEVELOPMENT CONDITIONS**  
SCALE: 1" = 200'

NO.	DATE	DESCRIPTION	BY
1	05-12-2023	NO CHANGE TO THIS SHEET	RBG
2	04-19-2022	NO CHANGE TO THIS SHEET	RBG



PREPARED UNDER THE DIRECTION OF  
*Richard Paxton*  
RICHARD PAXTON 05-12-2023

- HATCH LEGEND:**
- |  |   |
|--|---|
|  | PAVED PARKING LOTS, ROOF, DRIVEWAYS, STREETS, AND ROADS |
|  | WOODS AND GRASS CONVENTION                              |
|  | VINEYARD (15% GRASS COVERAGE)                           |
- LEGEND:**
- LIMITS OF PROJECT WATERBOD
  - SHEET FLOW, SHALLOW CONCENTRATED FLOW OR CHANNELLED FLOW
  - POINT OF CONCENTRATION
  - TRANSITIONAL FLOW MARKER

