


# Project Specific Water Quality Management Plan

A Template for Projects located within the **Santa Ana Watershed** Region of Riverside County

**Project Title:** Ares Spec Industrial

**Development No:** DEV2022-017

**Design Review/Case No:** TBD



- Preliminary
- Final

**Original Date Prepared:** May 7, 2022

**Revision Date(s):** March 3, 2023, June 30, 2023  
& September 13, 2023

*Prepared for Compliance with*  
**Regional Board Order No. R8-2010-0033**

**Template revised June 30, 2016**

## Contact Information:

### Prepared for:

IPT Menifee CC, LLC  
4675 MacArthur Court, Suite 625  
Newport Beach, California 92660  
Contact: Christopher Sanford  
Phone: 949-788-4059


### Prepared by:

Ware Malcomb  
10 Edelman  
Irvine, CA 92618  
Contact: Lucas Corsbie  
Phone: 949-788-4059



## A Brief Introduction

This Project-Specific WQMP Template for the **Santa Ana Region** has been prepared to help guide you in documenting compliance for your project. Because this document has been designed to specifically document compliance, you will need to utilize the WQMP Guidance Document as your “how-to” manual to help guide you through this process. Both the Template and Guidance Document go hand-in-hand, and will help facilitate a well prepared Project-Specific WQMP. Below is a flowchart for the layout of this Template that will provide the steps required to document compliance.



**OWNER'S CERTIFICATION**

This Project-Specific Water Quality Management Plan (WQMP) has been prepared for IPT Menifee CC, LLC by Ware Malcomb for the Murrieta Road & Ethanac Road project.

This WQMP is intended to comply with the requirements of Riverside County for Ordinance No. 827 which includes the requirement for the preparation and implementation of a Project-Specific WQMP.


The undersigned, while owning the property/project described in the preceding paragraph, shall be responsible for the implementation and funding of this WQMP and will ensure that this WQMP is amended as appropriate to reflect up-to-date conditions on the site. In addition, the property owner accepts responsibility for interim operation and maintenance of Stormwater BMPs until such time as this responsibility is formally transferred to a subsequent owner. This WQMP will be reviewed with the facility operator, facility supervisors, employees, tenants, maintenance and service contractors, or any other party (or parties) having responsibility for implementing portions of this WQMP. At least one copy of this WQMP will be maintained at the project site or project office in perpetuity. The undersigned is authorized to certify and to approve implementation of this WQMP. The undersigned is aware that implementation of this WQMP is enforceable under the Riverside County Water Quality Ordinance (Municipal Code Section 754.2) as amended through 754.2).

"I, the undersigned, certify under penalty of law that the provisions of this WQMP have been reviewed and accepted and that the WQMP will be transferred to future successors in interest."

**PREPARER'S CERTIFICATION**

"The selection, sizing and design of stormwater treatment and other stormwater quality and quantity control measures in this plan meet the requirements of Regional Water Quality Control Board Order No. **R8-2010-0033** and any subsequent amendments thereto."

Owner's Signature \_\_\_\_\_  
Christopher Sanford  
Owner's Printed Name \_\_\_\_\_  
Principal, Western Region  
Owner's Title/Position \_\_\_\_\_  
Date \_\_\_\_\_

Preparer's Signature \_\_\_\_\_  
  
Preparer's Printed Name \_\_\_\_\_  
Lucas Corbie  
Preparer's Title/Position \_\_\_\_\_  
Director of Civil Engineering  
Date \_\_\_\_\_  
09-13-2023

Preparer's License: No. C 72588

## Table of Contents

|  |    |
|--|----|
| Section A: Project and Site Information.....                     | 6  |
| A.1 Maps and Site Plans .....                                    | 6  |
| A.2 Identify Receiving Waters .....                              | 7  |
| A.3 Additional Permits/Approvals required for the Project: ..... | 7  |
| Section B: Optimize Site Utilization (LID Principles) .....      | 8  |
| Section C: Delineate Drainage Management Areas (DMAs).....       | 10 |
| Section D: Implement LID BMPs .....                              | 12 |
| D.1 Infiltration Applicability .....                             | 12 |
| D.2 Harvest and Use Assessment.....                              | 13 |
| D.3 Bioretention and Biotreatment Assessment .....               | 15 |
| D.4 Feasibility Assessment Summaries .....                       | 16 |
| D.5 LID BMP Sizing .....   | 16 |
| Section E: Alternative Compliance (LID Waiver Program) .....     | 18 |
| E.1 Identify Pollutants of Concern .....                         | 19 |
| E.2 Stormwater Credits .....                                     | 20 |
| E.3 Sizing Criteria.....   | 20 |
| E.4 Treatment Control BMP Selection .....                        | 22 |
| Section F: Hydromodification .....                               | 23 |
| F.1 Hydrologic Conditions of Concern (HCOC) Analysis .....       | 23 |
| F.2 HCOC Mitigation.....   | 24 |
| Section G: Source Control BMPs.....                              | 25 |
| Section H: Construction Plan Checklist .....                     | 28 |
| Section I: Operation, Maintenance and Funding.....               | 29 |

## List of Tables

|   |    |
|---|----|
| Table A.1 Identification of Receiving Waters.....                 | 7  |
| Table A.2 Other Applicable Permits.....                           | 7  |
| Table C.1 DMA Classifications.....                                | 10 |
| Table C.2 Type 'A', Self-Treating Areas.....                      | 10 |
| Table C.3 Type 'B', Self-Retaining Areas.....                     | 10 |
| Table C.4 Type 'C', Areas that Drain to Self-Retaining Areas..... | 11 |
| Table C.5 Type 'D', Areas Draining to BMPs.....                   | 11 |
| Table D.1 Infiltration Feasibility.....                           | 12 |
| Table D.2 LID Prioritization Summary Matrix.....                  | 16 |
| Table D.3.1 DCV Calculations for LID BMPs.....                    | 17 |
| Table D.4.2 DCV Calculations for LID BMPs.....                    | 17 |
| Table E.1 Potential Pollutants by Land Use Type.....              | 19 |
| Table E.2 Water Quality Credits.....                              | 20 |
| Table E.3.1 Treatment Control BMP Sizing.....                     | 20 |
| Table E.4.2 Treatment Control BMP Sizing.....                     | 21 |
| Table E.5 Treatment Control BMP Selection.....                    | 22 |
| Table F.1 Hydrologic Conditions of Concern Summary.....           | 23 |
| Table G.1 Permanent and Operational Source Control Measures.....  | 25 |
| Table H.1 Construction Plan Cross-reference.....                  | 28 |

## List of Appendices

|   |       |
|---|-------|
| Appendix 1: Maps and Site Plans.....        | 30    |
| Appendix 2: Construction Plans.....         | 31    |
| Appendix 3: Soils Information.....          | 32    |
| Appendix 4: Historical Site Conditions..... | 33    |
| Appendix 5: LID Infeasibility.....          | 34    |
| Appendix 6: BMP Design Details.....         | 35    |
| Appendix 7: Hydromodification.....          | 36    |
| Appendix 8: Source Control.....             | 37    |
| Appendix 9: O&M.....                        | 38    |
| Appendix 10: Educational Materials.....     | - 6 - |

## Section A: Project and Site Information

| PROJECT INFORMATION  |  |
|--|--|
| Type of Project:   | Industrial   |
| Planning Area:   | Sun City/ Meniffee Valley  |
| Community Name:  | N/A  |
| Development Name:  | Ares Spec Industrial   |
| PROJECT LOCATION   |  |
| Latitude & Longitude (DMS): 33.738355, -117.208515   |  |
| Project Watershed and Sub-Watershed: Santa Ana Watershed, San Jacinto River Sub-Watershed  |  |
| Gross Acres: 26.579 Acres (After Dedications to Geary Street, Southern Truck Corridor & Murrieta Road)   |  |
| APN(s): 330-210-010, 330-210-011, 330-210-062, 330-560-001 through 330-560-040, 330-570-001 through 330-570-033, & 330-571-001 through 330-571-005                             |  |
| Map Book and Page No.: Parcel 1 and 4 of Parcel Map No. 7285, Map Book 26, Page 56; Between Geary Street and Murrieta Road, north of McLaughlin Road and south of Floyd Avenue |  |
| PROJECT CHARACTERISTICS  |  |
| Proposed or Potential Land Use(s)  | Industrial   |
| Proposed or Potential SIC Code(s)  | 1541   |
| Area of Impervious Project Footprint (SF)  | 1,016,028 SF   |
| Total Area of <u>proposed</u> Impervious Surfaces within the Project Footprint (SF)/or Replacement   | 1,016,028 SF   |
| Does the project consist of offsite road improvements?   | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N |
| Does the project propose to construct unpaved roads?   | <input type="checkbox"/> Y <input checked="" type="checkbox"/> N |
| Is the project part of a larger common plan of development (phased project)?   | <input type="checkbox"/> Y <input checked="" type="checkbox"/> N |
| EXISTING SITE CHARACTERISTICS  |  |
| Total area of <u>existing</u> Impervious Surfaces within the Project limits Footprint (SF)   | 21,831 SF  |
| Is the project located within any MSHCP Criteria Cell?   | <input type="checkbox"/> Y <input checked="" type="checkbox"/> N |
| If so, identify the Cell number:   | N/A  |
| Are there any natural hydrologic features on the project site?   | <input type="checkbox"/> Y <input checked="" type="checkbox"/> N |
| Is a Geotechnical Report attached?   | <input checked="" type="checkbox"/> Y <input type="checkbox"/> N |
| If no Geotech. Report, list the NRCS soils type(s) present on the site (A, B, C and/or D)  | D  |
| What is the Water Quality Design Storm Depth for the project?  | 0.60 inches  |

### A.1 Maps and Site Plans

When completing your Project-Specific WQMP, include a map of the local vicinity and existing site. In addition, include all grading, drainage, landscape/plant palette and other pertinent construction plans in Appendix 2. At a **minimum**, your WQMP Site Plan should include the following:

- Drainage Management Areas
- Proposed Structural BMPs
- Drainage Path
- Drainage Infrastructure, Inlets, Overflows
- Source Control BMPs
- Buildings, Roof Lines, Downspouts
- Impervious Surfaces
- Standard Labeling
- BMP Locations (Lat/Long)

Use your discretion on whether or not you may need to create multiple sheets or can appropriately accommodate these features on one or two sheets. Keep in mind that the Co-Permittee plan reviewer must be able to easily analyze your project utilizing this template and its associated site plans and maps.

## A.2 Identify Receiving Waters

Using Table A.1 below, list in order of upstream to downstream, the receiving waters that the project site is tributary to. Continue to fill each row with the Receiving Water's 303(d) listed impairments (if any), designated beneficial uses, and proximity, if any, to a RARE beneficial use. Include a map of the receiving waters in Appendix 1.

**Table A.1 Identification of Receiving Waters**

| Receiving Waters           | EPA Approved 303(d) List Impairments  | Designated Beneficial Uses                  | Proximity to RARE Beneficial Use   |
|----------------------------|---|---|------------------------------------|
| San Jacinto River, Reach 3 | None  | AGR, GWR, REC1, REC2, WARM, WILD, RARE      | Approximately 1.3 miles            |
| Canyon Lake                | <u>Listed Impairments</u><br>Nutrients<br><u>Approved TMDLs</u><br>Nutrients  | MUN, AGR, GWR, REC1, REC2, COMM, WARM, WILD | Not a waterbody classified as RARE |
| San Jacinto River, Reach 1 | None  | MUN, AGR, GWR, REC1, REC2, WARM, WILD, RARE | Approximately 6 miles              |
| Lake Elsinore              | <u>Listed Impairments</u><br>PCBs, Toxicity, DDT, Nutrients, Organic Enrichment/Low Dissolved Oxygen<br><u>Approved TMDLs</u><br>Nutrients, Organic Enrichment/Low Dissolved Oxygen | REC1, REC2, COMM, WARM, WILD, RARE          | Approximately 9 miles              |

## A.3 Additional Permits/Approvals required for the Project:

**Table A.2 Other Applicable Permits**

| Agency   | Permit Required                       |                                       |
|--|---------------------------------------|---------------------------------------|
| State Department of Fish and Game, 1602 Streambed Alteration Agreement                     | <input type="checkbox"/> Y            | <input checked="" type="checkbox"/> N |
| State Water Resources Control Board, Clean Water Act (CWA) Section 401 Water Quality Cert. | <input type="checkbox"/> Y            | <input checked="" type="checkbox"/> N |
| US Army Corps of Engineers, CWA Section 404 Permit   | <input type="checkbox"/> Y            | <input checked="" type="checkbox"/> N |
| US Fish and Wildlife, Endangered Species Act Section 7 Biological Opinion                  | <input type="checkbox"/> Y            | <input checked="" type="checkbox"/> N |
| Statewide Construction General Permit Coverage   | <input checked="" type="checkbox"/> Y | <input type="checkbox"/> N            |
| Statewide Industrial General Permit Coverage   | <input type="checkbox"/> Y            | <input checked="" type="checkbox"/> N |
| Western Riverside MSHCP Consistency Approval (e.g., JPR, DBESP)                            | <input type="checkbox"/> Y            | <input checked="" type="checkbox"/> N |
| Other (please list in the space below as required)<br>Building & Grading - City of Menifee | <input checked="" type="checkbox"/> Y | <input type="checkbox"/> N            |

If yes is answered to any of the questions above, the Co-Permittee may require proof of approval/coverage from those agencies as applicable including documentation of any associated requirements that may affect this Project-Specific WQMP.

## Section B: Optimize Site Utilization (LID Principles)

Review of the information collected in Section 'A' will aid in identifying the principal constraints on site design and selection of LID BMPs as well as opportunities to reduce imperviousness and incorporate LID Principles into the site and landscape design. For example, **constraints** might include impermeable soils, high groundwater, groundwater pollution or contaminated soils, steep slopes, geotechnical instability, high-intensity land use, heavy pedestrian or vehicular traffic, utility locations or safety concerns. **Opportunities** might include existing natural areas, low areas, oddly configured or otherwise unbuildable parcels, easements and landscape amenities including open space and buffers (which can double as locations for bioretention BMPs), and differences in elevation (which can provide hydraulic head). Prepare a brief narrative for each of the site optimization strategies described below. This narrative will help you as you proceed with your LID design and explain your design decisions to others.

The 2010 Santa Ana MS4 Permit further requires that LID Retention BMPs (Infiltration Only or Harvest and Use) be used unless it can be shown that those BMPs are infeasible. Therefore, it is important that your narrative identify and justify if there are any constraints that would prevent the use of those categories of LID BMPs. Similarly, you should also note opportunities that exist which will be utilized during project design. Upon completion of identifying Constraints and Opportunities, include these on your WQMP Site plan in Appendix 1.

Consideration of "highest and best use" of the discharge should also be considered. For example, Lake Elsinore is evaporating faster than runoff from natural precipitation can recharge it. Requiring infiltration of 85% of runoff events for projects tributary to Lake Elsinore would only exacerbate current water quality problems associated with Pollutant concentration due to lake water evaporation. In cases where rainfall events have low potential to recharge Lake Elsinore (i.e. no hydraulic connection between groundwater to Lake Elsinore, or other factors), requiring infiltration of Urban Runoff from projects is counterproductive to the overall watershed goals. Project proponents, in these cases, would be allowed to discharge Urban Runoff, provided they used equally effective filtration-based BMPs.

### Site Optimization

The following questions are based upon Section 3.2 of the WQMP Guidance Document. Review of the WQMP Guidance Document will help you determine how best to optimize your site and subsequently identify opportunities and/or constraints, and document compliance.

Did you identify and preserve existing drainage patterns? If so, how? If not, why?

*The existing drainage pattern has been identified, with runoff draining from the southwestern corner to the northeastern corner of the site via overland flow. For on-site runoff, the existing drainage pattern will be preserved to the maximum extent practicable, with BMPs strategically located near the site's natural outfall location to the northeast. The proposed discharge point will be located near the site's outfall in the existing condition, at the northeastern corner of the proposed site boundary. Street improvements are proposed along the western, southern, and eastern borders of the site. Off-site runoff will be directed into a separate off-site BMP, also strategically located near the project's natural outfall location.*

Did you identify and protect existing vegetation? If so, how? If not, why?

*No, the existing site is currently vacant and barren, with minimal vegetation in the form of sparse native grasses and weed growth. The site will be developed as impervious.*



Did you identify and preserve natural infiltration capacity? If so, how? If not, why?

*A Geotechnical Investigation conducted by SoCalGeo on November 12, 2021 revealed that the site's soils have poor infiltration rates, ranging from 0.0 inches per hour to only 0.2 inches per hour. Since the tested pre-development infiltration rates are all well below 1.6 inches per hour, infiltration BMPs are considered infeasible for this site.*

Did you identify and minimize impervious area? If so, how? If not, why?

*No, the existing site is over 98% pervious. The proposed site will feature an industrial building with appurtenant parking and loading areas with driveways for access and will result in a large impervious area, covering approximately 87.76% of the developed site. The site will feature landscaped areas along the perimeter of the proposed industrial building and parking areas, but the majority of the site will consist of hardscape, impervious surfaces.*

Did you identify and disperse runoff to adjacent pervious areas? If so, how? If not, why?

*The proposed on-site drainage design features an underground storage chamber upstream of an underground modular wetlands linear system for water quality control purposes. Portions of the site feature runoff dispersion over landscaped, pervious areas separate from the proposed impervious surfaces on site, which will be self-treating.*

# Section C: Delineate Drainage Management Areas (DMAs)

Utilizing the procedure in Section 3.3 of the WQMP Guidance Document which discusses the methods of delineating and mapping your project site into individual DMAs, complete Table C.1 below to appropriately categorize the types of classification (e.g., Type A, Type B, etc.) per DMA for your project site. Upon completion of this table, this information will then be used to populate and tabulate the corresponding tables for their respective DMA classifications.

**Table C.1 DMA Classifications**

| DMA Name or ID   | Surface Type(s) <sup>1,2</sup>          | Area (Sq. Ft.) | DMA Type                                   |
|------------------|---|----------------|--|
| DMA 1 – On-Site  | 1A – Concrete or Asphalt                | 505,227        | D – Biotreatment BMP w/ Upstream Detention |
|                  | 1B – Landscaped Areas<br>Natural D Soil | 80,197         | D – Biotreatment BMP w/ Upstream Detention |
|                  | 1C – Roofs                              | 510,801        | D – Biotreatment BMP w/ Upstream Detention |
| DMA 6 – Off-Site | 6A – Concrete or Asphalt                | 133,944        | D – Biotreatment BMP                       |
|                  | 6B – Landscaped Areas<br>Natural D Soil | 22,574         | D – Biotreatment BMP                       |

<sup>1</sup>Reference Table 2-1 in the WQMP Guidance Document to populate this column

<sup>2</sup>If multi-surface provide back-up

**Table C.2 Type ‘A’, Self-Treating Areas**

| DMA Name or ID | Area (Sq. Ft.) | Stabilization Type | Irrigation Type (if any) |
|----------------|----------------|--------------------|--------------------------|
| DMA 2          | 3,751          | N/A                | N/A                      |
| DMA 3          | 33,271         | N/A                | N/A                      |
| DMA 4          | 17,590         | N/A                | N/A                      |
| DMA 5          | 6,927          | N/A                | N/A                      |

**Table C.3 Type ‘B’, Self-Retaining Areas**

| Self-Retaining Area |                           |                    |                      | Type ‘C’ DMAs that are draining to the Self-Retaining Area |                      |                                   |
|---------------------|---------------------------|--------------------|----------------------|--|----------------------|-----------------------------------|
| DMA Name/ ID        | Post-project surface type | Area (square feet) | Storm Depth (inches) | DMA Name / ID  | [C] from Table C.4 = | Required Retention Depth (inches) |
|                     |                           | [A]                | [B]                  |  | [C]                  |                                   |
| N/A                 | N/A                       | N/A                | N/A                  | N/A  | N/A                  | N/A                               |

$$[D] = [B] + \frac{[B] \cdot [C]}{[A]}$$

**Table C.4 Type 'C', Areas that Drain to Self-Retaining Areas**

| DMA          |                    |                           |                     |                 | Receiving Self-Retaining DMA |                    |         |
|--------------|--------------------|---------------------------|---------------------|-----------------|------------------------------|--------------------|---------|
| DMA Name/ ID | Area (square feet) | Post-project surface type | Impervious fraction | Product         | DMA name /ID                 | Area (square feet) | Ratio   |
|              | [A]                |                           | [B]                 | [C] = [A] x [B] |                              | [D]                | [C]/[D] |
| N/A          | N/A                | N/A                       | N/A                 | N/A             | N/A                          | N/A                | N/A     |

**Table C.5 Type 'D', Areas Draining to BMPs**

| DMA Name or ID   | BMP Name or ID       |
|------------------|----------------------|
| DMA 1 – ON-SITE  | MWS A & B w/ BASIN A |
| DMA 6 – OFF-SITE | MWS C                |

*Note: More than one drainage management area can drain to a single LID BMP, however, one drainage management area may not drain to more than one BMP.*

## Section D: Implement LID BMPs

### D.1 Infiltration Applicability

Is there an approved downstream ‘Highest and Best Use’ for stormwater runoff (see discussion in Chapter 2.4.4 of the WQMP Guidance Document for further details)?  Y  N

If yes has been checked, Infiltration BMPs shall not be used for the site; proceed to section D.3

If no, continue working through this section to implement your LID BMPs. It is recommended that you contact your Co-Permittee to verify whether or not your project discharges to an approved downstream ‘Highest and Best Use’ feature.

### Geotechnical Report

A Geotechnical Report or Phase I Environmental Site Assessment may be required by the Copermitee to confirm present and past site characteristics that may affect the use of Infiltration BMPs. In addition, the Co-Permittee, at their discretion, may not require a geotechnical report for small projects as described in Chapter 2 of the WQMP Guidance Document. If a geotechnical report has been prepared, include it in Appendix 3. In addition, if a Phase I Environmental Site Assessment has been prepared, include it in Appendix 4.

Is this project classified as a small project consistent with the requirements of Chapter 2 of the WQMP Guidance Document?  Y  N

### Infiltration Feasibility

Table D.1 below is meant to provide a simple means of assessing which DMAs on your site support Infiltration BMPs and is discussed in the WQMP Guidance Document in Chapter 2.4.5. Check the appropriate box for each question and then list affected DMAs as applicable. If additional space is needed, add a row below the corresponding answer.

Table D.1 Infiltration Feasibility

| Does the project site...  | YES | NO |
|---|-----|----|
| ...have any DMAs with a seasonal high groundwater mark shallower than 10 feet?  |     | X  |
| If Yes, list affected DMAs:   |     |    |
| ...have any DMAs located within 100 feet of a water supply well?  |     | X  |
| If Yes, list affected DMAs:   |     |    |
| ...have any areas identified by the geotechnical report as posing a public safety risk where infiltration of stormwater could have a negative impact? |     | X  |
| If Yes, list affected DMAs:   |     |    |
| ...have measured in-situ infiltration rates of less than 1.6 inches / hour?   | X   |    |
| If Yes, list affected DMAs: All DMAs  |     |    |
| ...have significant cut and/or fill conditions that would preclude in-situ testing of infiltration rates at the final infiltration surface?           |     | X  |
| If Yes, list affected DMAs:   |     |    |
| ...geotechnical report identify other site-specific factors that would preclude effective and safe infiltration?                                      |     | X  |
| Describe here:  |     |    |

If you answered “Yes” to any of the questions above for any DMA, Infiltration BMPs should not be used for those DMAs and you should proceed to the assessment for Harvest and Use below.

## D.2 Harvest and Use Assessment

Please check what applies:

- Reclaimed water will be used for the non-potable water demands for the project.
- Downstream water rights may be impacted by Harvest and Use as approved by the Regional Board (verify with the Copermittee).
- The Design Capture Volume will be addressed using Infiltration Only BMPs. In such a case, Harvest and Use BMPs are still encouraged, but it would not be required if the Design Capture Volume will be infiltrated or evapotranspired.

If any of the above boxes have been checked, Harvest and Use BMPs need not be assessed for the site. If none of the above criteria applies, follow the steps below to assess the feasibility of irrigation use, toilet use and other non-potable uses (e.g., industrial use).

### Irrigation Use Feasibility

Complete the following steps to determine the feasibility of harvesting stormwater runoff for Irrigation Use BMPs on your site:

Step 1: Identify the total area of irrigated landscape on the site, and the type of landscaping used.

*Total Area of Irrigated Landscape: 3.254 Acres (141,736 ft<sup>2</sup>)*

*Type of Landscaping (Conservation Design or Active Turf): Conservation Design*

Step 2: Identify the planned total of all impervious areas on the proposed project from which runoff might be feasibly captured and stored for irrigation use. Depending on the configuration of buildings and other impervious areas on the site, you may consider the site as a whole, or parts of the site, to evaluate reasonable scenarios for capturing and storing runoff and directing the stored runoff to the potential use(s) identified in Step 1 above.

*Total Area of Impervious Surfaces: 23.325 Acres (1,016,028 ft<sup>2</sup>)*

Step 3: Cross reference the Design Storm depth for the project site (see Exhibit A of the WQMP Guidance Document) with the left column of Table 2-3 in Chapter 2 to determine the minimum area of Effective Irrigated Area per Tributary Impervious Area (EIATIA).

*Enter your EIATIA factor: 0.79*

Step 4: Multiply the unit value obtained from Step 3 by the total of impervious areas from Step 2 to develop the minimum irrigated area that would be required.

*Minimum required irrigated area: 18.427 Acres*

Step 5: Determine if harvesting stormwater runoff for irrigation use is feasible for the project by comparing the total area of irrigated landscape (Step 1) to the minimum required irrigated area (Step 4).

| Minimum required irrigated area (Step 4) | Available Irrigated Landscape (Step 1) |
|--|--|
| 18.427 Acres                             | 3.254 Acres                            |

**Harvesting stormwater runoff for irrigation use is infeasible for this site.**

## Toilet Use Feasibility

Complete the following steps to determine the feasibility of harvesting stormwater runoff for toilet flushing uses on your site:

Step 1: Identify the projected total number of daily toilet users during the wet season, and account for any periodic shutdowns or other lapses in occupancy:

*Projected Number of Daily Toilet Users: 100*

*Project Type: Industrial*

Step 2: Identify the planned total of all impervious areas on the proposed project from which runoff might be feasibly captured and stored for toilet use. Depending on the configuration of buildings and other impervious areas on the site, you may consider the site as a whole, or parts of the site, to evaluate reasonable scenarios for capturing and storing runoff and directing the stored runoff to the potential use(s) identified in Step 1 above.

*Total Area of Impervious Surfaces: 23.325 Acres (1,016,028 ft<sup>2</sup>)*

Step 3: Enter the Design Storm depth for the project site (see Exhibit A) into the left column of Table 2-2 in Chapter 2 to determine the minimum number of toilet users per tributary impervious acre (TUTIA).

*Enter your TUTIA factor: 172*

Step 4: Multiply the unit value obtained from Step 3 by the total of impervious areas from Step 2 to develop the minimum number of toilet users that would be required.

*Minimum number of toilet users: 4,012*

Step 5: Determine if harvesting stormwater runoff for toilet flushing use is feasible for the project by comparing the Number of Daily Toilet Users (Step 1) to the minimum required number of toilet users (Step 4).

| <u>Minimum required Toilet Users (Step 4)</u> | <u>Projected number of toilet users (Step 1)</u> |
|---|--|
| 4,012   | 100  |

**Harvesting stormwater runoff for toilet flushing uses is infeasible for this site.**

## Other Non-Potable Use Feasibility

Are there other non-potable uses for stormwater runoff on the site (e.g. industrial use)? See Chapter 2 of the Guidance for further information. If yes, describe below. If no, write N/A.

**There are no other non-potable uses for stormwater runoff on this site.**

Step 1: Identify the projected average daily non-potable demand, in gallons per day, during the wet season and accounting for any periodic shut downs or other lapses in occupancy or operation.

*Average Daily Demand: N/A*

Step 2: Identify the planned total of all impervious areas on the proposed project from which runoff might be feasibly captured and stored for the identified non-potable use. Depending on the configuration of buildings and other impervious areas on the site, you may consider the site as a whole, or parts of the site, to evaluate reasonable scenarios for capturing and storing runoff and directing the stored runoff to the potential use(s) identified in Step 1 above.

*Total Area of Impervious Surfaces: N/A*

Step 3: Enter the Design Storm depth for the project site (see Exhibit A) into the left column of Table 2-4 in Chapter 2 to determine the minimum demand for non-potable uses per tributary impervious acre.

*Enter the factor from Table 2-4: N/A*

Step 4: Multiply the unit value obtained from Step 3 by the total of impervious areas from Step 2 to develop the minimum number of gallons per day of non-potable use that would be required.

*Minimum required use: N/A*

Step 5: Determine if harvesting stormwater runoff for other non-potable use is feasible for the project by comparing the projected average daily use (Step 1) to the minimum required non-potable use (Step 4).

| <b>Minimum required non-potable use (Step 4)</b> | <b>Projected average daily use (Step 1)</b> |
|--|---|
| N/A  | N/A   |

If Irrigation, Toilet and Other Use feasibility anticipated demands are less than the applicable minimum values, Harvest and Use BMPs are not required and you should proceed to utilize LID Bioretention and Biotreatment per Section 3.4.2 of the WQMP Guidance Document.

### **D.3 Bioretention and Biotreatment Assessment**

Other LID Bioretention and Biotreatment BMPs as described in Chapter 2.4.7 of the WQMP Guidance Document are feasible on nearly all development sites with sufficient advance planning.

*Select one of the following:*

- LID Bioretention/Biotreatment BMPs will be used for some or all DMAs of the project as noted below in Section D.4 (note the requirements of Section 3.4.2 in the WQMP Guidance Document).
- A site-specific analysis demonstrating the technical infeasibility of all LID BMPs has been performed and is included in Appendix 5. If you plan to submit an analysis demonstrating the technical infeasibility of LID BMPs, request a pre-submittal meeting with the Copermittee to discuss this option. Proceed to Section E to document your alternative compliance measures.

## D.4 Feasibility Assessment Summaries

From the Infiltration, Harvest and Use, Bioretention and Biotreatment Sections above, complete Table D.2 below to summarize which LID BMPs are technically feasible, and which are not, based upon the established hierarchy.

Table D.2 LID Prioritization Summary Matrix

| DMA Name/ID | LID BMP Hierarchy        |                          |                          |                                     | No LID (Alternative Compliance) |
|-------------|--------------------------|--------------------------|--------------------------|-------------------------------------|---------------------------------|
|             | 1. Infiltration          | 2. Harvest and use       | 3. Bioretention          | 4. Biotreatment                     |                                 |
| DMA 1       | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/>        |
| DMA 6       | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/>        |

For those DMAs where LID BMPs are not feasible, provide a brief narrative below summarizing why they are not feasible, include your technical infeasibility criteria in Appendix 5, and proceed to Section E below to document Alternative Compliance measures for those DMAs. Recall that each proposed DMA must pass through the LID BMP hierarchy before alternative compliance measures may be considered.

The preliminary site design features biotreatment LID BMPs – Modular Wetland Linear Systems MWS A, B, & C – to treat on-site and off-site stormwater runoff for water quality purposes. The rationale behind the implementation of biotreatment LID BMPs as opposed to infiltration LID BMPs stems from the geotechnical investigation report performed by Southern California Geotechnical Inc., which revealed that infiltration is infeasible for the site following results of infiltration testing. As for harvest and use LID BMPs, these were also considered infeasible due to the size and scale of the proposed site, as shown in Section D.2 of this WQMP. Finally, the City of Menifee’s Appendix A - Industrial Good Neighbor Policies outlines the city’s design guidelines for implementation of warehouses, logistics and distribution facilities, and all industrial uses into the local community. It details the intent of the policies, which aim to maintain existing neighborhood and community characteristics when creating new industrial spaces, and protecting sensitive receptors such as residential neighborhoods, parks, hospitals, nursing homes, and other public spaces from unwanted visual disturbances in the community. Additionally, the policies clearly state that “Underground stormwater facilities are preferred over above-ground basins”. Therefore, underground biotreatment LID BMPs were determined to be the best choice to handle water quality treatment for both on and off-site stormwater runoff as opposed to bioretention LID BMPs. Bioretention LID BMPs would be above ground, and would potentially serve as visual disturbances to the surrounding community in this region of the City of Menifee. The proposed biotreatment LID BMPs are underground, and they blend into the proposed industrial site while performing adequately for their intended purpose of water quality treatment.

## D.5 LID BMP Sizing

Each LID BMP must be designed to ensure that the Design Capture Volume will be addressed by the selected BMPs. First, calculate the Design Capture Volume for each LID BMP using the  $V_{BMP}$  worksheet in Appendix F of the LID BMP Design Handbook. Second, design the LID BMP to meet the required  $V_{BMP}$  using a method approved by the Copermittee. Utilize the worksheets found in the LID BMP Design Handbook or consult with your Copermittee to assist you in correctly sizing your LID BMPs. Complete Table D.3 below to document the Design Capture Volume and the Proposed Volume for each LID BMP. Provide the completed design procedure sheets for each LID BMP in Appendix 6. You may add additional rows to the table below as needed.



**Table D.3.1** DCV Calculations for LID BMPs

| DMA Type/ID | DMA Area (square feet) | Post-Project Surface Type         | Effective Impervious Fraction, $I_f$ | DMA Runoff Factor | DMA Areas x Runoff Factor | ON-SITE   |   |                                       |
|-------------|------------------------|-----------------------------------|--------------------------------------|-------------------|---------------------------|---|---|---------------------------------------|
|             |                        |                                   |                                      |                   |                           | Type D – Biotreatment Modular Wetlands System with Upstream Detention (Volume Based)<br>MWS A & B |   |                                       |
| DMA 1       | [A]                    | Multi-Surface                     | [B]                                  | [C]               | [A] x [C]                 |   |   |                                       |
| 1A          | 505,227                | Concrete or Asphalt               | 1.0                                  | 0.89              | 450,662.5                 | Design Storm Depth (in)   | Design Capture Volume, $V_{BMP}$ (cubic feet) | Proposed Volume on Plans (cubic feet) |
| 1B          | 80,197                 | Landscaped Areas - Natural D Soil | 0.4                                  | 0.28              | 22,432.1                  |   |   |                                       |
| 1C          | 510,801                | Roofs                             | 1.0                                  | 0.89              | 455,634.5                 |   |   |                                       |
|             |                        |                                   |                                      |                   |                           |   |   |                                       |
|             |                        |                                   |                                      |                   |                           |   |   |                                       |
|             | 1,096,225              |                                   |                                      |                   | 928,729.1                 | 0.60  | 46,436.5                                      | 50,240                                |

[B], [C] is obtained as described in Section 2.3.1 of the WQMP Guidance Document

[E] is obtained from Exhibit A in the WQMP Guidance Document

[G] is obtained from a design procedure sheet, such as in LID BMP Design Handbook and placed in Appendix 6

**Table D.4.2** DCV Calculations for LID BMPs

| DMA Type/ID | DMA Area (square feet) | Post-Project Surface Type         | Effective Impervious Fraction, $I_f$ | DMA Runoff Factor | DMA Areas x Runoff Factor | OFF-SITE  |                                   |                                   |
|-------------|------------------------|-----------------------------------|--------------------------------------|-------------------|---------------------------|---|-----------------------------------|-----------------------------------|
|             |                        |                                   |                                      |                   |                           | Type D – Biotreatment Modular Wetlands System (Flow Based)<br>MWS C |                                   |                                   |
| DMA 6       | [A]                    | Multi-Surface                     | [B]                                  | [C]               | [A] x [C]                 |   |                                   |                                   |
| 6A          | 133,944                | Concrete or Asphalt               | 1.0                                  | 0.89              | 119,478                   | Design Rainfall Intensity (in/hr)                                   | Design Flow Rate, $Q_{BMP}$ (cfs) | Proposed Flow Rate on Plans (cfs) |
| 6B          | 22,574                 | Landscaped Areas - Natural D Soil | 0.4                                  | 0.28              | 6314.2                    |   |                                   |                                   |
|             |                        |                                   |                                      |                   |                           |   |                                   |                                   |
|             |                        |                                   |                                      |                   |                           |   |                                   |                                   |
|             |                        |                                   |                                      |                   |                           |   |                                   |                                   |
|             | 156,518                |                                   |                                      |                   | 125,792.2                 | 0.20  | 0.600                             | 0.693                             |

[B], [C] is obtained as described in Section 2.3.1 of the WQMP Guidance Document

[E] is obtained from Exhibit A in the WQMP Guidance Document

[G] is obtained from a design procedure sheet, such as in LID BMP Design Handbook and placed in Appendix 6

## Section E: Alternative Compliance (LID Waiver Program)

LID BMPs are expected to be feasible on virtually all projects. Where LID BMPs have been demonstrated to be infeasible as documented in Section D, other Treatment Control BMPs must be used (subject to LID waiver approval by the Copermittee). Check one of the following Boxes:

LID Principles and LID BMPs have been incorporated into the site design to fully address all Drainage Management Areas. No alternative compliance measures are required for this project and thus this Section is not required to be completed.

- Or -

The following Drainage Management Areas are unable to be addressed using LID BMPs. A site-specific analysis demonstrating technical infeasibility of LID BMPs has been approved by the Co-Permittee and included in Appendix 5. Additionally, no downstream regional and/or sub-regional LID BMPs exist or are available for use by the project. The following alternative compliance measures on the following pages are being implemented to ensure that any pollutant loads expected to be discharged by not incorporating LID BMPs, are fully mitigated.

## E.1 Identify Pollutants of Concern

Utilizing Table A.1 from Section A above which noted your project's receiving waters and their associated EPA approved 303(d) listed impairments, cross reference this information with that of your selected Priority Development Project Category in Table E.1 below. If the identified General Pollutant Categories are the same as those listed for your receiving waters, then these will be your Pollutants of Concern and the appropriate box or boxes will be checked on the last row. The purpose of this is to document compliance and to help you appropriately plan for mitigating your Pollutants of Concern in lieu of implementing LID BMPs.

**Table E.1 Potential Pollutants by Land Use Type**

| Priority Development Project Categories and/or Project Features (check those that apply) | General Pollutant Categories        |                                     |                                     |                                     |                                     |                                     |                                     |                                     |
|--|-------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|
|  | Bacterial Indicators                | Metals                              | Nutrients                           | Pesticides                          | Toxic Organic Compounds             | Sediments                           | Trash & Debris                      | Oil & Grease                        |
| <input type="checkbox"/> Detached Residential Development                                | P                                   | N                                   | P                                   | P                                   | N                                   | P                                   | P                                   | P                                   |
| <input type="checkbox"/> Attached Residential Development                                | P                                   | N                                   | P                                   | P                                   | N                                   | P                                   | P                                   | P <sup>(2)</sup>                    |
| <input checked="" type="checkbox"/> Commercial/Industrial Development                    | P <sup>(3)</sup>                    | P                                   | P <sup>(1)</sup>                    | P <sup>(1)</sup>                    | P <sup>(5)</sup>                    | P <sup>(1)</sup>                    | P                                   | P                                   |
| <input type="checkbox"/> Automotive Repair Shops   | N                                   | P                                   | N                                   | N                                   | P <sup>(4, 5)</sup>                 | N                                   | P                                   | P                                   |
| <input type="checkbox"/> Restaurants (>5,000 ft <sup>2</sup> )                           | P                                   | N                                   | N                                   | N                                   | N                                   | N                                   | P                                   | P                                   |
| <input type="checkbox"/> Hillside Development (>5,000 ft <sup>2</sup> )                  | P                                   | N                                   | P                                   | P                                   | N                                   | P                                   | P                                   | P                                   |
| <input type="checkbox"/> Parking Lots (>5,000 ft <sup>2</sup> )                          | P <sup>(6)</sup>                    | P                                   | P <sup>(1)</sup>                    | P <sup>(1)</sup>                    | P <sup>(4)</sup>                    | P <sup>(1)</sup>                    | P                                   | P                                   |
| <input type="checkbox"/> Retail Gasoline Outlets   | N                                   | P                                   | N                                   | N                                   | P                                   | N                                   | P                                   | P                                   |
| <b>Project Priority Pollutant(s) of Concern</b>  | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |

*P = Potential*

*N = Not Potential*

*<sup>(1)</sup> A potential Pollutant if non-native landscaping exists or is proposed onsite; otherwise not expected*

*<sup>(2)</sup> A potential Pollutant if the project includes uncovered parking areas; otherwise not expected*

*<sup>(3)</sup> A potential Pollutant is land use involving animal waste*

*<sup>(4)</sup> Specifically petroleum hydrocarbons*

*<sup>(5)</sup> Specifically solvents*

*<sup>(6)</sup> Bacterial indicators are routinely detected in pavement runoff*

## E.2 Stormwater Credits

Projects that cannot implement LID BMPs but nevertheless implement smart growth principles are potentially eligible for Stormwater Credits. Utilize Table 3-8 within the WQMP Guidance Document to identify your Project Category and its associated Water Quality Credit. If not applicable, write N/A.

Table E.2 Water Quality Credits

| Qualifying Project Categories              | Credit Percentage <sup>2</sup> |
|--|--------------------------------|
| N/A  |                                |
|  |                                |
| <i>Total Credit Percentage<sup>1</sup></i> | 0%                             |

<sup>1</sup>Cannot Exceed 50%

<sup>2</sup>Obtain corresponding data from Table 3-8 in the WQMP Guidance Document

## E.3 Sizing Criteria

After you appropriately considered Stormwater Credits for your project, utilize Table E.3 below to appropriately size them to the DCV, or Design Flow Rate, as applicable. Please reference Chapter 3.5.2 of the WQMP Guidance Document for further information.

Table E.3.1 Treatment Control BMP Sizing

| DMA Type /ID | DMA Area (square feet) | Post-Project Surface Type         | Effective Impervious Fraction, I <sub>f</sub> | DMA Runoff Factor | DMA Area x Runoff Factor | <b>ON-SITE</b>  |   |   |  |
|--------------|------------------------|-----------------------------------|---|-------------------|--------------------------|---|---|---|--|
| DMA 1        | [A]                    |                                   | [B]   | [C]               | [A] x [C]                | <i>Type D – Biotreatment Modular Wetlands System with Upstream Detention (Volume Based)</i> |   |   |  |
|              |                        |                                   |   |                   |                          | <i>MWS A &amp; B</i>  |   |   |  |
| <b>1A</b>    | 505,227                | Concrete or Asphalt               | 1.0   | 0.89              | 450,662.5                | <i>Design Storm Depth (in)</i>  | <i>Minimum Design Capture Volume (cubic feet)</i> | <i>Total Storm Water Credit % Reduction</i> | <i>Proposed Volume on Plans (cubic feet)</i> |
| <b>1B</b>    | 80,197                 | Landscaped Areas - Natural D Soil | 0.4   | 0.28              | 22,432.1                 |   |   |   |  |
| <b>1C</b>    | 510,801                | Roofs                             | 1.0   | 0.89              | 455,634.5                |   |   |   |  |
|              |                        |                                   |   |                   |                          |   |   |   |  |
|              | 1,096,225              |                                   |   |                   | 928,729.1                | 0.60  | 46,436.5  | 0%  | 50,240                                       |

[B], [C] is obtained as described in Section 2.3.1 from the WQMP Guidance Document

[E] is for Flow-Based Treatment Control BMPs [E] = .2, for Volume-Based Control Treatment BMPs, [E] obtained from Exhibit A in the WQMP Guidance Document

[G] is for Flow-Based Treatment Control BMPs [G] = 43,560, for Volume-Based Control Treatment BMPs, [G] = 12

[H] is from the Total Credit Percentage as Calculated from Table E.2 above

[I] as obtained from a design procedure sheet from the BMP manufacturer and should be included in Appendix 6

Table E.4.2 Treatment Control BMP Sizing

| DMA Type /ID | DMA Area (square feet) | Post-Project Surface Type         | Effective Impervious Fraction, I <sub>f</sub> | DMA Runoff Factor | DMA Area x Runoff Factor | OFF-SITE<br>Type D – Biotreatment Modular Wetlands System (Flow Based) |                                |                                      |                              |
|--------------|------------------------|-----------------------------------|---|-------------------|--------------------------|--|--------------------------------|--------------------------------------|------------------------------|
| DMA 6        | [A]                    |                                   | [B]   | [C]               | [A] x [C]                | MWS C  |                                |                                      |                              |
| 6A           | 133,944                | Concrete or Asphalt               | 1.0   | 0.89              | 119,478                  | Design Rainfall Intensity (in/hr)                                      | Minimum Design Flow Rate (cfs) | Total Storm Water Credit % Reduction | Proposed Flow on Plans (cfs) |
| 6B           | 22,574                 | Landscaped Areas - Natural D Soil | 0.4   | 0.28              | 6,314.2                  |  |                                |                                      |                              |
|              |                        |                                   |   |                   |                          |  |                                |                                      |                              |
|              |                        |                                   |   |                   |                          |  |                                |                                      |                              |
|              |                        |                                   |   |                   |                          |  |                                |                                      |                              |
|              |                        |                                   |   |                   |                          |  |                                |                                      |                              |
|              | 156,518                |                                   |   |                   | 125,792.2                | 0.20   | 0.600                          | 0%                                   | 0.693                        |

[B], [C] is obtained as described in Section 2.3.1 from the WQMP Guidance Document

[E] is for Flow-Based Treatment Control BMPs [E] = .2, for Volume-Based Control Treatment BMPs, [E] obtained from Exhibit A in the WQMP Guidance Document

[G] is for Flow-Based Treatment Control BMPs [G] = 43,560, for Volume-Based Control Treatment BMPs, [G] = 12

[H] is from the Total Credit Percentage as Calculated from Table E.2 above

[I] as obtained from a design procedure sheet from the BMP manufacturer and should be included in Appendix 6

## E.4 Treatment Control BMP Selection

Treatment Control BMPs typically provide proprietary treatment mechanisms to treat potential pollutants in runoff, but do not sustain significant biological processes. Treatment Control BMPs must have a removal efficiency of a medium or high effectiveness as quantified below:

- **High:** equal to or greater than 80% removal efficiency
- **Medium:** between 40% and 80% removal efficiency

Such removal efficiency documentation (e.g., studies, reports, etc.) as further discussed in Chapter 3.5.2 of the WQMP Guidance Document, must be included in Appendix 6. In addition, ensure that proposed Treatment Control BMPs are properly identified on the WQMP Site Plan in Appendix 1.

**Table E.5 Treatment Control BMP Selection**

| Selected Treatment Control BMP Name or ID <sup>1</sup> | Priority Pollutant(s) of Concern to Mitigate <sup>2</sup> | Removal Efficiency Percentage <sup>3</sup> |
|--|---|--|
| N/A  | N/A   | N/A  |
|  |   |  |
|  |   |  |

<sup>1</sup> Treatment Control BMPs must not be constructed within Receiving Waters. In addition, a proposed Treatment Control BMP may be listed more than once if they possess more than one qualifying pollutant removal efficiency.

<sup>2</sup> Cross Reference Table E.1 above to populate this column.

<sup>3</sup> As documented in a Co-Permittee Approved Study and provided in Appendix 6.

## Section F: Hydromodification

### F.1 Hydrologic Conditions of Concern (HCOC) Analysis

Once you have determined that the LID design is adequate to address water quality requirements, you will need to assess if the proposed LID Design may still create a HCOC. Review Chapters 2 and 3 (including Figure 3-7) of the WQMP Guidance Document to determine if your project must mitigate for Hydromodification impacts. If your project meets one of the following criteria which will be indicated by the check boxes below, you do not need to address Hydromodification at this time. However, if the project does not qualify for Exemptions 1, 2 or 3, then additional measures must be added to the design to comply with HCOC criteria. This is discussed in further detail below in Section F.2.

**HCOC EXEMPTION 1:** The Priority Development Project disturbs less than one acre. The Copermitttee has the discretion to require a Project-Specific WQMP to address HCOCs on projects less than one acre on a case by case basis. The disturbed area calculation should include all disturbances associated with larger common plans of development.

Does the project qualify for this HCOC Exemption?  Y  N

If Yes, HCOC criteria do not apply.

**HCOC EXEMPTION 2:** The volume and time of concentration<sup>1</sup> of storm water runoff for the post-development condition is not significantly different from the pre-development condition for a 2-year return frequency storm (a difference of 5% or less is considered insignificant) using one of the following methods to calculate:

- Riverside County Hydrology Manual
- Technical Release 55 (TR-55): Urban Hydrology for Small Watersheds (NRCS 1986), or derivatives thereof, such as the Santa Barbara Urban Hydrograph Method
- Other methods acceptable to the Co-Permittee

Does the project qualify for this HCOC Exemption?  Y  N

If Yes, report results in Table F.1 below and provide your substantiated hydrologic analysis in Appendix 7.

**Table F.1** Hydrologic Conditions of Concern Summary

|                                      | 2 year – 24 hour |                |              |
|--------------------------------------|------------------|----------------|--------------|
|                                      | Pre-condition    | Post-condition | % Difference |
| <b>Time of Concentration (Hours)</b> | 13.5             | 13.5           | 0%           |
| <b>Volume (Cubic Feet)</b>           | 21,306           | 143,156        | 572%         |

<sup>1</sup> Time of concentration is defined as the time after the beginning of the rainfall when all portions of the drainage basin are contributing to flow at the outlet.

**HCOC EXEMPTION 3:** All downstream conveyance channels to an adequate sump (for example, Prado Dam, Lake Elsinore, Canyon Lake, Santa Ana River, or other lake, reservoir or naturally erosion resistant feature) that will receive runoff from the project are engineered and regularly maintained to ensure design flow capacity; no sensitive stream habitat areas will be adversely affected; or are not identified on the Co-Permittees Hydromodification Susceptibility Maps.

Does the project qualify for this HCOC Exemption?       Y     N

If Yes, HCOC criteria do not apply and note below which adequate sump applies to this HCOC qualifier:

**N/A**

## **F.2 HCOC Mitigation**

If none of the above HCOC Exemption Criteria are applicable, HCOC criteria is considered mitigated if they meet one of the following conditions:

- a. Additional LID BMPS are implemented onsite or offsite to mitigate potential erosion or habitat impacts as a result of HCOCs. This can be conducted by an evaluation of site-specific conditions utilizing accepted professional methodologies published by entities such as the California Stormwater Quality Association (CASQA), the Southern California Coastal Water Research Project (SCCRWP), or other Co-Permittee approved methodologies for site-specific HCOC analysis.
- b. The project is developed consistent with an approved Watershed Action Plan that addresses HCOC in Receiving Waters.
- c. Mimicking the pre-development hydrograph with the post-development hydrograph, for a 2-year return frequency storm. Generally, the hydrologic conditions of concern are not significant, if the post-development hydrograph is no more than 10% greater than pre-development hydrograph. In cases where excess volume cannot be infiltrated or captured and reused, discharge from the site must be limited to a flow rate no greater than 110% of the pre-development 2-year peak flow.

Be sure to include all pertinent documentation used in your analysis of the items a, b or c in Appendix 7.

HCOC Mitigation has been addressed through the implementation of the underground storage chamber system – Basin A – upstream of the proposed on-site modular wetland linear systems – MWS A & B. The site has been graded in such a way to capture the maximum amount of on-site stormwater runoff practicable. The underground storage chamber serves to detain the increase in the total runoff volume from the 2-year, 24-hour storm event as a result of the proposed development, as well as to detain all on-site runoff prior to biotreatment by the modular wetland linear systems. The underground storage chamber system has adequate storage capacity – 154,075 CF – to detain the DCV prior to biotreatment as well as detain the increase in the total runoff volume from the 2-year, 24-hour storm event. Additional information regarding HCOC Mitigation can be found in Appendix 7.



## Section G: Source Control BMPs

Source control BMPs include permanent, structural features that may be required in your project plans — such as roofs over and berms around trash and recycling areas — and Operational BMPs, such as regular sweeping and “housekeeping”, that must be implemented by the site’s occupant or user. The MEP standard typically requires both types of BMPs. In general, Operational BMPs cannot be substituted for a feasible and effective permanent BMP. Using the Pollutant Sources/Source Control Checklist in Appendix 8, review the following procedure to specify Source Control BMPs for your site:

1. **Identify Pollutant Sources:** Review Column 1 in the Pollutant Sources/Source Control Checklist. Check off the potential sources of Pollutants that apply to your site.
2. **Note Locations on Project-Specific WQMP Exhibit:** Note the corresponding requirements listed in Column 2 of the Pollutant Sources/Source Control Checklist. Show the location of each Pollutant source and each permanent Source Control BMP in your Project-Specific WQMP Exhibit located in Appendix 1.
3. **Prepare a Table and Narrative:** Check off the corresponding requirements listed in Column 3 in the Pollutant Sources/Source Control Checklist. In the left column of Table G.1 below, list each potential source of runoff Pollutants on your site (from those that you checked in the Pollutant Sources/Source Control Checklist). In the middle column, list the corresponding permanent, Structural Source Control BMPs (from Columns 2 and 3 of the Pollutant Sources/Source Control Checklist) used to prevent Pollutants from entering runoff. **Add additional narrative** in this column that explains any special features, materials or methods of construction that will be used to implement these permanent, Structural Source Control BMPs.
4. **Identify Operational Source Control BMPs:** To complete your table, refer once again to the Pollutant Sources/Source Control Checklist. List in the right column of your table the Operational BMPs that should be implemented as long as the anticipated activities continue at the site. Copermittee stormwater ordinances require that applicable Source Control BMPs be implemented; the same BMPs may also be required as a condition of a use permit or other revocable Discretionary Approval for use of the site.

**Table G.1** Permanent and Operational Source Control Measures

| Potential Sources of Runoff pollutants | Permanent Structural Source Control BMPs   | Operational Source Control BMPs   |
|--|--|---|
| A. On-site storm drain inlets          | <ul style="list-style-type: none"> <li>• Mark all inlets with the words “Only Rain Down the Storm Drain” or similar</li> <li>• Mark locations of all inlets</li> </ul> | <ul style="list-style-type: none"> <li>• Maintain and periodically repaint or replace inlet markings.</li> <li>• Provide stormwater pollution prevention information to new owners, lessees, or operators.</li> <li>• See applicable operational BMPs in Fact Sheet SC-44, “Drainage System Maintenance”, in the CASQA</li> </ul> |

|                                     |   |   |
|-------------------------------------|---|---|
|                                     |   | <p>Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a></p> <ul style="list-style-type: none"> <li>• Include the following in lease agreements: “Tenant shall not allow anything to storm drains or deposit materials so as to create a potential discharge to storm drains.</li> </ul>   |
| D2. Landscape/Outdoor Pesticide Use | <ul style="list-style-type: none"> <li>• Preserve existing native trees, shrubs, and ground cover to the maximum extent possible.</li> <li>• Design landscaping to minimize and runoff, to promote surface infiltration where appropriate, and to minimize the use of fertilizers and pesticides that can contribute to stormwater pollution.</li> <li>• Where landscaped areas are used to retain or detain stormwater, specify plants that are tolerant of saturated soil conditions.</li> <li>• Consider using pest-resistant plants, especially adjacent to hardscape.</li> <li>• To ensure successful establishment, select plants appropriate to site soils, slopes, climate, sun, wind, rain, land use, air movement, ecological consistency, and plant interactions.</li> </ul> | <ul style="list-style-type: none"> <li>• Maintain landscaping using minimum or no pesticides</li> <li>• See applicable operational BMPs in Fact Sheet SC-41, “Building and Grounds Maintenance,” in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a></li> <li>• Provide IPM information to new owners, lessees and operators.</li> </ul>  |
| G. Refuse areas                     | <ul style="list-style-type: none"> <li>• Signs posted on or near the dumpsters with the words “Do not dump hazardous materials here” or similar.</li> <li>• Coordinate with Local Waste Management for waste pickup</li> </ul>  | <ul style="list-style-type: none"> <li>• Inspect receptacles regularly</li> <li>• Repair or replace leaky receptacles.</li> <li>• Keep receptacles covered.</li> <li>• Prohibit/prevent dumping of liquid or hazardous wastes. Post “no hazardous materials” signs.</li> <li>• Inspect and pick up litter daily and clean up spills immediately. Keep spill control materials on-site.</li> <li>• See Fact Sheet SC-34, “Waste Handling and Disposal” in the CASQA</li> </ul> |

|  |  |  |
|--|--|--|
|  |  | Stormwater Quality Handbook at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a>  |
| I. Outdoor storage of equipment or materials | <ul style="list-style-type: none"> <li>• Materials to be stored will be determined upon selection of tenants</li> <li>• Storage areas are located around the centralized industrial building</li> <li>• Ensure compliance with the requirements of Hazardous Materials Programs for: <ul style="list-style-type: none"> <li>• Hazardous Waste Generation</li> <li>• Hazardous Materials Release Response and Inventory</li> <li>• California Accidental Release (Cal ARP)</li> <li>• Aboveground Storage Tank</li> <li>• Uniform Fire Code Article 80 Section 103(b) &amp; (c) 1991</li> <li>• <a href="http://www.cchealth.org/groups/hazmat/">www.cchealth.org/groups/hazmat/</a></li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>• See the Fact Sheets SC-31, "Outdoor Liquid Container Storage" and SC-33, "Outdoor Storage of Raw Materials" in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a></li> </ul>  |
| M. Loading Docks                             |  | <ul style="list-style-type: none"> <li>• Move loaded and unloaded items indoors as soon as possible</li> <li>• See Fact Sheet SC-30, "Outdoor Loading and Unloading," in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a></li> </ul>   |
| O. Roofing                                   | <ul style="list-style-type: none"> <li>• Avoid roofing, gutters, and trim made of copper or other unprotected metals that may leach into runoff.</li> </ul>  |  |
| P. Plazas, sidewalks, and parking lots       |  | <ul style="list-style-type: none"> <li>• Sweep plazas, sidewalks, and parking lots regularly to prevent accumulation of litter and debris. Collect debris from pressure washing to prevent entry into the storm drain system. Collect wash water containing any cleaning agent or degreaser and discharge to the sanitary sewer not to a storm drain.</li> </ul> |

## Section H: Construction Plan Checklist

Populate Table H.1 below to assist the plan checker in an expeditious review of your project. The first two columns will contain information that was prepared in previous steps, while the last column will be populated with the corresponding plan sheets. This table is to be completed with the submittal of your final Project-Specific WQMP.

**Table H.1** Construction Plan Cross-reference

| BMP No. or ID | BMP Identifier and Description                                   | Corresponding Plan Sheet(s) | BMP Location (Lat/Long) |
|---------------|--|-----------------------------|-------------------------|
| MWS A         | On-Site: Biotreatment – Modular Wetlands Linear System           | Sheet 1 – WQMP Exhibit      | 33.7379121, -117.206541 |
| MWS B         | On-Site: Biotreatment – Modular Wetlands Linear System           | Sheet 1 – WQMP Exhibit      | 33.7379121, -117.206524 |
| BASIN A       | On-Site: Upstream Detention – Underground Storage Chamber System | Sheet 1 – WQMP Exhibit      | 33.739128, -117.207579  |
| MWS C         | Off-Site: Biotreatment – Modular Wetlands Linear System          | Sheet 1 – WQMP Exhibit      | 33.739339, -117.206470  |

Note that the updated table — or Construction Plan WQMP Checklist — is **only a reference tool** to facilitate an easy comparison of the construction plans to your Project-Specific WQMP. Co-Permittee staff can advise you regarding the process required to propose changes to the approved Project-Specific WQMP.

## Section I: Operation, Maintenance and Funding

The Copermittee will periodically verify that Stormwater BMPs on your site are maintained and continue to operate as designed. To make this possible, your Copermittee will require that you include in Appendix 9 of this Project-Specific WQMP:

1. A means to finance and implement facility maintenance in perpetuity, including replacement cost.
2. Acceptance of responsibility for maintenance from the time the BMPs are constructed until responsibility for operation and maintenance is legally transferred. A warranty covering a period following construction may also be required.
3. An outline of general maintenance requirements for the Stormwater BMPs you have selected.
4. Figures delineating and designating pervious and impervious areas, location, and type of Stormwater BMP, and tables of pervious and impervious areas served by each facility. Geo-locating the BMPs using a coordinate system of latitude and longitude is recommended to help facilitate a future statewide database system.
5. A separate list and location of self-retaining areas or areas addressed by LID Principles that do not require specialized O&M or inspections but will require typical landscape maintenance as noted in Chapter 5, pages 85-86, in the WQMP Guidance. Include a brief description of typical landscape maintenance for these areas.

Your local Co-Permittee will also require that you prepare and submit a detailed Stormwater BMP Operation and Maintenance Plan that sets forth a maintenance schedule for each of the Stormwater BMPs built on your site. An agreement assigning responsibility for maintenance and providing for inspections and certification may also be required.

Details of these requirements and instructions for preparing a Stormwater BMP Operation and Maintenance Plan are in Chapter 5 of the WQMP Guidance Document.

**Maintenance Mechanism:** Proposed stormwater BMPs will be maintained by the owner, IPT Menifee CC, LLC.

Will the proposed BMPs be maintained by a Home Owners' Association (HOA) or Property Owners Association (POA)?

Y

N

Include your Operation and Maintenance Plan and Maintenance Mechanism in Appendix 9. Additionally, include all pertinent forms of educational materials for those personnel that will be maintaining the proposed BMPs within this Project-Specific WQMP in Appendix 10.

# Appendix 1: Maps and Site Plans


*Location Map, WQMP Site Plan and Receiving Waters Map*

# VICINITY MAP




**VICINITY MAP**

SCALE: NTS



|  |                            |                  |            |                        |
|--|----------------------------|------------------|------------|------------------------|
| 10 edelman<br>irvine, ca 92618<br>p 949.660.9128<br>waremalcomb.com<br><b>WM</b><br><b>WARE MALCOMB</b><br>CIVIL ENGINEERING & SURVEYING | PROJECT NAME: ARES MENIFEE |                  |            | SHEET<br><b>1 OF 1</b> |
|  | JOB NO.: IRV22-0086        | DATE : 6/30/2023 |            |                        |
|  | DRAWN: AC                  | PA/PM: LC        | SCALE: NTS |                        |



| ON-SITE DMA TABULAR SUMMARY |                                  |           |                               |                   |                           |
|-----------------------------|----------------------------------|-----------|-------------------------------|-------------------|---------------------------|
| DMA                         | SURFACE TYPES                    | AREA (SF) | EFFECTIVE IMPERVIOUS FRACTION | DMA RUNOFF FACTOR | DMA TYPE / BMP TYPE       |
| DMA 1A                      | CONCRETE/ASPHALT                 | 505,227   | 1.0                           | 0.89              | TYPE D / BIOTREATMENT MWS |
| DMA 1B                      | LANDSCAPED AREAS NATURAL D SOILS | 80,197    | 0.40                          | 0.28              | TYPE D / BIOTREATMENT MWS |
| DMA 1C                      | ROOFS                            | 510,801   | 1.0                           | 0.89              | TYPE D / BIOTREATMENT MWS |
| DMA 2                       | LANDSCAPED AREAS NATURAL D SOILS | 3,751     | 0.40                          | 0.28              | TYPE A / SELF-TREATING    |
| DMA 3                       | LANDSCAPED AREAS NATURAL D SOILS | 33,271    | 0.40                          | 0.28              | TYPE A / SELF-TREATING    |
| DMA 4                       | LANDSCAPED AREAS NATURAL D SOILS | 17,590    | 0.40                          | 0.28              | TYPE A / SELF-TREATING    |
| DMA 5                       | LANDSCAPED AREAS NATURAL D SOILS | 6,927     | 0.40                          | 0.28              | TYPE A / SELF-TREATING    |
| TOTAL                       | N/A                              | 1,157,764 | N/A                           | N/A               | N/A                       |

| OFF-SITE DMA TABULAR SUMMARY |                                    |           |                               |                   |                           |
|------------------------------|------------------------------------|-----------|-------------------------------|-------------------|---------------------------|
| DMA                          | SURFACE TYPES                      | AREA (SF) | EFFECTIVE IMPERVIOUS FRACTION | DMA RUNOFF FACTOR | DMA TYPE / BMP TYPE       |
| DMA 6A                       | CONCRETE/ASPHALT                   | 133,944   | 1.0                           | 0.89              | TYPE D / BIOTREATMENT MWS |
| DMA 6B                       | LANDSCAPED AREAS - NATURAL D SOILS | 22,574    | 0.40                          | 0.28              | TYPE D / BIOTREATMENT MWS |
| TOTAL                        | N/A                                | 156,518   | N/A                           | N/A               | N/A                       |

**WATER QUALITY INFORMATION**  
HYDRAULIC SOILS GROUP D


85TH PERCENTILE 24-HR RAINFALL DEPTH: 0.60 IN

TOTAL ON-SITE AREA = 1,157,764 SF = 26.579 AC  
PROPOSED IMPERVIOUS AREA: 1,016,028 SF  
PROPOSED PERVIOUS AREA: 141,736 SF

TOTAL OFF-SITE AREA = 156,518 SF = 3.593 AC  
PROPOSED IMPERVIOUS AREA: 133,944 SF  
PROPOSED PERVIOUS AREA: 22,574 SF

ON-SITE - BIOTREATMENT MWS A & B W/ UPSTREAM DETENTION BASIN A  
DESIGN CAPTURE VOLUME = 46,436.5 CF  
TREATMENT CAPACITY OF MWS A & B = 50,240 CF  
TOTAL UPSTREAM STORAGE CAPACITY = 154,076 CF

OFF-SITE - BIOTREATMENT MWS C  
DESIGN FLOW RATE = 0.600 CFS  
TREATMENT CAPACITY = 0.693 CFS



| ON-SITE BMP TABULAR SUMMARY |                         |                 |                         |
|-----------------------------|-------------------------|-----------------|-------------------------|
| BMP ID                      | BMP LOCATION (LAT/LONG) | DCV / VBMP (CF) | TREATMENT CAPACITY (CF) |
| MWS A                       | 33.7379121, -117.206541 | 23,218.25       | 25,120                  |
| MWS B                       | 33.7379121, -117.206524 | 23,218.25       | 25,120                  |
| TOTAL                       | N/A                     | 46,436.5        | 50,240                  |

| OFF-SITE BMP TABULAR SUMMARY |                         |                        |                          |
|------------------------------|-------------------------|------------------------|--------------------------|
| BMP ID                       | BMP LOCATION (LAT/LONG) | DESIGN FLOW RATE (CFS) | TREATMENT CAPACITY (CFS) |
| MWS C                        | 33.739339, -117.206470  | 0.600                  | 0.693                    |

**WARE MALCOLM**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
irvine, ca 92618  
p 949.660.9128  
waremalcolm.com



FOR AND ON BEHALF OF WARE MALCOLM

**ARES SPEC INDUSTRIAL**  
**PRELIMINARY WQMP**  
MURRIETA RD. & ETHANAC RD.  
MENIFEE, CA 92585

| WQMP EXHIBIT |         |
|--------------|---------|
| NO.          | REMARKS |
|              |         |
|              |         |
|              |         |
|              |         |
|              |         |
|              |         |
|              |         |
|              |         |
|              |         |

|            |            |
|------------|------------|
| JOB NO.:   | IRV22-0086 |
| PA / PM:   | LC         |
| DESIGNED:  | AC         |
| DATE:      | 9/13/2023  |
| PLOT DATE: | 9/13/2023  |

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOLM, AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOLM. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOLM PRIOR TO THE COMMENCEMENT OF ANY WORK. NOT FOR CONSTRUCTION





### ACCEPTABLE FILL MATERIALS: STORMTECH MC-7200 CHAMBER SYSTEMS

| MATERIAL LOCATION | DESCRIPTION   | AASHTO MATERIAL CLASSIFICATIONS   | COMPACTION / DENSITY REQUIREMENT  |
|-------------------|---|---|---|
| D                 | FINAL FILL: FILL MATERIAL FOR LAYER D STARTS FROM THE TOP OF THE 'C' LAYER TO THE BOTTOM OF FLEXIBLE PAVEMENT OR UNPAVED FINISHED GRADE ABOVE. NOTE THAT PAVEMENT SURBASE MAY BE PART OF THE 'D' LAYER. | N/A   | PREPARE PER SITE DESIGN ENGINEER'S PLANS. PAVED INSTALLATIONS MAY HAVE STRINGENT MATERIAL AND PREPARATION REQUIREMENTS.   |
| C                 | INITIAL FILL: FILL MATERIAL FOR LAYER C STARTS FROM THE TOP OF THE EMBEDED STONE (IF LAYER TO 24" (600 mm) ABOVE THE TOP OF THE CHAMBER NOTE THAT PAVEMENT SURBASE MAY BE A PART OF THE 'C' LAYER).     | AASHTO M145 A-1, A-2, A-3 OR AASHTO M43 3, 3S7, 4, 4S7, 5, 5S, 57, 6, 67, 6S, 7, 7S, 8, 8S, 9, 10 | BEGIN COMPACTIIONS AFTER 24" (600 mm) OF MATERIAL OVER THE CHAMBERS IS REACHED. COMPACT ADDITIONAL LAYERS IN 12" (300 mm) MAX LIFTS TO A MIN. 95% PROCTOR DENSITY FOR WELL GRADED MATERIAL, AND 95% RELATIVE DENSITY FOR PROCESSED AGGREGATE MATERIALS. |
| B                 | EMBEDED STONE: FILL SURROUNDING THE CHAMBERS FROM THE FOUNDATION STONE (A LAYER) TO THE 'C' LAYER ABOVE.  | AASHTO M43 3, 4   | NO COMPACTION REQUIRED.   |
| A                 | FOUNDATION STONE: FILL BELOW CHAMBERS FROM THE SUBGRADE UP TO THE FOOT (BOTTOM) OF THE CHAMBER.   | AASHTO M43 3, 4   | PLATE COMPACT OR ROLL TO ACHIEVE A FLAT SURFACE <sup>1,2</sup>  |

PLEASE NOTE:

- THE LISTED AASHTO DESIGNATIONS ARE FOR GRADATIONS ONLY. THE STONE MUST ALSO BE CLEAN, CRUSHED, ANGULAR. FOR EXAMPLE, A SPECIFICATION FOR #4 STONE WOULD STATE: "CLEAN, CRUSHED, ANGULAR NO. 4 (AASHTO M43) STONE".
- STORMTECH COMPACTION REQUIREMENTS ARE MET FOR 'A' LOCATION MATERIALS WHEN PLACED AND COMPACTED IN 4" (100 mm) MAX LIFTS USING TWO FULL COVERAGES WITH A VIBRATORY COMPACTOR.
- WHERE INFILTRATION SURFACES MAY BE COMPROMISED BY COMPACTION, FOR STANDARD DESIGN LOAD CONDITIONS, A FLAT SURFACE MAY BE ACHIEVED BY BAKING OR DRAGGING WITHOUT COMPACTION EQUIPMENT. FOR SPECIAL LOAD CONDITIONS, CONTACT STORMTECH FOR COMPACTION REQUIREMENTS.
- ONCE LAYER 'C' IS PLACED, ANY SOL MATERIAL CAN BE PLACED IN LAYER 'D' UP TO THE FINISHED GRADE. MOST PAVEMENT SURBASE SOILS CAN BE USED TO REPLACE THE MATERIAL REQUIREMENTS OF LAYER 'C' OR 'D' AT THE SITE DESIGN ENGINEER'S DISCRETION.

NOTES:

- CHAMBERS SHALL MEET THE REQUIREMENTS OF ASTM F2418, "STANDARD SPECIFICATION FOR POLYPROPYLENE (PP) CORRUGATED WALL STORMWATER COLLECTION CHAMBERS" CHAMBER CLASSIFICATION 60x101
- MC-7200 CHAMBERS SHALL BE DESIGNED IN ACCORDANCE WITH ASTM F2787 "STANDARD PRACTICE FOR STRUCTURAL DESIGN OF THERMOPLASTIC CORRUGATED WALL STORMWATER COLLECTION CHAMBERS".
- THE SITE DESIGN ENGINEER IS RESPONSIBLE FOR ASSESSING THE BEARING RESISTANCE (ALLOWABLE BEARING CAPACITY) OF THE SUBGRADE SOILS AND THE DEPTH OF FOUNDATION STONE WITH CONSIDERATION FOR THE RANGE OF EXPECTED SOIL MOISTURE CONDITIONS.
- PERIMETER STONE MUST BE EXTENDED HORIZONTALLY TO THE EXCAVATION WALL FOR BOTH VERTICAL AND SLOPED EXCAVATION WALLS.
- REQUIREMENTS FOR HANDLING AND INSTALLATION:
  - TO MAINTAIN THE WIDTH OF CHAMBERS DURING SHIPPING AND HANDLING, CHAMBERS SHALL HAVE INTEGRAL, INTERLOCKING STACKING LOGS.
  - TO ENSURE A SECURE JOINT DURING INSTALLATION AND BACKFILL, THE HEIGHT OF THE CHAMBER JOINT SHALL NOT BE LESS THAN 3".
  - TO ENSURE THE INTEGRITY OF THE ARCH SHAPE DURING INSTALLATION, (a) THE ARCH STIFFNESS CONSTANT SHALL BE GREATER THAN OR EQUAL TO 455 LB/F<sup>2</sup>/IN. THE ASC IS DEFINED IN SECTION 6.2.8 OF ASTM F2418, AND (b) TO RESIST CHAMBER DEFORMATION DURING INSTALLATION AT ELEVATED TEMPERATURES (ABOVE 73° F / 23° C), CHAMBERS SHALL BE PRODUCED FROM REFLECTIVE GOLD OR YELLOW COLORS.

BASIN A: ADS MC-7200 STORMTECH CHAMBER SYSTEM DETAIL - SHEET 3 OF 6

SCALE: NTS  
ON-SITE BMP - UPSTREAM DETENTION

### MC-7200 ISOLATOR ROW PLUS DETAIL

NTS

INSPECTION & MAINTENANCE

STEP 1) INSPECT ISOLATOR ROW PLUS FOR SEDIMENT

A. INSPECTION PORTS (IF PRESENT)

- REMOVE/OPEN LID ON W/PLAST INLINE DRAIN
- REMOVE AND CLEAN FLEXSTORM FILTER IF INSTALLED
- USING A FLASHLIGHT AND STADA ROD, MEASURE DEPTH OF SEDIMENT AND RECORD ON MAINTENANCE LOG
- LOWER A CAMERA INTO ISOLATOR ROW PLUS FOR VISUAL INSPECTION OF SEDIMENT LEVELS (OPTIONAL)

IF SEDIMENT IS AT, OR ABOVE, 3" (80 mm) PROCEED TO STEP 2. IF NOT, PROCEED TO STEP 3.

B. ALL ISOLATOR PLUS ROWS

- REMOVE COVER FROM STRUCTURE AT UPSTREAM END OF ISOLATOR ROW PLUS
- USING A FLASHLIGHT, INSPECT DOWN THE ISOLATOR ROW PLUS THROUGH OUTLET PIPE
- MIRrors ON POLES OR CAMERAS MAY BE USED TO AVOID A CONFINED SPACE ENTRY
- FOLLOW OSHA REGULATIONS FOR CONFINED SPACE ENTRY IF ENTERING MANHOLE

IF SEDIMENT IS AT, OR ABOVE, 3" (80 mm) PROCEED TO STEP 2. IF NOT, PROCEED TO STEP 3.

STEP 2) CLEAN OUT ISOLATOR ROW PLUS USING THE JETVAC PROCESS

- A FIXED OLVERET CLEANING NOZZLE WITH REAR FACING SPREAD OF 45° (1.1 m) OR MORE IS PREFERRED
- APPLY MULTIPLE PASSES OF JETVAC UNTIL BACKFLUSH WATER IS CLEAN
- VACUUM STRUCTURE SUMP AS REQUIRED

STEP 3) REPLACE ALL COVERS, GRATES, FILTERS, AND LIDS; RECORD OBSERVATIONS AND ACTIONS.

STEP 4) INSPECT AND CLEAN BASINS AND MANHOLES UPSTREAM OF THE STORMTECH SYSTEM.

NOTES

- INSPECT EVERY 6 MONTHS DURING THE FIRST YEAR OF OPERATION. ADJUST THE INSPECTION INTERVAL, BASED ON PREVIOUS OBSERVATIONS OF SEDIMENT ACCUMULATION AND HIGH WATER ELEVATIONS.
- CONDUCT JETTING AND VACUUMING ANNUALLY OR WHEN INSPECTION SHOWS THAT MAINTENANCE IS NECESSARY.

BASIN A: ADS MC-7200 STORMTECH CHAMBER SYSTEM DETAIL - SHEET 4 OF 6

SCALE: NTS  
ON-SITE BMP - UPSTREAM DETENTION

### MC-7200 TECHNICAL SPECIFICATION

NTS

**NOMINAL CHAMBER SPECIFICATIONS**  
 SIZE (W X H X INSTALLED LENGTH) 100.0" X 60.0" X 79.1" (2540 mm X 1524 mm X 2010 mm)  
 CHAMBER STORAGE 175.9 CUBIC FEET (4.98 m³)  
 MINIMUM INSTALLED STORAGE\* 267.3 CUBIC FEET (7.56 m³)  
 WEIGHT (NOMINAL) 235 lbs. (107.0 kg)

**NOMINAL END CAP SPECIFICATIONS**  
 SIZE (W X H X INSTALLED LENGTH) 90.0" X 61.0" X 32.8" (2286 mm X 1549 mm X 833 mm)  
 END CAP STORAGE 39.5 CUBIC FEET (1.12 m³)  
 MINIMUM INSTALLED STORAGE\* 115.3 CUBIC FEET (3.26 m³)  
 WEIGHT (NOMINAL) 90 lbs. (40.8 kg)

\*ASSUMES 12" (300 mm) STONE ABOVE, 9" (229 mm) STONE FOUNDATION AND BETWEEN CHAMBERS.  
 12" (300 mm) STONE PERIMETER IN FRONT OF END CAPS AND 40% STONE POROSITY.


PARTIAL CUT HOLES AT BOTTOM OF END CAP FOR PART NUMBERS ENDING WITH "0"  
 PARTIAL CUT HOLES AT TOP OF END CAP FOR PART NUMBERS ENDING WITH "1"  
 END CAPS WITH A PREFABRICATED REINFORCED STUB END WITH "1"

| PART #      | STUB          | B                | C             |
|-------------|---------------|------------------|---------------|
| MC7200EP06T | 8" (150 mm)   | 42.54" (1081 mm) | —             |
| MC7200EP06B | —             | 40.50" (1029 mm) | 0.80" (22 mm) |
| MC7200EP06T | 8" (200 mm)   | —                | 1.01" (26 mm) |
| MC7200EP10T | 10" (250 mm)  | 38.30" (973 mm)  | —             |
| MC7200EP10B | —             | 35.69" (907 mm)  | 1.33" (34 mm) |
| MC7200EP12T | 12" (300 mm)  | 35.69" (907 mm)  | 1.59" (40 mm) |
| MC7200EP12B | —             | 32.72" (831 mm)  | —             |
| MC7200EP15T | 15" (375 mm)  | —                | 1.70" (43 mm) |
| MC7200EP15B | —             | 29.30" (746 mm)  | —             |
| MC7200EP18T | 18" (450 mm)  | —                | 1.97" (50 mm) |
| MC7200EP18B | —             | 23.00" (584 mm)  | —             |
| MC7200EP24T | 24" (600 mm)  | —                | 2.28" (58 mm) |
| MC7200EP24B | —             | —                | 2.80" (71 mm) |
| MC7200EP30B | 30" (750 mm)  | —                | 3.20" (83 mm) |
| MC7200EP36B | 36" (900 mm)  | —                | 3.50" (89 mm) |
| MC7200EP42B | 42" (1050 mm) | —                | 3.50" (90 mm) |

CUSTOM PREFABRICATED INVERTS ARE AVAILABLE UPON REQUEST  
 INVERTED MANIFOLDS INCLUDE 12" (300-600 mm) SIZE ON SIZE AND 15-48" (375-1200 mm) ECCENTRIC MANIFOLDS. CUSTOM INVERT LOCATIONS ON THE MC-7200 END CAP CUT IN THE FIELD ARE NOT RECOMMENDED FOR PIPE SIZES GREATER THAN 10" (250 mm). THE INVERT LOCATION IN COLUMN B ARE THE HIGHEST POSSIBLE FOR THE PIPE SIZE.

BASIN A: ADS MC-7200 STORMTECH CHAMBER SYSTEM DETAIL - SHEET 5 OF 6

SCALE: NTS  
ON-SITE BMP - UPSTREAM DETENTION



BASIN A: ADS MC-7200 STORMTECH CHAMBER SYSTEM DETAIL - SHEET 6 OF 6

SCALE: NTS  
ON-SITE BMP - UPSTREAM DETENTION

**WARE MALCOMB**  
 LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
 Irvine, CA 92618  
 p 949.660.9128  
 waremalcomb.com

REGISTERED PROFESSIONAL ENGINEER  
**LUCAS A. COREY III**  
 No. 72588  
 CIVIL  
 STATE OF CALIFORNIA  
 September 13, 2023

FOR AND ON BEHALF OF WARE MALCOMB

**ARES SPEC INDUSTRIAL**  
 PRELIMINARY WQMP  
 MURRIETA RD. & ETHANAC RD.  
 MENIFEE, CA 92585


BMP DETAILS

| NO. | DATE | REMARKS |
|-----|------|---------|
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |


JOB NO.: IRV22-0086  
 PA / PM: LC  
 DESIGNED: AC  
 DATE: 9/13/2023  
 PLOT DATE: 9/13/2023

SHEET  
**3**  
 Sheet 3 of 3

# RECEIVING WATERS MAP



|  |  |                   |   |
|--|--|-------------------|---|
| 10 edelman<br>irvine, ca 92618<br>p 949.660.9128<br>waremalcomb.com<br><b>WM</b><br><b>WARE MALCOMB</b><br>CIVIL ENGINEERING & SURVEYING | PROJECT NAME: MURRIETA ROAD & ETHANAC ROAD |                   | 1 |
|  | JOB NO.: IRV22-0086                        | DATE : 04/06/2022 |   |
|  | DRAWN: AC                                  | PA/PM: LC         |   |



Approximate Project Site Area  
D85=0.60"

|    |    |    |    |    |    |
|----|----|----|----|----|----|
| 06 | 05 | 04 | 03 | 02 | 01 |
| 07 | 08 | 09 | 10 | 11 | 12 |
| 18 | 17 | 16 | 15 | 14 | 13 |
| 19 | 20 | 21 | 22 | 23 | 24 |
| 30 | 29 | 28 | 27 | 26 | 25 |
| 31 | 32 | 33 | 34 | 35 | 36 |

● Rain Gage Locations

RIVERSIDE COUNTY FLOOD CONTROL AND WATER CONSERVATION DISTRICT




**Isohyetal Map for the 85th Percentile 24 hour Storm Event**


July 2011

## Area of Interest (AOI) Information

Area : 2,560.58 acres

Apr 7 2022 9:33:21 Pacific Daylight Time





Approximate Site  
Location:  
Soil Group D


|  |   |
|--|---|
| <p><b>LEGEND</b></p> <p>— SOILS GROUP BOUNDARY</p> <p>A SOILS GROUP DESIGNATION</p> <p><b>RCFC &amp; WCD</b></p> <p>HYDROLOGY MANUAL</p> | <p><b>HYDROLOGIC SOILS GROUP MAP</b></p> <p><b>FOR</b></p> <p><b>ROMOLAND</b></p> |
|--|---|

# Appendix 2: Construction Plans

*Grading and Drainage Plans*







**CONSTRUCTION NOTES**

- 01 NEW COMMERCIAL DRIVEWAY APPROACH
- 02 NEW 0" CURB
- 03 NEW 6" CURB
- 04 NEW 6" CURB AND GUTTER
- 05 NEW VALLEY GUTTER
- 06 NEW TRASH ENCLOSURE
- 07 NEW CONCRETE PAVING PER GEOTECHNICAL REPORT
- 08 NEW ADA PARKING
- 09 NEW ADA CURB RAMP
- 10 NEW GATE
- 11 NEW BUILDING STEM WALL
- 12 NEW BUILDING DEEPENED FOOTING
- 13 NEW SCREEN WALL
- 14 NEW RETAINING WALL
- 15 NEW CONCRETE BROW DITCH

**STORM DRAINAGE NOTES**


- 01 NEW STORM DRAIN LINE SLOPED AT 0.5% MIN. APPROXIMATE SIZE PER PLAN.
- 02 NEW CURB INLET.
- 03 NEW GRATE INLET.
- 04 NEW UNDERGROUND STORAGE BASIN.
- 05 NEW MODULAR WETLAND SYSTEM.
- 06 NEW STORM DRAIN MANHOLE
- 07 CONNECT TO OFFSITE STORM DRAIN CONNECTION PROVIDED BY SEPARATE PLAN NEW OVERSIDE DRAIN PER CITY OF MENIFEE STD. PLAN NO. 303.

**SEWER NOTES**

- 01 NEW SEWER LATERAL CONNECTION TO EXISTING SANITARY MANHOLE.
- 02 NEW SEWER LATERAL PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. SB-177.
- 03 NEW SEWER CLEANOUT PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. SB-52.
- 04 NEW 6" PVC SDR-35 SEWER LINE SLOPED AT 1% TRENCHING PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. SB-158.
- 05 NEW SEWER SERVICE BUILDING POINT OF CONNECTION.

**WATER NOTES**

- 01 NEW 2" COPPER DOMESTIC AND IRRIGATION SERVICE CONNECTIONS AND METERS PER EASTERN MUNICIPAL WATER DISTRICT STD. DWGS. B-344A AND B-344.
- 02 NEW 2" DOMESTIC WATER AND IRRIGATION RP BACKFLOW PREVENTER ASSEMBLIES PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-397A.
- 03 NEW 2" COPPER DOMESTIC WATER SERVICE PIPE.
- 04 NEW DOMESTIC WATER SERVICE BUILDING POINT OF CONNECTION.
- 05 NEW IRRIGATION SERVICE POINT OF CONNECTION. REFER TO LANDSCAPE PLANS FOR CONTINUATION.
- 06 NEW FIRE WATER SERVICE CONNECTION AND DGDIA BACKFLOW PREVENTER ASSEMBLY PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-657.
- 07 NEW FIRE WATER SERVICE LOOP WITH THRUST BLOCKS. PVC 8000 SIZE T80. THRUST BLOCKS PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-288B.
- 08 NEW FIRE HYDRANT PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-362.
- 09 NEW BOLLARD PROTECTION AROUND WATER APPURTENANCES.
- 10 NEW FIRE WATER SPRINKLER RISER.
- 11 NEW FIRE WATER POST INDICATOR VALVE.



CAUTION: IF THIS SHEET IS NOT 24"x36" IT IS A REDUCED PRINT

| <p>THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOMB AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOMB. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOMB PRIOR TO THE COMMENCEMENT OF ANY WORK.</p>  | <p><b>ARES SPEC INDUSTRIAL</b><br/> <b>PRELIMINARY PLANS</b><br/>         MURRIETA RD. &amp; ETHANAC RD.<br/>         MENIFEE, CA 92585</p> |         | <p>10 edelman<br/>         irvine, ca 92618<br/>         p 949.660.9128<br/>         waremalcomb.com</p> | <p><b>WARE MALCOMB</b><br/>         LEADING DESIGN FOR COMMERCIAL REAL ESTATE</p> |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|--|---|---------|--|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|----------|------------|----------|----|-----------|----|-------|-----------|------------|-----------|--|---|-------|---|----|----|--------|-----------------------------|
| <p><b>PRELIMINARY GRADING SHEET INDEX</b></p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>NO.</th> <th>DATE</th> <th>REMARKS</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> </tbody> </table> | NO.   | DATE    | REMARKS  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  | <table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>JOB NO.:</td> <td>IRV22-0086</td> </tr> <tr> <td>PA./PM.:</td> <td>LC</td> </tr> <tr> <td>DESIGNED:</td> <td>AC</td> </tr> <tr> <td>DATE:</td> <td>9/13/2023</td> </tr> <tr> <td>PLOT DATE:</td> <td>9/13/2023</td> </tr> </table> | JOB NO.: | IRV22-0086 | PA./PM.: | LC | DESIGNED: | AC | DATE: | 9/13/2023 | PLOT DATE: | 9/13/2023 | <table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="text-align: center; font-size: 2em; font-weight: bold;">2</td> <td style="text-align: center;">SHEET</td> </tr> <tr> <td style="text-align: center;">2</td> <td style="text-align: center;">of</td> </tr> <tr> <td style="text-align: center;">14</td> <td style="text-align: center;">SHEETS</td> </tr> </table> | 2 | SHEET | 2 | of | 14 | SHEETS | <p>NOT FOR CONSTRUCTION</p> |
| NO.  | DATE  | REMARKS |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
|  |   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
| JOB NO.:   | IRV22-0086  |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
| PA./PM.:   | LC  |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
| DESIGNED:  | AC  |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
| DATE:  | 9/13/2023   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
| PLOT DATE:   | 9/13/2023   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
| 2  | SHEET   |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
| 2  | of  |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |
| 14   | SHEETS  |         |  |   |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |  |   |       |   |    |    |        |                             |



FOR AND ON BEHALF  
OF WARE MALCOMB



**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENIFEE, CA 92585

OVERALL PRELIMINARY GRADING PLAN

| NO. | DATE | REMARKS |
|-----|------|---------|
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |

|            |            |
|------------|------------|
| JOB NO.:   | IRV22-0086 |
| PA / PM:   | LC         |
| DESIGNED:  | AC         |
| DATE:      | 9/13/2023  |
| PLOT DATE: | 9/13/2023  |

**INDUSTRIAL BLDG**  
FF VARIES  
1434.30 MAX  
1429.26 MIN  
SLOPED AT 0.5%



THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOMB AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOMB. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOMB PRIOR TO THE COMMENCEMENT OF ANY WORK.




FOR AND ON BEHALF  
OF WARE MALCOLM

**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENIFEE, CA 92585

**PRELIMINARY GRADING PLAN**

|            |            |
|------------|------------|
| JOB NO.:   | IRV22-0086 |
| PA / PM:   | LC         |
| DESIGNED:  | AC         |
| DATE:      | 9/13/2023  |
| PLOT DATE: | 9/13/2023  |

|       |         |
|-------|---------|
| SHEET | 4       |
| Sheet | 4 of 14 |



KEY MAP  
SCALE: NTS

**CONSTRUCTION NOTES**



- 01 NEW COMMERCIAL DRIVEWAY APPROACH.
- 02 NEW 0" CURB.
- 03 NEW 6" CURB.
- 04 NEW 6" CURB AND GUTTER.
- 05 NEW VALLEY GUTTER.
- 06 NEW TRASH ENCLOSURE.
- 07 NEW CONCRETE PAVING PER GEOTECHNICAL REPORT.
- 08 NEW ADA PARKING.
- 09 NEW ADA CURB RAMP.
- 10 NEW GATE.
- 11 NEW BUILDING STEM WALL.
- 12 NEW BUILDING DEEPEMED FOOTING.
- 13 NEW SCREEN WALL.
- 14 NEW RETAINING WALL.
- 15 NEW CONCRETE BROW DITCH.

**GRADING NOTES**

- 1. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES WITH THE ELEVATIONS SHOWN ON THE PLANS. ENGINEER WILL NOT BE LIABLE FOR ANY COSTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
- 2. SEE COVER SHEET FOR BENCHMARK, BASIS OF BEARINGS, AND SURVEY INFORMATION.
- 3. ELEVATIONS ARE PER THE SURVEY DATUM, NOT PER ARCHITECTURAL FLOOR ELEVATIONS.
- 4. ELEVATIONS ARE AT FINISHED SURFACE UNLESS OTHERWISE NOTED.
- 5. CURB ELEVATIONS ARE AT FLOWLINE/BOTTOM OF CURB UNLESS OTHERWISE NOTED.
- 6. EXISTING UTILITY STRUCTURES TO BE ADJUSTED AS NECESSARY FOR PROPOSED GRADING.
- 7. SIDEWALKS AND LANDINGS SHALL BE 2% MAX CROSS-SLOPE TOWARD ROADS, DRIVE LANES, AND PARKING AREAS UNLESS OTHERWISE NOTED.
- 8. ACCESSIBLE PARKING STALLS AND LOADING AREAS TO BE 2% MAX SLOPE IN ANY DIRECTION.
- 9. REFER TO THE GEOTECH REPORT FOR GROUNDWATER ELEVATIONS.
- 10. GRADING OF LANDSCAPED AREAS AROUND BUILDINGS TO COMPLY WITH GEOTECH. REPORT.
- 11. PEDESTRIAN GUARDRAILS TO BE INSTALLED WHERE REQUIRED BY LOCAL, STATE, OR FEDERAL REQUIREMENTS. RE: ARCHITECTURAL/LANDSCAPE PLANS.

MATCHLINE  
SEE SHEET 5

MATCHLINE  
SEE SHEET 11





SEE PRELIMINARY IMPROVEMENT PLANS FOR PROPOSED OFF-SITE IMPROVEMENTS

SEE PRELIMINARY IMPROVEMENT PLANS FOR PROPOSED OFF-SITE IMPROVEMENTS

W:\IRV22\0086\00\Civil\CAD\Sheets\ Preliminary\IRV22-0086\_Preliminary Grading Plan.dwg 09/13/2023 6:13 PM ACASTELO 1:1

THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOLM AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOLM. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOLM PRIOR TO THE COMMENCEMENT OF ANY WORK.

NOT FOR CONSTRUCTION



KEY MAP  
SCALE: NTS

CONSTRUCTION NOTES

- (01) NEW COMMERCIAL DRIVEWAY APPROACH.
- (02) NEW 0" CURB.
- (03) NEW 6" CURB.
- (04) NEW 6" CURB AND GUTTER.
- (05) NEW VALLEY GUTTER.
- (06) NEW TRASH ENCLOSURE.
- (07) NEW CONCRETE PAVING PER GEOTECHNICAL REPORT.
- (08) NEW ADA PARKING.
- (09) NEW ADA CURB RAMP.
- (10) NEW GATE.
- (11) NEW BUILDING STEM WALL.
- (12) NEW BUILDING DEEPEINED FOOTING.
- (13) NEW SCREEN WALL.
- (14) NEW RETAINING WALL.
- (15) NEW CONCRETE BROW DITCH.

GRADING NOTES

1. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES WITH THE ELEVATIONS SHOWN ON THE PLANS. ENGINEER WILL NOT BE LIABLE FOR ANY COSTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
2. SEE COVER SHEET FOR BENCHMARK, BASIS OF BEARINGS, AND SURVEY INFORMATION.
3. ELEVATIONS ARE PER THE SURVEY DATUM, NOT PER ARCHITECTURAL FLOOR ELEVATIONS.
4. ELEVATIONS ARE AT FINISHED SURFACE UNLESS OTHERWISE NOTED.
5. CURB ELEVATIONS ARE AT FLOWLINE/BOTTOM OF CURB UNLESS OTHERWISE NOTED.
6. EXISTING UTILITY STRUCTURES TO BE ADJUSTED AS NECESSARY FOR PROPOSED GRADING.
7. SIDEWALKS AND LANDINGS SHALL BE 2% MAX CROSS-SLOPE TOWARD ROADS, DRIVE LANES, AND PARKING AREAS UNLESS OTHERWISE NOTED.
8. ACCESSIBLE PARKING STALLS AND LOADING AREAS TO BE 2% MAX SLOPE IN ANY DIRECTION. REFER TO THE GEOTECH REPORT FOR GROUNDWATER ELEVATIONS.
9. GRADING OF LANDSCAPED AREAS AROUND BUILDINGS TO COMPLY WITH GEOTECH. REPORT.
11. PEDESTRIAN GUARDRAILS TO BE INSTALLED WHERE REQUIRED BY LOCAL, STATE, OR FEDERAL REQUIREMENTS. RE: ARCHITECTURAL/LANDSCAPE PLANS.

**WARE MALCOMB**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
irvine, ca 92618  
p 949 860 9128  
waremalcomb.com

REGISTERED PROFESSIONAL ENGINEER  
LUCAS A. COREBE  
No. 72588  
CIVIL  
STATE OF CALIFORNIA  
September 13, 2023


FOR AND ON BEHALF OF WARE MALCOMB

**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENIFEE, CA 92585


PRELIMINARY GRADING PLAN

| NO. | DATE | REMARKS |
|-----|------|---------|
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |

|            |            |
|------------|------------|
| JOB NO.:   | IRV22-0086 |
| PA / PM:   | LC         |
| DESIGNED:  | AC         |
| DATE:      | 9/13/2023  |
| PLOT DATE: | 9/13/2023  |




SEE SHEET 6  
MATCHLINE



MATCHLINE  
SEE SHEET 7

MURRIETA ROAD




**CONSTRUCTION NOTES**

- 01 NEW COMMERCIAL DRIVEWAY APPROACH
- 02 NEW 0" CURB
- 03 NEW 6" CURB
- 04 NEW 6" CURB AND GUTTER
- 05 NEW VALLEY GUTTER
- 06 NEW TRASH ENCLOSURE
- 07 NEW CONCRETE PAVING PER GEOTECHNICAL REPORT
- 08 NEW ADA PARKING
- 09 NEW ADA CURB RAMP
- 10 NEW GATE
- 11 NEW BUILDING STEM WALL
- 12 NEW BUILDING DEEPEINED FOOTING
- 13 NEW SCREEN WALL
- 14 NEW RETAINING WALL
- 15 NEW CONCRETE BROW DITCH

**GRADING NOTES**

1. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES WITH THE ELEVATIONS SHOWN ON THE PLANS. ENGINEER WILL NOT BE LIABLE FOR ANY COSTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
2. SEE COVER SHEET FOR BENCHMARK BASIS OF BEAKINGS AND SPOTS TO BE SHOWN ON PLAN. NOT PER ARCHITECTURAL FLOOR ELEVATIONS UNLESS OTHERWISE NOTED.
3. CURB ELEVATIONS ARE AT FLOWLINE/BOTTOM OF CURB UNLESS OTHERWISE NOTED.
4. EXISTING UTILITY STRUCTURES TO BE ADJUSTED AS NECESSARY AND LANDINGS SHALL BE 2% MAX SLOPE TO BE 2% MAX SLOPE IN ANY DIRECTION.
5. ACCESSIBLE PARKING STALLS AND LOADING AREAS REFER TO THE GEOTECH REPORT FOR REQUIREMENTS.
6. GROUNDWATER ELEVATIONS
7. BUILDINGS TO COMPLY WITH GEOTECH REPORT. PEDIESTRIAN GUARDRAILS TO BE INSTALLED WHERE REQUIRED BY LOCAL, STATE, OR FEDERAL REQUIREMENTS. RE ARCHITECTURAL/LANDSCAPE PLANS.

SEE PRELIMINARY IMPROVEMENT PLANS FOR PROPOSED OFF-SITE IMPROVEMENTS



THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOMB AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOMB. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOMB PRIOR TO THE COMMENCEMENT OF ANY WORK.

| NO. | DATE | REMARKS |
|-----|------|---------|
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |

|           |            |
|-----------|------------|
| JOB NO.:  | IRV22-0086 |
| PA./PM.:  | LC         |
| DESIGNED: | AC         |
| DATE:     | 9/13/2023  |
| PLT/DATE: | 9/13/2023  |


**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENIFEE, CA 92585

**WARE MALCOMB**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
irvine, ca 92618  
p 949.660.9128  
waremalcomb.com


REGISTERED PROFESSIONAL ENGINEER  
LUCAS A. CORNELI  
No. 72588  
STATE OF CALIFORNIA  
CIVIL ENGINEER  
September 13, 2023

FOR AND ON BEHALF  
OF WARE MALCOMB



MATCHLINE  
SEE SHEET 8

MATCHLINE  
SEE SHEET 6



KEY MAP  
SCALE: NTS


**CONSTRUCTION NOTES**

- 01 NEW COMMERCIAL DRIVEWAY APPROACH
- 02 NEW 0" CURB
- 03 NEW 6" CURB
- 04 NEW 6" CURB AND GUTTER
- 05 NEW VALLEY GUTTER
- 06 NEW TRASH ENCLOSURE
- 07 NEW CONCRETE PAVING PER GEOTECHNICAL REPORT
- 08 NEW ADA PARKING
- 09 NEW ADA CURB RAMP
- 10 NEW GATE
- 11 NEW BUILDING STEM WALL
- 12 NEW BUILDING DEEPEINED FOOTING
- 13 NEW SCREEN WALL
- 14 NEW RETAINING WALL
- 15 NEW CONCRETE BROW DITCH

**GRADING NOTES**

- 1. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES WITH THE ELEVATIONS SHOWN ON THE PLANS. ENGINEER WILL NOT BE LIABLE FOR ANY COSTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
- 2. SEE COVER SHEET FOR BENCHMARK BASIS OF BEAKINS AND SPOT ELEVATIONS.
- 3. ARCHITECTURAL FLOOR ELEVATIONS NOT PER OTHERWISE NOTED.
- 4. ELEVATIONS ARE AT FINISHED SURFACE UNLESS OTHERWISE NOTED.
- 5. CURB ELEVATIONS ARE AT FLOWLINE/BOTTOM OF CURB UNLESS OTHERWISE NOTED.
- 6. EXISTING UTILITY STRUCTURES TO BE ADJUSTED AS NECESSARY FOR PROPOSED GRADING.
- 7. SIDEWALKS AND LANDINGS SHALL BE 2% MAX SLOPE TO THE STREET OR TO THE CURB, UNLESS OTHERWISE NOTED. NOTES AND PARKING ARE UNLESS OTHERWISE NOTED.
- 8. ACCESSIBLE PARKING STALLS AND LOADING AREAS TO BE 2% MAX SLOPE IN ANY DIRECTION.
- 9. REFER TO THE GEOTECH REPORT FOR GROUNDWATER ELEVATIONS.
- 10. BUILDINGS TO COMPLY WITH GEOTECH REPORT. PEDESTRIAN GUARDRAILS TO BE INSTALLED WHERE REQUIRED BY LOCAL, STATE, OR FEDERAL REQUIREMENTS. RE: ARCHITECTURAL/LANDSCAPE PLANS.

SEE PRELIMINARY IMPROVEMENT PLANS FOR PROPOSED OFF-SITE IMPROVEMENTS




THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOMB AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOMB. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOMB PRIOR TO THE COMMENCEMENT OF ANY WORK.

|                     |                       |
|---------------------|-----------------------|
| JOB NO.: IRV22-0086 |                       |
| PA./PM.: LC         | DESIGNED: AC          |
| DATE: 9/13/2023     | PLLOT DATE: 9/13/2023 |

| NO. | DATE | REMARKS |
|-----|------|---------|
|     |      |         |
|     |      |         |
|     |      |         |



**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
 MURRIETA RD. & ETHANAC RD.  
 MENIFEE, CA 92585



10 edelman  
 irvine, ca 92618  
 p 949.660.9128  
 waremalcomb.com

**WARE MALCOMB**  
 LEADING DESIGN FOR COMMERCIAL REAL ESTATE

SEE SHEET 7  
MATCHLINE



KEY MAP  
SCALE: NTS

CONSTRUCTION NOTES

- 01 NEW COMMERCIAL DRIVEWAY APPROACH.
- 02 NEW 0" CURB.
- 03 NEW 6" CURB.
- 04 NEW 6" CURB AND GUTTER.
- 05 NEW VALLEY GUTTER.
- 06 NEW TRASH ENCLOSURE.
- 07 NEW CONCRETE PAVING PER GEOTECHNICAL REPORT.
- 08 NEW ADA PARKING.
- 09 NEW ADA CURB RAMP.
- 10 NEW GATE.
- 11 NEW BUILDING STEM WALL.
- 12 NEW BUILDING DEEPEMED FOOTING.
- 13 NEW SCREEN WALL.
- 14 NEW RETAINING WALL.
- 15 NEW CONCRETE BROW DITCH.

GRADING NOTES

1. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES WITH THE ELEVATIONS SHOWN ON THE PLANS. ENGINEER WILL NOT BE LIABLE FOR ANY COSTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
2. SEE COVER SHEET FOR BENCHMARK, BASIS OF BEARINGS, AND SURVEY INFORMATION.
3. ELEVATIONS ARE PER THE SURVEY DATUM, NOT PER ARCHITECTURAL FLOOR ELEVATIONS.
4. ELEVATIONS ARE AT FINISHED SURFACE UNLESS OTHERWISE NOTED.
5. CURB ELEVATIONS ARE AT FLOWLINE/BOTTOM OF CURB UNLESS OTHERWISE NOTED.
6. EXISTING UTILITY STRUCTURES TO BE ADJUSTED AS NECESSARY FOR PROPOSED GRADING.
7. SIDEWALKS AND LANDINGS SHALL BE 2% MAX CROSS-SLOPE TOWARD ROADS, DRIVE LANES, AND PARKING AREAS UNLESS OTHERWISE NOTED.
8. ACCESSIBLE PARKING STALLS AND LOADING AREAS TO BE 2% MAX SLOPE IN ANY DIRECTION.
9. REFER TO THE GEOTECH REPORT FOR GROUNDWATER ELEVATIONS.
10. GRADING OF LANDSCAPED AREAS AROUND BUILDINGS TO COMPLY WITH GEOTECH. REPORT.
11. PEDESTRIAN GUARDRAILS TO BE INSTALLED WHERE REQUIRED BY LOCAL, STATE, OR FEDERAL REQUIREMENTS. RE: ARCHITECTURAL/LANDSCAPE PLANS.

**WARE MALCOLM**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
irvine, ca 92618  
p 949 660 9128  
waremalcomb.com

REGISTERED PROFESSIONAL ENGINEER  
LUCAS A. COREBE  
No. 72588  
CIVIL  
STATE OF CALIFORNIA  
September 13, 2023

FOR AND ON BEHALF  
OF WARE MALCOLM


**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENEFEE, CA 92585

PRELIMINARY GRADING PLAN

| NO. | DATE | REMARKS |
|-----|------|---------|
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |



|            |            |
|------------|------------|
| JOB NO.:   | IRV22-0086 |
| PA / PM:   | LC         |
| DESIGNED:  | AC         |
| DATE:      | 9/13/2023  |
| PLOT DATE: | 9/13/2023  |

SHEET  
**8**  
Sheet 8 of 14



W:\IRV22\0086\00\CAD\Sheets\Preliminary\IRV22-0086\_Preliminary Grading Plan.dwg 09/13/2023 6:14 PM ACASTELO 1:1

W:\IRV22\0086\00\Civil\CAD\Sheets\ Preliminary\IRV22-0086\_Preliminary Grading Plan.dwg 09/13/2023 6:14 PM ACASTELO 1:1



KEY MAP  
SCALE: NTS

**CONSTRUCTION NOTES**

- 01 NEW COMMERCIAL DRIVEWAY APPROACH.
- 02 NEW 0" CURB.
- 03 NEW 6" CURB.
- 04 NEW 6" CURB AND GUTTER.
- 05 NEW VALLEY GUTTER.
- 06 NEW TRASH ENCLOSURE.
- 07 NEW CONCRETE PAVING PER GEOTECHNICAL REPORT.
- 08 NEW ADA PARKING.
- 09 NEW ADA CURB RAMP.
- 10 NEW GATE.
- 11 NEW BUILDING STEM WALL.
- 12 NEW BUILDING DEEPEMED FOOTING.
- 13 NEW SCREEN WALL.
- 14 NEW RETAINING WALL.
- 15 NEW CONCRETE BROW DITCH.

**GRADING NOTES**

1. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES WITH THE ELEVATIONS SHOWN ON THE PLANS. ENGINEER WILL NOT BE LIABLE FOR ANY COSTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
2. SEE COVER SHEET FOR BENCHMARK, BASIS OF BEARINGS, AND SURVEY INFORMATION.
3. ELEVATIONS ARE PER THE SURVEY DATUM, NOT PER ARCHITECTURAL FLOOR ELEVATIONS.
4. ELEVATIONS ARE AT FINISHED SURFACE UNLESS OTHERWISE NOTED.
5. CURB ELEVATIONS ARE AT FLOWLINE/BOTTOM OF CURB UNLESS OTHERWISE NOTED.
6. EXISTING UTILITY STRUCTURES TO BE ADJUSTED AS NECESSARY FOR PROPOSED GRADING.
7. SIDEWALKS AND LANDINGS SHALL BE 2% MAX CROSS-SLOPE TOWARD ROADS, DRIVE LANES, AND PARKING AREAS UNLESS OTHERWISE NOTED.
8. ACCESSIBLE PARKING STALLS AND LOADING AREAS TO BE 2% MAX SLOPE IN ANY DIRECTION.
9. REFER TO THE GEOTECH REPORT FOR GROUNDWATER ELEVATIONS.
10. GRADING OF LANDSCAPED AREAS AROUND BUILDINGS TO COMPLY WITH GEOTECH. REPORT.
11. PEDESTRIAN GUARDRAILS TO BE INSTALLED WHERE REQUIRED BY LOCAL, STATE, OR FEDERAL REQUIREMENTS. RE: ARCHITECTURAL/LANDSCAPE PLANS.

**WARE MALCOMB**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
irvine, ca 92618  
p 949 660 9128  
waremalcomb.com

REGISTERED PROFESSIONAL ENGINEER  
LUCAS A. COREBE E  
No. 72588  
CIVIL  
STATE OF CALIFORNIA  
September 13, 2023

FOR AND ON BEHALF OF WARE MALCOMB


**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENIFEE, CA 92585

PRELIMINARY GRADING PLAN

| NO. | DATE | REMARKS |
|-----|------|---------|
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |

|            |            |
|------------|------------|
| JOB NO.:   | IRV22-0086 |
| PA / PM:   | LC         |
| DESIGNED:  | AC         |
| DATE:      | 9/13/2023  |
| PLOT DATE: | 9/13/2023  |



SHEET  
**9**  
Sheet 9 of 14



NOT FOR CONSTRUCTION



SEE SHEET 11  
MATCHLINE



KEY MAP  
SCALE: NTS

CONSTRUCTION NOTES

- 01 NEW COMMERCIAL DRIVEWAY APPROACH.
- 02 NEW 0" CURB.
- 03 NEW 6" CURB.
- 04 NEW 6" CURB AND GUTTER.
- 05 NEW VALLEY GUTTER.
- 06 NEW TRASH ENCLOSURE.
- 07 NEW CONCRETE PAVING PER GEOTECHNICAL REPORT.
- 08 NEW ADA PARKING.
- 09 NEW ADA CURB RAMP.
- 10 NEW GATE.
- 11 NEW BUILDING STEM WALL.
- 12 NEW BUILDING DEEPEINED FOOTING.
- 13 NEW SCREEN WALL.
- 14 NEW RETAINING WALL.
- 15 NEW CONCRETE BROW DITCH.

GRADING NOTES

- 1. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES WITH THE ELEVATIONS SHOWN ON THE PLANS. ENGINEER WILL NOT BE LIABLE FOR ANY COSTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
- 2. SEE COVER SHEET FOR BENCHMARK, BASIS OF BEARINGS, AND SURVEY INFORMATION.
- 3. ELEVATIONS ARE PER THE SURVEY DATUM, NOT PER ARCHITECTURAL FLOOR ELEVATIONS.
- 4. ELEVATIONS ARE AT FINISHED SURFACE UNLESS OTHERWISE NOTED.
- 5. CURB ELEVATIONS ARE AT FLOWLINE/BOTTOM OF CURB UNLESS OTHERWISE NOTED.
- 6. EXISTING UTILITY STRUCTURES TO BE ADJUSTED AS NECESSARY FOR PROPOSED GRADING.
- 7. SIDEWALKS AND LANDINGS SHALL BE 2% MAX CROSS-SLOPE TOWARD ROADS, DRIVE LANES, AND PARKING AREAS UNLESS OTHERWISE NOTED.
- 8. ACCESSIBLE PARKING STALLS AND LOADING AREAS TO BE 2% MAX SLOPE IN ANY DIRECTION.
- 9. REFER TO THE GEOTECH REPORT FOR GROUNDWATER ELEVATIONS.
- 10. GRADING OF LANDSCAPED AREAS AROUND BUILDINGS TO COMPLY WITH GEOTECH. REPORT.
- 11. PEDESTRIAN GUARDRAILS TO BE INSTALLED WHERE REQUIRED BY LOCAL, STATE, OR FEDERAL REQUIREMENTS. RE: ARCHITECTURAL/LANDSCAPE PLANS.

**WARE MALCOLM**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
irvine, ca 92618  
p 949 660 9128  
waremalcomb.com

REGISTERED PROFESSIONAL ENGINEER  
LUCAS A. COREBE  
No. 72588  
CIVIL  
STATE OF CALIFORNIA  
September 13, 2023

FOR AND ON BEHALF OF WARE MALCOLM

**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENEFEE, CA 92585


PRELIMINARY GRADING PLAN


| NO. | DATE | REMARKS |
|-----|------|---------|
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |
|     |      |         |

|            |            |
|------------|------------|
| JOB NO.:   | IRV22-0086 |
| PA / PM:   | LC         |
| DESIGNED:  | AC         |
| DATE:      | 9/13/2023  |
| PLOT DATE: | 9/13/2023  |

W:\IRV22\0086\00\Civil\CAD\Sheets\Preliminary\IRV22-0086\_Preliminary Grading Plan.dwg 09/13/2023 6:14 PM ACASSTELCO 1:1


THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOLM AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOLM. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOLM PRIOR TO THE COMMENCEMENT OF ANY WORK.





MATCHLINE  
SEE SHEET 10

SEE SHEET 4  
MATCHLINE




KEY MAP  
SCALE: NTS

**CONSTRUCTION NOTES**

- 01 NEW COMMERCIAL DRIVEWAY APPROACH
- 02 NEW 0" CURB
- 03 NEW 6" CURB
- 04 NEW 6" CURB AND GUTTER
- 05 NEW VALLEY GUTTER
- 06 NEW TRASH ENCLOSURE
- 07 NEW CONCRETE PAVING PER GEOTECHNICAL REPORT
- 08 NEW ADA PARKING
- 09 NEW ADA CURB RAMP
- 10 NEW GATE
- 11 NEW BUILDING STEM WALL
- 12 NEW BUILDING DEEPEINED FOOTING
- 13 NEW SCREEN WALL
- 14 NEW RETAINING WALL
- 15 NEW CONCRETE BROW DITCH

**GRADING NOTES**

1. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES WITH THE ELEVATIONS SHOWN ON THE PLANS. ENGINEER WILL NOT BE LIABLE FOR ANY COSTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
2. SEE COVER SHEET FOR BENCHMARK, BASIS OF BEHAVIOR, AND SPOT ELEVATIONS DATA. NOT PER ARCHITECTURAL FLOOR ELEVATIONS UNLESS OTHERWISE NOTED.
3. CURB ELEVATIONS ARE AT FINISHED SURFACE UNLESS OTHERWISE NOTED.
4. CURB ELEVATIONS ARE AT FLOWLINE/BOTTOM OF CURB UNLESS OTHERWISE NOTED.
5. EXISTING UTILITY STRUCTURES TO BE ADJUSTED AS NECESSARY FOR PROPOSED GRADING.
6. SIDEWALKS AND LANDINGS SHALL BE 2% MAX SLOPE. ALL OTHERS, INCLUDING STAIRS, AND PARKING ARE UNLESS OTHERWISE NOTED.
7. ACCESSIBLE PARKING STALLS AND LOADING AREAS TO BE 2% MAX SLOPE IN ANY DIRECTION.
8. REFER TO THE GEOTECH REPORT FOR GRUNDWATER ELEVATIONS.
9. BUILDINGS TO COMPLY WITH GEOTECH. REPORT. PEDESTRIAN GUARDRAILS TO BE INSTALLED WHERE REQUIRED BY LOCAL, STATE, OR FEDERAL REQUIREMENTS. RE ARCHITECTURAL/LANDSCAPE PLANS.



THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOMB AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOMB. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOMB PRIOR TO THE COMMENCEMENT OF ANY WORK.


|                      |  |
|----------------------|--|
| JOB NO.: IRV22-0086  |  |
| PA./PM.: AC          |  |
| DESIGNED: LC         |  |
| DATE: 9/13/2023      |  |
| PLOT DATE: 9/13/2023 |  |

| PRELIMINARY GRADING PLAN |      |         |
|--------------------------|------|---------|
| NO.                      | DATE | REMARKS |
|                          |      |         |
|                          |      |         |
|                          |      |         |
|                          |      |         |


**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
 MURRIETA RD. & ETHANAC RD.  
 MENIFEE, CA 92585

10 edelman  
 irvine, ca 92618  
 p 949.660.9128  
 waremalcomb.com


**WARE MALCOMB**  
 LEADING DESIGN FOR COMMERCIAL REAL ESTATE




SITE SECTION A-A  
HOR. SCALE: 1" = 20'  
VERT. SCALE: 1" = 10'



KEY MAP  
SCALE: NTS



SITE SECTION A-A  
HOR. SCALE: 1" = 20'  
VERT. SCALE: 1" = 10'



THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOMB AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOMB. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOMB PRIOR TO THE COMMENCEMENT OF ANY WORK.

|            |            |    |    |
|------------|------------|----|----|
| SHEET      | 12         | of | 14 |
|            |            |    |    |
| JOB NO.:   | IRV22-0086 |    |    |
| PA./PM.:   | LC         |    |    |
| DESIGNED:  | AC         |    |    |
| DATE:      | 9/13/2023  |    |    |
| PLOT DATE: | 9/13/2023  |    |    |





| PRELIMINARY SITE SECTIONS |      |         |
|---------------------------|------|---------|
| NO.                       | DATE | REMARKS |
|                           |      |         |
|                           |      |         |
|                           |      |         |
|                           |      |         |
|                           |      |         |
|                           |      |         |
|                           |      |         |
|                           |      |         |

**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENIFEE, CA 92585

10 edelman  
irvine, ca 92618  
p 949.660.9128  
waremalcomb.com

**WARE MALCOMB**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

CAUTION: IF THIS SHEET IS NOT 24"x36" IT IS A REDUCED PRINT




THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOMB AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOMB. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOMB PRIOR TO THE COMMENCEMENT OF ANY WORK.

|           |          |
|-----------|----------|
| Sheet     | 13 of 14 |
| <b>13</b> |          |
| SHEET     |          |


| PRELIMINARY SITE SECTIONS |      |         |
|---------------------------|------|---------|
| NO.                       | DATE | REMARKS |
|                           |      |         |
|                           |      |         |
|                           |      |         |
|                           |      |         |
|                           |      |         |

**ARES SPEC INDUSTRIAL**  
**PRELIMINARY PLANS**  
MURRIETA RD. & ETHANAC RD.  
MENEFEE, CA 92585



10 edelman  
irvine, ca 92618  
p 949.660.9128  
waremalcomb.com

**WARE MALCOMB**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE



CAUTION: IF THIS SHEET IS NOT 24"x36" IT IS A REDUCED PRINT

**STORM DRAINAGE NOTES**

- 01 NEW STORM DRAIN LINE SLOPED AT 0.5% MIN. APPROXIMATE SIZE PER PLAN.
- 02 NEW CURB INLET.
- 03 NEW GRATE INLET.
- 04 NEW UNDERGROUND STORAGE BASIN.
- 05 NEW MODULAR WETLAND SYSTEM.
- 06 NEW STORM DRAIN MANHOLE.
- 07 CONNECT TO OFFSITE STORM DRAIN.
- 08 CONNECTION PROVIDED BY SEPARATE PLAN.
- 09 NEW OVERSIDE DRAIN PER CITY OF MENIFEE STD. PLAN NO. 303.

**SEWER NOTES**



- 01 NEW SEWER LATERAL CONNECTION TO EXISTING SANITARY MANHOLE.
- 02 NEW SEWER LATERAL PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. SB-177.
- 03 NEW SEWER CLEANOUT PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. SB-52.
- 04 NEW 8" PVC SDR-35 SEWER LINE SLOPED AT 1% TRENCHING PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. SB-158.
- 05 NEW SEWER SERVICE BUILDING POINT OF CONNECTION.

**WATER NOTES**

- 01 NEW 2" COPPER DOMESTIC AND IRRIGATION SERVICE CONNECTIONS AND METERS PER EASTERN MUNICIPAL WATER DISTRICT STD. DWGS. B-344A AND B-344.
- 02 NEW 2" DOMESTIC WATER AND IRRIGATION RP BACKFLOW PREVENTER ASSEMBLIES PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-597A.
- 03 NEW 2" COPPER DOMESTIC WATER SERVICE PIPE.
- 04 NEW DOMESTIC WATER SERVICE BUILDING POINT OF CONNECTION.
- 05 NEW IRRIGATION SERVICE POINT OF CONNECTION PER LANDSCAPE PLANS.
- 06 NEW FIRE WATER SERVICE CONNECTION AND DODIA BACKFLOW PREVENTER ASSEMBLY PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-657.
- 07 NEW FIRE WATER SERVICE LOOP WITH THRUST BLOCKS, PVC C900 SIZE TBD, THRUST BLOCKS PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-407 TRENCH BACKFILL PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-288B.
- 08 NEW FIRE HYDRANT PER EASTERN MUNICIPAL WATER DISTRICT STD. DWG. B-362.
- 09 NEW BOLLARD PROTECTION AROUND WATER APPURTENANCES.
- 10 NEW FIRE WATER SPRINKLER RISER.
- 11 NEW FIRE WATER POST INDICATOR VALVE.

**UTILITY NOTES**





1. CONTRACTOR SHALL VERIFY THE ELEVATION OF ALL EXISTING UTILITIES WHERE NEW GRADING OR UTILITY WORK WILL OCCUR AND NOTIFY THE ENGINEER OF ANY DISCREPANCIES OR CONFLICTS ASSOCIATED WITH CHANGES TO THE DESIGN WITHOUT PROPER NOTIFICATION.
2. SEE COVER SHEET FOR BENCHMARK BASIS OF BEARINGS AND SURVEY INFORMATION FOR PROVISIONS AND/OR MEP.
3. NECESSARY FOR PROPOSED GRADING.
4. REFER TO THE GEOTECH REPORT FOR GROUNDWATER ELEVATIONS.
5. MANHOLES ARE CONTROLLED AT CENTER-OF-MANHOLE PER CLASS III OR APPROVED EQUIVALENT.
6. ALL PIPES OTHER THAN UTILITY PIPES TO BE SPR35 UNLESS OTHERWISE NOTED OR REQUIRED BY THE JURISDICTION.
7. ALL WATER PVC TO BE C900 UNLESS OTHERWISE NOTED OR REQUIRED BY THE JURISDICTION.



| <p>THESE DRAWINGS AND SPECIFICATIONS ARE THE PROPERTY AND COPYRIGHT OF WARE MALCOMB AND SHALL NOT BE USED ON ANY OTHER WORK EXCEPT BY AGREEMENT WITH WARE MALCOMB. WRITTEN DIMENSIONS SHALL TAKE PRECEDENCE OVER SCALED DIMENSIONS AND SHALL BE VERIFIED ON THE JOB SITE. ANY DISCREPANCY SHALL BE BROUGHT TO THE NOTICE OF WARE MALCOMB PRIOR TO THE COMMENCEMENT OF ANY WORK.</p> | <p><b>ARES SPEC INDUSTRIAL</b><br/> <b>PRELIMINARY PLANS</b><br/>                 MURRIETA RD. &amp; ETHANAC RD.<br/>                 MENIFEE, CA 92585</p> |         | <p>10 edelman<br/>                 irvine, ca 92618<br/>                 p 949.660.9128<br/>                 waremalcomb.com</p> <p style="text-align: right;"><b>WARE MALCOMB</b><br/>                 LEADING DESIGN FOR COMMERCIAL REAL ESTATE</p> |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |
|---|---|---------|---|--|--|--|--|--|--|--|----------|------------|----------|----|-----------|----|-------|-----------|------------|-----------|---|---|
| <p>PRELIMINARY UTILITY PLAN</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>NO.</th> <th>DATE</th> <th>REMARKS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>  | NO.   | DATE    | REMARKS   |  |  |  |  |  |  | <table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>JOB NO.:</td> <td>IRV22-0086</td> </tr> <tr> <td>PA./PM.:</td> <td>AC</td> </tr> <tr> <td>DESIGNED:</td> <td>LC</td> </tr> <tr> <td>DATE:</td> <td>9/13/2023</td> </tr> <tr> <td>PLOT DATE:</td> <td>9/13/2023</td> </tr> </table> | JOB NO.: | IRV22-0086 | PA./PM.: | AC | DESIGNED: | LC | DATE: | 9/13/2023 | PLOT DATE: | 9/13/2023 | <p>FOR AND ON BEHALF<br/>                 OF WARE MALCOMB</p> | <p style="text-align: center; font-size: 2em; font-weight: bold;">14</p> <p style="text-align: center;">SHEET</p> <p style="text-align: center;">14 of 14</p> |
| NO.   | DATE  | REMARKS |   |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |
|   |   |         |   |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |
|   |   |         |   |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |
| JOB NO.:  | IRV22-0086  |         |   |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |
| PA./PM.:  | AC  |         |   |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |
| DESIGNED:   | LC  |         |   |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |
| DATE:   | 9/13/2023   |         |   |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |
| PLOT DATE:  | 9/13/2023   |         |   |  |  |  |  |  |  |  |          |            |          |    |           |    |       |           |            |           |   |   |



### GEARY STREET - STA 19+50 TO 30+50




**CONSTRUCTION NOTES:**





- 01 CORNER CUT BACK PER CITY STD. NO. 82
- 02 TYPE 8 CURB AND GUTTER PER CITY STD. NO. 201
- 03 COMMERCIAL DRIVE APPROACH PER CITY STD. NO. 208
- 04 CROSS GUTTER AND SPANDREL PER CITY STD. NO. 209
- 05 SIDEWALK PER CITY STD. NO. 400
- 06 PEDESTRIAN RAMP TYPE I PER CITY STD. NO. 405
- 07 AC PAVEMENT. PRELIMINARY DESIGN PENDING
- 08 HEADER BOARD
- 09 JOIN TO EXISTING PAVEMENT
- 10 NEW SIGN PER PLAN
- 11 6" SOLID WHITE REFLECTIVE THERMOPLASTIC RIGHT EDGELINE PER CALTRANS STANDARD PLAN A20B DETAIL 27B
- 12 4" DOUBLE SOLID YELLOW REFLECTIVE THERMOPLASTIC LEFT EDGELINE PER FIGURE 3A-107(CA)
- 13 8" SOLID WHITE REFLECTIVE CHANNELIZING LINE PER FIGURE 3A-112(CA)
- 14 8" SOLID WHITE REFLECTIVE LANE DROP PER CALTRANS STANDARD PLAN A20C DETAIL 37B
- 15 4" DASHED WHITE REFLECTIVE THERMOPLASTIC LANE LINE PER CALTRANS STANDARD PLAN A20A DETAIL 9
- 16 12" WHITE REFLECTIVE THERMOPLASTIC LIMIT LINE (STOP LINE) PER CALTRANS STANDARD PLAN A24G LETTERING AND LOCATION PER CITY STD. 1201
- 17 6" DOUBLE SOLID YELLOW REFLECTIVE THERMOPLASTIC MEDIAN LINE PER CALTRANS STANDARD A20B DETAIL 29
- 18 6" SOLID AND DASHED YELLOW REFLECTIVE THERMOPLASTIC TWO WAY LEFT TURN LINES PER CALTRANS STANDARD A20B DETAIL 32

**CONSTRUCTION NOTES (CONTINUED):**


- 19 TYPE III (R) PAVEMENT MARKING PER CALTRANS DETAIL A24B
- 20 "ONLY" PAVEMENT MARKING PER CALTRANS DETAIL A24E
- 21 REFER TO SHEET 04 FOR CONTINUATION OF GEARY STREET IMPROVEMENTS TO ETHANAC ROAD.
- 22 SIDEWALK PLACEMENT AROUND OBSTRUCTION PER CITY STD. NO. 402





### SOUTH CORRIDOR - STA 10+00 TO 23+21








**SIGN LEGEND:**



| <p><b>Call before you Dig</b><br/>Avoid hitting underground utility lines. It's the easy way.</p> <p><b>Call 811</b><br/>OR<br/>1-800-227-2600</p> | <p>REVISIONS</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>SHT.</th> <th>DESCRIPTION</th> <th>DATE</th> <th>BY</th> <th>APPROVED</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table> | SHT.        | DESCRIPTION | DATE | BY       | APPROVED |  |  |  |  |  | <p>ENGINEER LOGO</p> <p><b>WARE MALCOMB</b><br/>LEADING DESIGN FOR COMMERCIAL REAL ESTATE</p> <p>10 edelman<br/>irvine, ca 92618<br/>p 949.660.9128<br/>waremalcomb.com</p> | <p>ENGINEER SEAL</p> <p><b>LUCKAS A. CORSE</b><br/>No. 72588<br/>REGISTERED PROFESSIONAL ENGINEER<br/>CIVIL<br/>STATE OF CALIFORNIA<br/>September 13, 2023</p> | <p>SCALE: AS SHOWN</p> <p>DESIGN: AC</p> <p>DRAWN: AC</p> <p>CHECKED: LC</p> <p>APPROVED: --</p> <p>DATE: 09/13/2023</p> | <p>CITY OF MENIFEE<br/>ENGINEERING DEPARTMENT</p> <p>YOLANDA S. MACALALAD<br/>CITY ENGINEER</p> <p>RCE 68190<br/>EXP. 9/30/21</p> <p>DATE: _____</p> | <p>SEAL</p> <p><b>CITY OF MENIFEE</b><br/>OCTOBER 1, 2008</p> | <p>CITY OF MENIFEE<br/>ENGINEERING DEPARTMENT</p> <p>IMPROVEMENT PLANS FOR:<br/>GEARY STREET &amp; SOUTH CORRIDOR</p> <p><b>PRELIMINARY STREET PLAN</b></p> | <p>SHEET NO.</p> <p style="font-size: 2em; text-align: center;">02</p> <p style="text-align: center;">02 OF 05</p> <p>PROJECT NO: DEV2022-017</p> |
|--|--|-------------|-------------|------|----------|----------|--|--|--|--|--|---|--|--|--|---|---|---|
|  | SHT.   | DESCRIPTION | DATE        | BY   | APPROVED |          |  |  |  |  |  |   |  |  |  |   |   |   |
|  |  |             |             |      |          |          |  |  |  |  |  |   |  |  |  |   |   |   |



- CONSTRUCTION NOTES:**
- 01 CORNER CUT BACK PER CITY STD. NO. 82
  - 02 TYPE 8 CURB AND GUTTER PER CITY STD. NO. 201
  - 03 COMMERCIAL DRIVE APPROACH PER CITY STD. NO. 208
  - 04 CROSS GUTTER AND SPANDREL PER CITY STD. NO. 209
  - 05 SIDEWALK PER CITY STD. NO. 400
  - 06 PEDESTRIAN RAMP TYPE I PER CITY STD. NO. 405
  - 07 AC PAVEMENT, PRELIMINARY DESIGN PENDING
  - 08 HEADER BOARD
  - 09 JOIN TO EXISTING PAVEMENT
  - 10 NEW SIGN PER PLAN
  - 11 6" SOLID WHITE REFLECTIVE THERMOPLASTIC RIGHT EDGELINE PER CALTRANS STANDARD PLAN A20B DETAIL 27B
  - 12 4" DOUBLE SOLID YELLOW REFLECTIVE THERMOPLASTIC LEFT EDGELINE PER FIGURE 3A-107(CA)
  - 13 8" SOLID WHITE REFLECTIVE CHANNELIZING LINE PER FIGURE 3A-112(CA)
  - 14 8" SOLID WHITE REFLECTIVE LANE DROP PER CALTRANS STANDARD PLAN A20C DETAIL 37B
  - 15 4" DASHED WHITE REFLECTIVE THERMOPLASTIC LANE LINE PER CALTRANS STANDARD PLAN A20A DETAIL 9
  - 16 12" WHITE REFLECTIVE THERMOPLASTIC LIMIT LINE (STOP LINE) PER CALTRANS STANDARD PLAN A24G LETTERING AND LOCATION PER CITY STD. 1201
  - 17 6" DOUBLE SOLID YELLOW REFLECTIVE THERMOPLASTIC MEDIAN LINE PER CALTRANS STANDARD A20B DETAIL 29
  - 18 6" SOLID AND DASHED YELLOW REFLECTIVE THERMOPLASTIC TWO WAY LEFT TURN LINES PER CALTRANS STANDARD A20B DETAIL 32
  - 19 TYPE III (R) PAVEMENT MARKING PER CALTRANS DETAIL A24B
  - 20 \*ONLY\* PAVEMENT MARKING PER CALTRANS DETAIL A24E
  - 21 RIP RAP ENERGY DISSIPATION FOR INTERIM STREET RUNOFF OR OVERFLOW/BYPASS
  - 22 SIDEWALK PLACEMENT AROUND OBSTRUCTION PER CITY STD. NO. 402




| REVISIONS |             |      |    |          |
|-----------|-------------|------|----|----------|
| SHT.      | DESCRIPTION | DATE | BY | APPROVED |
|           |             |      |    |          |
|           |             |      |    |          |

ENGINEER LOGO

**WARE MALCOMB**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
irvine, ca 92618  
p. 949.660.9128  
waremalcomb.com



SCALE: AS SHOWN

DESIGN: AC

DRAWN: AC

CHECKED: LC

APPROVED: --

DATE: 09/13/2023

CITY OF MENIFEE  
ENGINEERING DEPARTMENT


YOLANDA S. MACALALAD  
CITY ENGINEER

RCE 68190  
EXP. 9/30/21

DATE: \_\_\_\_\_

RECOMMENDED BY: \_\_\_\_\_

DATE: \_\_\_\_\_



CITY OF MENIFEE  
ENGINEERING DEPARTMENT

IMPROVEMENT PLANS FOR:  
MURRIETA ROAD




**PRELIMINARY STREET PLAN**

SHEET NO.  
**03**  
03 OF 05

PROJECT NO: DEV2022-017




GEARY STREET - STA 30+50 TO 43+00





- CONSTRUCTION NOTES:**
- 01 CORNER CUT BACK PER CITY STD. NO. 82
  - 02 TYPE 8 CURB AND GUTTER PER CITY STD. NO. 201
  - 03 COMMERCIAL DRIVE APPROACH PER CITY STD. NO. 208
  - 04 CROSS GUTTER AND SPANDREL PER CITY STD. NO. 209
  - 05 SIDEWALK PER CITY STD. NO. 400
  - 06 PEDESTRIAN RAMP TYPE I PER CITY STD. NO. 405
  - 07 AC PAVEMENT. PRELIMINARY DESIGN PENDING
  - 08 HEADER BOARD
  - 09 JOIN TO EXISTING PAVEMENT
  - 10 NEW SIGN PER PLAN
  - 11 6" SOLID WHITE REFLECTIVE THERMOPLASTIC RIGHT EDGELINE PER CALTRANS STANDARD PLAN A20B DETAIL 27B
  - 12 4" DOUBLE SOLID YELLOW REFLECTIVE THERMOPLASTIC LEFT EDGELINE PER FIGURE 3A-107(CA)
  - 13 8" SOLID WHITE REFLECTIVE CHANNELIZING LINE PER FIGURE 3A-112(CA)
  - 14 8" SOLID WHITE REFLECTIVE LANE DROP PER CALTRANS STANDARD PLAN A20C DETAIL 37B
  - 15 4" DASHED WHITE REFLECTIVE THERMOPLASTIC LANE LINE PER CALTRANS STANDARD PLAN A20A DETAIL 9
  - 16 12" WHITE REFLECTIVE THERMOPLASTIC LIMIT LINE (STOP LINE) PER CALTRANS STANDARD PLAN A24G LETTERING AND LOCATION PER CITY STD. 1201
  - 17 6" DOUBLE SOLID YELLOW REFLECTIVE THERMOPLASTIC MEDIAN LINE PER CALTRANS STANDARD A20B DETAIL 29
  - 18 6" SOLID AND DASHED YELLOW REFLECTIVE THERMOPLASTIC TWO WAY LEFT TURN LINES PER CALTRANS STANDARD A20B DETAIL 32

- CONSTRUCTION NOTES (CONTINUED):**
- 19 TYPE III (R) PAVEMENT MARKING PER CALTRANS DETAIL A24B
  - 20 "ONLY" PAVEMENT MARKING PER CALTRANS DETAIL A24E
  - 21 RIP RAP ENERGY DISSIPATION FOR INTERIM STREET RUNOFF OR OVERFLOW/BYPASS
  - 22 SIDEWALK PLACEMENT AROUND OBSTRUCTION PER CITY STD. NO. 402



**SIGN LEGEND:**




| REVISIONS |             |      |    |          |
|-----------|-------------|------|----|----------|
| SHT.      | DESCRIPTION | DATE | BY | APPROVED |
|           |             |      |    |          |
|           |             |      |    |          |

ENGINEER LOGO

**WARE MALCOMB**  
LEADING DESIGN FOR COMMERCIAL REAL ESTATE

10 edelman  
irvine, ca 92618  
p. 949.660.9128  
waremalcomb.com



SCALE: AS SHOWN

DESIGN: AC

DRAWN: AC

CHECKED: LC

APPROVED: --

DATE: 09/13/2023

CITY OF MENIFEE  
ENGINEERING DEPARTMENT


YOLANDA S. MACALALAD  
CITY ENGINEER

RCE 68190  
EXP. 9/30/21

DATE

RECOMMENDED BY:

DATE



CITY OF MENIFEE  
ENGINEERING DEPARTMENT



IMPROVEMENT PLANS FOR:  
GEARY STREET EXTENSION TO ETHANAC ROAD

**PRELIMINARY STREET PLAN**


SHEET NO.  
**04**  
04 OF 05

PROJECT NO: DEV2022-017


LINE A-12



| SITE SPECIFIC DATA                         |  |
|--|--|
| PROJECT NUMBER                             | IRV22-0086   |
| PROJECT NAME                               | ARES MENIFEE   |
| PROJECT LOCATION                           | CITY OF MENIFEE  |
| STRUCTURE ID                               | MWS-C-OFF-SITE   |
| TREATMENT REQUIRED                         | FLOW BASED (CFS)   |
|  | 0.693  |
| PEAK BYPASS REQUIRED (CFS) - IF APPLICABLE | OFFLINE  |
| PIPE DATA                                  | I.E. MATERIAL DIAMETER   |
| INLET PIPE 1                               | N/A N/A N/A  |
| INLET PIPE 2                               | N/A N/A N/A  |
| OUTLET PIPE                                |  |
| PRETREATMENT                               | BIOFILTRATION DISCHARGE  |
| R/W ELEVATION                              | 1422.01  |
| SURFACE LOAD                               | PEDESTRIAN   |
| NOTES                                      | UNIT TO BE CURB-OPENING TYPE WITH OPENING AT ELEVATION 1421.92 |




- INSTALLATION NOTES**
- CONTRACTOR TO PROVIDE ALL LABOR, EQUIPMENT, MATERIALS AND ACCESSORIES REQUIRED TO OUTFALL AND INSTALL THE SYSTEM AND APPURTENANCES IN ACCORDANCE WITH THIS DRAWING AND THE MANUFACTURER'S SPECIFICATIONS, UNLESS OTHERWISE STATED IN MANUFACTURER'S CONTRACT.
  - UNIT MUST BE INSTALLED ON LEVEL BASE. MANUFACTURER RECOMMENDS A MINIMUM 4\"/>



|                                     |       |
|-------------------------------------|-------|
| TREATMENT FLOW (CFS)                | 0.693 |
| OPERATING HEAD (FT)                 | 3.4   |
| PRETREATMENT LOADING RATE (GPM/FS)  | 2.0   |
| WETLAND MEDIA LOADING RATE (GPM/FS) | 1.0   |

MWS-L-8-24-V  
STORMWATER BIOFILTRATION SYSTEM  
STANDARD DETAIL

- CONSTRUCTION NOTES:**
- JUNCTION STRUCTURE NO. 6 PER RCFC STD. NO. MH254
  - RIP RAP ENERGY DISSIPATION AT OUTFALL
  - STORM DRAIN LINE, APPROXIMATE MATERIAL, DIAMETER, AND LENGTH PER PLAN
  - MANHOLE NO. 4 PER RCFC STD. NO. MH254
  - MANHOLE NO. 2 PER RCFC STD. NO. MH252
  - CATCH BASIN NO. 1 WITH LOCAL DEPRESSION PER RCFC STD. NO. CB100
  - PLUG END FOR FUTURE CONNECTION
  - MODULAR WETLAND SYSTEM WITH CURB OPENING UPSTREAM OF CATCH BASIN. TYPICAL DETAIL HEREON



| <p>Call before you Dig<br/>Avoid cutting, underground utility lines, it's costly.</p> <p>Call 811<br/>OR<br/>1-800-227-2600</p> | <p>REVISIONS</p> <table border="1"> <thead> <tr> <th>SHT.</th> <th>DESCRIPTION</th> <th>DATE</th> <th>BY</th> <th>APRD</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table> | SHT.        | DESCRIPTION | DATE | BY   | APRD |  |  |  |  |  | <p>ENGINEER LOGO</p> <p><b>WARE MALCOMB</b><br/>LEADING DESIGN FOR COMMERCIAL REAL ESTATE</p> <p>10 edelman<br/>irvine, ca 92618<br/>p. 949.660.9128<br/>waremalcomb.com</p> | <p>ENGINEER SEAL</p> | <p>SCALE: AS SHOWN</p> <p>DESIGN: AC</p> <p>DRAWN: AC</p> <p>CHECKED: LC</p> <p>APPROVED: --</p> <p>DATE: 09/13/2023</p> | <p>CITY OF MENIFEE<br/>ENGINEERING DEPARTMENT</p> <p>YOLANDA S. MACALALAD<br/>CITY ENGINEER</p> <p>RCE 68190<br/>EXP. 9/30/21</p> <p>DATE</p> | <p>SEAL</p> | <p>CITY OF MENIFEE<br/>ENGINEERING DEPARTMENT</p> <p>IMPROVEMENT PLANS FOR:<br/>STORM DRAIN LINE - A12</p> <p><b>PRELIMINARY SD PLAN - LINE A12</b></p> | <p>SHEET NO.</p> <p>05<br/>05 OF 05</p> <p>PROJECT NO: DEV2022-017</p> |
|---|--|-------------|-------------|------|------|------|--|--|--|--|--|--|----------------------|--|---|-------------|---|--|
|   | SHT.   | DESCRIPTION | DATE        | BY   | APRD |      |  |  |  |  |  |  |                      |  |   |             |   |  |
|   |  |             |             |      |      |      |  |  |  |  |  |  |                      |  |   |             |   |  |
| <p>RECOMMENDED BY:</p> <p>DATE</p>  | <p>DATE</p>  |             |             |      |      |      |  |  |  |  |  |  |                      |  |   |             |   |  |

# Appendix 3: Soils Information

*Geotechnical Study and Other Infiltration Testing Data*

November 12, 2021

Mr. Alan J. Sharp  
300 Spectrum Center Drive, Suite 880  
Irvine, California 92618



SOUTHERN  
CALIFORNIA  
GEOTECHNICAL  
*A California Corporation*

Project No.: **21G237-2**

Subject: **Results of Infiltration Testing**  
Proposed Industrial Building  
Murrieta Road, North of McLaughlin Road  
Menifee, California

Reference: Geotechnical Investigation, Proposed Industrial Building, Murrieta Road, North of McLaughlin Road, Menifee, California, prepared for Mr. Alan J. Sharp, by Southern California Geotechnical, Inc. (SCG), SCG Project No. 21G237-1, dated November 3, 2021.

Mr. Sharp:

In accordance with your request, we have conducted infiltration testing at the subject site. We are pleased to present this report summarizing the results of the infiltration testing and our design recommendations.

### **Scope of Services**

The scope of services performed for this project was in general accordance with our Proposal No. 21P351, dated August 6, 2021. The scope of services included site reconnaissance, subsurface exploration, field testing, and engineering analysis to determine the infiltration rates of the onsite soils. The infiltration testing was performed in general accordance with ASTM Test Method D-3385-03, Standard Test Method for Infiltration Rate of Soils in Field Using Double Ring Infiltrometer.

### **Site and Project Description**

The site is located on the west side of Murrieta Road, 350± feet north of McLaughlin Road in Menifee, California. The site is bounded to the north by single-family residences (SFRs), to the west by Geary Street, to the south by a vacant lot, and to the east by Murrieta Road. The general location of the site is illustrated on the Site Location Map, included as Plate 1 of this report.

The site consists of multiple contiguous parcels, which total 29.69± acres in size. The southeast area of the site is presently developed with four SFRs. Ground surface cover in this area consists of exposed soil with several medium to large trees. The remaining areas of the site are presently vacant and undeveloped. Ground surface cover in the undeveloped areas consists of exposed soil with sparse native grass and weed growth and sparse areas of trash and debris. The ground is generally uneven due to previous agricultural tilling. A stockpile that is 61,200± ft<sup>2</sup> in size is located in the south-central portion of the site, directly adjacent to the SFRs.

Detailed topographic information was not available at the time of this report. Based on elevations obtained from Google Earth and visual observations made at the time of the subsurface investigation, the site slopes to the northeast at a gradient of 1 to 2± percent. The stockpile located in the south-central area of the site is approximately 3 to 4 feet higher than the surrounding topography.

### **Proposed Development**

SCG was provided with a conceptual site plan prepared by Ware Malcomb. Based on this plan, the site will be developed with one (1) new industrial building. The building will be 568,080± ft<sup>2</sup> in size, located in the central area of the subject site. Dock-high doors will be constructed in a cross-dock configuration, along a portion of the north and south building walls. The building will be surrounded by asphaltic concrete pavements in the parking and drive areas, Portland cement concrete pavements in the truck court areas, and limited areas of concrete flatwork and landscape planters.

The proposed development will include on-site storm water infiltration. The infiltration system will consist of an infiltration basin located in the eastern area of the site. The bottom of the infiltration system will range from 6 to 10± feet below the existing site grades.

### **Concurrent Study**

SCG concurrently conducted a geotechnical investigation at the subject site, which is referenced above. As part of this study, eight (8) borings were advanced to depths of 10 to 25± feet below existing site grades. Artificial fill soils were encountered at the ground surface at several of the boring locations extending to depths of 2½ to 8± feet below ground surface. The fill soils consist of very stiff to hard silty clay, medium dense to dense silty fine sand and silty fine to coarse sand. Native alluvium was encountered beneath the fill soils or at the ground surface at all of the boring locations, extending to at least the maximum depth explored of 25± feet below ground surface. The alluvial soils generally consist of medium dense to very dense silty fine sand, silty fine to coarse sand, fine to coarse sand and stiff to hard silty clay. Occasional layers of medium dense to very dense fine sand, clayey fine to medium sand, fine sandy silt and hard fine to medium sandy clay were encountered. Some samples are cemented and include calcareous nodules and veining.

### **Groundwater**

Free water was not encountered during the drilling of any of the borings. Based on the moisture content of the recovered soil samples and the lack of free water in the borings, the static groundwater table is at a greater depth than 25± feet below existing site grades.

Recent water level data was obtained from the California State Water Resources Control Board, GeoTracker, website, <https://geotracker.waterboards.ca.gov/>. One monitoring well on record are located 0.72± miles southeast of the site. Water level readings within this monitoring well indicate a high groundwater level of 72± feet below the ground surface in February 2015.

## **Subsurface Exploration**

### **Scope of Exploration**

The subsurface exploration for the infiltration testing consisted of three (3) backhoe-excavated trenches, extending to depths of 6 to 10± feet below existing site grades. The trenches were logged during excavation by a member of our staff. The approximate locations of the infiltration trenches (identified as I-1 through I-3) are indicated on the Infiltration Test Location Plan, enclosed as Plate 2 of this report.

### **Geotechnical Conditions**

Native younger alluvium was encountered at the ground surface at all three infiltration trenches extending to depths of 2½ to 4± feet below the existing site grades. The younger alluvium consists of loose to dense silty fine sands, silty fine to medium sands and stiff to very stiff fine sandy clays, fine to medium sandy clays, and fine to coarse sandy clays. Beneath the younger alluvium, older alluvium was encountered at all of the infiltration trenches extending to the maximum depth explored of 10± feet. The older alluvium generally consists of dense to very dense clayey fine to medium sands and clayey fine to coarse sands with varying fine gravel content. The Trench Logs, which illustrate the conditions encountered at the infiltration test locations, are presented in this report.

### **Infiltration Testing**

We understand that the results of the testing will be used to prepare a preliminary design for the storm water infiltration system that will be used at the subject site. As previously mentioned, the infiltration testing was performed in general accordance with ASTM Test Method D-3385-03, Standard Test Method for Infiltration Rate of Soils in Field Using Double Ring Infiltrometer.

Two stainless steel infiltration rings were used for the infiltration testing. The outer infiltration ring is 2 feet in diameter and 20 inches in height. The inner infiltration ring is 1 foot in diameter and 20 inches in height. At the test locations, the outer ring was driven 3± inches into the soil at the base of each trench. The inner ring was centered inside the outer ring and subsequently driven 3± inches into the soil at the base of the trench. The rings were driven into the soil using a ten-pound sledge hammer. The soil surrounding the wall of the infiltration rings was only slightly disturbed during the driving process.

### **Infiltration Testing Procedure**

Infiltration testing was performed at all of the trench locations. The infiltration testing consisted of filling the inner ring and the annular space (the space between the inner and outer rings) with water, approximately 3 to 4 inches above the soil. To prevent the flow of water from one ring to the other, the water level in both the inner ring and the annular space between the rings was maintained using constant-head float valves. The volume of water that was added to maintain a constant head in the inner ring and the annular space during each time interval was determined and recorded. A cap was placed over the rings to minimize the evaporation of water during the tests.

The schedule for readings was determined based on the observed soil type at the base of each backhoe-excavated trench. Based on the existing soils at the trench locations, the volumetric measurements were made at 20 to 30-minute increments. The water volume measurements are presented on the spreadsheets enclosed with this report. The infiltration rates for each of the timed intervals are also tabulated on these spreadsheets.

The infiltration rates for the infiltration tests are calculated in centimeters per hour and then converted to inches per hour. The rates are summarized below:

| <u>Infiltration Test No.</u> | <u>Depth (feet)</u> | <u>Soil Description</u>  | <u>Infiltration Rate (inches/hour)</u> |
|------------------------------|---------------------|--|--|
| I-1                          | 6                   | Red Brown Clayey fine to medium Sand, trace coarse Sand, trace fine Gravel | 0.2                                    |
| I-2                          | 8                   | Red Brown Clayey fine to medium Sand, trace fine Gravel                    | 0.0                                    |
| I-3                          | 10                  | Red Brown Clayey fine to coarse Sand                                       | 0.0                                    |

### **Design Recommendations**

Three (3) infiltration tests were performed at the subject site. As noted above, the calculated infiltration rates at the infiltration test locations range from 0 to 0.2 inches per hour. The major factors affecting the lack of infiltration at these locations is the presence of dense to very dense older alluvium. **Based on the lack of infiltration at the depths tested, infiltration is not considered feasible for this site.**

Although infiltration is not considered feasible at the site, the client may desire to use storm water disposal systems that do not rely on infiltration at this site. The design of storm water disposal systems should be performed by the project civil engineer, in accordance with the City of Menifee and/or County of Riverside guidelines. It is recommended any such systems be designed and constructed to facilitate removal of silt and clay, or other deleterious materials from any water that may enter the system. The presence of such materials would decrease the flow rates through the system. It should be noted that the recommended infiltration rates are based on infiltration testing at four (4) discrete locations and that the overall infiltration rates of the proposed infiltration systems could vary considerably.

### **Location of Infiltration Systems**

The use of on-site storm water infiltration systems carries a risk of creating adverse geotechnical conditions. Increasing the moisture content of the soil can cause the soil to lose internal shear strength and increase its compressibility, resulting in a change in the designed engineering properties. Overlying structures and pavements in the infiltration area could potentially be damaged due to saturation of the subgrade soils. **The proposed infiltration systems for this site should be located at least 25 feet away from any structures, including retaining walls.** Even with this provision of locating the infiltration system at least 25 feet from the building(s), it is possible that infiltrating water into the subsurface soils could have an adverse effect on the proposed or existing structures. It should also be noted that utility trenches which happen to collect storm water can also serve as conduits to transmit storm water toward the structure, depending on the slope of the utility trench. Therefore, consideration should also be

given to the proposed locations of underground utilities which may pass near the proposed infiltration system.

**The infiltration system designer should also give special consideration to the effect that the proposed infiltration systems may have on nearby subterranean structures, open excavations, or descending slopes. In particular, infiltration systems should not be located near the crest of descending slopes, particularly where the slopes are comprised of granular soils.** Such systems will require specialized design and analysis to evaluate the potential for slope instability, piping failures and other phenomena that typically apply to earthen dam design. This type of analysis is beyond the scope of this infiltration test report, but these factors should be considered by the infiltration system designer when locating the infiltration systems.

### **General Comments**

This report has been prepared as an instrument of service for use by the client in order to aid in the evaluation of this property and to assist the architects and engineers in the design and preparation of the project plans and specifications. This report may be provided to the contractor(s) and other design consultants to disclose information relative to the project. However, this report is not intended to be utilized as a specification in and of itself, without appropriate interpretation by the project architect, structural engineer, and/or civil engineer. The design of the proposed storm water infiltration system is the responsibility of the civil engineer. The role of the geotechnical engineer is limited to determination of infiltration rate only. By using the design infiltration rate contained herein, the civil engineer agrees to indemnify, defend, and hold harmless the geotechnical engineer for all aspects of the design and performance of the proposed storm water infiltration system. The reproduction and distribution of this report must be authorized by the client and Southern California Geotechnical, Inc. Furthermore, any reliance on this report by an unauthorized third party is at such party's sole risk, and we accept no responsibility for damage or loss which may occur.

The analysis of this site was based on a subsurface profile interpolated from limited discrete soil samples. While the materials encountered in the project area are considered to be representative of the total area, some variations should be expected between boring locations and testing depths. If the conditions encountered during construction vary significantly from those detailed herein, we should be contacted immediately to determine if the conditions alter the recommendations contained herein.

This report has been based on assumed or provided characteristics of the proposed development. It is recommended that the owner, client, architect, structural engineer, and civil engineer carefully review these assumptions to ensure that they are consistent with the characteristics of the proposed development. If discrepancies exist, they should be brought to our attention to verify that they do not affect the conclusions and recommendations contained herein. We also recommend that the project plans and specifications be submitted to our office for review to verify that our recommendations have been correctly interpreted. The analysis, conclusions, and recommendations contained within this report have been promulgated in accordance with generally accepted professional geotechnical engineering practice. No other warranty is implied or expressed.



**Closure**


We sincerely appreciate the opportunity to be of service on this project. We look forward to providing additional consulting services during the course of the project. If we may be of further assistance in any manner, please contact our office.

Respectfully Submitted,

SOUTHERN CALIFORNIA GEOTECHNICAL, INC.



Daryl Kas, CEG 2467  
Senior Geologist




Robert G. Trazo, GE 2655  
Principal Engineer




Distribution: (1) Addressee

Enclosures: Plate 1 - Site Location Map  
Plate 2 - Infiltration Test Location Plan  
Trench Log Legend and Logs (5 pages)  
Infiltration Test Results Spreadsheets (3 pages)  
Grainsize Distribution Graphs (3 pages)



SOURCE: USGS TOPOGRAPHIC MAP OF THE ROMOLAND  
 DRAWN BY: RIVERSIDE COUNTY, CALIFORNIA, 2018



|                              |  |
|------------------------------|--|
| <b>SITE LOCATION MAP</b>     |  |
| PROPOSED INDUSTRIAL BUILDING |  |
| MENIFEE, CALIFORNIA          |  |
| SCALE: 1" = 2000'            | <br><b>SOUTHERN CALIFORNIA GEOTECHNICAL</b> |
| DRAWN BY: MD                 |  |
| CHANGED BY: RGT              |  |
| SCG PROJECT: 21G237.2        |  |
| <b>PLATE 1</b>               |  |



|           |  |
|-----------|--|
| PROJECT   |  |
| SITE AREA |  |
| GROSS     |  |
| NET       |  |
| DETER     |  |
| NET       |  |
| BUILDING  |  |
| FOOT      |  |
| MEZZ      |  |
| TOTAL     |  |
| BUILDING  |  |
| WARE      |  |
| OFFIC     |  |
| FAR:      |  |
| GROSS     |  |
| NET       |  |
| COVERAG   |  |
| GROSS     |  |
| NET       |  |
| PARKING   |  |
| WARE      |  |
| 1ST 20    |  |
| 2ND 20    |  |
| OVER      |  |
| OFFIC     |  |
| TOTAL     |  |
| PARKING   |  |
| AUTO      |  |
| TRAVL     |  |
| TRUCK     |  |
| DO        |  |
| GR        |  |











**GEOTECHNICAL LEGEND**

- APPROXIMATE INFILTRATION TEST LOCATION
- APPROXIMATE BORING LOCATION (SCG PROJECT 21G237)

|  |   |
|--|---|
| <b>INFILTRATION TEST LOCATION PLAN</b> |   |
| PROPOSED INDUSTRIAL BUILDING           |   |
| MENIFEE CALIFORNIA                     |   |
| SCALE: 1" = 120'                       | <b>SOUTHERN CALIFORNIA GEOTECHNICAL</b> |
| DRAWN: MD                              |   |
| CHD: RGT                               |   |
| SCG PROJECT 21G237.2                   |   |
| <b>PLATE 2</b>                         |   |

# TRENCH LOG LEGEND

| SAMPLE TYPE  | GRAPHICAL SYMBOL   | SAMPLE DESCRIPTION   |
|--------------|--|--|
| <b>AUGER</b> |   | SAMPLE COLLECTED FROM AUGER CUTTINGS, NO FIELD MEASUREMENT OF SOIL STRENGTH. (DISTURBED)   |
| <b>CORE</b>  |   | ROCK CORE SAMPLE: TYPICALLY TAKEN WITH A DIAMOND-TIPPED CORE BARREL. TYPICALLY USED ONLY IN HIGHLY CONSOLIDATED BEDROCK.                       |
| <b>GRAB</b>  |   | SOIL SAMPLE TAKEN WITH NO SPECIALIZED EQUIPMENT, SUCH AS FROM A STOCKPILE OR THE GROUND SURFACE. (DISTURBED)                                   |
| <b>CS</b>    |   | CALIFORNIA SAMPLER: 2-1/2 INCH I.D. SPLIT BARREL SAMPLER, LINED WITH 1-INCH HIGH BRASS RINGS. DRIVEN WITH SPT HAMMER. (RELATIVELY UNDISTURBED) |
| <b>NSR</b>   |   | NO RECOVERY: THE SAMPLING ATTEMPT DID NOT RESULT IN RECOVERY OF ANY SIGNIFICANT SOIL OR ROCK MATERIAL.   |
| <b>SPT</b>   |   | STANDARD PENETRATION TEST: SAMPLER IS A 1.4 INCH INSIDE DIAMETER SPLIT BARREL, DRIVEN 18 INCHES WITH THE SPT HAMMER. (DISTURBED)               |
| <b>SH</b>    |   | SHELBY TUBE: TAKEN WITH A THIN WALL SAMPLE TUBE, PUSHED INTO THE SOIL AND THEN EXTRACTED. (UNDISTURBED)  |
| <b>VANE</b>  |  | VANE SHEAR TEST: SOIL STRENGTH OBTAINED USING A 4 BLADED SHEAR DEVICE. TYPICALLY USED IN SOFT CLAYS-NO SAMPLE RECOVERED.                       |

## COLUMN DESCRIPTIONS

### **DEPTH:**

Distance in feet below the ground surface.

### **SAMPLE:**

Sample Type as depicted above.

### **BLOW COUNT:**

Number of blows required to advance the sampler 12 inches using a 140 lb hammer with a 30-inch drop. 50/3" indicates penetration refusal (>50 blows) at 3 inches. WH indicates that the weight of the hammer was sufficient to push the sampler 6 inches or more.

### **POCKET PEN.:**

Approximate shear strength of a cohesive soil sample as measured by pocket penetrometer.

### **GRAPHIC LOG:**

Graphic Soil Symbol as depicted on the following page.

### **DRY DENSITY:**

Dry density of an undisturbed or relatively undisturbed sample in lbs/ft<sup>3</sup>.

### **MOISTURE CONTENT:**

Moisture content of a soil sample, expressed as a percentage of the dry weight.

### **LIQUID LIMIT:**

The moisture content above which a soil behaves as a liquid.

### **PLASTIC LIMIT:**

The moisture content above which a soil behaves as a plastic.

### **PASSING #200 SIEVE:**

The percentage of the sample finer than the #200 standard sieve.

### **UNCONFINED SHEAR:**

The shear strength of a cohesive soil sample, as measured in the unconfined state.

# SOIL CLASSIFICATION CHART

| MAJOR DIVISIONS   |  |   | SYMBOLS  |  | TYPICAL DESCRIPTIONS  |  |
|---|--|---|--|--|---|--|
|   |  |   | GRAPH  | LETTER   |   |  |
| <p><b>COARSE GRAINED SOILS</b></p> <p>MORE THAN 50% OF MATERIAL IS LARGER THAN NO. 200 SIEVE SIZE</p> | <p><b>GRAVEL AND GRAVELLY SOILS</b></p>  | <p>CLEAN GRAVELS</p> <p>(LITTLE OR NO FINES)</p>                  |  | <b>GW</b>                                      | WELL-GRADED GRAVELS, GRAVEL - SAND MIXTURES, LITTLE OR NO FINES     |  |
|   |  | <p>MORE THAN 50% OF COARSE FRACTION RETAINED ON NO. 4 SIEVE</p>   | <p>GRAVELS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p> |  | <b>GP</b>   | POORLY-GRADED GRAVELS, GRAVEL - SAND MIXTURES, LITTLE OR NO FINES  |
|   |  |   | <p>GRAVELS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p> |  | <b>GM</b>   | SILTY GRAVELS, GRAVEL - SAND - SILT MIXTURES   |
|   |  | <p>MORE THAN 50% OF COARSE FRACTION PASSING ON NO. 4 SIEVE</p>    | <p><b>SAND AND SANDY SOILS</b></p>                             | <p>CLEAN SANDS</p> <p>(LITTLE OR NO FINES)</p> |   | <b>SW</b>  |
|   | <p>SANDS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p>   |   |  |  | <b>SP</b>   | POORLY-GRADED SANDS, GRAVELLY SAND, LITTLE OR NO FINES   |
|   | <p><b>FINE GRAINED SOILS</b></p> <p>MORE THAN 50% OF MATERIAL IS SMALLER THAN NO. 200 SIEVE SIZE</p> | <p><b>SILTS AND CLAYS</b></p> <p>LIQUID LIMIT LESS THAN 50</p>    | <p>CLEAN SANDS</p> <p>(LITTLE OR NO FINES)</p>                 |  | <b>SM</b>   | SILTY SANDS, SAND - SILT MIXTURES  |
|   |  |   | <p>SANDS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p>   |  | <b>SC</b>   | CLAYEY SANDS, SAND - CLAY MIXTURES   |
|   |  |   | <p>SANDS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p>   |  | <b>ML</b>   | INORGANIC SILTS AND VERY FINE SANDS, ROCK FLOUR, SILTY OR CLAYEY FINE SANDS OR CLAYEY SILTS WITH SLIGHT PLASTICITY |
|   |  | <p><b>SILTS AND CLAYS</b></p> <p>LIQUID LIMIT GREATER THAN 50</p> | <p>SANDS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p>   |  | <b>CL</b>   | INORGANIC CLAYS OF LOW TO MEDIUM PLASTICITY, GRAVELLY CLAYS, SANDY CLAYS, SILTY CLAYS, LEAN CLAYS                  |
|   |  |   | <p>SANDS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p>   |  | <b>OL</b>   | ORGANIC SILTS AND ORGANIC SILTY CLAYS OF LOW PLASTICITY  |
| <p>SANDS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p>  |  |   |  | <b>MH</b>                                      | INORGANIC SILTS, MICACEOUS OR DIATOMACEOUS FINE SAND OR SILTY SOILS |  |
| <p><b>HIGHLY ORGANIC SOILS</b></p>  | <p><b>SILTS AND CLAYS</b></p> <p>LIQUID LIMIT GREATER THAN 50</p>                                    | <p>SANDS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p>      |  | <b>CH</b>                                      | INORGANIC CLAYS OF HIGH PLASTICITY                                  |  |
|   |  | <p>SANDS WITH FINES</p> <p>(APPRECIABLE AMOUNT OF FINES)</p>      |  | <b>OH</b>                                      | ORGANIC CLAYS OF MEDIUM TO HIGH PLASTICITY, ORGANIC SILTS           |  |
| <p><b>HIGHLY ORGANIC SOILS</b></p>  |  |   |  | <b>PT</b>                                      | PEAT, HUMUS, SWAMP SOILS WITH HIGH ORGANIC CONTENTS                 |  |

NOTE: DUAL SYMBOLS ARE USED TO INDICATE BORDERLINE SOIL CLASSIFICATIONS



|                                       |                           |                              |
|---------------------------------------|---------------------------|------------------------------|
| JOB NO.: 21G237-2                     | DRILLING DATE: 10/7/21    | WATER DEPTH: Dry             |
| PROJECT: Proposed Industrial Building | DRILLING METHOD: Backhoe  | CAVE DEPTH: Dry              |
| LOCATION: Menifee, California         | LOGGED BY: Caleb Brackett | READING TAKEN: At Completion |

| FIELD RESULTS              |        |            |                   |             | DESCRIPTION             | LABORATORY RESULTS |                      |              |               |                        |                     | COMMENTS |
|----------------------------|--------|------------|-------------------|-------------|-------------------------|--------------------|----------------------|--------------|---------------|------------------------|---------------------|----------|
| DEPTH (FEET)               | SAMPLE | BLOW COUNT | POCKET PEN. (TSF) | GRAPHIC LOG |                         | DRY DENSITY (PCF)  | MOISTURE CONTENT (%) | LIQUID LIMIT | PLASTIC LIMIT | PASSING #200 SIEVE (%) | ORGANIC CONTENT (%) |          |
| SURFACE ELEVATION: --- MSL |        |            |                   |             |                         |                    |                      |              |               |                        |                     |          |
|                            |        |            |                   |             |                         |                    |                      |              |               |                        |                     |          |
| 5                          |        |            |                   |             |                         |                    |                      |              |               |                        |                     |          |
|                            |        |            |                   |             | Trench Terminated at 6' |                    |                      |              |               |                        |                     |          |

TBL 21G237-2.GPJ\_SOCALGEO.GDT 11/12/21



|                                       |                           |                              |
|---------------------------------------|---------------------------|------------------------------|
| JOB NO.: 21G237-2                     | DRILLING DATE: 10/7/21    | WATER DEPTH: Dry             |
| PROJECT: Proposed Industrial Building | DRILLING METHOD: Backhoe  | CAVE DEPTH: Dry              |
| LOCATION: Menifee, California         | LOGGED BY: Caleb Brackett | READING TAKEN: At Completion |

| FIELD RESULTS              |        |            |                   | DESCRIPTION | LABORATORY RESULTS  |                   |                      |              |               |                        | COMMENTS |
|----------------------------|--------|------------|-------------------|-------------|---|-------------------|----------------------|--------------|---------------|------------------------|----------|
| DEPTH (FEET)               | SAMPLE | BLOW COUNT | POCKET PEN. (TSF) |             | GRAPHIC LOG   | DRY DENSITY (PCF) | MOISTURE CONTENT (%) | LIQUID LIMIT | PLASTIC LIMIT | PASSING #200 SIEVE (%) |          |
| SURFACE ELEVATION: --- MSL |        |            |                   |             |   |                   |                      |              |               |                        |          |
| 5                          |        |            |                   |             | <p><u>ALLUVIUM</u>: Dark Brown Silty fine to medium Sand, trace to little Clay, trace fine Root Fibers, loose-dry</p> <p>Brown fine to medium Sandy Clay, trace fine Gravel, stiff to very stiff-damp</p> <p><u>OLDER ALLUVIUM</u>: Red Brown Clayey fine to medium Sand, trace fine Gravel, trace Calcareous nodules/veining, slightly cemented, porous, very dense-damp</p> |                   |                      |              |               |                        |          |
|                            |        |            |                   |             | Trench Terminated at 8'   |                   |                      |              |               |                        |          |

TBL 21G237-2.GPJ\_SOCALGEO.GDT 11/12/21



|                                       |                           |                              |
|---------------------------------------|---------------------------|------------------------------|
| JOB NO.: 21G237-2                     | DRILLING DATE: 10/7/21    | WATER DEPTH: Dry             |
| PROJECT: Proposed Industrial Building | DRILLING METHOD: Backhoe  | CAVE DEPTH: Dry              |
| LOCATION: Menifee, California         | LOGGED BY: Caleb Brackett | READING TAKEN: At Completion |

| FIELD RESULTS              |        |            |                   | GRAPHIC LOG | DESCRIPTION  | LABORATORY RESULTS |                      |              |               |                        |                     | COMMENTS |
|----------------------------|--------|------------|-------------------|-------------|--|--------------------|----------------------|--------------|---------------|------------------------|---------------------|----------|
| DEPTH (FEET)               | SAMPLE | BLOW COUNT | POCKET PEN. (TSF) |             |  | DRY DENSITY (PCF)  | MOISTURE CONTENT (%) | LIQUID LIMIT | PLASTIC LIMIT | PASSING #200 SIEVE (%) | ORGANIC CONTENT (%) |          |
| SURFACE ELEVATION: --- MSL |        |            |                   |             |  |                    |                      |              |               |                        |                     |          |
|                            |        |            |                   |             | <u>ALLUVIUM</u> Brown Silty fine to medium Sand, trace to little Clay, trace fine Root Fibers, dense-dry     |                    |                      |              |               |                        |                     |          |
|                            |        |            |                   |             | Brown fine to coarse Sandy Clay, very stiff-dry  |                    |                      |              |               |                        |                     |          |
| 5                          |        |            |                   |             | <u>OLDER ALLUVIUM:</u> Red Brown fine to medium Sandy Clay, trace fine Gravel, Calcareous nodules, stiff-dry |                    |                      |              |               |                        |                     |          |
|                            |        |            |                   |             | Red Brown Clayey fine to coarse Sand, slightly cemented, very dense-dry to damp                              |                    |                      |              |               |                        |                     |          |
| 10                         |        |            |                   |             | Trench Terminated at 10'   |                    |                      |              |               |                        |                     |          |

TBL 21G237-2.GPJ\_SOCALGEO.GDT 11/12/21



## INFILTRATION CALCULATIONS

|                  |                              |
|------------------|------------------------------|
| Project Name     | Proposed Industrial Building |
| Project Location | Menifee, California          |
| Project Number   | 21G237-2                     |
| Engineer         | Caleb Brackett               |

Infiltration Test No I-1

| Constants   |                  |                            |                            |
|-------------|------------------|----------------------------|----------------------------|
|             | Diameter<br>(ft) | Area<br>(ft <sup>2</sup> ) | Area<br>(cm <sup>2</sup> ) |
| Inner       | 1                | 0.785                      | 730                        |
| Anlr. Space | 2                | 2.356                      | 2189                       |

\*Note: The infiltration rate was calculated based on current time interval

| Test Interval |         | Time (hr) | Interval Elapsed (min) | Flow Readings   |                              |                   |                               | Infiltration Rates  |                        |                     |                        |
|---------------|---------|-----------|------------------------|-----------------|------------------------------|-------------------|-------------------------------|---------------------|------------------------|---------------------|------------------------|
|               |         |           |                        | Inner Ring (ml) | Ring Flow (cm <sup>3</sup> ) | Annular Ring (ml) | Space Flow (cm <sup>3</sup> ) | Inner Ring* (cm/hr) | Annular Space* (cm/hr) | Inner Ring* (in/hr) | Annular Space* (in/hr) |
| 1             | Initial | 8:10 AM   | 30                     | 0               | 250                          | 0                 | 1500                          | 0.69                | 1.37                   | 0.27                | 0.54                   |
|               | Final   | 8:40 AM   | <b>30</b>              | 250             |                              | 1500              |                               |                     |                        |                     |                        |
| 2             | Initial | 8:40 AM   | 30                     | 0               | 300                          | 0                 | 1000                          | 0.82                | 0.91                   | 0.32                | 0.36                   |
|               | Final   | 9:10 AM   | <b>60</b>              | 300             |                              | 1000              |                               |                     |                        |                     |                        |
| 3             | Initial | 9:10 AM   | 30                     | 0               | 300                          | 0                 | 1200                          | 0.82                | 1.10                   | 0.32                | 0.43                   |
|               | Final   | 9:40 AM   | <b>90</b>              | 300             |                              | 1200              |                               |                     |                        |                     |                        |
| 4             | Initial | 9:40 AM   | 30                     | 0               | 250                          | 0                 | 1000                          | 0.69                | 0.91                   | 0.27                | 0.36                   |
|               | Final   | 10:10 AM  | <b>120</b>             | 250             |                              | 1000              |                               |                     |                        |                     |                        |
| 5             | Initial | 10:10 AM  | 30                     | 0               | 300                          | 0                 | 1100                          | 0.82                | 1.01                   | 0.32                | 0.40                   |
|               | Final   | 10:40 AM  | <b>150</b>             | 300             |                              | 1100              |                               |                     |                        |                     |                        |
| 6             | Initial | 10:40 AM  | 30                     | 0               | 200                          | 0                 | 1000                          | 0.55                | 0.91                   | 0.22                | 0.36                   |
|               | Final   | 11:10 AM  | <b>180</b>             | 200             |                              | 1000              |                               |                     |                        |                     |                        |

**INFILTRATION CALCULATIONS**

|                  |                              |
|------------------|------------------------------|
| Project Name     | Proposed Industrial Building |
| Project Location | Menifee, California          |
| Project Number   | 21G237-2                     |
| Engineer         | Caleb Brackett               |

Infiltration Test No I-2

| Constants   |               |                         |                         |
|-------------|---------------|-------------------------|-------------------------|
|             | Diameter (ft) | Area (ft <sup>2</sup> ) | Area (cm <sup>2</sup> ) |
| Inner       | 1             | 0.785                   | 730                     |
| Anlr. Space | 2             | 2.356                   | 2189                    |

\*Note: The infiltration rate was calculated based on current time interval

| Test Interval |         | Time (hr) | Interval Elapsed (min) | Flow Readings   |                              |                   |                               | Infiltration Rates  |                        |                     |                        |
|---------------|---------|-----------|------------------------|-----------------|------------------------------|-------------------|-------------------------------|---------------------|------------------------|---------------------|------------------------|
|               |         |           |                        | Inner Ring (ml) | Ring Flow (cm <sup>3</sup> ) | Annular Ring (ml) | Space Flow (cm <sup>3</sup> ) | Inner Ring* (cm/hr) | Annular Space* (cm/hr) | Inner Ring* (in/hr) | Annular Space* (in/hr) |
| 1             | Initial | 10:23 AM  | 20                     | 0               | 25                           | 0                 | 200                           | 0.10                | 0.27                   | 0.04                | 0.11                   |
|               | Final   | 10:43 AM  | <b>20</b>              | 25              |                              | 200               |                               |                     |                        |                     |                        |
| 2             | Initial | 10:43 AM  | 20                     | 0               | 25                           | 0                 | 200                           | 0.10                | 0.27                   | 0.04                | 0.11                   |
|               | Final   | 11:03 AM  | <b>40</b>              | 25              |                              | 200               |                               |                     |                        |                     |                        |
| 3             | Initial | 11:03 AM  | 20                     | 0               | 0                            | 0                 | 100                           | 0.00                | 0.14                   | 0.00                | 0.05                   |
|               | Final   | 11:23 AM  | <b>60</b>              | 0               |                              | 100               |                               |                     |                        |                     |                        |
| 4             | Initial | 11:23 AM  | 20                     | 0               | 0                            | 0                 | 200                           | 0.00                | 0.27                   | 0.00                | 0.11                   |
|               | Final   | 11:43 AM  | <b>80</b>              | 0               |                              | 200               |                               |                     |                        |                     |                        |
| 5             | Initial | 11:43 AM  | 20                     | 0               | 25                           | 0                 | 200                           | 0.10                | 0.27                   | 0.04                | 0.11                   |
|               | Final   | 12:03 PM  | <b>100</b>             | 25              |                              | 200               |                               |                     |                        |                     |                        |
| 6             | Initial | 12:23 PM  | 20                     | 0               | 0                            | 0                 | 100                           | 0.00                | 0.14                   | 0.00                | 0.05                   |
|               | Final   | 12:43 PM  | <b>120</b>             | 0               |                              | 100               |                               |                     |                        |                     |                        |

### INFILTRATION CALCULATIONS

|                  |                              |
|------------------|------------------------------|
| Project Name     | Proposed Industrial Building |
| Project Location | Menifee, California          |
| Project Number   | 21G237-2                     |
| Engineer         | Caleb Brackett               |


Infiltration Test No I-3

| Constants   |               |                         |                         |
|-------------|---------------|-------------------------|-------------------------|
|             | Diameter (ft) | Area (ft <sup>2</sup> ) | Area (cm <sup>2</sup> ) |
| Inner       | 1             | 0.785                   | 730                     |
| Anlr. Space | 2             | 2.356                   | 2189                    |

\*Note: The infiltration rate was calculated based on current time interval

| Test Interval |         | Time (hr) | Interval Elapsed (min) | Flow Readings   |                              |                   |                               | Infiltration Rates  |                        |                     |                        |
|---------------|---------|-----------|------------------------|-----------------|------------------------------|-------------------|-------------------------------|---------------------|------------------------|---------------------|------------------------|
|               |         |           |                        | Inner Ring (ml) | Ring Flow (cm <sup>3</sup> ) | Annular Ring (ml) | Space Flow (cm <sup>3</sup> ) | Inner Ring* (cm/hr) | Annular Space* (cm/hr) | Inner Ring* (in/hr) | Annular Space* (in/hr) |
| 1             | Initial | 12:20 PM  | 20                     | 0               | 50                           | 0                 | 300                           | 0.21                | 0.41                   | 0.08                | 0.16                   |
|               | Final   | 12:40 PM  | <b>20</b>              | 50              |                              | 300               |                               |                     |                        |                     |                        |
| 2             | Initial | 12:40 PM  | 20                     | 0               | 50                           | 0                 | 300                           | 0.21                | 0.41                   | 0.08                | 0.16                   |
|               | Final   | 1:00 PM   | <b>40</b>              | 50              |                              | 300               |                               |                     |                        |                     |                        |
| 3             | Initial | 1:00 PM   | 20                     | 0               | 25                           | 0                 | 200                           | 0.10                | 0.27                   | 0.04                | 0.11                   |
|               | Final   | 1:20 PM   | <b>60</b>              | 25              |                              | 200               |                               |                     |                        |                     |                        |
| 4             | Initial | 1:20 PM   | 20                     | 0               | 25                           | 0                 | 200                           | 0.10                | 0.27                   | 0.04                | 0.11                   |
|               | Final   | 1:40 PM   | <b>80</b>              | 25              |                              | 200               |                               |                     |                        |                     |                        |
| 5             | Initial | 1:40 PM   | 20                     | 0               | 25                           | 0                 | 100                           | 0.10                | 0.14                   | 0.04                | 0.05                   |
|               | Final   | 2:00 PM   | <b>100</b>             | 25              |                              | 100               |                               |                     |                        |                     |                        |
| 6             | Initial | 2:00 PM   | 20                     | 0               | 0                            | 0                 | 100                           | 0.00                | 0.14                   | 0.00                | 0.05                   |
|               | Final   | 2:20 PM   | <b>120</b>             | 0               |                              | 100               |                               |                     |                        |                     |                        |

# Grain Size Distribution




|                     |         |
|---------------------|---------|
| Sample Description  | I-1 @6' |
| Soil Classification | 0       |

Proposed Industrial Building  
 Menifee, California  
 Project No. 21G237-2  
**PLATE C- 1**



**SOUTHERN CALIFORNIA GEOTECHNICAL**  
A California Corporation

# Grain Size Distribution




|                     |   |
|---------------------|---|
| Sample Description  | I-2 @ 8'  |
| Soil Classification | Red Brown Clayey fine to medium Sand, trace fine Gravel |

Proposed Industrial Building  
 Menifee, California  
 Project No. 21G237-2  
**PLATE C- 2**



**SOUTHERN CALIFORNIA GEOTECHNICAL**  
A California Corporation

# Grain Size Distribution



|                     |                                      |
|---------------------|--------------------------------------|
| Sample Description  | I-3 @ 10'                            |
| Soil Classification | Red Brown Clayey fine to coarse Sand |

Proposed Industrial Building  
 Menifee, California  
 Project No. 21G237-2  
**PLATE C- 3**



**SOUTHERN CALIFORNIA GEOTECHNICAL**  
*A California Corporation*

# Appendix 4: Historical Site Conditions

*Phase I Environmental Site Assessment or Other Information on Past Site Use*

*NOT APPLICABLE.*

# Appendix 5: LID Infeasibility

*LID Technical Infeasibility Analysis*

*NOT APPLICABLE.*



# Appendix 6: BMP Design Details

*BMP Sizing, Design Details and other Supporting Documentation*

**Santa Ana Watershed - BMP Design Volume,  $V_{BMP}$**

(Rev. 10-2011)

Legend:

Required Entries

Calculated Cells

*(Note this worksheet shall **only** be used in conjunction with BMP designs from the **LID BMP Design Handbook**)*

Company Name **Ware Malcomb**

Date **6/30/2023**

Designed by **Anthony Castelo**

Case No **TBD**

Company Project Number/Name **IRV22-0086 Ares Meniffee**

**BMP Identification**

BMP NAME / ID **BMP On-Site - Biotreatment - MWS A & B**

*Must match Name/ID used on BMP Design Calculation Sheet*

**Design Rainfall Depth**

85th Percentile, 24-hour Rainfall Depth,  
from the Isohyetal Map in Handbook Appendix E

$D_{85} =$  **0.60** inches

**Drainage Management Area Tabulation**

*Insert additional rows if needed to accommodate all DMAs draining to the BMP*

| DMA Type/ID  | DMA Area (square feet) | Post-Project Surface Type | Effective Imperivous Fraction, $I_f$ | DMA Runoff Factor | DMA Areas x Runoff Factor | Design Storm Depth (in) | Design Capture Volume, $V_{BMP}$ (cubic feet) | Proposed Volume on Plans (cubic feet) |
|--------------|------------------------|---------------------------|--------------------------------------|-------------------|---------------------------|-------------------------|---|---------------------------------------|
| DMA 1A       | 505,227                | Concrete or Asphalt       | 1                                    | 0.89              | 450662.5                  |                         |   |                                       |
| DMA 1B       | 80,197                 | Natural (D Soil)          | 0.4                                  | 0.28              | 22432.1                   |                         |   |                                       |
| DMA 1C       | 510,801                | Roofs                     | 1                                    | 0.89              | 455634.5                  |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
|              |                        |                           |                                      |                   |                           |                         |   |                                       |
| <b>Total</b> |                        |                           |                                      |                   | <b>928729.1</b>           | <b>0.60</b>             | <b>46436.5</b>                                | <b>50,240</b>                         |

Notes:

# Santa Ana Watershed - BMP Design Flow Rate, $Q_{BMP}$

(Rev. 10-2011)

Legend:

Required Entries

Calculated Cells

*(Note this worksheet shall **only** be used in conjunction with BMP designs from the **LID BMP Design Handbook**)*

|                             |                         |         |           |
|-----------------------------|-------------------------|---------|-----------|
| Company Name                | Ware Malcomb            | Date    | 6/30/2023 |
| Designed by                 | Anthony Castelo         | Case No | TBD       |
| Company Project Number/Name | IRV22-0086 Ares Menifee |         |           |

## BMP Identification

|  |                                     |
|--|-------------------------------------|
| BMP NAME / ID  | BMP Off-Site - Biotreatment - MWS C |
| <i>Must match Name/ID used on BMP Design Calculation Sheet</i> |                                     |

## Design Rainfall Depth

|                           |     |      |       |
|---------------------------|-----|------|-------|
| Design Rainfall Intensity | I = | 0.20 | in/hr |
|---------------------------|-----|------|-------|



## Drainage Management Area Tabulation

*Insert additional rows if needed to accommodate all DMAs draining to the BMP*

| DMA Type/ID  | DMA Area (square feet) | Post-Project Surface Type<br><i>(use pull-down menu)</i> | Effective Imperivous Fraction, $I_f$ | DMA Runoff Factor | DMA Areas x Runoff Factor | Design Rainfall Intensity (in/hr) | Design Flow Rate (cfs) | Proposed Flow Rate (cfs) |
|--------------|------------------------|--|--------------------------------------|-------------------|---------------------------|-----------------------------------|------------------------|--------------------------|
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
| DMA 6A       | 133,944                | Concrete or Asphalt                                      | 1                                    | 0.89              | 119478                    |                                   |                        |                          |
| DMA 6B       | 22,574                 | Natural (D Soil)   | 0.4                                  | 0.27971           | 6314.2                    |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
|              |                        |  |                                      |                   |                           |                                   |                        |                          |
| <b>Total</b> |                        |  |                                      |                   | <b>125792.2</b>           | <b>0.20</b>                       | <b>0.6</b>             | <b>0.693</b>             |



Notes:

| SITE SPECIFIC DATA                         |              |               |           |
|--|--------------|---------------|-----------|
| PROJECT NUMBER                             |              |               |           |
| PROJECT NAME                               |              |               |           |
| PROJECT LOCATION                           |              |               |           |
| STRUCTURE ID                               |              |               |           |
| TREATMENT REQUIRED                         |              |               |           |
| FLOW BASED (CFS)                           |              |               |           |
| PEAK BYPASS REQUIRED (CFS) – IF APPLICABLE |              |               |           |
| PIPE DATA                                  | I.E.         | MATERIAL      | DIAMETER  |
| INLET PIPE 1                               |              |               |           |
| INLET PIPE 2                               |              |               |           |
| OUTLET PIPE                                |              |               |           |
|  | PRETREATMENT | BIOFILTRATION | DISCHARGE |
| RIM ELEVATION                              |              |               |           |
| SURFACE LOAD                               |              |               |           |
| NOTES:                                     |              |               |           |



**INSTALLATION NOTES**


1. CONTRACTOR TO PROVIDE ALL LABOR, EQUIPMENT, MATERIALS AND INCIDENTALS REQUIRED TO OFFLOAD AND INSTALL THE SYSTEM AND APPURTENANCES IN ACCORDANCE WITH THIS DRAWING AND THE MANUFACTURERS' SPECIFICATIONS, UNLESS OTHERWISE STATED IN MANUFACTURER'S CONTRACT.
2. UNIT MUST BE INSTALLED ON LEVEL BASE. MANUFACTURER RECOMMENDS A MINIMUM 6" LEVEL ROCK BASE UNLESS SPECIFIED BY THE PROJECT ENGINEER. CONTRACTOR IS RESPONSIBLE FOR VERIFYING PROJECT ENGINEER'S RECOMMENDED BASE SPECIFICATIONS.
4. CONTRACTOR TO SUPPLY AND INSTALL ALL EXTERNAL CONNECTING PIPES. ALL PIPES MUST BE FLUSH WITH INSIDE SURFACE OF CONCRETE (PIPES CANNOT INTRUDE BEYOND FLUSH). INVERT OF OUTFLOW PIPE MUST BE FLUSH WITH DISCHARGE CHAMBER FLOOR. ALL PIPES SHALL BE SEALED WATERTIGHT PER MANUFACTURER'S STANDARD CONNECTION DETAIL.
5. CONTRACTOR RESPONSIBLE FOR INSTALLATION OF ALL PIPES, RISERS, MANHOLES, AND HATCHES. CONTRACTOR TO USE GROUT AND/OR BRICKS TO MATCH COVERS WITH FINISHED SURFACE UNLESS SPECIFIED OTHERWISE.
6. VEGETATION SUPPLIED AND INSTALLED BY OTHERS. ALL UNITS WITH VEGETATION MUST HAVE DRIP OR SPRAY IRRIGATION SUPPLIED AND INSTALLED BY OTHERS.
7. CONTRACTOR RESPONSIBLE FOR CONTACTING CONTECH FOR ACTIVATION OF UNIT. MANUFACTURER'S WARRANTY IS VOID WITHOUT PROPER ACTIVATION BY A CONTECH REPRESENTATIVE.



**GENERAL NOTES**



1. MANUFACTURER TO PROVIDE ALL MATERIALS UNLESS OTHERWISE NOTED.
2. ALL DIMENSIONS, ELEVATIONS, SPECIFICATIONS AND CAPACITIES ARE SUBJECT TO CHANGE. FOR PROJECT SPECIFIC DRAWINGS DETAILING EXACT DIMENSIONS, WEIGHTS AND ACCESSORIES PLEASE CONTACT CONTECH.

|                                     |  |
|-------------------------------------|--|
| TREATMENT FLOW (CFS)                |  |
| OPERATING HEAD (FT)                 |  |
| PRETREATMENT LOADING RATE (GPM/SF)  |  |
| WETLAND MEDIA LOADING RATE (GPM/SF) |  |



**MWS-L-8-20-V**  
**STORMWATER BIOFILTRATION SYSTEM**  
**STANDARD DETAIL**

| SITE SPECIFIC DATA                         |              |               |           |
|--|--------------|---------------|-----------|
| PROJECT NUMBER                             |              |               |           |
| PROJECT NAME                               |              |               |           |
| PROJECT LOCATION                           |              |               |           |
| STRUCTURE ID                               |              |               |           |
| TREATMENT REQUIRED                         |              |               |           |
| FLOW BASED (CFS)                           |              |               |           |
| PEAK BYPASS REQUIRED (CFS) – IF APPLICABLE |              |               |           |
| PIPE DATA                                  | I.E.         | MATERIAL      | DIAMETER  |
| INLET PIPE 1                               |              |               |           |
| INLET PIPE 2                               |              |               |           |
| OUTLET PIPE                                |              |               |           |
|  | PRETREATMENT | BIOFILTRATION | DISCHARGE |
| RIM ELEVATION                              |              |               |           |
| SURFACE LOAD                               |              |               |           |
| NOTES:                                     |              |               |           |





**INSTALLATION NOTES**


1. CONTRACTOR TO PROVIDE ALL LABOR, EQUIPMENT, MATERIALS AND INCIDENTALS REQUIRED TO OFFLOAD AND INSTALL THE SYSTEM AND APPURTENANCES IN ACCORDANCE WITH THIS DRAWING AND THE MANUFACTURERS' SPECIFICATIONS, UNLESS OTHERWISE STATED IN MANUFACTURER'S CONTRACT.
2. UNIT MUST BE INSTALLED ON LEVEL BASE. MANUFACTURER RECOMMENDS A MINIMUM 6" LEVEL ROCK BASE UNLESS SPECIFIED BY THE PROJECT ENGINEER. CONTRACTOR IS RESPONSIBLE FOR VERIFYING PROJECT ENGINEER'S RECOMMENDED BASE SPECIFICATIONS.
4. CONTRACTOR TO SUPPLY AND INSTALL ALL EXTERNAL CONNECTING PIPES. ALL PIPES MUST BE FLUSH WITH INSIDE SURFACE OF CONCRETE (PIPES CANNOT INTRUDE BEYOND FLUSH). INVERT OF OUTFLOW PIPE MUST BE FLUSH WITH DISCHARGE CHAMBER FLOOR. ALL PIPES SHALL BE SEALED WATERTIGHT PER MANUFACTURER'S STANDARD CONNECTION DETAIL.
5. CONTRACTOR RESPONSIBLE FOR INSTALLATION OF ALL PIPES, RISERS, 6" MANHOLES, AND HATCHES. CONTRACTOR TO USE GROUT AND/OR BRICKS TO MATCH COVERS WITH FINISHED SURFACE UNLESS SPECIFIED OTHERWISE.
6. VEGETATION SUPPLIED AND INSTALLED BY OTHERS. ALL UNITS WITH VEGETATION MUST HAVE DRIP OR SPRAY IRRIGATION SUPPLIED AND INSTALLED BY OTHERS.
7. CONTRACTOR RESPONSIBLE FOR CONTACTING CONTECH FOR ACTIVATION OF UNIT. MANUFACTURER'S WARRANTY IS VOID WITHOUT PROPER ACTIVATION BY A CONTECH REPRESENTATIVE.

**GENERAL NOTES**

1. MANUFACTURER TO PROVIDE ALL MATERIALS UNLESS OTHERWISE NOTED.
2. ALL DIMENSIONS, ELEVATIONS, SPECIFICATIONS AND CAPACITIES ARE SUBJECT TO CHANGE. FOR PROJECT SPECIFIC DRAWINGS DETAILING EXACT DIMENSIONS, WEIGHTS AND ACCESSORIES PLEASE CONTACT CONTECH.



|                                     |  |
|-------------------------------------|--|
| TREATMENT FLOW (CFS)                |  |
| OPERATING HEAD (FT)                 |  |
| PRETREATMENT LOADING RATE (GPM/SF)  |  |
| WETLAND MEDIA LOADING RATE (GPM/SF) |  |



**MWS-L-8-24-V**  
**STORMWATER BIOFILTRATION SYSTEM**  
**STANDARD DETAIL**

# Modular Wetlands System™ Linear

Biofiltration

## Comprehensive Stormwater Solutions

Bio  Clean  
A Forterra Company



# OVERVIEW

The Bio Clean Modular Wetlands System™ Linear (MWS Linear) represents a pioneering breakthrough in stormwater technology as the only biofiltration system to utilize patented horizontal flow, allowing for a smaller footprint and higher treatment capacity. While most biofilters use little or no pretreatment, the MWS Linear incorporates an advanced pretreatment chamber that includes separation and pre-filter cartridges. In this chamber, sediment and hydrocarbons are removed from runoff before entering the biofiltration chamber, in turn reducing maintenance costs and improving performance.


## The Urban Impact

For hundreds of years, natural wetlands surrounding our shores have played an integral role as nature's stormwater treatment

system. But as our cities grow and develop, these natural wetlands have perished under countless roads, rooftops, and parking lots.

## Plant A Wetland

Without natural wetlands, our cities are deprived of water purification, flood control, and land stability. Modular Wetlands and the MWS Linear re-establish nature's presence and rejuvenate waterways in urban areas.



# PERFORMANCE

The MWS Linear continues to outperform other treatment methods with superior pollutant removal for TSS, heavy metals, nutrients, hydrocarbons, and bacteria. Since 2007 the MWS Linear has been field tested on numerous sites across the country. With its advanced pretreatment chamber and innovative horizontal flow biofilter, the system is able to effectively remove pollutants through a combination of physical, chemical, and biological filtration processes. With the same biological processes found in natural wetlands, the MWS Linear harnesses nature's ability to process, transform, and remove even the most harmful pollutants.

**66%**  
REMOVAL  
OF  
DISSOLVED  
ZINC

**69%**  
REMOVAL  
OF TOTAL  
ZINC

**38%**  
REMOVAL  
OF  
DISSOLVED  
COPPER

**64%**  
REMOVAL  
OF TOTAL  
PHOSPHORUS

**45%**  
REMOVAL  
OF  
NITROGEN

**50%**  
REMOVAL  
OF TOTAL  
COPPER

**95%**  
REMOVAL  
OF MOTOR  
OIL

**67%**  
REMOVAL  
OF ORTHO  
PHOSPHORUS

**85%**  
REMOVAL  
OF TSS

# APPROVALS

The MWS Linear has successfully met years of challenging technical reviews and testing from some of the most prestigious and demanding agencies in the nation and perhaps the world.



## WASHINGTON STATE TAPE APPROVED

The MWS Linear is approved for General Use Level Designation (GULD) for Basic, Enhanced, and Phosphorus treatment at 1 gpm/ft<sup>2</sup> loading rate. The highest performing BMP on the market for all main pollutant categories.



## DEQ ASSIGNMENT

The Virginia Department of Environmental Quality assigned the MWS Linear, the highest phosphorus removal rating for manufactured treatment devices to meet the new Virginia Stormwater Management Program (VSMP) Regulation technical criteria.



## MARYLAND DEPARTMENT OF THE ENVIRONMENT APPROVED

Granted Environmental Site Design (ESD) status for new construction, redevelopment, and retrofitting when designed in accordance with the design manual.



## MASTEP EVALUATION

The University of Massachusetts at Amherst - Water Resources Research Center issued a technical evaluation report noting removal rates up to 84% TSS, 70% total phosphorus, 68.5% total zinc, and more.



## RHODE ISLAND DEM APPROVED

Approved as an authorized BMP and noted to achieve the following minimum removal efficiencies: 85% TSS, 60% pathogens, 30% total phosphorus, and 30% total nitrogen.

## ADVANTAGES

- HORIZONTAL FLOW BIOFILTRATION
- GREATER FILTER SURFACE AREA
- PRETREATMENT CHAMBER
- PATENTED PERIMETER VOID AREA
- FLOW CONTROL
- NO DEPRESSED PLANTER AREA
- AUTO DRAINDOWN MEANS NO MOSQUITO VECTOR



# OPERATION

The MWS Linear is the most efficient and versatile biofiltration system on the market, and it is the only system with horizontal flow which improves performance, reduces footprint, and minimizes maintenance. Figure 1 and Figure 2 illustrate the invaluable benefits of horizontal flow and the multiple treatment stages.

## 1 PRETREATMENT

### SEPARATION

- Trash, sediment, and debris are separated before entering the pre-filter cartridges
- Designed for easy maintenance access


### PRE-FILTER CARTRIDGES

- Over 25 sq. ft. of surface area per cartridge
- Utilizes BioMediaGREEN filter material
- Removes over 80% of TSS and 90% of hydrocarbons
- Prevents pollutants that cause clogging from migrating to the biofiltration chamber

Individual Media Filters

Pre-filter Cartridge

Curb Inlet




Cartridge Housing

BioMediaGREEN™

1  
Vertical Underdrain  
Manifold

2

WetlandMEDIA™






Figure 2,  
Top View

2x to 3x more surface area than traditional downward flow bio retention systems.

## BIOFILTRATION

2

### HORIZONTAL FLOW

- Less clogging than downward flow biofilters
- Water flow is subsurface
- Improves biological filtration

### PATENTED PERIMETER VOID AREA

- Vertically extends void area between the walls and the WetlandMEDIA on all four sides
- Maximizes surface area of the media for higher treatment capacity

### WETLANDMEDIA

- Contains no organics and removes phosphorus
- Greater surface area and 48% void space
- Maximum evapotranspiration
- High ion exchange capacity and lightweight

## DISCHARGE

3

### FLOW CONTROL

- Orifice plate controls flow of water through WetlandMEDIA to a level lower than the media's capacity
- Extends the life of the media and improves performance

### DRAINDOWN FILTER

- The draindown is an optional feature that completely drains the pretreatment chamber
- Water that drains from the pretreatment chamber between storm events will be treated




Figure 1




# CONFIGURATIONS

The MWS Linear is the preferred biofiltration system of civil engineers across the country due to its versatile design. This highly versatile system has available “pipe-in” options on most models, along with built-in curb or grated inlets for simple integration into your storm drain design.




## CURB TYPE

The Curb Type configuration accepts sheet flow through a curb opening and is commonly used along roadways and parking lots. It can be used in sump or flow-by conditions. Length of curb opening varies based on model and size.



## GRATE TYPE

The Grate Type configuration offers the same features and benefits as the Curb Type but with a grated/drop inlet above the systems pretreatment chamber. It has the added benefit of allowing pedestrian access over the inlet. ADA-compliant grates are available to assure easy and safe access. The Grate Type can also be used in scenarios where runoff needs to be intercepted on both sides of landscape islands.



## VAULT TYPE

The system’s patented horizontal flow biofilter is able to accept inflow pipes directly into the pretreatment chamber, meaning the MWS Linear can be used in end-of-the-line installations. This greatly improves feasibility over typical decentralized designs that are required with other biofiltration/bioretention systems. Another benefit of the “pipe-in” design is the ability to install the system downstream of underground detention systems to meet water quality volume requirements.



## DOWNSPOUT TYPE

The Downspout Type is a variation of the Vault Type and is designed to accept a vertical downspout pipe from rooftop and podium areas. Some models have the option of utilizing an internal bypass, simplifying the overall design. The system can be installed as a raised planter, and the exterior can be stuccoed or covered with other finishes to match the look of adjacent buildings.

# ORIENTATIONS

## SIDE-BY-SIDE

The Side-By-Side orientation places the pretreatment and discharge chamber adjacent to one another with the biofiltration chamber running parallel on either side. This minimizes the system length, providing a highly compact footprint. It has been proven useful in situations such as streets with directly adjacent sidewalks, as half of the system can be placed under that sidewalk. This orientation also offers internal bypass options as discussed below.



## END-TO-END

The End-To-End orientation places the pretreatment and discharge chambers on opposite ends of the biofiltration chamber, therefore minimizing the width of the system to 5 ft. (outside dimension). This orientation is perfect for linear projects and street retrofits where existing utilities and sidewalks limit the amount of space available for installation. One limitation of this orientation is that bypass must be external.



# BYPASS

## INTERNAL BYPASS WEIR (SIDE-BY-SIDE ONLY)

The Side-By-Side orientation places the pretreatment and discharge chambers adjacent to one another allowing for integration of internal bypass. The wall between these chambers can act as a bypass weir when flows exceed the system's treatment capacity, thus allowing bypass from the pretreatment chamber directly to the discharge chamber.


## EXTERNAL DIVERSION WEIR STRUCTURE

This traditional offline diversion method can be used with the MWS Linear in scenarios where runoff is being piped to the system. These simple and effective structures are generally configured with two outflow pipes. The first is a smaller pipe on the upstream side of the diversion weir - to divert low flows over to the MWS Linear for treatment. The second is the main pipe that receives water once the system has exceeded treatment capacity and water flows over the weir.

## FLOW-BY-DESIGN

This method is one in which the system is placed just upstream of a standard curb or grate inlet to intercept the first flush. Higher flows simply pass by the MWS Linear and into the standard inlet downstream.

## DVERT LOW FLOW DIVERSION



This simple yet innovative diversion trough can be installed in existing or new curb and grate inlets to divert the first flush to the MWS Linear via pipe. It works similar to a rain gutter and is installed just below the opening into the inlet. It captures the low flows and channels them over to a connecting pipe exiting out the wall of the inlet and leading to the MWS Linear. The DVERT is perfect for retrofit and green street applications that allow the MWS Linear to be installed anywhere space is available.

# SPECIFICATIONS

## FLOW-BASED

The MWS Linear can be used in stand-alone applications to meet treatment flow requirements. Since the MWS Linear is the only biofiltration system that can accept inflow pipes several feet below the surface, it can be used not only in decentralized design applications but also as a large central end-of-the-line application for maximum feasibility.

| MODEL #    | DIMENSIONS | WETLAND MEDIA SURFACE AREA (sq.ft.) | TREATMENT FLOW RATE (cfs) |
|------------|------------|-------------------------------------|---------------------------|
| MWS-L-4-4  | 4' x 4'    | 23                                  | 0.052                     |
| MWS-L-4-6  | 4' x 6'    | 32                                  | 0.073                     |
| MWS-L-4-8  | 4' x 8'    | 50                                  | 0.115                     |
| MWS-L-4-13 | 4' x 13'   | 63                                  | 0.144                     |
| MWS-L-4-15 | 4' x 15'   | 76                                  | 0.175                     |
| MWS-L-4-17 | 4' x 17'   | 90                                  | 0.206                     |
| MWS-L-4-19 | 4' x 19'   | 103                                 | 0.237                     |
| MWS-L-4-21 | 4' x 21'   | 117                                 | 0.268                     |
| MWS-L-6-8  | 7' x 9'    | 64                                  | 0.147                     |
| MWS-L-8-8  | 8' x 8'    | 100                                 | 0.230                     |
| MWS-L-8-12 | 8' x 12'   | 151                                 | 0.346                     |
| MWS-L-8-16 | 8' x 16'   | 201                                 | 0.462                     |
| MWS-L-8-20 | 9' x 21'   | 252                                 | 0.577                     |
| MWS-L-8-24 | 9' x 25'   | 302                                 | 0.693                     |

MWS C

# SPECIFICATIONS

## VOLUME-BASED

Many states require treatment of a water quality volume and do not offer the option of flow-based design. The MWS Linear and its unique horizontal flow makes it the only biofilter that can be used in volume-based design installed downstream of ponds, detention basins, and underground storage systems.

| MODEL #    | TREATMENT CAPACITY (cu. ft.)<br>@ 24-HOUR DRAINDOWN | TREATMENT CAPACITY (cu. ft.)<br>@ 48-HOUR DRAINDOWN |
|------------|---|---|
| MWS-L-4-4  | 1140  | 2280  |
| MWS-L-4-6  | 1600  | 3200  |
| MWS-L-4-8  | 2518  | 5036  |
| MWS-L-4-13 | 3131  | 6261  |
| MWS-L-4-15 | 3811  | 7623  |
| MWS-L-4-17 | 4492  | 8984  |
| MWS-L-4-19 | 5172  | 10345   |
| MWS-L-4-21 | 5853  | 11706   |
| MWS-L-6-8  | 3191  | 6382  |
| MWS-L-8-8  | 5036  | 10072   |
| MWS-L-8-12 | 7554  | 15109   |
| MWS-L-8-16 | 10073   | 20145   |
| MWS-L-8-20 | 12560   | 25120   |
| MWS-L-8-24 | 15108   | 30216   |

MWS A  
& B

# APPLICATIONS

The MWS Linear has been successfully used on numerous new construction and retrofit projects. The system's superior versatility makes it beneficial for a wide range of stormwater and waste water applications - treating rooftops, streetscapes, parking lots, and industrial sites.




## INDUSTRIAL

Many states enforce strict regulations for discharges from industrial sites. The MWS Linear has helped various sites meet difficult EPA-mandated effluent limits for dissolved metals and other pollutants.



## RESIDENTIAL

Low to high density developments can benefit from the versatile design of the MWS Linear. The system can be used in both decentralized LID design and cost-effective end-of-the-line configurations.



## STREETS

Street applications can be challenging due to limited space. The MWS Linear is very adaptable, and it offers the smallest footprint to work around the constraints of existing utilities on retrofit projects.



## PARKING LOTS

Parking lots are designed to maximize space and the MWS Linear's 4 ft. standard planter width allows for easy integration into parking lot islands and other landscape medians.



## COMMERCIAL

Compared to bioretention systems, the MWS Linear can treat far more area in less space, meeting treatment and volume control requirements.



## MIXED USE

The MWS Linear can be installed as a raised planter to treat runoff from rooftops or patios, making it perfect for sustainable "live-work" spaces.

### More applications include:

- Agriculture
- Reuse
- Low Impact Development
- Waste Water

# PLANT SELECTION

Abundant plants, trees, and grasses bring value and an aesthetic benefit to any urban setting, but those in the MWS Linear do even more - they increase pollutant removal. What's not seen, but very important, is that below grade, the stormwater runoff/flow is being subjected to nature's secret weapon: a dynamic physical, chemical, and biological process working to break down and remove non-point source pollutants. The flow rate is controlled in the MWS Linear, giving the plants more contact time so that pollutants are more successfully decomposed, volatilized, and incorporated into the biomass of the MWS Linear's micro/macro flora and fauna.



A wide range of plants are suitable for use in the MWS Linear, but selections vary by location and climate. View suitable plants by visiting [biocleanenvironmental.com/plants](http://biocleanenvironmental.com/plants).

# INSTALLATION



The MWS Linear is simple, easy to install, and has a space-efficient design that offers lower excavation and installation costs compared to traditional tree-box type systems. The structure of the system resembles precast catch basin or utility vaults and is installed in a similar fashion.

The system is delivered fully assembled for quick installation. Generally, the structure can be unloaded and set in place in 15 minutes. Our experienced team of field technicians are available to supervise installations and provide technical support.

# MAINTENANCE



Reduce your maintenance costs, man hours, and materials with the MWS Linear. Unlike other biofiltration systems that provide no pretreatment, the MWS Linear is a self-contained treatment train which incorporates simple and effective pretreatment.

Maintenance requirements for the biofilter itself are almost completely eliminated, as the pretreatment chamber removes and isolates trash, sediments, and hydrocarbons. What's left is the simple maintenance of an easily accessible pretreatment chamber that can be cleaned by hand or with a standard vac truck. Only periodic replacement of low-cost media in the pre-filter cartridges is required for long-term operation, and there is absolutely no need to replace expensive biofiltration media.





398 Via El Centro  
Oceanside, CA 92058  
855.566.3938  
stormwater@forterrabp.com  
biocleanenvironmental.com



# Modular Wetlands<sup>®</sup> Linear Stormwater Biofiltration



# The experts you need to solve your stormwater challenges



**Contech is the leader in stormwater solutions, helping engineers, contractors and owners with infrastructure and land development projects throughout North America.**

With our responsive team of stormwater experts, local regulatory expertise and flexible solutions, Contech is the trusted partner you can count on for stormwater management solutions.

## Your Contech Team



### **STORMWATER CONSULTANT**

*It's my job to recommend the best solution to meet permitting requirements.*



### **STORMWATER DESIGN ENGINEER**

*I work with consultants to design the best approved solution to meet your project's needs.*



### **REGULATORY MANAGER**

*I understand the local stormwater regulations and what solutions will be approved.*



### **SALES ENGINEER**

*I make sure our solutions meet the needs of the contractor during construction.*

**Contech is your partner in stormwater management solutions**



## Restoring Nature's Presence in Urban Areas – Modular Wetlands® Linear


The Modular Wetlands® Linear is the only biofiltration system to utilize patented horizontal flow, allowing for a small footprint, high treatment capacity, and design versatility. It is also the only biofiltration system that can be routinely installed downstream of storage for additional volume control and treatment.

With numerous regulatory approvals, the system's aesthetic appeal and superior pollutant removal make it the ideal solution for a wide range of stormwater applications, including urban development projects, commercial parking lots, residential streets, mixed-use developments, streetscapes, and more.


*As cities grow, there is less space for natural solutions to treat stormwater. Contech understands this and is committed to providing compact, Low Impact Development (LID) solutions like the Modular Wetlands Linear to protect our nation's waterways.*



# How the Modular Wetlands® Linear Works




- 1 PRETREATMENT** | Stormwater enters the pretreatment chamber where total suspended solids settle, and trash and debris are contained within the chamber. Stormwater then travels through the pretreatment filter boxes that provide additional treatment.
- 2 BIOFILTRATION** | As water enters the biofiltration chamber, it fills the void space in the chamber's perimeter. Horizontal forces push the water inward through the biofiltration media, where nutrients and metals are captured. The water then enters the drain pipe to be discharged.
- 3 DISCHARGE** | The specially designed vertical drain pipe and orifice control plate control the flow of water through the media to a level lower than the media's capacity, ensuring media effectiveness. The water then enters the horizontal drain pipe to be discharged.
- 4 BYPASS** | During peak flows, an internal weir in the side-by-side configuration allows high flows to bypass treatment, eliminating flooding and the need for a separate bypass structure. Bypass is not provided in the end-to-end configuration.



# Modular Wetlands® Linear Features and Benefits

| FEATURE  | BENEFITS   |
|--|--|
| Pretreatment chamber                               | Enhanced pollutant removal, faster maintenance                   |
| Horizontal flow biofiltration                      | Greater filter surface area                                      |
| Performance verified by both the WA DOE and NJ DEP | Superior pollutant capture with confidence                       |
| Built-in high flow bypass                          | Eliminates flooding and the need for a separate bypass structure |
| Available in multiple configurations and sizes     | Flexibility to meet site-specific needs                          |




The Modular Wetlands system offers many different configurations.


## Select Modular Wetlands® Linear Approvals

Modular Wetlands Linear is approved through numerous local, state and federal programs, including but not limited to:

- Washington State Department of Ecology TAPE
- California Water Resources Control Board, Full Capture Certification
- Virginia Department of Environmental Quality (VA DEQ)
- New Jersey Department of Environmental Protection (NJDEP)
- Maryland Department of the Environment - Environmental Site Design (ESD)
- Rhode Island Department of Environmental Management BMP
- Texas Commission on Environmental Quality (TCEQ)
- Atlanta Regional Commission Certification



MEDIA



## Modular Wetlands® Performance

The Modular Wetlands® Linear continues to outperform other treatment methods with superior pollutant removal for TSS, heavy metals, nutrients, and hydrocarbons. The Modular Wetlands® Linear is field-tested on numerous sites across the country and is proven to effectively remove pollutants through a combination of physical, chemical, and biological filtration processes.

| POLLUTANT OF CONCERN         | MEDIAN REMOVAL EFFICIENCY | MEDIAN EFFLUENT CONCENTRATION (MG/L) |
|------------------------------|---------------------------|--------------------------------------|
| Total Suspended Solids (TSS) | 89%                       | 12                                   |
| Total Phosphorus - TAPE (TP) | 61%                       | 0.041                                |
| Nitrogen (TN)                | 23%                       | 1                                    |
| Total Copper (TCu)           | 50%                       | 0.006                                |
| Total Dissolved Copper       | 37%                       | 0.006                                |
| Total Zinc (TZn)             | 66%                       | 0.019                                |
| Dissolved Zinc               | 60%                       | 0.0148                               |
| Motor Oil                    | 79%                       | 0.8                                  |

Sources:  
 TAPE Field Study - 2012  
 TAPE Field Study - 2013

*Note: Some jurisdictions recognize higher removal rates. Contact your Contech Stormwater Consultant for performance expectations.*

## Modular Wetlands® Linear Maintenance

The Modular Wetlands® Linear is a self-contained treatment train. Maintenance requirements for the unit consist of five simple steps that can be completed using a vacuum truck. The system can also be cleaned by hand.

- Remove trash from the screening device
- Remove sediment from the separation chamber
- Periodically replace the pretreatment cartridge filter media
- Replace the drain down filter media
- Trim vegetation




*Most Modular Wetland Linear systems can be cleaned in about thirty minutes.*

**Multiple configurations allow for easy site integration**

# Modular Wetlands<sup>®</sup> Linear Configurations

Multiple system configurations integrate with site hydraulic design and layout ...

The Modular Wetlands Linear is offered in multiple configurations to meet site specific needs. This highly versatile system has available "pipe-in" options on most models, along with built-in curb or grated inlets for simple integration into your storm drain design.



## Curb Inlet

The Curb Inlet configuration accepts sheet flow through a curb opening and is commonly used along roadways and parking lots. It can be used in sump or flow-by conditions.



## Vault

The Vault configuration can be used in end-of-the-line installations. Another benefit of the "pipe-in" design is the ability to install the system downstream of underground detention systems to meet water quality volume requirements, or for traffic-rated designs (no plants).



## Downspout

The Downspout configuration is designed to accept a vertical downspout pipe from rooftop and podium areas. Some models have the option of utilizing an internal bypass, simplifying the overall design. The system can be installed as a raised planter, and the exterior can be stuccoed or covered with other finishes to match the look of adjacent buildings.



# A partner you can rely on



STORMWATER  
SOLUTIONS



PIPE  
SOLUTIONS



STRUCTURES  
SOLUTIONS

Few companies offer the wide range of high-quality stormwater resources you can find with us — state-of-the-art products, decades of expertise, and all the maintenance support you need to operate your system cost-effectively.

#### THE CONTECH WAY

Contech® Engineered Solutions provides innovative, cost-effective site solutions to engineers, contractors, and developers on projects across North America. Our portfolio includes bridges, drainage, erosion control, retaining wall, sanitary sewer and stormwater management products.

#### TAKE THE NEXT STEP

For more information: [www.ContechES.com](http://www.ContechES.com)

NOTHING IN THIS CATALOG SHOULD BE CONSTRUED AS A WARRANTY. APPLICATIONS SUGGESTED HEREIN ARE DESCRIBED ONLY TO HELP READERS MAKE THEIR OWN EVALUATIONS AND DECISIONS, AND ARE NEITHER GUARANTEES NOR WARRANTIES OF SUITABILITY FOR ANY APPLICATION. CONTECH MAKES NO WARRANTY WHATSOEVER, EXPRESS OR IMPLIED, RELATED TO THE APPLICATIONS, MATERIALS, COATINGS, OR PRODUCTS DISCUSSED HEREIN. ALL IMPLIED WARRANTIES OF MERCHANTABILITY AND ALL IMPLIED WARRANTIES OF FITNESS FOR ANY PARTICULAR PURPOSE ARE DISCLAIMED BY CONTECH. SEE CONTECH'S CONDITIONS OF SALE (AVAILABLE AT [WWW.CONTECHES.COM/COS](http://WWW.CONTECHES.COM/COS)) FOR MORE INFORMATION.

**CONTECH**<sup>®</sup>  
ENGINEERED SOLUTIONS

Get social with us:



800-338-1122 | [www.ContechES.com](http://www.ContechES.com)

| PROJECT INFORMATION        |  |
|----------------------------|--|
| ENGINEERED PRODUCT MANAGER |  |
| ADS SALES REP              |  |
| PROJECT NO.                |  |



# ARES MENIFEE

## MENIFEE, CA, USA

### MC-7200 STORMTECH CHAMBER SPECIFICATIONS

1. CHAMBERS SHALL BE STORMTECH MC-7200.
2. CHAMBERS SHALL BE ARCH-SHAPED AND SHALL BE MANUFACTURED FROM VIRGIN, IMPACT-MODIFIED POLYPROPYLENE COPOLYMERS.
3. CHAMBERS SHALL MEET THE REQUIREMENTS OF ASTM F2418, "STANDARD SPECIFICATION FOR POLYPROPYLENE (PP) CORRUGATED WALL STORMWATER COLLECTION CHAMBERS" CHAMBER CLASSIFICATION 60x101.
4. CHAMBER ROWS SHALL PROVIDE CONTINUOUS, UNOBSTRUCTED INTERNAL SPACE WITH NO INTERNAL SUPPORTS THAT WOULD IMPEDE FLOW OR LIMIT ACCESS FOR INSPECTION.
5. THE STRUCTURAL DESIGN OF THE CHAMBERS, THE STRUCTURAL BACKFILL, AND THE INSTALLATION REQUIREMENTS SHALL ENSURE THAT THE LOAD FACTORS SPECIFIED IN THE AASHTO LRFD BRIDGE DESIGN SPECIFICATIONS, SECTION 12.12, ARE MET FOR: 1) LONG-DURATION DEAD LOADS AND 2) SHORT-DURATION LIVE LOADS, BASED ON THE AASHTO DESIGN TRUCK WITH CONSIDERATION FOR IMPACT AND MULTIPLE VEHICLE PRESENCES.
6. CHAMBERS SHALL BE DESIGNED, TESTED AND ALLOWABLE LOAD CONFIGURATIONS DETERMINED IN ACCORDANCE WITH ASTM F2787, "STANDARD PRACTICE FOR STRUCTURAL DESIGN OF THERMOPLASTIC CORRUGATED WALL STORMWATER COLLECTION CHAMBERS". LOAD CONFIGURATIONS SHALL INCLUDE: 1) INSTANTANEOUS (<1 MIN) AASHTO DESIGN TRUCK LIVE LOAD ON MINIMUM COVER 2) MAXIMUM PERMANENT (75-YR) COVER LOAD AND 3) ALLOWABLE COVER WITH PARKED (1-WEEK) AASHTO DESIGN TRUCK.
7. REQUIREMENTS FOR HANDLING AND INSTALLATION:
  - TO MAINTAIN THE WIDTH OF CHAMBERS DURING SHIPPING AND HANDLING, CHAMBERS SHALL HAVE INTEGRAL, INTERLOCKING STACKING LUGS.
  - TO ENSURE A SECURE JOINT DURING INSTALLATION AND BACKFILL, THE HEIGHT OF THE CHAMBER JOINT SHALL NOT BE LESS THAN 3".
  - TO ENSURE THE INTEGRITY OF THE ARCH SHAPE DURING INSTALLATION, a) THE ARCH STIFFNESS CONSTANT SHALL BE GREATER THAN OR EQUAL TO 450 LBS/FT/%. THE ASC IS DEFINED IN SECTION 6.2.8 OF ASTM F2418. AND b) TO RESIST CHAMBER DEFORMATION DURING INSTALLATION AT ELEVATED TEMPERATURES (ABOVE 73° F / 23° C), CHAMBERS SHALL BE PRODUCED FROM REFLECTIVE GOLD OR YELLOW COLORS.
8. ONLY CHAMBERS THAT ARE APPROVED BY THE SITE DESIGN ENGINEER WILL BE ALLOWED. UPON REQUEST BY THE SITE DESIGN ENGINEER OR OWNER, THE CHAMBER MANUFACTURER SHALL SUBMIT A STRUCTURAL EVALUATION FOR APPROVAL BEFORE DELIVERING CHAMBERS TO THE PROJECT SITE AS FOLLOWS:
  - THE STRUCTURAL EVALUATION SHALL BE SEALED BY A REGISTERED PROFESSIONAL ENGINEER.
  - THE STRUCTURAL EVALUATION SHALL DEMONSTRATE THAT THE SAFETY FACTORS ARE GREATER THAN OR EQUAL TO 1.95 FOR DEAD LOAD AND 1.75 FOR LIVE LOAD, THE MINIMUM REQUIRED BY ASTM F2787 AND BY SECTIONS 3 AND 12.12 OF THE AASHTO LRFD BRIDGE DESIGN SPECIFICATIONS FOR THERMOPLASTIC PIPE.
  - THE TEST DERIVED CREEP MODULUS AS SPECIFIED IN ASTM F2418 SHALL BE USED FOR PERMANENT DEAD LOAD DESIGN EXCEPT THAT IT SHALL BE THE 75-YEAR MODULUS USED FOR DESIGN.
9. CHAMBERS AND END CAPS SHALL BE PRODUCED AT AN ISO 9001 CERTIFIED MANUFACTURING FACILITY.

### IMPORTANT - NOTES FOR THE BIDDING AND INSTALLATION OF MC-7200 CHAMBER SYSTEM

1. STORMTECH MC-7200 CHAMBERS SHALL NOT BE INSTALLED UNTIL THE MANUFACTURER'S REPRESENTATIVE HAS COMPLETED A PRE-CONSTRUCTION MEETING WITH THE INSTALLERS.
2. STORMTECH MC-7200 CHAMBERS SHALL BE INSTALLED IN ACCORDANCE WITH THE "STORMTECH MC-7200 CONSTRUCTION GUIDE".
3. CHAMBERS ARE NOT TO BE BACKFILLED WITH A DOZER OR EXCAVATOR SITUATED OVER THE CHAMBERS. STORMTECH RECOMMENDS 3 BACKFILL METHODS:
  - STONESHOOTER LOCATED OFF THE CHAMBER BED.
  - BACKFILL AS ROWS ARE BUILT USING AN EXCAVATOR ON THE FOUNDATION STONE OR SUBGRADE.
  - BACKFILL FROM OUTSIDE THE EXCAVATION USING A LONG BOOM HOE OR EXCAVATOR.
4. THE FOUNDATION STONE SHALL BE LEVELED AND COMPACTED PRIOR TO PLACING CHAMBERS.
5. JOINTS BETWEEN CHAMBERS SHALL BE PROPERLY SEATED PRIOR TO PLACING STONE.
6. MAINTAIN MINIMUM - 9" (230 mm) SPACING BETWEEN THE CHAMBER ROWS.
7. INLET AND OUTLET MANIFOLDS MUST BE INSERTED A MINIMUM OF 12" (300 mm) INTO CHAMBER END CAPS.
8. EMBEDMENT STONE SURROUNDING CHAMBERS MUST BE A CLEAN, CRUSHED, ANGULAR STONE MEETING THE AASHTO M43 DESIGNATION OF #3 OR #4.
9. STONE SHALL BE BROUGHT UP EVENLY AROUND CHAMBERS SO AS NOT TO DISTORT THE CHAMBER SHAPE. STONE DEPTHS SHOULD NEVER DIFFER BY MORE THAN 12" (300 mm) BETWEEN ADJACENT CHAMBER ROWS.
10. STONE MUST BE PLACED ON THE TOP CENTER OF THE CHAMBER TO ANCHOR THE CHAMBERS IN PLACE AND PRESERVE ROW SPACING.
11. THE CONTRACTOR MUST REPORT ANY DISCREPANCIES WITH CHAMBER FOUNDATION MATERIAL BEARING CAPACITIES TO THE SITE DESIGN ENGINEER.
12. ADS RECOMMENDS THE USE OF "FLEXSTORM CATCH IT" INSERTS DURING CONSTRUCTION FOR ALL INLETS TO PROTECT THE SUBSURFACE STORMWATER MANAGEMENT SYSTEM FROM CONSTRUCTION SITE RUNOFF.


### NOTES FOR CONSTRUCTION EQUIPMENT

1. STORMTECH MC-7200 CHAMBERS SHALL BE INSTALLED IN ACCORDANCE WITH THE "STORMTECH MC-7200 CONSTRUCTION GUIDE".
2. THE USE OF EQUIPMENT OVER MC-7200 CHAMBERS IS LIMITED:
  - NO EQUIPMENT IS ALLOWED ON BARE CHAMBERS.
  - NO RUBBER TIERED LOADER, DUMP TRUCK, OR EXCAVATORS ARE ALLOWED UNTIL PROPER FILL DEPTHS ARE REACHED IN ACCORDANCE WITH THE "STORMTECH MC-3500/MC-7200 CONSTRUCTION GUIDE".
  - WEIGHT LIMITS FOR CONSTRUCTION EQUIPMENT CAN BE FOUND IN THE "STORMTECH MC-7200 CONSTRUCTION GUIDE".
3. FULL 36" (900 mm) OF STABILIZED COVER MATERIALS OVER THE CHAMBERS IS REQUIRED FOR DUMP TRUCK TRAVEL OR DUMPING.

**USE OF A DOZER TO PUSH EMBEDMENT STONE BETWEEN THE ROWS OF CHAMBERS MAY CAUSE DAMAGE TO CHAMBERS AND IS NOT AN ACCEPTABLE BACKFILL METHOD. ANY CHAMBERS DAMAGED BY USING THE "DUMP AND PUSH" METHOD ARE NOT COVERED UNDER THE STORMTECH STANDARD WARRANTY.**

CONTACT STORMTECH AT 1-888-892-2694 WITH ANY QUESTIONS ON INSTALLATION REQUIREMENTS OR WEIGHT LIMITS FOR CONSTRUCTION EQUIPMENT.

| PROPOSED LAYOUT |   | CONCEPTUAL ELEVATIONS                                     |       | *INVERT ABOVE BASE OF CHAMBER |                |   |         |             |
|-----------------|---|---|-------|-------------------------------|----------------|---|---------|-------------|
|                 |   |   |       | PART TYPE                     | ITEM ON LAYOUT | DESCRIPTION   | INVERT* | MAX FLOW    |
| 559             | STORMTECH MC-7200 CHAMBERS  | MAXIMUM ALLOWABLE GRADE (TOP OF PAVEMENT/UNPAVED):        | 12.75 |                               |                |   |         |             |
| 22              | STORMTECH MC-7200 END CAPS  | MINIMUM ALLOWABLE GRADE (UNPAVED WITH TRAFFIC):           | 8.25  |                               |                |   |         |             |
| 12              | STONE ABOVE (in)  | MINIMUM ALLOWABLE GRADE (UNPAVED NO TRAFFIC):             | 7.75  | PREFABRICATED END CAP         | A              | 24" BOTTOM PARTIAL CUT END CAP, PART#: MC7200IEPP24B / TYP OF ALL 24" BOTTOM CONNECTIONS AND ISOLATOR PLUS ROWS | 2.26"   |             |
| 9               | STONE BELOW (in)  | MINIMUM ALLOWABLE GRADE (TOP OF RIGID CONCRETE PAVEMENT): | 7.75  | FLAMP                         | B              | INSTALL FLAMP ON 24" ACCESS PIPE / PART#: MC720024RAMP (TYP 2 PLACES)   |         |             |
| 40              | STONE VOID  | MINIMUM ALLOWABLE GRADE (BASE OF FLEXIBLE PAVEMENT):      | 7.75  | MANIFOLD                      | C              | 24" x 24" BOTTOM MANIFOLD, ADS N-12   | 2.26"   |             |
| 154076          | INSTALLED SYSTEM VOLUME (CF)<br>(PERIMETER STONE INCLUDED)<br>(COVER STONE INCLUDED)<br>(BASE STONE INCLUDED) | TOP OF STONE:   | 6.75  | MANIFOLD                      | D              | 24" x 24" BOTTOM MANIFOLD, ADS N-12   | 2.26"   |             |
|                 |   | TOP OF MC-7200 CHAMBER:                                   | 5.75  | MANIFOLD                      | E              | 24" x 24" BOTTOM MANIFOLD, ADS N-12   | 2.26"   |             |
|                 |   | 24" x 24" BOTTOM MANIFOLD INVERT:                         | 0.94  | CONCRETE STRUCTURE            | F              | OCS (DESIGN BY ENGINEER / PROVIDED BY OTHERS)   |         | 7.0 CFS OUT |
|                 |   | 24" x 24" BOTTOM MANIFOLD INVERT:                         | 0.94  | CONCRETE STRUCTURE            | F              | (DESIGN BY ENGINEER / PROVIDED BY OTHERS)   |         | 9.5 CFS IN  |
| 35021           | SYSTEM AREA (SF)  | 24" ISOLATOR ROW PLUS INVERT:                             | 0.94  | W/WEIR                        | G              | (DESIGN BY ENGINEER / PROVIDED BY OTHERS)   |         |             |
| 1144.9          | SYSTEM PERIMETER (ft)   | 24" ISOLATOR ROW PLUS INVERT:                             | 0.94  | CONCRETE STRUCTURE            | G              | (DESIGN BY ENGINEER / PROVIDED BY OTHERS)   |         |             |
|                 |   | 24" BOTTOM CONNECTION INVERT:                             | 0.94  | W/WEIR                        |                |   |         | 28.5 CFS IN |
|                 |   | BOTTOM OF MC-7200 CHAMBER:                                | 0.75  |                               |                |   |         |             |
|                 |   | BOTTOM OF STONE:  | 0.00  |                               |                |   |         |             |



**NOTES**

- MANIFOLD SIZE TO BE DETERMINED BY SITE DESIGN ENGINEER. SEE TECH NOTE #6.32 FOR MANIFOLD SIZING GUIDANCE.
- DUE TO THE ADAPTATION OF THIS CHAMBER SYSTEM TO SPECIFIC SITE AND DESIGN CONSTRAINTS, IT MAY BE NECESSARY TO CUT AND COUPLE ADDITIONAL PIPE TO STANDARD MANIFOLD COMPONENTS IN THE FIELD.
- THE SITE DESIGN ENGINEER MUST REVIEW ELEVATIONS AND IF NECESSARY ADJUST GRADING TO ENSURE THE CHAMBER COVER REQUIREMENTS ARE MET.
- THIS CHAMBER SYSTEM WAS DESIGNED WITHOUT SITE-SPECIFIC INFORMATION ON SOIL CONDITIONS OR BEARING CAPACITY. THE SITE DESIGN ENGINEER IS RESPONSIBLE FOR DETERMINING THE SUITABILITY OF THE SOIL AND PROVIDING THE BEARING CAPACITY OF THE INSITU SOILS. THE BASE STONE DEPTH MAY BE INCREASED OR DECREASED ONCE THIS INFORMATION IS PROVIDED.
- NOT FOR CONSTRUCTION:** THIS LAYOUT IS FOR DIMENSIONAL PURPOSES ONLY TO PROVE CONCEPT & THE REQUIRED STORAGE VOLUME CAN BE ACHIEVED ON SITE.

**ARES MENEFEE**  
MENEFEE, CA, USA

DATE: \_\_\_\_\_ DRAWN: JP

PROJECT #: \_\_\_\_\_ CHECKED: N/A

| DATE | DRW | CHK | DESCRIPTION |
|------|-----|-----|-------------|
|      |     |     |             |
|      |     |     |             |
|      |     |     |             |

**StormTech®**  
Chamber System

888-892-2694 | WWW.STORMTECH.COM

4640 TRUEMAN BLVD  
HILLIARD, OH 43026  
1-800-733-7473

SHEET  
**2 OF 5**


THIS DRAWING HAS BEEN PREPARED BASED ON INFORMATION PROVIDED TO ADS UNDER THE DIRECTION OF THE SITE DESIGN ENGINEER OR OTHER PROJECT REPRESENTATIVE. THE SITE DESIGN ENGINEER SHALL REVIEW THIS DRAWING PRIOR TO CONSTRUCTION. IT IS THE ULTIMATE RESPONSIBILITY OF THE SITE DESIGN ENGINEER TO ENSURE THAT THE PRODUCT(S) DEPICTED AND ALL ASSOCIATED DETAILS MEET ALL APPLICABLE LAWS, REGULATIONS, AND PROJECT REQUIREMENTS.

## ACCEPTABLE FILL MATERIALS: STORMTECH MC-7200 CHAMBER SYSTEMS

| MATERIAL LOCATION | DESCRIPTION  | AASHTO MATERIAL CLASSIFICATIONS   | COMPACTION / DENSITY REQUIREMENT  |
|-------------------|--|---|---|
| D                 | <b>FINAL FILL:</b> FILL MATERIAL FOR LAYER 'D' STARTS FROM THE TOP OF THE 'C' LAYER TO THE BOTTOM OF FLEXIBLE PAVEMENT OR UNPAVED FINISHED GRADE ABOVE. NOTE THAT PAVEMENT SUBBASE MAY BE PART OF THE 'D' LAYER  | N/A   | PREPARE PER SITE DESIGN ENGINEER'S PLANS. PAVED INSTALLATIONS MAY HAVE STRINGENT MATERIAL AND PREPARATION REQUIREMENTS.   |
| C                 | <b>INITIAL FILL:</b> FILL MATERIAL FOR LAYER 'C' STARTS FROM THE TOP OF THE EMBEDMENT STONE ('B' LAYER) TO 24" (600 mm) ABOVE THE TOP OF THE CHAMBER. NOTE THAT PAVEMENT SUBBASE MAY BE A PART OF THE 'C' LAYER. | AASHTO M145 <sup>1</sup><br>A-1, A-2-4, A-3<br><br>OR<br>AASHTO M43 <sup>1</sup><br>3, 357, 4, 467, 5, 56, 57, 6, 67, 68, 7, 78, 8, 89, 9, 10 | BEGIN COMPACTIONS AFTER 24" (600 mm) OF MATERIAL OVER THE CHAMBERS IS REACHED. COMPACT ADDITIONAL LAYERS IN 12" (300 mm) MAX LIFTS TO A MIN. 95% PROCTOR DENSITY FOR WELL GRADED MATERIAL AND 95% RELATIVE DENSITY FOR PROCESSED AGGREGATE MATERIALS. |
| B                 | <b>EMBEDMENT STONE:</b> FILL SURROUNDING THE CHAMBERS FROM THE FOUNDATION STONE ('A' LAYER) TO THE 'C' LAYER ABOVE.  | CLEAN, CRUSHED, ANGULAR STONE<br><br>AASHTO M43 <sup>1</sup><br>3, 4  | NO COMPACTION REQUIRED.   |
| A                 | <b>FOUNDATION STONE:</b> FILL BELOW CHAMBERS FROM THE SUBGRADE UP TO THE FOOT (BOTTOM) OF THE CHAMBER.   | CLEAN, CRUSHED, ANGULAR STONE<br><br>AASHTO M43 <sup>1</sup><br>3, 4  | PLATE COMPACT OR ROLL TO ACHIEVE A FLAT SURFACE. <sup>2,3</sup>   |

**PLEASE NOTE:**

- THE LISTED AASHTO DESIGNATIONS ARE FOR GRADATIONS ONLY. THE STONE MUST ALSO BE CLEAN, CRUSHED, ANGULAR. FOR EXAMPLE, A SPECIFICATION FOR #4 STONE WOULD STATE: "CLEAN, CRUSHED, ANGULAR NO. 4 (AASHTO M43) STONE".
- STORMTECH COMPACTION REQUIREMENTS ARE MET FOR 'A' LOCATION MATERIALS WHEN PLACED AND COMPACTED IN 9" (230 mm) (MAX) LIFTS USING TWO FULL COVERAGES WITH A VIBRATORY COMPACTOR.
- WHERE INFILTRATION SURFACES MAY BE COMPROMISED BY COMPACTION, FOR STANDARD DESIGN LOAD CONDITIONS, A FLAT SURFACE MAY BE ACHIEVED BY RAKING OR DRAGGING WITHOUT COMPACTION EQUIPMENT. FOR SPECIAL LOAD DESIGNS, CONTACT STORMTECH FOR COMPACTION REQUIREMENTS.
- ONCE LAYER 'C' IS PLACED, ANY SOIL/MATERIAL CAN BE PLACED IN LAYER 'D' UP TO THE FINISHED GRADE. MOST PAVEMENT SUBBASE SOILS CAN BE USED TO REPLACE THE MATERIAL REQUIREMENTS OF LAYER 'C' OR 'D' AT THE SITE DESIGN ENGINEER'S DISCRETION.



**NOTES:**

- CHAMBERS SHALL MEET THE REQUIREMENTS OF ASTM F2418, "STANDARD SPECIFICATION FOR POLYPROPYLENE (PP) CORRUGATED WALL STORMWATER COLLECTION CHAMBERS" CHAMBER CLASSIFICATION 60x101
- MC-7200 CHAMBERS SHALL BE DESIGNED IN ACCORDANCE WITH ASTM F2787 "STANDARD PRACTICE FOR STRUCTURAL DESIGN OF THERMOPLASTIC CORRUGATED WALL STORMWATER COLLECTION CHAMBERS".
- THE SITE DESIGN ENGINEER IS RESPONSIBLE FOR ASSESSING THE BEARING RESISTANCE (ALLOWABLE BEARING CAPACITY) OF THE SUBGRADE SOILS AND THE DEPTH OF FOUNDATION STONE WITH CONSIDERATION FOR THE RANGE OF EXPECTED SOIL MOISTURE CONDITIONS.
- PERIMETER STONE MUST BE EXTENDED HORIZONTALLY TO THE EXCAVATION WALL FOR BOTH VERTICAL AND SLOPED EXCAVATION WALLS.
- REQUIREMENTS FOR HANDLING AND INSTALLATION:
  - TO MAINTAIN THE WIDTH OF CHAMBERS DURING SHIPPING AND HANDLING, CHAMBERS SHALL HAVE INTEGRAL, INTERLOCKING STACKING LUGS.
  - TO ENSURE A SECURE JOINT DURING INSTALLATION AND BACKFILL, THE HEIGHT OF THE CHAMBER JOINT SHALL NOT BE LESS THAN 3".
  - TO ENSURE THE INTEGRITY OF THE ARCH SHAPE DURING INSTALLATION, a) THE ARCH STIFFNESS CONSTANT SHALL BE GREATER THAN OR EQUAL TO 450 LBS/FT/%. THE ASC IS DEFINED IN SECTION 6.2.8 OF ASTM F2418. AND b) TO RESIST CHAMBER DEFORMATION DURING INSTALLATION AT ELEVATED TEMPERATURES (ABOVE 73° F / 23° C), CHAMBERS SHALL BE PRODUCED FROM REFLECTIVE GOLD OR YELLOW COLORS.

ARES MENEFEE

MENEFEE, CA, USA

DRAWN: JP

DATE:

PROJECT #:

DESCRIPTION

CHK

DRW

DATE

**StormTech®**  
Chamber System

888-892-2694 | WWW.STORMTECH.COM


4640 TRUEMAN BLVD  
HILLIARD, OH 43026  
1-800-733-7473



SHEET

3 OF 5

THIS DRAWING HAS BEEN PREPARED BASED ON INFORMATION PROVIDED TO ADS UNDER THE DIRECTION OF THE SITE DESIGN ENGINEER OR OTHER PROJECT REPRESENTATIVE. THE SITE DESIGN ENGINEER SHALL REVIEW THIS DRAWING PRIOR TO CONSTRUCTION. IT IS THE ULTIMATE RESPONSIBILITY OF THE SITE DESIGN ENGINEER TO ENSURE THAT THE PRODUCT(S) DEPICTED AND ALL ASSOCIATED DETAILS MEET ALL APPLICABLE LAWS, REGULATIONS, AND PROJECT REQUIREMENTS.



**MC-7200 ISOLATOR ROW PLUS DETAIL**

NTS

**INSPECTION & MAINTENANCE**

- STEP 1) INSPECT ISOLATOR ROW PLUS FOR SEDIMENT
  - A. INSPECTION PORTS (IF PRESENT)
    - A.1. REMOVE/OPEN LID ON NYLOPLAST INLINE DRAIN
    - A.2. REMOVE AND CLEAN FLEXSTORM FILTER IF INSTALLED
    - A.3. USING A FLASHLIGHT AND STADIA ROD, MEASURE DEPTH OF SEDIMENT AND RECORD ON MAINTENANCE LOG
    - A.4. LOWER A CAMERA INTO ISOLATOR ROW PLUS FOR VISUAL INSPECTION OF SEDIMENT LEVELS (OPTIONAL)
    - A.5. IF SEDIMENT IS AT, OR ABOVE, 3" (80 mm) PROCEED TO STEP 2. IF NOT, PROCEED TO STEP 3.
  - B. ALL ISOLATOR PLUS ROWS
    - B.1. REMOVE COVER FROM STRUCTURE AT UPSTREAM END OF ISOLATOR ROW PLUS
    - B.2. USING A FLASHLIGHT, INSPECT DOWN THE ISOLATOR ROW PLUS THROUGH OUTLET PIPE
      - i) MIRRORS ON POLES OR CAMERAS MAY BE USED TO AVOID A CONFINED SPACE ENTRY
      - ii) FOLLOW OSHA REGULATIONS FOR CONFINED SPACE ENTRY IF ENTERING MANHOLE
    - B.3. IF SEDIMENT IS AT, OR ABOVE, 3" (80 mm) PROCEED TO STEP 2. IF NOT, PROCEED TO STEP 3.
- STEP 2) CLEAN OUT ISOLATOR ROW PLUS USING THE JETVAC PROCESS
  - A. A FIXED CULVERT CLEANING NOZZLE WITH REAR FACING SPREAD OF 45" (1.1 m) OR MORE IS PREFERRED
  - B. APPLY MULTIPLE PASSES OF JETVAC UNTIL BACKFLUSH WATER IS CLEAN
  - C. VACUUM STRUCTURE SUMP AS REQUIRED
- STEP 3) REPLACE ALL COVERS, GRATES, FILTERS, AND LIDS; RECORD OBSERVATIONS AND ACTIONS.
- STEP 4) INSPECT AND CLEAN BASINS AND MANHOLES UPSTREAM OF THE STORMTECH SYSTEM.



**NOTES**

- 1. INSPECT EVERY 6 MONTHS DURING THE FIRST YEAR OF OPERATION. ADJUST THE INSPECTION INTERVAL BASED ON PREVIOUS OBSERVATIONS OF SEDIMENT ACCUMULATION AND HIGH WATER ELEVATIONS.
- 2. CONDUCT JETTING AND VACTORING ANNUALLY OR WHEN INSPECTION SHOWS THAT MAINTENANCE IS NECESSARY.

|   |       |           |              |  |
|---|-------|-----------|--------------|--|
| <b>ARES MENIFEE</b><br>MENIFEE, CA, USA   | DATE: | DRAWN: JP | CHECKED: N/A |  |
|   |       |           | PROJECT #:   |  |
|   |       |           | DESCRIPTION  |  |
|   |       |           | DATE         |  |
|   |       |           | DRW          |  |
|   |       |           | CHK          |  |
| <b>StormTech®</b><br>Chamber System<br>888-892-2694   WWW.STORMTECH.COM   |       |           |              |  |
| 4640 TRUEMAN BLVD<br>HILLIARD, OH 43026<br>1-800-733-7473   |       |           |              |  |
| THIS DRAWING HAS BEEN PREPARED BASED ON INFORMATION PROVIDED TO ADS UNDER THE DIRECTION OF THE SITE DESIGN ENGINEER OR OTHER PROJECT REPRESENTATIVE. THE SITE DESIGN ENGINEER SHALL REVIEW THIS DRAWING PRIOR TO CONSTRUCTION. IT IS THE ULTIMATE RESPONSIBILITY OF THE SITE DESIGN ENGINEER TO ENSURE THAT THE PRODUCT(S) DEPICTED AND ALL ASSOCIATED DETAILS MEET ALL APPLICABLE LAWS, REGULATIONS, AND PROJECT REQUIREMENTS. |       |           |              |  |

# MC-7200 TECHNICAL SPECIFICATION

NTS



## NOMINAL CHAMBER SPECIFICATIONS

|                                 |                        |                               |
|---------------------------------|------------------------|-------------------------------|
| SIZE (W X H X INSTALLED LENGTH) | 100.0" X 60.0" X 79.1" | (2540 mm X 1524 mm X 2010 mm) |
| CHAMBER STORAGE                 | 175.9 CUBIC FEET       | (4.98 m <sup>3</sup> )        |
| MINIMUM INSTALLED STORAGE*      | 267.3 CUBIC FEET       | (7.56 m <sup>3</sup> )        |
| WEIGHT (NOMINAL)                | 205 lbs.               | (92.9 kg)                     |


## NOMINAL END CAP SPECIFICATIONS

|                                 |                       |                              |
|---------------------------------|-----------------------|------------------------------|
| SIZE (W X H X INSTALLED LENGTH) | 90.0" X 61.0" X 32.8" | (2286 mm X 1549 mm X 833 mm) |
| END CAP STORAGE                 | 39.5 CUBIC FEET       | (1.12 m <sup>3</sup> )       |
| MINIMUM INSTALLED STORAGE*      | 115.3 CUBIC FEET      | (3.26 m <sup>3</sup> )       |
| WEIGHT (NOMINAL)                | 90 lbs.               | (40.8 kg)                    |

\*ASSUMES 12" (305 mm) STONE ABOVE, 9" (229 mm) STONE FOUNDATION AND BETWEEN CHAMBERS, 12" (305 mm) STONE PERIMETER IN FRONT OF END CAPS AND 40% STONE POROSITY.

PARTIAL CUT HOLES AT BOTTOM OF END CAP FOR PART NUMBERS ENDING WITH "B"  
PARTIAL CUT HOLES AT TOP OF END CAP FOR PART NUMBERS ENDING WITH "T"  
END CAPS WITH A PREFABRICATED WELDED STUB END WITH "W"


| PART #         | STUB          | B                | C             |
|----------------|---------------|------------------|---------------|
| MC7200IEPP06T  | 6" (150 mm)   | 42.54" (1081 mm) | ---           |
| MC7200IEPP06B  |               | ---              | 0.86" (22 mm) |
| MC7200IEPP08T  | 8" (200 mm)   | 40.50" (1029 mm) | ---           |
| MC7200IEPP08B  |               | ---              | 1.01" (26 mm) |
| MC7200IEPP10T  | 10" (250 mm)  | 38.37" (975 mm)  | ---           |
| MC7200IEPP10B  |               | ---              | 1.33" (34 mm) |
| MC7200IEPP12T  | 12" (300 mm)  | 35.69" (907 mm)  | ---           |
| MC7200IEPP12B  |               | ---              | 1.55" (39 mm) |
| MC7200IEPP15T  | 15" (375 mm)  | 32.72" (831 mm)  | ---           |
| MC7200IEPP15B  |               | ---              | 1.70" (43 mm) |
| MC7200IEPP18T  | 18" (450 mm)  | 29.36" (746 mm)  | ---           |
| MC7200IEPP18TW |               | ---              | 1.97" (50 mm) |
| MC7200IEPP18B  |               | ---              | ---           |
| MC7200IEPP18BW |               | ---              | ---           |
| MC7200IEPP24T  | 24" (600 mm)  | 23.05" (585 mm)  | ---           |
| MC7200IEPP24TW |               | ---              | 2.26" (57 mm) |
| MC7200IEPP24B  | ---           | ---              | ---           |
| MC7200IEPP24BW | ---           | ---              | ---           |
| MC7200IEPP30BW | 30" (750 mm)  | ---              | 2.95" (75 mm) |
| MC7200IEPP36BW | 36" (900 mm)  | ---              | 3.25" (83 mm) |
| MC7200IEPP42BW | 42" (1050 mm) | ---              | 3.55" (90 mm) |



CUSTOM PREFABRICATED INVERTS ARE AVAILABLE UPON REQUEST. INVENTORIED MANIFOLDS INCLUDE 12-24" (300-600 mm) SIZE ON SIZE AND 15-48" (375-1200 mm) ECCENTRIC MANIFOLDS. CUSTOM INVERT LOCATIONS ON THE MC-7200 END CAP CUT IN THE FIELD ARE NOT RECOMMENDED FOR PIPE SIZES GREATER THAN 10" (250 mm). THE INVERT LOCATION IN COLUMN 'B' ARE THE HIGHEST POSSIBLE FOR THE PIPE SIZE.

## MC-SERIES END CAP INSERTION DETAIL

NTS



NOTE: MANIFOLD STUB MUST BE LAID HORIZONTAL FOR A PROPER FIT IN END CAP OPENING.

NOTE: ALL DIMENSIONS ARE NOMINAL

ARES MENIFEE

MENIFEE, CA, USA

DATE:

DRAWN: JP

PROJECT #:

CHECKED: N/A

DESCRIPTION

CHK

DATE

DRW

CHK

DATE

DRW

CHK

DATE

DRW

CHK

DATE

DRW

THIS DRAWING HAS BEEN PREPARED BASED ON INFORMATION PROVIDED TO ADS UNDER THE DIRECTION OF THE SITE DESIGN ENGINEER OR OTHER PROJECT REPRESENTATIVE. THE SITE DESIGN ENGINEER SHALL REVIEW THIS DRAWING PRIOR TO CONSTRUCTION. IT IS THE ULTIMATE RESPONSIBILITY OF THE SITE DESIGN ENGINEER TO ENSURE THAT THE PRODUCT(S) DEPICTED AND ALL ASSOCIATED DETAILS MEET ALL APPLICABLE LAWS, REGULATIONS, AND PROJECT REQUIREMENTS.

**StormTech**<sup>®</sup>  
Chamber System


888-892-2694 | WWW.STORMTECH.COM

4640 TRUAMAN BLVD  
HILLIARD, OH 43026  
1-800-733-7473

**ADS**


SHEET

5 OF 5



# StormTech<sup>®</sup> MC-7200 Chamber

Designed to meet the most stringent industry performance standards for superior structural integrity while providing designers with a cost-effective method to save valuable land and protect water resources. The StormTech system is designed primarily to be used under parking lots, thus maximizing land usage for private (commercial) and public applications. StormTech chambers can also be used in conjunction with Green Infrastructure, thus enhancing the performance and extending the service life of these practices.



## Nominal Chamber Specifications (not to scale)

**Size (L x W x H)**  
83" x 100" x 60"  
2108 mm x 2540 mm x 1524 mm

**Chamber Storage**  
175.9 ft<sup>3</sup> (4.98 m<sup>3</sup>)

**Min. Installed Storage\***  
267.3 ft<sup>3</sup> (7.57 m<sup>3</sup>)

**Weight**  
202 lbs (91.6 kg)

**Shipping**  
7 chambers/pallet  
5 end caps/pallet  
6 pallets/truck

\*Assumes a minimum of 12" (300 mm) of stone above, 9" (230 mm) of stone below chambers, 9" (230 mm) of stone between chambers/end caps and 40% stone porosity.

## Nominal End Cap Specifications (not to scale)



**Size (L x W x H)**  
38" x 90" x 61"  
965 mm x 2286 mm x 1549 mm

**End Cap Storage**  
39.5 ft<sup>3</sup> (1.12 m<sup>3</sup>)

**Min. Installed Storage\***  
115.3 ft<sup>3</sup> (3.26 m<sup>3</sup>)

**Weight**  
Nominal 90.0 lbs (40.8 kg)

\*Assumes a minimum of 12" (300 mm) of stone above, 9" (230 mm) of stone below, 12" (300 mm) of stone perimeter, 9" (230 mm) of stone between chambers/end caps and 40% stone porosity.



\*MINIMUM COVER TO BOTTOM OF FLEXIBLE PAVEMENT. FOR UNPAVED INSTALLATIONS WHERE RUTTING FROM VEHICLES MAY OCCUR, INCREASE COVER TO 30" (750 mm).



# StormTech MC-7200 Specifications

## Storage Volume Per Chamber

|         | Bare Chamber Storage<br>ft <sup>3</sup> (m <sup>3</sup> ) | Chamber and Stone Foundation Depth in. (mm) |                |                |                |
|---------|---|---|----------------|----------------|----------------|
|         |   | 9 in (230 mm)                               | 12 in (300 mm) | 15 in (375 mm) | 18 in (450 mm) |
| Chamber | 175.9 (4.98)  | 267.3 (7.57)                                | 273.3 (7.74)   | 279.3 (7.91)   | 285.3 (8.08)   |
| End Cap | 39.5 (1.12)   | 115.3 (3.26)                                | 118.6 (3.36)   | 121.9 (3.45)   | 125.2 (3.54)   |

**Note:** Assumes 9" (230 mm) row spacing, 40% stone porosity, 12" (300 mm) stone above and includes the bare chamber/end cap volume. End cap volume assumes 12" (300 mm) stone perimeter in front of end cap.

## Amount of Stone Per Chamber

| English<br>Tons (yds <sup>3</sup> ) | Stone Foundation Depth |             |             |             |
|-------------------------------------|------------------------|-------------|-------------|-------------|
|                                     | 9 in                   | 12 in       | 15 in       | 18 in       |
| Chamber                             | 12.1 (8.5)             | 12.9 (9.0)  | 13.6 (9.6)  | 14.3 (10.1) |
| End Cap                             | 9.8 (7.0)              | 10.2 (7.3)  | 10.6 (7.6)  | 11.1 (7.9)  |
| Metric Kilograms (m <sup>3</sup> )  | 230 mm                 | 300 mm      | 375 mm      | 450 mm      |
| Chamber                             | 10977 (6.5)            | 11703 (6.9) | 12338 (7.3) | 12973 (7.7) |
| End Cap                             | 8890 (5.3)             | 9253 (5.5)  | 9616 (5.8)  | 10069 (6.0) |

**Note:** Assumes 12" (300 mm) of stone above and 9" (230 mm) row spacing and 12" (300 mm) of perimeter stone in front of end caps. 1 yd<sup>3</sup> = 1.42 english tons.

## Volume Excavation Per Chamber yd<sup>3</sup> (m<sup>3</sup>)

|         | Stone Foundation Depth |                |               |                |
|---------|------------------------|----------------|---------------|----------------|
|         | 9 in (230 mm)          | 12 in (300 mm) | 15 in (375mm) | 18 in (450 mm) |
| Chamber | 17.2 (13.2)            | 17.7 (13.5)    | 18.3 (14.0)   | 18.8 (14.4)    |
| End Cap | 9.7 (7.4)              | 10.0 (7.6)     | 10.3 (7.9)    | 10.6 (8.1)     |

**Note:** Assumes 9" (230 mm) of separation between chamber rows, 12" (300 mm) of perimeter in front of the end caps, and 24" (600 mm) of cover. The volume of excavation will vary as depth of cover increases.

ADS StormTech products, manufactured in accordance with ASTM F2418 or ASTM F2922, comply with all requirements in the Build America, Buy America (BABA) Act.


**Working on a project?**

Visit us at [adspipe.com/stormtech](https://adspipe.com/stormtech) and utilize the Design Tool



# Appendix 7: Hydromodification

*Supporting Detail Relating to Hydrologic Conditions of Concern*




**Legend**

|                                       |  |
|---------------------------------------|--|
| County Boundary                       | <b>Storm Drain / Watercourse Susceptibility Type</b> |
| SAR Permit Boundary                   | Not Susceptible                                      |
| <b>Hydromodification Requirements</b> | Potentially Susceptible                              |
| Mitigation Not Required               | Santa Ana River                                      |
| Mitigation May Be Required            |  |



Updated September 2016

**HCOC Applicability Map  
SAR Permittees**




**PROJECT  
LOCATION  
USE 1.85  
INCHES**

NOTES:  
1. Isohyets from NOAA Atlas 2  
Volume XI - California, 1973.

**RCFC & WCD**  
HYDROLOGY MANUAL

|  |                              |                                  |
|--|------------------------------|----------------------------------|
| RIVERSIDE COUNTY FLOOD CONTROL<br>AND<br>WATER CONSERVATION DISTRICT |                              |                                  |
| <b>2-YEAR — 24-HOUR<br/>PRECIPITATION</b>                            |                              |                                  |
| APPROVED: _____<br>DATE: _____                                       | CHIEF ENGINEER R.E. NO. 8822 | DRAWN BY: <i>R.A.S.</i>          |
| PLATE E-5.5  |                              | SHEET NO. _____<br>DR. NO. _____ |



**PROJECT  
LOCATION  
USE 4.75  
INCHES**

NOTES:  
1. Isohyets from NOAA Atlas 2,  
Volume XI - California, 1973.

**RCFC & WCD**  
HYDROLOGY MANUAL

RIVERSIDE COUNTY FLOOD CONTROL  
AND  
WATER CONSERVATION DISTRICT  
**100-YEAR — 24-HOUR  
PRECIPITATION**

|  |             |           |
|--|-------------|-----------|
| APPROVED: CHIEF ENGINEER R.E. NO. 8822 | DRAWN BY:   | SHEET NO. |
| DATE:                                  | PLATE E-5.6 | DR. NO.   |

Unit Hydrograph Analysis

Copyright (c) CIVILCADD/CIVILDESIGN, 1989 - 2018, Version 9.0

Study date 06/29/23 File: MeniffeeExUH2YR24HR242.out

+++++

-----  
Riverside County Synthetic Unit Hydrology Method  
RCFC & WCD Manual date - April 1978

IRV22-0086 ARES MENIFEE - EXISTING 2 YEAR 24 HOUR UNIT HYDROGRAPH

Program License Serial Number 6350

-----  
English (in-lb) Input Units Used  
English Rainfall Data (Inches) Input Values Used

English Units used in output format

-----  
Drainage Area = 26.58(Ac.) = 0.042 Sq. Mi.  
Drainage Area for Depth-Area Areal Adjustment = 26.58(Ac.) =  
0.042 Sq. Mi.  
Length along longest watercourse = 1818.00(Ft.)  
Length along longest watercourse measured to centroid = 661.80(Ft.)  
Length along longest watercourse = 0.344 Mi.  
Length along longest watercourse measured to centroid = 0.125 Mi.  
Difference in elevation = 21.07(Ft.)  
Slope along watercourse = 61.1934 Ft./Mi.  
Average Manning's 'N' = 0.030  
Lag time = 0.100 Hr.  
Lag time = 5.99 Min.  
25% of lag time = 1.50 Min.  
40% of lag time = 2.40 Min.  
Unit time = 5.00 Min.  
Duration of storm = 24 Hour(s)  
User Entered Base Flow = 0.00(CFS)

2 YEAR Area rainfall data:

| Area(Ac.)[1] | Rainfall(In)[2] | Weighting[1*2] |
|--------------|-----------------|----------------|
| 26.58        | 1.85            | 49.17          |

100 YEAR Area rainfall data:

| Area(Ac.)[1] | Rainfall(In)[2] | Weighting[1*2] |
|--------------|-----------------|----------------|
| 26.58        | 4.75            | 126.25         |

STORM EVENT (YEAR) = 2.00

Area Averaged 2-Year Rainfall = 1.850(In)  
 Area Averaged 100-Year Rainfall = 4.750(In)

Point rain (area averaged) = 1.850(In)  
 Areal adjustment factor = 99.99 %  
 Adjusted average point rain = 1.850(In)

Sub-Area Data:

|                                 |              |              |
|---------------------------------|--------------|--------------|
| Area(Ac.)                       | Runoff Index | Impervious % |
| 26.579                          | 93.00        | 0.000        |
| Total Area Entered = 26.58(Ac.) |              |              |

|           |       |             |            |                  |        |         |
|-----------|-------|-------------|------------|------------------|--------|---------|
| RI        | RI    | Infil. Rate | Impervious | Adj. Infil. Rate | Area%  | F       |
| AMC2      | AMC-1 | (In/Hr)     | (Dec.%)    | (In/Hr)          | (Dec.) | (In/Hr) |
| 93.0      | 83.4  | 0.205       | 0.000      | 0.205            | 1.000  | 0.205   |
| Sum (F) = |       |             |            |                  |        | 0.205   |

Area averaged mean soil loss (F) (In/Hr) = 0.205  
 Minimum soil loss rate ((In/Hr)) = 0.103  
 (for 24 hour storm duration)  
 Soil low loss rate (decimal) = 0.900

-----  
 U n i t H y d r o g r a p h  
 VALLEY S-Curve  
 -----

Unit Hydrograph Data  
 -----

| Unit time period<br>(hrs) | Time % of lag | Distribution<br>Graph % | Unit Hydrograph<br>(CFS) |
|---------------------------|---------------|-------------------------|--------------------------|
| 1                         | 0.083         | 83.491                  | 14.285                   |
| 2                         | 0.167         | 166.982                 | 45.525                   |
| 3                         | 0.250         | 250.473                 | 18.969                   |
| 4                         | 0.333         | 333.964                 | 8.021                    |
| 5                         | 0.417         | 417.455                 | 4.785                    |
| 6                         | 0.500         | 500.946                 | 2.979                    |
| 7                         | 0.583         | 584.438                 | 2.148                    |
| 8                         | 0.667         | 667.929                 | 1.442                    |
| 9                         | 0.750         | 751.420                 | 0.944                    |
| 10                        | 0.833         | 834.911                 | 0.903                    |
|                           |               | Sum = 100.000           | Sum= 26.787              |

-----

The following loss rate calculations reflect use of the minimum calculated loss rate subtracted from the Storm Rain to produce the maximum Effective Rain value

|                    |                    |                       |                                |                      |
|--------------------|--------------------|-----------------------|--------------------------------|----------------------|
| Unit Time<br>(Hr.) | Pattern<br>Percent | Storm Rain<br>(In/Hr) | Loss rate(In./Hr)<br>Max   Low | Effective<br>(In/Hr) |
|--------------------|--------------------|-----------------------|--------------------------------|----------------------|

|    |      |      |       |          |       |       |
|----|------|------|-------|----------|-------|-------|
| 1  | 0.08 | 0.07 | 0.015 | ( 0.364) | 0.013 | 0.001 |
| 2  | 0.17 | 0.07 | 0.015 | ( 0.362) | 0.013 | 0.001 |
| 3  | 0.25 | 0.07 | 0.015 | ( 0.361) | 0.013 | 0.001 |
| 4  | 0.33 | 0.10 | 0.022 | ( 0.360) | 0.020 | 0.002 |
| 5  | 0.42 | 0.10 | 0.022 | ( 0.358) | 0.020 | 0.002 |
| 6  | 0.50 | 0.10 | 0.022 | ( 0.357) | 0.020 | 0.002 |
| 7  | 0.58 | 0.10 | 0.022 | ( 0.355) | 0.020 | 0.002 |
| 8  | 0.67 | 0.10 | 0.022 | ( 0.354) | 0.020 | 0.002 |
| 9  | 0.75 | 0.10 | 0.022 | ( 0.353) | 0.020 | 0.002 |
| 10 | 0.83 | 0.13 | 0.030 | ( 0.351) | 0.027 | 0.003 |
| 11 | 0.92 | 0.13 | 0.030 | ( 0.350) | 0.027 | 0.003 |
| 12 | 1.00 | 0.13 | 0.030 | ( 0.349) | 0.027 | 0.003 |
| 13 | 1.08 | 0.10 | 0.022 | ( 0.347) | 0.020 | 0.002 |
| 14 | 1.17 | 0.10 | 0.022 | ( 0.346) | 0.020 | 0.002 |
| 15 | 1.25 | 0.10 | 0.022 | ( 0.344) | 0.020 | 0.002 |
| 16 | 1.33 | 0.10 | 0.022 | ( 0.343) | 0.020 | 0.002 |
| 17 | 1.42 | 0.10 | 0.022 | ( 0.342) | 0.020 | 0.002 |
| 18 | 1.50 | 0.10 | 0.022 | ( 0.340) | 0.020 | 0.002 |
| 19 | 1.58 | 0.10 | 0.022 | ( 0.339) | 0.020 | 0.002 |
| 20 | 1.67 | 0.10 | 0.022 | ( 0.338) | 0.020 | 0.002 |
| 21 | 1.75 | 0.10 | 0.022 | ( 0.336) | 0.020 | 0.002 |
| 22 | 1.83 | 0.13 | 0.030 | ( 0.335) | 0.027 | 0.003 |
| 23 | 1.92 | 0.13 | 0.030 | ( 0.334) | 0.027 | 0.003 |
| 24 | 2.00 | 0.13 | 0.030 | ( 0.332) | 0.027 | 0.003 |
| 25 | 2.08 | 0.13 | 0.030 | ( 0.331) | 0.027 | 0.003 |
| 26 | 2.17 | 0.13 | 0.030 | ( 0.329) | 0.027 | 0.003 |
| 27 | 2.25 | 0.13 | 0.030 | ( 0.328) | 0.027 | 0.003 |
| 28 | 2.33 | 0.13 | 0.030 | ( 0.327) | 0.027 | 0.003 |
| 29 | 2.42 | 0.13 | 0.030 | ( 0.325) | 0.027 | 0.003 |
| 30 | 2.50 | 0.13 | 0.030 | ( 0.324) | 0.027 | 0.003 |
| 31 | 2.58 | 0.17 | 0.037 | ( 0.323) | 0.033 | 0.004 |
| 32 | 2.67 | 0.17 | 0.037 | ( 0.321) | 0.033 | 0.004 |
| 33 | 2.75 | 0.17 | 0.037 | ( 0.320) | 0.033 | 0.004 |
| 34 | 2.83 | 0.17 | 0.037 | ( 0.319) | 0.033 | 0.004 |
| 35 | 2.92 | 0.17 | 0.037 | ( 0.318) | 0.033 | 0.004 |
| 36 | 3.00 | 0.17 | 0.037 | ( 0.316) | 0.033 | 0.004 |
| 37 | 3.08 | 0.17 | 0.037 | ( 0.315) | 0.033 | 0.004 |
| 38 | 3.17 | 0.17 | 0.037 | ( 0.314) | 0.033 | 0.004 |
| 39 | 3.25 | 0.17 | 0.037 | ( 0.312) | 0.033 | 0.004 |
| 40 | 3.33 | 0.17 | 0.037 | ( 0.311) | 0.033 | 0.004 |
| 41 | 3.42 | 0.17 | 0.037 | ( 0.310) | 0.033 | 0.004 |
| 42 | 3.50 | 0.17 | 0.037 | ( 0.308) | 0.033 | 0.004 |
| 43 | 3.58 | 0.17 | 0.037 | ( 0.307) | 0.033 | 0.004 |
| 44 | 3.67 | 0.17 | 0.037 | ( 0.306) | 0.033 | 0.004 |
| 45 | 3.75 | 0.17 | 0.037 | ( 0.305) | 0.033 | 0.004 |
| 46 | 3.83 | 0.20 | 0.044 | ( 0.303) | 0.040 | 0.004 |
| 47 | 3.92 | 0.20 | 0.044 | ( 0.302) | 0.040 | 0.004 |
| 48 | 4.00 | 0.20 | 0.044 | ( 0.301) | 0.040 | 0.004 |
| 49 | 4.08 | 0.20 | 0.044 | ( 0.299) | 0.040 | 0.004 |
| 50 | 4.17 | 0.20 | 0.044 | ( 0.298) | 0.040 | 0.004 |



|     |      |      |       |          |       |       |
|-----|------|------|-------|----------|-------|-------|
| 51  | 4.25 | 0.20 | 0.044 | ( 0.297) | 0.040 | 0.004 |
| 52  | 4.33 | 0.23 | 0.052 | ( 0.296) | 0.047 | 0.005 |
| 53  | 4.42 | 0.23 | 0.052 | ( 0.294) | 0.047 | 0.005 |
| 54  | 4.50 | 0.23 | 0.052 | ( 0.293) | 0.047 | 0.005 |
| 55  | 4.58 | 0.23 | 0.052 | ( 0.292) | 0.047 | 0.005 |
| 56  | 4.67 | 0.23 | 0.052 | ( 0.291) | 0.047 | 0.005 |
| 57  | 4.75 | 0.23 | 0.052 | ( 0.289) | 0.047 | 0.005 |
| 58  | 4.83 | 0.27 | 0.059 | ( 0.288) | 0.053 | 0.006 |
| 59  | 4.92 | 0.27 | 0.059 | ( 0.287) | 0.053 | 0.006 |
| 60  | 5.00 | 0.27 | 0.059 | ( 0.286) | 0.053 | 0.006 |
| 61  | 5.08 | 0.20 | 0.044 | ( 0.284) | 0.040 | 0.004 |
| 62  | 5.17 | 0.20 | 0.044 | ( 0.283) | 0.040 | 0.004 |
| 63  | 5.25 | 0.20 | 0.044 | ( 0.282) | 0.040 | 0.004 |
| 64  | 5.33 | 0.23 | 0.052 | ( 0.281) | 0.047 | 0.005 |
| 65  | 5.42 | 0.23 | 0.052 | ( 0.279) | 0.047 | 0.005 |
| 66  | 5.50 | 0.23 | 0.052 | ( 0.278) | 0.047 | 0.005 |
| 67  | 5.58 | 0.27 | 0.059 | ( 0.277) | 0.053 | 0.006 |
| 68  | 5.67 | 0.27 | 0.059 | ( 0.276) | 0.053 | 0.006 |
| 69  | 5.75 | 0.27 | 0.059 | ( 0.275) | 0.053 | 0.006 |
| 70  | 5.83 | 0.27 | 0.059 | ( 0.273) | 0.053 | 0.006 |
| 71  | 5.92 | 0.27 | 0.059 | ( 0.272) | 0.053 | 0.006 |
| 72  | 6.00 | 0.27 | 0.059 | ( 0.271) | 0.053 | 0.006 |
| 73  | 6.08 | 0.30 | 0.067 | ( 0.270) | 0.060 | 0.007 |
| 74  | 6.17 | 0.30 | 0.067 | ( 0.269) | 0.060 | 0.007 |
| 75  | 6.25 | 0.30 | 0.067 | ( 0.267) | 0.060 | 0.007 |
| 76  | 6.33 | 0.30 | 0.067 | ( 0.266) | 0.060 | 0.007 |
| 77  | 6.42 | 0.30 | 0.067 | ( 0.265) | 0.060 | 0.007 |
| 78  | 6.50 | 0.30 | 0.067 | ( 0.264) | 0.060 | 0.007 |
| 79  | 6.58 | 0.33 | 0.074 | ( 0.263) | 0.067 | 0.007 |
| 80  | 6.67 | 0.33 | 0.074 | ( 0.261) | 0.067 | 0.007 |
| 81  | 6.75 | 0.33 | 0.074 | ( 0.260) | 0.067 | 0.007 |
| 82  | 6.83 | 0.33 | 0.074 | ( 0.259) | 0.067 | 0.007 |
| 83  | 6.92 | 0.33 | 0.074 | ( 0.258) | 0.067 | 0.007 |
| 84  | 7.00 | 0.33 | 0.074 | ( 0.257) | 0.067 | 0.007 |
| 85  | 7.08 | 0.33 | 0.074 | ( 0.256) | 0.067 | 0.007 |
| 86  | 7.17 | 0.33 | 0.074 | ( 0.254) | 0.067 | 0.007 |
| 87  | 7.25 | 0.33 | 0.074 | ( 0.253) | 0.067 | 0.007 |
| 88  | 7.33 | 0.37 | 0.081 | ( 0.252) | 0.073 | 0.008 |
| 89  | 7.42 | 0.37 | 0.081 | ( 0.251) | 0.073 | 0.008 |
| 90  | 7.50 | 0.37 | 0.081 | ( 0.250) | 0.073 | 0.008 |
| 91  | 7.58 | 0.40 | 0.089 | ( 0.249) | 0.080 | 0.009 |
| 92  | 7.67 | 0.40 | 0.089 | ( 0.247) | 0.080 | 0.009 |
| 93  | 7.75 | 0.40 | 0.089 | ( 0.246) | 0.080 | 0.009 |
| 94  | 7.83 | 0.43 | 0.096 | ( 0.245) | 0.087 | 0.010 |
| 95  | 7.92 | 0.43 | 0.096 | ( 0.244) | 0.087 | 0.010 |
| 96  | 8.00 | 0.43 | 0.096 | ( 0.243) | 0.087 | 0.010 |
| 97  | 8.08 | 0.50 | 0.111 | ( 0.242) | 0.100 | 0.011 |
| 98  | 8.17 | 0.50 | 0.111 | ( 0.241) | 0.100 | 0.011 |
| 99  | 8.25 | 0.50 | 0.111 | ( 0.240) | 0.100 | 0.011 |
| 100 | 8.33 | 0.50 | 0.111 | ( 0.238) | 0.100 | 0.011 |

|     |       |      |       |          |       |       |
|-----|-------|------|-------|----------|-------|-------|
| 101 | 8.42  | 0.50 | 0.111 | ( 0.237) | 0.100 | 0.011 |
| 102 | 8.50  | 0.50 | 0.111 | ( 0.236) | 0.100 | 0.011 |
| 103 | 8.58  | 0.53 | 0.118 | ( 0.235) | 0.107 | 0.012 |
| 104 | 8.67  | 0.53 | 0.118 | ( 0.234) | 0.107 | 0.012 |
| 105 | 8.75  | 0.53 | 0.118 | ( 0.233) | 0.107 | 0.012 |
| 106 | 8.83  | 0.57 | 0.126 | ( 0.232) | 0.113 | 0.013 |
| 107 | 8.92  | 0.57 | 0.126 | ( 0.231) | 0.113 | 0.013 |
| 108 | 9.00  | 0.57 | 0.126 | ( 0.230) | 0.113 | 0.013 |
| 109 | 9.08  | 0.63 | 0.141 | ( 0.228) | 0.127 | 0.014 |
| 110 | 9.17  | 0.63 | 0.141 | ( 0.227) | 0.127 | 0.014 |
| 111 | 9.25  | 0.63 | 0.141 | ( 0.226) | 0.127 | 0.014 |
| 112 | 9.33  | 0.67 | 0.148 | ( 0.225) | 0.133 | 0.015 |
| 113 | 9.42  | 0.67 | 0.148 | ( 0.224) | 0.133 | 0.015 |
| 114 | 9.50  | 0.67 | 0.148 | ( 0.223) | 0.133 | 0.015 |
| 115 | 9.58  | 0.70 | 0.155 | ( 0.222) | 0.140 | 0.016 |
| 116 | 9.67  | 0.70 | 0.155 | ( 0.221) | 0.140 | 0.016 |
| 117 | 9.75  | 0.70 | 0.155 | ( 0.220) | 0.140 | 0.016 |
| 118 | 9.83  | 0.73 | 0.163 | ( 0.219) | 0.147 | 0.016 |
| 119 | 9.92  | 0.73 | 0.163 | ( 0.218) | 0.147 | 0.016 |
| 120 | 10.00 | 0.73 | 0.163 | ( 0.217) | 0.147 | 0.016 |
| 121 | 10.08 | 0.50 | 0.111 | ( 0.216) | 0.100 | 0.011 |
| 122 | 10.17 | 0.50 | 0.111 | ( 0.215) | 0.100 | 0.011 |
| 123 | 10.25 | 0.50 | 0.111 | ( 0.214) | 0.100 | 0.011 |
| 124 | 10.33 | 0.50 | 0.111 | ( 0.213) | 0.100 | 0.011 |
| 125 | 10.42 | 0.50 | 0.111 | ( 0.212) | 0.100 | 0.011 |
| 126 | 10.50 | 0.50 | 0.111 | ( 0.210) | 0.100 | 0.011 |
| 127 | 10.58 | 0.67 | 0.148 | ( 0.209) | 0.133 | 0.015 |
| 128 | 10.67 | 0.67 | 0.148 | ( 0.208) | 0.133 | 0.015 |
| 129 | 10.75 | 0.67 | 0.148 | ( 0.207) | 0.133 | 0.015 |
| 130 | 10.83 | 0.67 | 0.148 | ( 0.206) | 0.133 | 0.015 |
| 131 | 10.92 | 0.67 | 0.148 | ( 0.205) | 0.133 | 0.015 |
| 132 | 11.00 | 0.67 | 0.148 | ( 0.204) | 0.133 | 0.015 |
| 133 | 11.08 | 0.63 | 0.141 | ( 0.203) | 0.127 | 0.014 |
| 134 | 11.17 | 0.63 | 0.141 | ( 0.202) | 0.127 | 0.014 |
| 135 | 11.25 | 0.63 | 0.141 | ( 0.201) | 0.127 | 0.014 |
| 136 | 11.33 | 0.63 | 0.141 | ( 0.200) | 0.127 | 0.014 |
| 137 | 11.42 | 0.63 | 0.141 | ( 0.199) | 0.127 | 0.014 |
| 138 | 11.50 | 0.63 | 0.141 | ( 0.198) | 0.127 | 0.014 |
| 139 | 11.58 | 0.57 | 0.126 | ( 0.197) | 0.113 | 0.013 |
| 140 | 11.67 | 0.57 | 0.126 | ( 0.196) | 0.113 | 0.013 |
| 141 | 11.75 | 0.57 | 0.126 | ( 0.195) | 0.113 | 0.013 |
| 142 | 11.83 | 0.60 | 0.133 | ( 0.194) | 0.120 | 0.013 |
| 143 | 11.92 | 0.60 | 0.133 | ( 0.194) | 0.120 | 0.013 |
| 144 | 12.00 | 0.60 | 0.133 | ( 0.193) | 0.120 | 0.013 |
| 145 | 12.08 | 0.83 | 0.185 | ( 0.192) | 0.166 | 0.018 |
| 146 | 12.17 | 0.83 | 0.185 | ( 0.191) | 0.166 | 0.018 |
| 147 | 12.25 | 0.83 | 0.185 | ( 0.190) | 0.166 | 0.018 |
| 148 | 12.33 | 0.87 | 0.192 | ( 0.189) | 0.173 | 0.019 |
| 149 | 12.42 | 0.87 | 0.192 | ( 0.188) | 0.173 | 0.019 |
| 150 | 12.50 | 0.87 | 0.192 | ( 0.187) | 0.173 | 0.019 |

|     |       |      |       |          |          |       |
|-----|-------|------|-------|----------|----------|-------|
| 151 | 12.58 | 0.93 | 0.207 | 0.186    | ( 0.186) | 0.021 |
| 152 | 12.67 | 0.93 | 0.207 | 0.185    | ( 0.186) | 0.022 |
| 153 | 12.75 | 0.93 | 0.207 | 0.184    | ( 0.186) | 0.023 |
| 154 | 12.83 | 0.97 | 0.215 | 0.183    | ( 0.193) | 0.032 |
| 155 | 12.92 | 0.97 | 0.215 | 0.182    | ( 0.193) | 0.032 |
| 156 | 13.00 | 0.97 | 0.215 | 0.181    | ( 0.193) | 0.033 |
| 157 | 13.08 | 1.13 | 0.252 | 0.180    | ( 0.226) | 0.071 |
| 158 | 13.17 | 1.13 | 0.252 | 0.179    | ( 0.226) | 0.072 |
| 159 | 13.25 | 1.13 | 0.252 | 0.178    | ( 0.226) | 0.073 |
| 160 | 13.33 | 1.13 | 0.252 | 0.178    | ( 0.226) | 0.074 |
| 161 | 13.42 | 1.13 | 0.252 | 0.177    | ( 0.226) | 0.075 |
| 162 | 13.50 | 1.13 | 0.252 | 0.176    | ( 0.226) | 0.076 |
| 163 | 13.58 | 0.77 | 0.170 | ( 0.175) | 0.153    | 0.017 |
| 164 | 13.67 | 0.77 | 0.170 | ( 0.174) | 0.153    | 0.017 |
| 165 | 13.75 | 0.77 | 0.170 | ( 0.173) | 0.153    | 0.017 |
| 166 | 13.83 | 0.77 | 0.170 | ( 0.172) | 0.153    | 0.017 |
| 167 | 13.92 | 0.77 | 0.170 | ( 0.171) | 0.153    | 0.017 |
| 168 | 14.00 | 0.77 | 0.170 | ( 0.170) | 0.153    | 0.017 |
| 169 | 14.08 | 0.90 | 0.200 | 0.170    | ( 0.180) | 0.030 |
| 170 | 14.17 | 0.90 | 0.200 | 0.169    | ( 0.180) | 0.031 |
| 171 | 14.25 | 0.90 | 0.200 | 0.168    | ( 0.180) | 0.032 |
| 172 | 14.33 | 0.87 | 0.192 | 0.167    | ( 0.173) | 0.025 |
| 173 | 14.42 | 0.87 | 0.192 | 0.166    | ( 0.173) | 0.026 |
| 174 | 14.50 | 0.87 | 0.192 | 0.165    | ( 0.173) | 0.027 |
| 175 | 14.58 | 0.87 | 0.192 | 0.164    | ( 0.173) | 0.028 |
| 176 | 14.67 | 0.87 | 0.192 | 0.164    | ( 0.173) | 0.029 |
| 177 | 14.75 | 0.87 | 0.192 | 0.163    | ( 0.173) | 0.030 |
| 178 | 14.83 | 0.83 | 0.185 | 0.162    | ( 0.166) | 0.023 |
| 179 | 14.92 | 0.83 | 0.185 | 0.161    | ( 0.166) | 0.024 |
| 180 | 15.00 | 0.83 | 0.185 | 0.160    | ( 0.166) | 0.025 |
| 181 | 15.08 | 0.80 | 0.178 | 0.159    | ( 0.160) | 0.018 |
| 182 | 15.17 | 0.80 | 0.178 | 0.159    | ( 0.160) | 0.019 |
| 183 | 15.25 | 0.80 | 0.178 | 0.158    | ( 0.160) | 0.020 |
| 184 | 15.33 | 0.77 | 0.170 | ( 0.157) | 0.153    | 0.017 |
| 185 | 15.42 | 0.77 | 0.170 | ( 0.156) | 0.153    | 0.017 |
| 186 | 15.50 | 0.77 | 0.170 | ( 0.155) | 0.153    | 0.017 |
| 187 | 15.58 | 0.63 | 0.141 | ( 0.155) | 0.127    | 0.014 |
| 188 | 15.67 | 0.63 | 0.141 | ( 0.154) | 0.127    | 0.014 |
| 189 | 15.75 | 0.63 | 0.141 | ( 0.153) | 0.127    | 0.014 |
| 190 | 15.83 | 0.63 | 0.141 | ( 0.152) | 0.127    | 0.014 |
| 191 | 15.92 | 0.63 | 0.141 | ( 0.151) | 0.127    | 0.014 |
| 192 | 16.00 | 0.63 | 0.141 | ( 0.151) | 0.127    | 0.014 |
| 193 | 16.08 | 0.13 | 0.030 | ( 0.150) | 0.027    | 0.003 |
| 194 | 16.17 | 0.13 | 0.030 | ( 0.149) | 0.027    | 0.003 |
| 195 | 16.25 | 0.13 | 0.030 | ( 0.148) | 0.027    | 0.003 |
| 196 | 16.33 | 0.13 | 0.030 | ( 0.148) | 0.027    | 0.003 |
| 197 | 16.42 | 0.13 | 0.030 | ( 0.147) | 0.027    | 0.003 |
| 198 | 16.50 | 0.13 | 0.030 | ( 0.146) | 0.027    | 0.003 |
| 199 | 16.58 | 0.10 | 0.022 | ( 0.145) | 0.020    | 0.002 |
| 200 | 16.67 | 0.10 | 0.022 | ( 0.145) | 0.020    | 0.002 |

|     |       |      |       |          |       |       |
|-----|-------|------|-------|----------|-------|-------|
| 201 | 16.75 | 0.10 | 0.022 | ( 0.144) | 0.020 | 0.002 |
| 202 | 16.83 | 0.10 | 0.022 | ( 0.143) | 0.020 | 0.002 |
| 203 | 16.92 | 0.10 | 0.022 | ( 0.142) | 0.020 | 0.002 |
| 204 | 17.00 | 0.10 | 0.022 | ( 0.142) | 0.020 | 0.002 |
| 205 | 17.08 | 0.17 | 0.037 | ( 0.141) | 0.033 | 0.004 |
| 206 | 17.17 | 0.17 | 0.037 | ( 0.140) | 0.033 | 0.004 |
| 207 | 17.25 | 0.17 | 0.037 | ( 0.140) | 0.033 | 0.004 |
| 208 | 17.33 | 0.17 | 0.037 | ( 0.139) | 0.033 | 0.004 |
| 209 | 17.42 | 0.17 | 0.037 | ( 0.138) | 0.033 | 0.004 |
| 210 | 17.50 | 0.17 | 0.037 | ( 0.138) | 0.033 | 0.004 |
| 211 | 17.58 | 0.17 | 0.037 | ( 0.137) | 0.033 | 0.004 |
| 212 | 17.67 | 0.17 | 0.037 | ( 0.136) | 0.033 | 0.004 |
| 213 | 17.75 | 0.17 | 0.037 | ( 0.135) | 0.033 | 0.004 |
| 214 | 17.83 | 0.13 | 0.030 | ( 0.135) | 0.027 | 0.003 |
| 215 | 17.92 | 0.13 | 0.030 | ( 0.134) | 0.027 | 0.003 |
| 216 | 18.00 | 0.13 | 0.030 | ( 0.133) | 0.027 | 0.003 |
| 217 | 18.08 | 0.13 | 0.030 | ( 0.133) | 0.027 | 0.003 |
| 218 | 18.17 | 0.13 | 0.030 | ( 0.132) | 0.027 | 0.003 |
| 219 | 18.25 | 0.13 | 0.030 | ( 0.132) | 0.027 | 0.003 |
| 220 | 18.33 | 0.13 | 0.030 | ( 0.131) | 0.027 | 0.003 |
| 221 | 18.42 | 0.13 | 0.030 | ( 0.130) | 0.027 | 0.003 |
| 222 | 18.50 | 0.13 | 0.030 | ( 0.130) | 0.027 | 0.003 |
| 223 | 18.58 | 0.10 | 0.022 | ( 0.129) | 0.020 | 0.002 |
| 224 | 18.67 | 0.10 | 0.022 | ( 0.128) | 0.020 | 0.002 |
| 225 | 18.75 | 0.10 | 0.022 | ( 0.128) | 0.020 | 0.002 |
| 226 | 18.83 | 0.07 | 0.015 | ( 0.127) | 0.013 | 0.001 |
| 227 | 18.92 | 0.07 | 0.015 | ( 0.127) | 0.013 | 0.001 |
| 228 | 19.00 | 0.07 | 0.015 | ( 0.126) | 0.013 | 0.001 |
| 229 | 19.08 | 0.10 | 0.022 | ( 0.125) | 0.020 | 0.002 |
| 230 | 19.17 | 0.10 | 0.022 | ( 0.125) | 0.020 | 0.002 |
| 231 | 19.25 | 0.10 | 0.022 | ( 0.124) | 0.020 | 0.002 |
| 232 | 19.33 | 0.13 | 0.030 | ( 0.124) | 0.027 | 0.003 |
| 233 | 19.42 | 0.13 | 0.030 | ( 0.123) | 0.027 | 0.003 |
| 234 | 19.50 | 0.13 | 0.030 | ( 0.122) | 0.027 | 0.003 |
| 235 | 19.58 | 0.10 | 0.022 | ( 0.122) | 0.020 | 0.002 |
| 236 | 19.67 | 0.10 | 0.022 | ( 0.121) | 0.020 | 0.002 |
| 237 | 19.75 | 0.10 | 0.022 | ( 0.121) | 0.020 | 0.002 |
| 238 | 19.83 | 0.07 | 0.015 | ( 0.120) | 0.013 | 0.001 |
| 239 | 19.92 | 0.07 | 0.015 | ( 0.120) | 0.013 | 0.001 |
| 240 | 20.00 | 0.07 | 0.015 | ( 0.119) | 0.013 | 0.001 |
| 241 | 20.08 | 0.10 | 0.022 | ( 0.119) | 0.020 | 0.002 |
| 242 | 20.17 | 0.10 | 0.022 | ( 0.118) | 0.020 | 0.002 |
| 243 | 20.25 | 0.10 | 0.022 | ( 0.118) | 0.020 | 0.002 |
| 244 | 20.33 | 0.10 | 0.022 | ( 0.117) | 0.020 | 0.002 |
| 245 | 20.42 | 0.10 | 0.022 | ( 0.117) | 0.020 | 0.002 |
| 246 | 20.50 | 0.10 | 0.022 | ( 0.116) | 0.020 | 0.002 |
| 247 | 20.58 | 0.10 | 0.022 | ( 0.116) | 0.020 | 0.002 |
| 248 | 20.67 | 0.10 | 0.022 | ( 0.115) | 0.020 | 0.002 |
| 249 | 20.75 | 0.10 | 0.022 | ( 0.115) | 0.020 | 0.002 |
| 250 | 20.83 | 0.07 | 0.015 | ( 0.114) | 0.013 | 0.001 |

|     |       |      |       |          |       |       |
|-----|-------|------|-------|----------|-------|-------|
| 251 | 20.92 | 0.07 | 0.015 | ( 0.114) | 0.013 | 0.001 |
| 252 | 21.00 | 0.07 | 0.015 | ( 0.113) | 0.013 | 0.001 |
| 253 | 21.08 | 0.10 | 0.022 | ( 0.113) | 0.020 | 0.002 |
| 254 | 21.17 | 0.10 | 0.022 | ( 0.112) | 0.020 | 0.002 |
| 255 | 21.25 | 0.10 | 0.022 | ( 0.112) | 0.020 | 0.002 |
| 256 | 21.33 | 0.07 | 0.015 | ( 0.112) | 0.013 | 0.001 |
| 257 | 21.42 | 0.07 | 0.015 | ( 0.111) | 0.013 | 0.001 |
| 258 | 21.50 | 0.07 | 0.015 | ( 0.111) | 0.013 | 0.001 |
| 259 | 21.58 | 0.10 | 0.022 | ( 0.110) | 0.020 | 0.002 |
| 260 | 21.67 | 0.10 | 0.022 | ( 0.110) | 0.020 | 0.002 |
| 261 | 21.75 | 0.10 | 0.022 | ( 0.109) | 0.020 | 0.002 |
| 262 | 21.83 | 0.07 | 0.015 | ( 0.109) | 0.013 | 0.001 |
| 263 | 21.92 | 0.07 | 0.015 | ( 0.109) | 0.013 | 0.001 |
| 264 | 22.00 | 0.07 | 0.015 | ( 0.108) | 0.013 | 0.001 |
| 265 | 22.08 | 0.10 | 0.022 | ( 0.108) | 0.020 | 0.002 |
| 266 | 22.17 | 0.10 | 0.022 | ( 0.108) | 0.020 | 0.002 |
| 267 | 22.25 | 0.10 | 0.022 | ( 0.107) | 0.020 | 0.002 |
| 268 | 22.33 | 0.07 | 0.015 | ( 0.107) | 0.013 | 0.001 |
| 269 | 22.42 | 0.07 | 0.015 | ( 0.107) | 0.013 | 0.001 |
| 270 | 22.50 | 0.07 | 0.015 | ( 0.106) | 0.013 | 0.001 |
| 271 | 22.58 | 0.07 | 0.015 | ( 0.106) | 0.013 | 0.001 |
| 272 | 22.67 | 0.07 | 0.015 | ( 0.106) | 0.013 | 0.001 |
| 273 | 22.75 | 0.07 | 0.015 | ( 0.105) | 0.013 | 0.001 |
| 274 | 22.83 | 0.07 | 0.015 | ( 0.105) | 0.013 | 0.001 |
| 275 | 22.92 | 0.07 | 0.015 | ( 0.105) | 0.013 | 0.001 |
| 276 | 23.00 | 0.07 | 0.015 | ( 0.105) | 0.013 | 0.001 |
| 277 | 23.08 | 0.07 | 0.015 | ( 0.104) | 0.013 | 0.001 |
| 278 | 23.17 | 0.07 | 0.015 | ( 0.104) | 0.013 | 0.001 |
| 279 | 23.25 | 0.07 | 0.015 | ( 0.104) | 0.013 | 0.001 |
| 280 | 23.33 | 0.07 | 0.015 | ( 0.104) | 0.013 | 0.001 |
| 281 | 23.42 | 0.07 | 0.015 | ( 0.104) | 0.013 | 0.001 |
| 282 | 23.50 | 0.07 | 0.015 | ( 0.103) | 0.013 | 0.001 |
| 283 | 23.58 | 0.07 | 0.015 | ( 0.103) | 0.013 | 0.001 |
| 284 | 23.67 | 0.07 | 0.015 | ( 0.103) | 0.013 | 0.001 |
| 285 | 23.75 | 0.07 | 0.015 | ( 0.103) | 0.013 | 0.001 |
| 286 | 23.83 | 0.07 | 0.015 | ( 0.103) | 0.013 | 0.001 |
| 287 | 23.92 | 0.07 | 0.015 | ( 0.103) | 0.013 | 0.001 |
| 288 | 24.00 | 0.07 | 0.015 | ( 0.103) | 0.013 | 0.001 |

(Loss Rate Not Used)

Sum = 100.0 Sum = 2.6

Flood volume = Effective rainfall 0.22(In)  
times area 26.6(Ac.)/[(In)/(Ft.)] = 0.5(Ac.Ft)  
Total soil loss = 1.63(In)  
Total soil loss = 3.608(Ac.Ft)  
Total rainfall = 1.85(In)  
Flood volume = 21305.5 Cubic Feet  
Total soil loss = 157176.5 Cubic Feet

-----  
Peak flow rate of this hydrograph = 1.932(CFS)  
-----

+++++

24 - H O U R S T O R M  
 R u n o f f H y d r o g r a p h

-----  
 Hydrograph in 5 Minute intervals ((CFS))

| Time(h+m) | Volume | Ac.Ft | Q(CFS) | 0  | 2.5 | 5.0 | 7.5 | 10.0 |
|-----------|--------|-------|--------|----|-----|-----|-----|------|
| 0+ 5      | 0.0000 |       | 0.01   | Q  |     |     |     |      |
| 0+10      | 0.0002 |       | 0.02   | Q  |     |     |     |      |
| 0+15      | 0.0004 |       | 0.03   | Q  |     |     |     |      |
| 0+20      | 0.0007 |       | 0.04   | Q  |     |     |     |      |
| 0+25      | 0.0010 |       | 0.05   | Q  |     |     |     |      |
| 0+30      | 0.0014 |       | 0.05   | Q  |     |     |     |      |
| 0+35      | 0.0018 |       | 0.06   | Q  |     |     |     |      |
| 0+40      | 0.0021 |       | 0.06   | Q  |     |     |     |      |
| 0+45      | 0.0025 |       | 0.06   | Q  |     |     |     |      |
| 0+50      | 0.0030 |       | 0.06   | Q  |     |     |     |      |
| 0+55      | 0.0035 |       | 0.07   | Q  |     |     |     |      |
| 1+ 0      | 0.0040 |       | 0.07   | Q  |     |     |     |      |
| 1+ 5      | 0.0045 |       | 0.07   | Q  |     |     |     |      |
| 1+10      | 0.0049 |       | 0.07   | Q  |     |     |     |      |
| 1+15      | 0.0054 |       | 0.06   | Q  |     |     |     |      |
| 1+20      | 0.0058 |       | 0.06   | Q  |     |     |     |      |
| 1+25      | 0.0062 |       | 0.06   | Q  |     |     |     |      |
| 1+30      | 0.0066 |       | 0.06   | Q  |     |     |     |      |
| 1+35      | 0.0070 |       | 0.06   | Q  |     |     |     |      |
| 1+40      | 0.0075 |       | 0.06   | Q  |     |     |     |      |
| 1+45      | 0.0079 |       | 0.06   | Q  |     |     |     |      |
| 1+50      | 0.0083 |       | 0.06   | Q  |     |     |     |      |
| 1+55      | 0.0088 |       | 0.07   | Q  |     |     |     |      |
| 2+ 0      | 0.0093 |       | 0.08   | Q  |     |     |     |      |
| 2+ 5      | 0.0098 |       | 0.08   | Q  |     |     |     |      |
| 2+10      | 0.0104 |       | 0.08   | Q  |     |     |     |      |
| 2+15      | 0.0109 |       | 0.08   | Q  |     |     |     |      |
| 2+20      | 0.0114 |       | 0.08   | Q  |     |     |     |      |
| 2+25      | 0.0120 |       | 0.08   | Q  |     |     |     |      |
| 2+30      | 0.0125 |       | 0.08   | QV |     |     |     |      |
| 2+35      | 0.0131 |       | 0.08   | QV |     |     |     |      |
| 2+40      | 0.0137 |       | 0.09   | QV |     |     |     |      |
| 2+45      | 0.0144 |       | 0.09   | QV |     |     |     |      |
| 2+50      | 0.0150 |       | 0.10   | QV |     |     |     |      |
| 2+55      | 0.0157 |       | 0.10   | QV |     |     |     |      |
| 3+ 0      | 0.0164 |       | 0.10   | QV |     |     |     |      |
| 3+ 5      | 0.0171 |       | 0.10   | QV |     |     |     |      |
| 3+10      | 0.0178 |       | 0.10   | QV |     |     |     |      |
| 3+15      | 0.0184 |       | 0.10   | QV |     |     |     |      |
| 3+20      | 0.0191 |       | 0.10   | QV |     |     |     |      |
| 3+25      | 0.0198 |       | 0.10   | QV |     |     |     |      |

|      |        |      |     |
|------|--------|------|-----|
| 3+30 | 0.0205 | 0.10 | QV  |
| 3+35 | 0.0212 | 0.10 | QV  |
| 3+40 | 0.0219 | 0.10 | QV  |
| 3+45 | 0.0225 | 0.10 | QV  |
| 3+50 | 0.0232 | 0.10 | QV  |
| 3+55 | 0.0240 | 0.11 | QV  |
| 4+ 0 | 0.0248 | 0.11 | Q V |
| 4+ 5 | 0.0256 | 0.12 | Q V |
| 4+10 | 0.0264 | 0.12 | Q V |
| 4+15 | 0.0272 | 0.12 | Q V |
| 4+20 | 0.0280 | 0.12 | Q V |
| 4+25 | 0.0289 | 0.13 | Q V |
| 4+30 | 0.0299 | 0.13 | Q V |
| 4+35 | 0.0308 | 0.14 | Q V |
| 4+40 | 0.0318 | 0.14 | Q V |
| 4+45 | 0.0327 | 0.14 | Q V |
| 4+50 | 0.0337 | 0.14 | Q V |
| 4+55 | 0.0347 | 0.15 | Q V |
| 5+ 0 | 0.0358 | 0.15 | Q V |
| 5+ 5 | 0.0368 | 0.15 | Q V |
| 5+10 | 0.0377 | 0.13 | Q V |
| 5+15 | 0.0386 | 0.13 | Q V |
| 5+20 | 0.0395 | 0.13 | Q V |
| 5+25 | 0.0404 | 0.13 | Q V |
| 5+30 | 0.0413 | 0.14 | Q V |
| 5+35 | 0.0423 | 0.14 | Q V |
| 5+40 | 0.0433 | 0.15 | Q V |
| 5+45 | 0.0444 | 0.15 | Q V |
| 5+50 | 0.0455 | 0.16 | Q V |
| 5+55 | 0.0465 | 0.16 | Q V |
| 6+ 0 | 0.0476 | 0.16 | Q V |
| 6+ 5 | 0.0487 | 0.16 | Q V |
| 6+10 | 0.0499 | 0.17 | Q V |
| 6+15 | 0.0511 | 0.17 | Q V |
| 6+20 | 0.0523 | 0.18 | Q V |
| 6+25 | 0.0535 | 0.18 | Q V |
| 6+30 | 0.0547 | 0.18 | Q V |
| 6+35 | 0.0560 | 0.18 | Q V |
| 6+40 | 0.0573 | 0.19 | Q V |
| 6+45 | 0.0586 | 0.19 | Q V |
| 6+50 | 0.0600 | 0.20 | Q V |
| 6+55 | 0.0613 | 0.20 | Q V |
| 7+ 0 | 0.0627 | 0.20 | Q V |
| 7+ 5 | 0.0641 | 0.20 | Q V |
| 7+10 | 0.0654 | 0.20 | Q V |
| 7+15 | 0.0668 | 0.20 | Q V |
| 7+20 | 0.0682 | 0.20 | Q V |
| 7+25 | 0.0696 | 0.21 | Q V |
| 7+30 | 0.0711 | 0.21 | Q V |
| 7+35 | 0.0726 | 0.22 | Q V |

|       |        |      |   |   |  |  |  |  |
|-------|--------|------|---|---|--|--|--|--|
| 7+40  | 0.0742 | 0.23 | Q | V |  |  |  |  |
| 7+45  | 0.0758 | 0.23 | Q | V |  |  |  |  |
| 7+50  | 0.0774 | 0.24 | Q | V |  |  |  |  |
| 7+55  | 0.0791 | 0.25 | Q | V |  |  |  |  |
| 8+ 0  | 0.0808 | 0.25 | Q | V |  |  |  |  |
| 8+ 5  | 0.0826 | 0.26 | Q | V |  |  |  |  |
| 8+10  | 0.0846 | 0.28 | Q | V |  |  |  |  |
| 8+15  | 0.0865 | 0.29 | Q | V |  |  |  |  |
| 8+20  | 0.0886 | 0.29 | Q | V |  |  |  |  |
| 8+25  | 0.0906 | 0.29 | Q | V |  |  |  |  |
| 8+30  | 0.0926 | 0.30 | Q | V |  |  |  |  |
| 8+35  | 0.0947 | 0.30 | Q | V |  |  |  |  |
| 8+40  | 0.0968 | 0.31 | Q | V |  |  |  |  |
| 8+45  | 0.0990 | 0.31 | Q | V |  |  |  |  |
| 8+50  | 0.1011 | 0.32 | Q | V |  |  |  |  |
| 8+55  | 0.1034 | 0.33 | Q | V |  |  |  |  |
| 9+ 0  | 0.1057 | 0.33 | Q | V |  |  |  |  |
| 9+ 5  | 0.1080 | 0.34 | Q | V |  |  |  |  |
| 9+10  | 0.1105 | 0.36 | Q | V |  |  |  |  |
| 9+15  | 0.1130 | 0.37 | Q | V |  |  |  |  |
| 9+20  | 0.1156 | 0.37 | Q | V |  |  |  |  |
| 9+25  | 0.1182 | 0.38 | Q | V |  |  |  |  |
| 9+30  | 0.1209 | 0.39 | Q | V |  |  |  |  |
| 9+35  | 0.1237 | 0.40 | Q | V |  |  |  |  |
| 9+40  | 0.1264 | 0.41 | Q | V |  |  |  |  |
| 9+45  | 0.1293 | 0.41 | Q | V |  |  |  |  |
| 9+50  | 0.1321 | 0.42 | Q | V |  |  |  |  |
| 9+55  | 0.1351 | 0.43 | Q | V |  |  |  |  |
| 10+ 0 | 0.1380 | 0.43 | Q | V |  |  |  |  |
| 10+ 5 | 0.1409 | 0.41 | Q | V |  |  |  |  |
| 10+10 | 0.1433 | 0.35 | Q | V |  |  |  |  |
| 10+15 | 0.1456 | 0.33 | Q | V |  |  |  |  |
| 10+20 | 0.1477 | 0.32 | Q | V |  |  |  |  |
| 10+25 | 0.1499 | 0.31 | Q | V |  |  |  |  |
| 10+30 | 0.1520 | 0.30 | Q | V |  |  |  |  |
| 10+35 | 0.1541 | 0.32 | Q | V |  |  |  |  |
| 10+40 | 0.1566 | 0.36 | Q | V |  |  |  |  |
| 10+45 | 0.1592 | 0.38 | Q | V |  |  |  |  |
| 10+50 | 0.1618 | 0.38 | Q | V |  |  |  |  |
| 10+55 | 0.1645 | 0.39 | Q | V |  |  |  |  |
| 11+ 0 | 0.1672 | 0.39 | Q | V |  |  |  |  |
| 11+ 5 | 0.1699 | 0.39 | Q | V |  |  |  |  |
| 11+10 | 0.1725 | 0.38 | Q | V |  |  |  |  |
| 11+15 | 0.1752 | 0.38 | Q | V |  |  |  |  |
| 11+20 | 0.1778 | 0.38 | Q | V |  |  |  |  |
| 11+25 | 0.1804 | 0.38 | Q | V |  |  |  |  |
| 11+30 | 0.1830 | 0.38 | Q | V |  |  |  |  |
| 11+35 | 0.1855 | 0.37 | Q | V |  |  |  |  |
| 11+40 | 0.1880 | 0.35 | Q | V |  |  |  |  |
| 11+45 | 0.1904 | 0.35 | Q | V |  |  |  |  |



|       |        |      |   |   |  |  |  |
|-------|--------|------|---|---|--|--|--|
| 11+50 | 0.1927 | 0.35 | Q | V |  |  |  |
| 11+55 | 0.1952 | 0.35 | Q | V |  |  |  |
| 12+ 0 | 0.1976 | 0.35 | Q | V |  |  |  |
| 12+ 5 | 0.2002 | 0.38 | Q | V |  |  |  |
| 12+10 | 0.2032 | 0.44 | Q | V |  |  |  |
| 12+15 | 0.2064 | 0.47 | Q | V |  |  |  |
| 12+20 | 0.2097 | 0.48 | Q | V |  |  |  |
| 12+25 | 0.2131 | 0.50 | Q | V |  |  |  |
| 12+30 | 0.2166 | 0.50 | Q | V |  |  |  |
| 12+35 | 0.2202 | 0.52 | Q | V |  |  |  |
| 12+40 | 0.2239 | 0.55 | Q | V |  |  |  |
| 12+45 | 0.2279 | 0.58 | Q | V |  |  |  |
| 12+50 | 0.2322 | 0.63 | Q | V |  |  |  |
| 12+55 | 0.2374 | 0.74 | Q | V |  |  |  |
| 13+ 0 | 0.2429 | 0.81 | Q | V |  |  |  |
| 13+ 5 | 0.2497 | 0.99 | Q | V |  |  |  |
| 13+10 | 0.2599 | 1.47 | Q | V |  |  |  |
| 13+15 | 0.2715 | 1.69 | Q | V |  |  |  |
| 13+20 | 0.2839 | 1.80 | Q | V |  |  |  |
| 13+25 | 0.2969 | 1.88 | Q | V |  |  |  |
| 13+30 | 0.3102 | 1.93 | Q | V |  |  |  |
| 13+35 | 0.3222 | 1.75 | Q | V |  |  |  |
| 13+40 | 0.3295 | 1.06 | Q | V |  |  |  |
| 13+45 | 0.3348 | 0.77 | Q | V |  |  |  |
| 13+50 | 0.3394 | 0.66 | Q | V |  |  |  |
| 13+55 | 0.3434 | 0.59 | Q | V |  |  |  |
| 14+ 0 | 0.3471 | 0.54 | Q | V |  |  |  |
| 14+ 5 | 0.3510 | 0.56 | Q | V |  |  |  |
| 14+10 | 0.3558 | 0.70 | Q | V |  |  |  |
| 14+15 | 0.3611 | 0.77 | Q | V |  |  |  |
| 14+20 | 0.3664 | 0.77 | Q | V |  |  |  |
| 14+25 | 0.3713 | 0.72 | Q | V |  |  |  |
| 14+30 | 0.3762 | 0.71 | Q | V |  |  |  |
| 14+35 | 0.3812 | 0.72 | Q | V |  |  |  |
| 14+40 | 0.3863 | 0.74 | Q | V |  |  |  |
| 14+45 | 0.3915 | 0.76 | Q | V |  |  |  |
| 14+50 | 0.3967 | 0.75 | Q | V |  |  |  |
| 14+55 | 0.4014 | 0.68 | Q | V |  |  |  |
| 15+ 0 | 0.4060 | 0.67 | Q | V |  |  |  |
| 15+ 5 | 0.4104 | 0.64 | Q | V |  |  |  |
| 15+10 | 0.4143 | 0.56 | Q | V |  |  |  |
| 15+15 | 0.4180 | 0.54 | Q | V |  |  |  |
| 15+20 | 0.4217 | 0.53 | Q | V |  |  |  |
| 15+25 | 0.4251 | 0.49 | Q | V |  |  |  |
| 15+30 | 0.4284 | 0.48 | Q | V |  |  |  |
| 15+35 | 0.4315 | 0.46 | Q | V |  |  |  |
| 15+40 | 0.4344 | 0.42 | Q | V |  |  |  |
| 15+45 | 0.4371 | 0.40 | Q | V |  |  |  |
| 15+50 | 0.4398 | 0.39 | Q | V |  |  |  |
| 15+55 | 0.4424 | 0.38 | Q | V |  |  |  |

|       |        |      |   |   |
|-------|--------|------|---|---|
| 16+ 0 | 0.4451 | 0.38 | Q | V |
| 16+ 5 | 0.4474 | 0.34 | Q | V |
| 16+10 | 0.4488 | 0.20 | Q | V |
| 16+15 | 0.4497 | 0.14 | Q | V |
| 16+20 | 0.4506 | 0.12 | Q | V |
| 16+25 | 0.4513 | 0.10 | Q | V |
| 16+30 | 0.4519 | 0.10 | Q | V |
| 16+35 | 0.4525 | 0.09 | Q | V |
| 16+40 | 0.4530 | 0.07 | Q | V |
| 16+45 | 0.4535 | 0.07 | Q | V |
| 16+50 | 0.4539 | 0.06 | Q | V |
| 16+55 | 0.4543 | 0.06 | Q | V |
| 17+ 0 | 0.4548 | 0.06 | Q | V |
| 17+ 5 | 0.4552 | 0.07 | Q | V |
| 17+10 | 0.4558 | 0.08 | Q | V |
| 17+15 | 0.4564 | 0.09 | Q | V |
| 17+20 | 0.4571 | 0.09 | Q | V |
| 17+25 | 0.4577 | 0.10 | Q | V |
| 17+30 | 0.4584 | 0.10 | Q | V |
| 17+35 | 0.4591 | 0.10 | Q | V |
| 17+40 | 0.4597 | 0.10 | Q | V |
| 17+45 | 0.4604 | 0.10 | Q | V |
| 17+50 | 0.4611 | 0.10 | Q | V |
| 17+55 | 0.4617 | 0.09 | Q | V |
| 18+ 0 | 0.4623 | 0.08 | Q | V |
| 18+ 5 | 0.4628 | 0.08 | Q | V |
| 18+10 | 0.4634 | 0.08 | Q | V |
| 18+15 | 0.4639 | 0.08 | Q | V |
| 18+20 | 0.4645 | 0.08 | Q | V |
| 18+25 | 0.4650 | 0.08 | Q | V |
| 18+30 | 0.4656 | 0.08 | Q | V |
| 18+35 | 0.4661 | 0.08 | Q | V |
| 18+40 | 0.4666 | 0.07 | Q | V |
| 18+45 | 0.4670 | 0.06 | Q | V |
| 18+50 | 0.4674 | 0.06 | Q | V |
| 18+55 | 0.4678 | 0.05 | Q | V |
| 19+ 0 | 0.4681 | 0.04 | Q | V |
| 19+ 5 | 0.4684 | 0.05 | Q | V |
| 19+10 | 0.4688 | 0.05 | Q | V |
| 19+15 | 0.4691 | 0.06 | Q | V |
| 19+20 | 0.4696 | 0.06 | Q | V |
| 19+25 | 0.4700 | 0.07 | Q | V |
| 19+30 | 0.4706 | 0.07 | Q | V |
| 19+35 | 0.4711 | 0.07 | Q | V |
| 19+40 | 0.4715 | 0.07 | Q | V |
| 19+45 | 0.4719 | 0.06 | Q | V |
| 19+50 | 0.4723 | 0.06 | Q | V |
| 19+55 | 0.4727 | 0.05 | Q | V |
| 20+ 0 | 0.4730 | 0.04 | Q | V |
| 20+ 5 | 0.4733 | 0.05 | Q | V |

|       |        |      |   |  |  |  |   |
|-------|--------|------|---|--|--|--|---|
| 20+10 | 0.4737 | 0.05 | Q |  |  |  | V |
| 20+15 | 0.4741 | 0.06 | Q |  |  |  | V |
| 20+20 | 0.4745 | 0.06 | Q |  |  |  | V |
| 20+25 | 0.4749 | 0.06 | Q |  |  |  | V |
| 20+30 | 0.4753 | 0.06 | Q |  |  |  | V |
| 20+35 | 0.4757 | 0.06 | Q |  |  |  | V |
| 20+40 | 0.4761 | 0.06 | Q |  |  |  | V |
| 20+45 | 0.4765 | 0.06 | Q |  |  |  | V |
| 20+50 | 0.4769 | 0.06 | Q |  |  |  | V |
| 20+55 | 0.4772 | 0.05 | Q |  |  |  | V |
| 21+ 0 | 0.4775 | 0.04 | Q |  |  |  | V |
| 21+ 5 | 0.4778 | 0.05 | Q |  |  |  | V |
| 21+10 | 0.4782 | 0.05 | Q |  |  |  | V |
| 21+15 | 0.4786 | 0.06 | Q |  |  |  | V |
| 21+20 | 0.4789 | 0.05 | Q |  |  |  | V |
| 21+25 | 0.4793 | 0.05 | Q |  |  |  | V |
| 21+30 | 0.4796 | 0.04 | Q |  |  |  | V |
| 21+35 | 0.4799 | 0.04 | Q |  |  |  | V |
| 21+40 | 0.4802 | 0.05 | Q |  |  |  | V |
| 21+45 | 0.4806 | 0.06 | Q |  |  |  | V |
| 21+50 | 0.4810 | 0.05 | Q |  |  |  | V |
| 21+55 | 0.4813 | 0.05 | Q |  |  |  | V |
| 22+ 0 | 0.4816 | 0.04 | Q |  |  |  | V |
| 22+ 5 | 0.4819 | 0.04 | Q |  |  |  | V |
| 22+10 | 0.4823 | 0.05 | Q |  |  |  | V |
| 22+15 | 0.4827 | 0.06 | Q |  |  |  | V |
| 22+20 | 0.4830 | 0.05 | Q |  |  |  | V |
| 22+25 | 0.4834 | 0.05 | Q |  |  |  | V |
| 22+30 | 0.4837 | 0.04 | Q |  |  |  | V |
| 22+35 | 0.4839 | 0.04 | Q |  |  |  | V |
| 22+40 | 0.4842 | 0.04 | Q |  |  |  | V |
| 22+45 | 0.4845 | 0.04 | Q |  |  |  | V |
| 22+50 | 0.4848 | 0.04 | Q |  |  |  | V |
| 22+55 | 0.4851 | 0.04 | Q |  |  |  | V |
| 23+ 0 | 0.4853 | 0.04 | Q |  |  |  | V |
| 23+ 5 | 0.4856 | 0.04 | Q |  |  |  | V |
| 23+10 | 0.4859 | 0.04 | Q |  |  |  | V |
| 23+15 | 0.4862 | 0.04 | Q |  |  |  | V |
| 23+20 | 0.4864 | 0.04 | Q |  |  |  | V |
| 23+25 | 0.4867 | 0.04 | Q |  |  |  | V |
| 23+30 | 0.4870 | 0.04 | Q |  |  |  | V |
| 23+35 | 0.4872 | 0.04 | Q |  |  |  | V |
| 23+40 | 0.4875 | 0.04 | Q |  |  |  | V |
| 23+45 | 0.4878 | 0.04 | Q |  |  |  | V |
| 23+50 | 0.4881 | 0.04 | Q |  |  |  | V |
| 23+55 | 0.4883 | 0.04 | Q |  |  |  | V |
| 24+ 0 | 0.4886 | 0.04 | Q |  |  |  | V |
| 24+ 5 | 0.4888 | 0.03 | Q |  |  |  | V |
| 24+10 | 0.4890 | 0.02 | Q |  |  |  | V |
| 24+15 | 0.4890 | 0.01 | Q |  |  |  | V |

|       |        |      |   |  |  |  |   |
|-------|--------|------|---|--|--|--|---|
| 24+20 | 0.4891 | 0.01 | Q |  |  |  | V |
| 24+25 | 0.4891 | 0.00 | Q |  |  |  | V |
| 24+30 | 0.4891 | 0.00 | Q |  |  |  | V |
| 24+35 | 0.4891 | 0.00 | Q |  |  |  | V |
| 24+40 | 0.4891 | 0.00 | Q |  |  |  | V |
| 24+45 | 0.4891 | 0.00 | Q |  |  |  | V |

---

Unit Hydrograph Analysis

Copyright (c) CIVILCADD/CIVILDESIGN, 1989 - 2018, Version 9.0

Study date 06/29/23 File: MenifeePrUH2YR6HR242.out

+++++

-----  
Riverside County Synthetic Unit Hydrology Method  
RCFC & WCD Manual date - April 1978

IRV22-0086 ARES MENIFEE - PROPOSED 2 YEAR 24 HOUR UNIT HYDROGRAPH

Program License Serial Number 6350

-----  
English (in-lb) Input Units Used  
English Rainfall Data (Inches) Input Values Used

English Units used in output format

-----  
Drainage Area = 26.58(Ac.) = 0.042 Sq. Mi.  
Drainage Area for Depth-Area Areal Adjustment = 26.58(Ac.) =  
0.042 Sq. Mi.  
Length along longest watercourse = 1895.80(Ft.)  
Length along longest watercourse measured to centroid = 618.30(Ft.)  
Length along longest watercourse = 0.359 Mi.  
Length along longest watercourse measured to centroid = 0.117 Mi.  
Difference in elevation = 27.77(Ft.)  
Slope along watercourse = 77.3423 Ft./Mi.  
Average Manning's 'N' = 0.013  
Lag time = 0.041 Hr.  
Lag time = 2.46 Min.  
25% of lag time = 0.61 Min.  
40% of lag time = 0.98 Min.  
Unit time = 5.00 Min.  
Duration of storm = 24 Hour(s)  
User Entered Base Flow = 0.00(CFS)

2 YEAR Area rainfall data:

| Area(Ac.)[1] | Rainfall(In)[2] | Weighting[1*2] |
|--------------|-----------------|----------------|
| 26.58        | 1.85            | 49.17          |

100 YEAR Area rainfall data:

| Area(Ac.)[1] | Rainfall(In)[2] | Weighting[1*2] |
|--------------|-----------------|----------------|
| 26.58        | 4.75            | 126.25         |

STORM EVENT (YEAR) = 2.00

Area Averaged 2-Year Rainfall = 1.850(In)  
 Area Averaged 100-Year Rainfall = 4.750(In)

Point rain (area averaged) = 1.850(In)  
 Areal adjustment factor = 99.99 %  
 Adjusted average point rain = 1.850(In)

Sub-Area Data:

|                                 |              |              |
|---------------------------------|--------------|--------------|
| Area(Ac.)                       | Runoff Index | Impervious % |
| 26.579                          | 57.00        | 0.878        |
| Total Area Entered = 26.58(Ac.) |              |              |

|           |       |             |            |                  |        |         |
|-----------|-------|-------------|------------|------------------|--------|---------|
| RI        | RI    | Infil. Rate | Impervious | Adj. Infil. Rate | Area%  | F       |
| AMC2      | AMC-1 | (In/Hr)     | (Dec.%)    | (In/Hr)          | (Dec.) | (In/Hr) |
| 57.0      | 37.0  | 0.697       | 0.878      | 0.146            | 1.000  | 0.146   |
| Sum (F) = |       |             |            |                  |        | 0.146   |

Area averaged mean soil loss (F) (In/Hr) = 0.146  
 Minimum soil loss rate ((In/Hr)) = 0.073  
 (for 24 hour storm duration)  
 Soil low loss rate (decimal) = 0.198

-----  
 U n i t H y d r o g r a p h  
 VALLEY S-Curve  
 -----

Unit Hydrograph Data  
 -----

| Unit time period<br>(hrs) | Time % of lag | Distribution<br>Graph % | Unit Hydrograph<br>(CFS) |
|---------------------------|---------------|-------------------------|--------------------------|
| 1                         | 0.083         | 203.446                 | 43.991                   |
| 2                         | 0.167         | 406.891                 | 43.128                   |
| 3                         | 0.250         | 610.337                 | 8.655                    |
| 4                         | 0.333         | 813.782                 | 4.227                    |
| Sum = 100.000             |               |                         | Sum= 26.787              |

-----

The following loss rate calculations reflect use of the minimum calculated loss rate subtracted from the Storm Rain to produce the maximum Effective Rain value

| Unit Time<br>(Hr.) | Pattern<br>Percent | Storm Rain<br>(In/Hr) | Loss rate(In./Hr)<br>Max   Low | Effective<br>(In/Hr) |
|--------------------|--------------------|-----------------------|--------------------------------|----------------------|
| 1                  | 0.08               | 0.015                 | ( 0.260)   0.003               | 0.012                |
| 2                  | 0.17               | 0.015                 | ( 0.259)   0.003               | 0.012                |
| 3                  | 0.25               | 0.015                 | ( 0.258)   0.003               | 0.012                |
| 4                  | 0.33               | 0.022                 | ( 0.257)   0.004               | 0.018                |
| 5                  | 0.42               | 0.022                 | ( 0.256)   0.004               | 0.018                |
| 6                  | 0.50               | 0.022                 | ( 0.255)   0.004               | 0.018                |

|    |      |      |       |          |       |       |
|----|------|------|-------|----------|-------|-------|
| 7  | 0.58 | 0.10 | 0.022 | ( 0.254) | 0.004 | 0.018 |
| 8  | 0.67 | 0.10 | 0.022 | ( 0.253) | 0.004 | 0.018 |
| 9  | 0.75 | 0.10 | 0.022 | ( 0.252) | 0.004 | 0.018 |
| 10 | 0.83 | 0.13 | 0.030 | ( 0.251) | 0.006 | 0.024 |
| 11 | 0.92 | 0.13 | 0.030 | ( 0.250) | 0.006 | 0.024 |
| 12 | 1.00 | 0.13 | 0.030 | ( 0.249) | 0.006 | 0.024 |
| 13 | 1.08 | 0.10 | 0.022 | ( 0.248) | 0.004 | 0.018 |
| 14 | 1.17 | 0.10 | 0.022 | ( 0.247) | 0.004 | 0.018 |
| 15 | 1.25 | 0.10 | 0.022 | ( 0.246) | 0.004 | 0.018 |
| 16 | 1.33 | 0.10 | 0.022 | ( 0.245) | 0.004 | 0.018 |
| 17 | 1.42 | 0.10 | 0.022 | ( 0.244) | 0.004 | 0.018 |
| 18 | 1.50 | 0.10 | 0.022 | ( 0.243) | 0.004 | 0.018 |
| 19 | 1.58 | 0.10 | 0.022 | ( 0.242) | 0.004 | 0.018 |
| 20 | 1.67 | 0.10 | 0.022 | ( 0.241) | 0.004 | 0.018 |
| 21 | 1.75 | 0.10 | 0.022 | ( 0.240) | 0.004 | 0.018 |
| 22 | 1.83 | 0.13 | 0.030 | ( 0.239) | 0.006 | 0.024 |
| 23 | 1.92 | 0.13 | 0.030 | ( 0.238) | 0.006 | 0.024 |
| 24 | 2.00 | 0.13 | 0.030 | ( 0.237) | 0.006 | 0.024 |
| 25 | 2.08 | 0.13 | 0.030 | ( 0.236) | 0.006 | 0.024 |
| 26 | 2.17 | 0.13 | 0.030 | ( 0.235) | 0.006 | 0.024 |
| 27 | 2.25 | 0.13 | 0.030 | ( 0.234) | 0.006 | 0.024 |
| 28 | 2.33 | 0.13 | 0.030 | ( 0.233) | 0.006 | 0.024 |
| 29 | 2.42 | 0.13 | 0.030 | ( 0.232) | 0.006 | 0.024 |
| 30 | 2.50 | 0.13 | 0.030 | ( 0.231) | 0.006 | 0.024 |
| 31 | 2.58 | 0.17 | 0.037 | ( 0.230) | 0.007 | 0.030 |
| 32 | 2.67 | 0.17 | 0.037 | ( 0.229) | 0.007 | 0.030 |
| 33 | 2.75 | 0.17 | 0.037 | ( 0.229) | 0.007 | 0.030 |
| 34 | 2.83 | 0.17 | 0.037 | ( 0.228) | 0.007 | 0.030 |
| 35 | 2.92 | 0.17 | 0.037 | ( 0.227) | 0.007 | 0.030 |
| 36 | 3.00 | 0.17 | 0.037 | ( 0.226) | 0.007 | 0.030 |
| 37 | 3.08 | 0.17 | 0.037 | ( 0.225) | 0.007 | 0.030 |
| 38 | 3.17 | 0.17 | 0.037 | ( 0.224) | 0.007 | 0.030 |
| 39 | 3.25 | 0.17 | 0.037 | ( 0.223) | 0.007 | 0.030 |
| 40 | 3.33 | 0.17 | 0.037 | ( 0.222) | 0.007 | 0.030 |
| 41 | 3.42 | 0.17 | 0.037 | ( 0.221) | 0.007 | 0.030 |
| 42 | 3.50 | 0.17 | 0.037 | ( 0.220) | 0.007 | 0.030 |
| 43 | 3.58 | 0.17 | 0.037 | ( 0.219) | 0.007 | 0.030 |
| 44 | 3.67 | 0.17 | 0.037 | ( 0.218) | 0.007 | 0.030 |
| 45 | 3.75 | 0.17 | 0.037 | ( 0.217) | 0.007 | 0.030 |
| 46 | 3.83 | 0.20 | 0.044 | ( 0.216) | 0.009 | 0.036 |
| 47 | 3.92 | 0.20 | 0.044 | ( 0.216) | 0.009 | 0.036 |
| 48 | 4.00 | 0.20 | 0.044 | ( 0.215) | 0.009 | 0.036 |
| 49 | 4.08 | 0.20 | 0.044 | ( 0.214) | 0.009 | 0.036 |
| 50 | 4.17 | 0.20 | 0.044 | ( 0.213) | 0.009 | 0.036 |
| 51 | 4.25 | 0.20 | 0.044 | ( 0.212) | 0.009 | 0.036 |
| 52 | 4.33 | 0.23 | 0.052 | ( 0.211) | 0.010 | 0.042 |
| 53 | 4.42 | 0.23 | 0.052 | ( 0.210) | 0.010 | 0.042 |
| 54 | 4.50 | 0.23 | 0.052 | ( 0.209) | 0.010 | 0.042 |
| 55 | 4.58 | 0.23 | 0.052 | ( 0.208) | 0.010 | 0.042 |
| 56 | 4.67 | 0.23 | 0.052 | ( 0.207) | 0.010 | 0.042 |

|     |      |      |       |          |       |       |
|-----|------|------|-------|----------|-------|-------|
| 57  | 4.75 | 0.23 | 0.052 | ( 0.206) | 0.010 | 0.042 |
| 58  | 4.83 | 0.27 | 0.059 | ( 0.206) | 0.012 | 0.047 |
| 59  | 4.92 | 0.27 | 0.059 | ( 0.205) | 0.012 | 0.047 |
| 60  | 5.00 | 0.27 | 0.059 | ( 0.204) | 0.012 | 0.047 |
| 61  | 5.08 | 0.20 | 0.044 | ( 0.203) | 0.009 | 0.036 |
| 62  | 5.17 | 0.20 | 0.044 | ( 0.202) | 0.009 | 0.036 |
| 63  | 5.25 | 0.20 | 0.044 | ( 0.201) | 0.009 | 0.036 |
| 64  | 5.33 | 0.23 | 0.052 | ( 0.200) | 0.010 | 0.042 |
| 65  | 5.42 | 0.23 | 0.052 | ( 0.199) | 0.010 | 0.042 |
| 66  | 5.50 | 0.23 | 0.052 | ( 0.199) | 0.010 | 0.042 |
| 67  | 5.58 | 0.27 | 0.059 | ( 0.198) | 0.012 | 0.047 |
| 68  | 5.67 | 0.27 | 0.059 | ( 0.197) | 0.012 | 0.047 |
| 69  | 5.75 | 0.27 | 0.059 | ( 0.196) | 0.012 | 0.047 |
| 70  | 5.83 | 0.27 | 0.059 | ( 0.195) | 0.012 | 0.047 |
| 71  | 5.92 | 0.27 | 0.059 | ( 0.194) | 0.012 | 0.047 |
| 72  | 6.00 | 0.27 | 0.059 | ( 0.193) | 0.012 | 0.047 |
| 73  | 6.08 | 0.30 | 0.067 | ( 0.192) | 0.013 | 0.053 |
| 74  | 6.17 | 0.30 | 0.067 | ( 0.192) | 0.013 | 0.053 |
| 75  | 6.25 | 0.30 | 0.067 | ( 0.191) | 0.013 | 0.053 |
| 76  | 6.33 | 0.30 | 0.067 | ( 0.190) | 0.013 | 0.053 |
| 77  | 6.42 | 0.30 | 0.067 | ( 0.189) | 0.013 | 0.053 |
| 78  | 6.50 | 0.30 | 0.067 | ( 0.188) | 0.013 | 0.053 |
| 79  | 6.58 | 0.33 | 0.074 | ( 0.187) | 0.015 | 0.059 |
| 80  | 6.67 | 0.33 | 0.074 | ( 0.187) | 0.015 | 0.059 |
| 81  | 6.75 | 0.33 | 0.074 | ( 0.186) | 0.015 | 0.059 |
| 82  | 6.83 | 0.33 | 0.074 | ( 0.185) | 0.015 | 0.059 |
| 83  | 6.92 | 0.33 | 0.074 | ( 0.184) | 0.015 | 0.059 |
| 84  | 7.00 | 0.33 | 0.074 | ( 0.183) | 0.015 | 0.059 |
| 85  | 7.08 | 0.33 | 0.074 | ( 0.182) | 0.015 | 0.059 |
| 86  | 7.17 | 0.33 | 0.074 | ( 0.182) | 0.015 | 0.059 |
| 87  | 7.25 | 0.33 | 0.074 | ( 0.181) | 0.015 | 0.059 |
| 88  | 7.33 | 0.37 | 0.081 | ( 0.180) | 0.016 | 0.065 |
| 89  | 7.42 | 0.37 | 0.081 | ( 0.179) | 0.016 | 0.065 |
| 90  | 7.50 | 0.37 | 0.081 | ( 0.178) | 0.016 | 0.065 |
| 91  | 7.58 | 0.40 | 0.089 | ( 0.177) | 0.018 | 0.071 |
| 92  | 7.67 | 0.40 | 0.089 | ( 0.177) | 0.018 | 0.071 |
| 93  | 7.75 | 0.40 | 0.089 | ( 0.176) | 0.018 | 0.071 |
| 94  | 7.83 | 0.43 | 0.096 | ( 0.175) | 0.019 | 0.077 |
| 95  | 7.92 | 0.43 | 0.096 | ( 0.174) | 0.019 | 0.077 |
| 96  | 8.00 | 0.43 | 0.096 | ( 0.173) | 0.019 | 0.077 |
| 97  | 8.08 | 0.50 | 0.111 | ( 0.173) | 0.022 | 0.089 |
| 98  | 8.17 | 0.50 | 0.111 | ( 0.172) | 0.022 | 0.089 |
| 99  | 8.25 | 0.50 | 0.111 | ( 0.171) | 0.022 | 0.089 |
| 100 | 8.33 | 0.50 | 0.111 | ( 0.170) | 0.022 | 0.089 |
| 101 | 8.42 | 0.50 | 0.111 | ( 0.169) | 0.022 | 0.089 |
| 102 | 8.50 | 0.50 | 0.111 | ( 0.169) | 0.022 | 0.089 |
| 103 | 8.58 | 0.53 | 0.118 | ( 0.168) | 0.023 | 0.095 |
| 104 | 8.67 | 0.53 | 0.118 | ( 0.167) | 0.023 | 0.095 |
| 105 | 8.75 | 0.53 | 0.118 | ( 0.166) | 0.023 | 0.095 |
| 106 | 8.83 | 0.57 | 0.126 | ( 0.165) | 0.025 | 0.101 |



|     |       |      |       |          |       |       |
|-----|-------|------|-------|----------|-------|-------|
| 107 | 8.92  | 0.57 | 0.126 | ( 0.165) | 0.025 | 0.101 |
| 108 | 9.00  | 0.57 | 0.126 | ( 0.164) | 0.025 | 0.101 |
| 109 | 9.08  | 0.63 | 0.141 | ( 0.163) | 0.028 | 0.113 |
| 110 | 9.17  | 0.63 | 0.141 | ( 0.162) | 0.028 | 0.113 |
| 111 | 9.25  | 0.63 | 0.141 | ( 0.162) | 0.028 | 0.113 |
| 112 | 9.33  | 0.67 | 0.148 | ( 0.161) | 0.029 | 0.119 |
| 113 | 9.42  | 0.67 | 0.148 | ( 0.160) | 0.029 | 0.119 |
| 114 | 9.50  | 0.67 | 0.148 | ( 0.159) | 0.029 | 0.119 |
| 115 | 9.58  | 0.70 | 0.155 | ( 0.158) | 0.031 | 0.125 |
| 116 | 9.67  | 0.70 | 0.155 | ( 0.158) | 0.031 | 0.125 |
| 117 | 9.75  | 0.70 | 0.155 | ( 0.157) | 0.031 | 0.125 |
| 118 | 9.83  | 0.73 | 0.163 | ( 0.156) | 0.032 | 0.131 |
| 119 | 9.92  | 0.73 | 0.163 | ( 0.155) | 0.032 | 0.131 |
| 120 | 10.00 | 0.73 | 0.163 | ( 0.155) | 0.032 | 0.131 |
| 121 | 10.08 | 0.50 | 0.111 | ( 0.154) | 0.022 | 0.089 |
| 122 | 10.17 | 0.50 | 0.111 | ( 0.153) | 0.022 | 0.089 |
| 123 | 10.25 | 0.50 | 0.111 | ( 0.152) | 0.022 | 0.089 |
| 124 | 10.33 | 0.50 | 0.111 | ( 0.152) | 0.022 | 0.089 |
| 125 | 10.42 | 0.50 | 0.111 | ( 0.151) | 0.022 | 0.089 |
| 126 | 10.50 | 0.50 | 0.111 | ( 0.150) | 0.022 | 0.089 |
| 127 | 10.58 | 0.67 | 0.148 | ( 0.150) | 0.029 | 0.119 |
| 128 | 10.67 | 0.67 | 0.148 | ( 0.149) | 0.029 | 0.119 |
| 129 | 10.75 | 0.67 | 0.148 | ( 0.148) | 0.029 | 0.119 |
| 130 | 10.83 | 0.67 | 0.148 | ( 0.147) | 0.029 | 0.119 |
| 131 | 10.92 | 0.67 | 0.148 | ( 0.147) | 0.029 | 0.119 |
| 132 | 11.00 | 0.67 | 0.148 | ( 0.146) | 0.029 | 0.119 |
| 133 | 11.08 | 0.63 | 0.141 | ( 0.145) | 0.028 | 0.113 |
| 134 | 11.17 | 0.63 | 0.141 | ( 0.144) | 0.028 | 0.113 |
| 135 | 11.25 | 0.63 | 0.141 | ( 0.144) | 0.028 | 0.113 |
| 136 | 11.33 | 0.63 | 0.141 | ( 0.143) | 0.028 | 0.113 |
| 137 | 11.42 | 0.63 | 0.141 | ( 0.142) | 0.028 | 0.113 |
| 138 | 11.50 | 0.63 | 0.141 | ( 0.142) | 0.028 | 0.113 |
| 139 | 11.58 | 0.57 | 0.126 | ( 0.141) | 0.025 | 0.101 |
| 140 | 11.67 | 0.57 | 0.126 | ( 0.140) | 0.025 | 0.101 |
| 141 | 11.75 | 0.57 | 0.126 | ( 0.140) | 0.025 | 0.101 |
| 142 | 11.83 | 0.60 | 0.133 | ( 0.139) | 0.026 | 0.107 |
| 143 | 11.92 | 0.60 | 0.133 | ( 0.138) | 0.026 | 0.107 |
| 144 | 12.00 | 0.60 | 0.133 | ( 0.137) | 0.026 | 0.107 |
| 145 | 12.08 | 0.83 | 0.185 | ( 0.137) | 0.037 | 0.148 |
| 146 | 12.17 | 0.83 | 0.185 | ( 0.136) | 0.037 | 0.148 |
| 147 | 12.25 | 0.83 | 0.185 | ( 0.135) | 0.037 | 0.148 |
| 148 | 12.33 | 0.87 | 0.192 | ( 0.135) | 0.038 | 0.154 |
| 149 | 12.42 | 0.87 | 0.192 | ( 0.134) | 0.038 | 0.154 |
| 150 | 12.50 | 0.87 | 0.192 | ( 0.133) | 0.038 | 0.154 |
| 151 | 12.58 | 0.93 | 0.207 | ( 0.133) | 0.041 | 0.166 |
| 152 | 12.67 | 0.93 | 0.207 | ( 0.132) | 0.041 | 0.166 |
| 153 | 12.75 | 0.93 | 0.207 | ( 0.131) | 0.041 | 0.166 |
| 154 | 12.83 | 0.97 | 0.215 | ( 0.131) | 0.042 | 0.172 |
| 155 | 12.92 | 0.97 | 0.215 | ( 0.130) | 0.042 | 0.172 |
| 156 | 13.00 | 0.97 | 0.215 | ( 0.129) | 0.042 | 0.172 |

|     |       |      |       |          |       |       |
|-----|-------|------|-------|----------|-------|-------|
| 157 | 13.08 | 1.13 | 0.252 | ( 0.129) | 0.050 | 0.202 |
| 158 | 13.17 | 1.13 | 0.252 | ( 0.128) | 0.050 | 0.202 |
| 159 | 13.25 | 1.13 | 0.252 | ( 0.127) | 0.050 | 0.202 |
| 160 | 13.33 | 1.13 | 0.252 | ( 0.127) | 0.050 | 0.202 |
| 161 | 13.42 | 1.13 | 0.252 | ( 0.126) | 0.050 | 0.202 |
| 162 | 13.50 | 1.13 | 0.252 | ( 0.125) | 0.050 | 0.202 |
| 163 | 13.58 | 0.77 | 0.170 | ( 0.125) | 0.034 | 0.137 |
| 164 | 13.67 | 0.77 | 0.170 | ( 0.124) | 0.034 | 0.137 |
| 165 | 13.75 | 0.77 | 0.170 | ( 0.124) | 0.034 | 0.137 |
| 166 | 13.83 | 0.77 | 0.170 | ( 0.123) | 0.034 | 0.137 |
| 167 | 13.92 | 0.77 | 0.170 | ( 0.122) | 0.034 | 0.137 |
| 168 | 14.00 | 0.77 | 0.170 | ( 0.122) | 0.034 | 0.137 |
| 169 | 14.08 | 0.90 | 0.200 | ( 0.121) | 0.040 | 0.160 |
| 170 | 14.17 | 0.90 | 0.200 | ( 0.120) | 0.040 | 0.160 |
| 171 | 14.25 | 0.90 | 0.200 | ( 0.120) | 0.040 | 0.160 |
| 172 | 14.33 | 0.87 | 0.192 | ( 0.119) | 0.038 | 0.154 |
| 173 | 14.42 | 0.87 | 0.192 | ( 0.119) | 0.038 | 0.154 |
| 174 | 14.50 | 0.87 | 0.192 | ( 0.118) | 0.038 | 0.154 |
| 175 | 14.58 | 0.87 | 0.192 | ( 0.117) | 0.038 | 0.154 |
| 176 | 14.67 | 0.87 | 0.192 | ( 0.117) | 0.038 | 0.154 |
| 177 | 14.75 | 0.87 | 0.192 | ( 0.116) | 0.038 | 0.154 |
| 178 | 14.83 | 0.83 | 0.185 | ( 0.116) | 0.037 | 0.148 |
| 179 | 14.92 | 0.83 | 0.185 | ( 0.115) | 0.037 | 0.148 |
| 180 | 15.00 | 0.83 | 0.185 | ( 0.114) | 0.037 | 0.148 |
| 181 | 15.08 | 0.80 | 0.178 | ( 0.114) | 0.035 | 0.142 |
| 182 | 15.17 | 0.80 | 0.178 | ( 0.113) | 0.035 | 0.142 |
| 183 | 15.25 | 0.80 | 0.178 | ( 0.113) | 0.035 | 0.142 |
| 184 | 15.33 | 0.77 | 0.170 | ( 0.112) | 0.034 | 0.137 |
| 185 | 15.42 | 0.77 | 0.170 | ( 0.112) | 0.034 | 0.137 |
| 186 | 15.50 | 0.77 | 0.170 | ( 0.111) | 0.034 | 0.137 |
| 187 | 15.58 | 0.63 | 0.141 | ( 0.110) | 0.028 | 0.113 |
| 188 | 15.67 | 0.63 | 0.141 | ( 0.110) | 0.028 | 0.113 |
| 189 | 15.75 | 0.63 | 0.141 | ( 0.109) | 0.028 | 0.113 |
| 190 | 15.83 | 0.63 | 0.141 | ( 0.109) | 0.028 | 0.113 |
| 191 | 15.92 | 0.63 | 0.141 | ( 0.108) | 0.028 | 0.113 |
| 192 | 16.00 | 0.63 | 0.141 | ( 0.108) | 0.028 | 0.113 |
| 193 | 16.08 | 0.13 | 0.030 | ( 0.107) | 0.006 | 0.024 |
| 194 | 16.17 | 0.13 | 0.030 | ( 0.106) | 0.006 | 0.024 |
| 195 | 16.25 | 0.13 | 0.030 | ( 0.106) | 0.006 | 0.024 |
| 196 | 16.33 | 0.13 | 0.030 | ( 0.105) | 0.006 | 0.024 |
| 197 | 16.42 | 0.13 | 0.030 | ( 0.105) | 0.006 | 0.024 |
| 198 | 16.50 | 0.13 | 0.030 | ( 0.104) | 0.006 | 0.024 |
| 199 | 16.58 | 0.10 | 0.022 | ( 0.104) | 0.004 | 0.018 |
| 200 | 16.67 | 0.10 | 0.022 | ( 0.103) | 0.004 | 0.018 |
| 201 | 16.75 | 0.10 | 0.022 | ( 0.103) | 0.004 | 0.018 |
| 202 | 16.83 | 0.10 | 0.022 | ( 0.102) | 0.004 | 0.018 |
| 203 | 16.92 | 0.10 | 0.022 | ( 0.102) | 0.004 | 0.018 |
| 204 | 17.00 | 0.10 | 0.022 | ( 0.101) | 0.004 | 0.018 |
| 205 | 17.08 | 0.17 | 0.037 | ( 0.101) | 0.007 | 0.030 |
| 206 | 17.17 | 0.17 | 0.037 | ( 0.100) | 0.007 | 0.030 |

|     |       |      |       |          |       |       |
|-----|-------|------|-------|----------|-------|-------|
| 207 | 17.25 | 0.17 | 0.037 | ( 0.100) | 0.007 | 0.030 |
| 208 | 17.33 | 0.17 | 0.037 | ( 0.099) | 0.007 | 0.030 |
| 209 | 17.42 | 0.17 | 0.037 | ( 0.099) | 0.007 | 0.030 |
| 210 | 17.50 | 0.17 | 0.037 | ( 0.098) | 0.007 | 0.030 |
| 211 | 17.58 | 0.17 | 0.037 | ( 0.098) | 0.007 | 0.030 |
| 212 | 17.67 | 0.17 | 0.037 | ( 0.097) | 0.007 | 0.030 |
| 213 | 17.75 | 0.17 | 0.037 | ( 0.097) | 0.007 | 0.030 |
| 214 | 17.83 | 0.13 | 0.030 | ( 0.096) | 0.006 | 0.024 |
| 215 | 17.92 | 0.13 | 0.030 | ( 0.096) | 0.006 | 0.024 |
| 216 | 18.00 | 0.13 | 0.030 | ( 0.095) | 0.006 | 0.024 |
| 217 | 18.08 | 0.13 | 0.030 | ( 0.095) | 0.006 | 0.024 |
| 218 | 18.17 | 0.13 | 0.030 | ( 0.094) | 0.006 | 0.024 |
| 219 | 18.25 | 0.13 | 0.030 | ( 0.094) | 0.006 | 0.024 |
| 220 | 18.33 | 0.13 | 0.030 | ( 0.093) | 0.006 | 0.024 |
| 221 | 18.42 | 0.13 | 0.030 | ( 0.093) | 0.006 | 0.024 |
| 222 | 18.50 | 0.13 | 0.030 | ( 0.093) | 0.006 | 0.024 |
| 223 | 18.58 | 0.10 | 0.022 | ( 0.092) | 0.004 | 0.018 |
| 224 | 18.67 | 0.10 | 0.022 | ( 0.092) | 0.004 | 0.018 |
| 225 | 18.75 | 0.10 | 0.022 | ( 0.091) | 0.004 | 0.018 |
| 226 | 18.83 | 0.07 | 0.015 | ( 0.091) | 0.003 | 0.012 |
| 227 | 18.92 | 0.07 | 0.015 | ( 0.090) | 0.003 | 0.012 |
| 228 | 19.00 | 0.07 | 0.015 | ( 0.090) | 0.003 | 0.012 |
| 229 | 19.08 | 0.10 | 0.022 | ( 0.089) | 0.004 | 0.018 |
| 230 | 19.17 | 0.10 | 0.022 | ( 0.089) | 0.004 | 0.018 |
| 231 | 19.25 | 0.10 | 0.022 | ( 0.089) | 0.004 | 0.018 |
| 232 | 19.33 | 0.13 | 0.030 | ( 0.088) | 0.006 | 0.024 |
| 233 | 19.42 | 0.13 | 0.030 | ( 0.088) | 0.006 | 0.024 |
| 234 | 19.50 | 0.13 | 0.030 | ( 0.087) | 0.006 | 0.024 |
| 235 | 19.58 | 0.10 | 0.022 | ( 0.087) | 0.004 | 0.018 |
| 236 | 19.67 | 0.10 | 0.022 | ( 0.087) | 0.004 | 0.018 |
| 237 | 19.75 | 0.10 | 0.022 | ( 0.086) | 0.004 | 0.018 |
| 238 | 19.83 | 0.07 | 0.015 | ( 0.086) | 0.003 | 0.012 |
| 239 | 19.92 | 0.07 | 0.015 | ( 0.085) | 0.003 | 0.012 |
| 240 | 20.00 | 0.07 | 0.015 | ( 0.085) | 0.003 | 0.012 |
| 241 | 20.08 | 0.10 | 0.022 | ( 0.085) | 0.004 | 0.018 |
| 242 | 20.17 | 0.10 | 0.022 | ( 0.084) | 0.004 | 0.018 |
| 243 | 20.25 | 0.10 | 0.022 | ( 0.084) | 0.004 | 0.018 |
| 244 | 20.33 | 0.10 | 0.022 | ( 0.084) | 0.004 | 0.018 |
| 245 | 20.42 | 0.10 | 0.022 | ( 0.083) | 0.004 | 0.018 |
| 246 | 20.50 | 0.10 | 0.022 | ( 0.083) | 0.004 | 0.018 |
| 247 | 20.58 | 0.10 | 0.022 | ( 0.083) | 0.004 | 0.018 |
| 248 | 20.67 | 0.10 | 0.022 | ( 0.082) | 0.004 | 0.018 |
| 249 | 20.75 | 0.10 | 0.022 | ( 0.082) | 0.004 | 0.018 |
| 250 | 20.83 | 0.07 | 0.015 | ( 0.082) | 0.003 | 0.012 |
| 251 | 20.92 | 0.07 | 0.015 | ( 0.081) | 0.003 | 0.012 |
| 252 | 21.00 | 0.07 | 0.015 | ( 0.081) | 0.003 | 0.012 |
| 253 | 21.08 | 0.10 | 0.022 | ( 0.081) | 0.004 | 0.018 |
| 254 | 21.17 | 0.10 | 0.022 | ( 0.080) | 0.004 | 0.018 |
| 255 | 21.25 | 0.10 | 0.022 | ( 0.080) | 0.004 | 0.018 |
| 256 | 21.33 | 0.07 | 0.015 | ( 0.080) | 0.003 | 0.012 |

|     |       |      |       |          |       |       |
|-----|-------|------|-------|----------|-------|-------|
| 257 | 21.42 | 0.07 | 0.015 | ( 0.079) | 0.003 | 0.012 |
| 258 | 21.50 | 0.07 | 0.015 | ( 0.079) | 0.003 | 0.012 |
| 259 | 21.58 | 0.10 | 0.022 | ( 0.079) | 0.004 | 0.018 |
| 260 | 21.67 | 0.10 | 0.022 | ( 0.078) | 0.004 | 0.018 |
| 261 | 21.75 | 0.10 | 0.022 | ( 0.078) | 0.004 | 0.018 |
| 262 | 21.83 | 0.07 | 0.015 | ( 0.078) | 0.003 | 0.012 |
| 263 | 21.92 | 0.07 | 0.015 | ( 0.078) | 0.003 | 0.012 |
| 264 | 22.00 | 0.07 | 0.015 | ( 0.077) | 0.003 | 0.012 |
| 265 | 22.08 | 0.10 | 0.022 | ( 0.077) | 0.004 | 0.018 |
| 266 | 22.17 | 0.10 | 0.022 | ( 0.077) | 0.004 | 0.018 |
| 267 | 22.25 | 0.10 | 0.022 | ( 0.077) | 0.004 | 0.018 |
| 268 | 22.33 | 0.07 | 0.015 | ( 0.076) | 0.003 | 0.012 |
| 269 | 22.42 | 0.07 | 0.015 | ( 0.076) | 0.003 | 0.012 |
| 270 | 22.50 | 0.07 | 0.015 | ( 0.076) | 0.003 | 0.012 |
| 271 | 22.58 | 0.07 | 0.015 | ( 0.076) | 0.003 | 0.012 |
| 272 | 22.67 | 0.07 | 0.015 | ( 0.075) | 0.003 | 0.012 |
| 273 | 22.75 | 0.07 | 0.015 | ( 0.075) | 0.003 | 0.012 |
| 274 | 22.83 | 0.07 | 0.015 | ( 0.075) | 0.003 | 0.012 |
| 275 | 22.92 | 0.07 | 0.015 | ( 0.075) | 0.003 | 0.012 |
| 276 | 23.00 | 0.07 | 0.015 | ( 0.075) | 0.003 | 0.012 |
| 277 | 23.08 | 0.07 | 0.015 | ( 0.075) | 0.003 | 0.012 |
| 278 | 23.17 | 0.07 | 0.015 | ( 0.074) | 0.003 | 0.012 |
| 279 | 23.25 | 0.07 | 0.015 | ( 0.074) | 0.003 | 0.012 |
| 280 | 23.33 | 0.07 | 0.015 | ( 0.074) | 0.003 | 0.012 |
| 281 | 23.42 | 0.07 | 0.015 | ( 0.074) | 0.003 | 0.012 |
| 282 | 23.50 | 0.07 | 0.015 | ( 0.074) | 0.003 | 0.012 |
| 283 | 23.58 | 0.07 | 0.015 | ( 0.074) | 0.003 | 0.012 |
| 284 | 23.67 | 0.07 | 0.015 | ( 0.074) | 0.003 | 0.012 |
| 285 | 23.75 | 0.07 | 0.015 | ( 0.073) | 0.003 | 0.012 |
| 286 | 23.83 | 0.07 | 0.015 | ( 0.073) | 0.003 | 0.012 |
| 287 | 23.92 | 0.07 | 0.015 | ( 0.073) | 0.003 | 0.012 |
| 288 | 24.00 | 0.07 | 0.015 | ( 0.073) | 0.003 | 0.012 |

(Loss Rate Not Used)

Sum = 100.0 Sum = 17.8

Flood volume = Effective rainfall 1.48(In)  
times area 26.6(Ac.)/[((In)/(Ft.))] = 3.3(Ac.Ft)  
Total soil loss = 0.37(In)  
Total soil loss = 0.811(Ac.Ft)  
Total rainfall = 1.85(In)  
Flood volume = 143156.8 Cubic Feet  
Total soil loss = 35325.2 Cubic Feet

Peak flow rate of this hydrograph = 5.408(CFS)

++++  
24 - H O U R S T O R M  
R u n o f f H y d r o g r a p h

Hydrograph in 5 Minute intervals ((CFS))

| Time(h+m) | Volume | Ac.Ft | Q(CFS) | 0   | 2.5 | 5.0 | 7.5 | 10.0 |
|-----------|--------|-------|--------|-----|-----|-----|-----|------|
| 0+ 5      | 0.0010 |       | 0.14   | Q   |     |     |     |      |
| 0+10      | 0.0029 |       | 0.28   | VQ  |     |     |     |      |
| 0+15      | 0.0050 |       | 0.30   | VQ  |     |     |     |      |
| 0+20      | 0.0076 |       | 0.39   | VQ  |     |     |     |      |
| 0+25      | 0.0108 |       | 0.46   | VQ  |     |     |     |      |
| 0+30      | 0.0140 |       | 0.47   | VQ  |     |     |     |      |
| 0+35      | 0.0173 |       | 0.48   | VQ  |     |     |     |      |
| 0+40      | 0.0206 |       | 0.48   | VQ  |     |     |     |      |
| 0+45      | 0.0239 |       | 0.48   | VQ  |     |     |     |      |
| 0+50      | 0.0277 |       | 0.55   | V Q |     |     |     |      |
| 0+55      | 0.0319 |       | 0.62   | V Q |     |     |     |      |
| 1+ 0      | 0.0362 |       | 0.63   | V Q |     |     |     |      |
| 1+ 5      | 0.0401 |       | 0.57   | V Q |     |     |     |      |
| 1+10      | 0.0436 |       | 0.50   | VQ  |     |     |     |      |
| 1+15      | 0.0469 |       | 0.48   | VQ  |     |     |     |      |
| 1+20      | 0.0502 |       | 0.48   | VQ  |     |     |     |      |
| 1+25      | 0.0535 |       | 0.48   | VQ  |     |     |     |      |
| 1+30      | 0.0568 |       | 0.48   | VQ  |     |     |     |      |
| 1+35      | 0.0600 |       | 0.48   | VQ  |     |     |     |      |
| 1+40      | 0.0633 |       | 0.48   | VQ  |     |     |     |      |
| 1+45      | 0.0666 |       | 0.48   | VQ  |     |     |     |      |
| 1+50      | 0.0704 |       | 0.55   | V Q |     |     |     |      |
| 1+55      | 0.0746 |       | 0.62   | V Q |     |     |     |      |
| 2+ 0      | 0.0790 |       | 0.63   | V Q |     |     |     |      |
| 2+ 5      | 0.0833 |       | 0.64   | VQ  |     |     |     |      |
| 2+10      | 0.0877 |       | 0.64   | VQ  |     |     |     |      |
| 2+15      | 0.0921 |       | 0.64   | VQ  |     |     |     |      |
| 2+20      | 0.0965 |       | 0.64   | VQ  |     |     |     |      |
| 2+25      | 0.1009 |       | 0.64   | VQ  |     |     |     |      |
| 2+30      | 0.1052 |       | 0.64   | VQ  |     |     |     |      |
| 2+35      | 0.1101 |       | 0.71   | VQ  |     |     |     |      |
| 2+40      | 0.1154 |       | 0.77   | V Q |     |     |     |      |
| 2+45      | 0.1209 |       | 0.79   | V Q |     |     |     |      |
| 2+50      | 0.1264 |       | 0.80   | V Q |     |     |     |      |
| 2+55      | 0.1318 |       | 0.80   | V Q |     |     |     |      |
| 3+ 0      | 0.1373 |       | 0.80   | V Q |     |     |     |      |
| 3+ 5      | 0.1428 |       | 0.80   | V Q |     |     |     |      |
| 3+10      | 0.1483 |       | 0.80   | V Q |     |     |     |      |
| 3+15      | 0.1537 |       | 0.80   | V Q |     |     |     |      |
| 3+20      | 0.1592 |       | 0.80   | V Q |     |     |     |      |
| 3+25      | 0.1647 |       | 0.80   | VQ  |     |     |     |      |
| 3+30      | 0.1702 |       | 0.80   | VQ  |     |     |     |      |
| 3+35      | 0.1757 |       | 0.80   | VQ  |     |     |     |      |
| 3+40      | 0.1811 |       | 0.80   | VQ  |     |     |     |      |
| 3+45      | 0.1866 |       | 0.80   | VQ  |     |     |     |      |
| 3+50      | 0.1926 |       | 0.87   | VQ  |     |     |     |      |
| 3+55      | 0.1990 |       | 0.93   | VQ  |     |     |     |      |

|      |        |      |     |  |  |  |  |
|------|--------|------|-----|--|--|--|--|
| 4+ 0 | 0.2055 | 0.95 | VQ  |  |  |  |  |
| 4+ 5 | 0.2121 | 0.95 | VQ  |  |  |  |  |
| 4+10 | 0.2187 | 0.95 | VQ  |  |  |  |  |
| 4+15 | 0.2252 | 0.95 | VQ  |  |  |  |  |
| 4+20 | 0.2323 | 1.02 | V Q |  |  |  |  |
| 4+25 | 0.2398 | 1.09 | V Q |  |  |  |  |
| 4+30 | 0.2474 | 1.11 | VQ  |  |  |  |  |
| 4+35 | 0.2551 | 1.11 | VQ  |  |  |  |  |
| 4+40 | 0.2628 | 1.11 | VQ  |  |  |  |  |
| 4+45 | 0.2705 | 1.11 | VQ  |  |  |  |  |
| 4+50 | 0.2786 | 1.18 | VQ  |  |  |  |  |
| 4+55 | 0.2872 | 1.25 | V Q |  |  |  |  |
| 5+ 0 | 0.2959 | 1.27 | V Q |  |  |  |  |
| 5+ 5 | 0.3037 | 1.13 | VQ  |  |  |  |  |
| 5+10 | 0.3106 | 1.00 | Q   |  |  |  |  |
| 5+15 | 0.3173 | 0.97 | Q   |  |  |  |  |
| 5+20 | 0.3243 | 1.02 | VQ  |  |  |  |  |
| 5+25 | 0.3318 | 1.09 | Q   |  |  |  |  |
| 5+30 | 0.3395 | 1.11 | Q   |  |  |  |  |
| 5+35 | 0.3476 | 1.18 | Q   |  |  |  |  |
| 5+40 | 0.3562 | 1.25 | VQ  |  |  |  |  |
| 5+45 | 0.3650 | 1.27 | VQ  |  |  |  |  |
| 5+50 | 0.3737 | 1.27 | VQ  |  |  |  |  |
| 5+55 | 0.3825 | 1.27 | VQ  |  |  |  |  |
| 6+ 0 | 0.3913 | 1.27 | VQ  |  |  |  |  |
| 6+ 5 | 0.4005 | 1.34 | VQ  |  |  |  |  |
| 6+10 | 0.4102 | 1.41 | VQ  |  |  |  |  |
| 6+15 | 0.4200 | 1.42 | Q   |  |  |  |  |
| 6+20 | 0.4299 | 1.43 | Q   |  |  |  |  |
| 6+25 | 0.4397 | 1.43 | Q   |  |  |  |  |
| 6+30 | 0.4496 | 1.43 | Q   |  |  |  |  |
| 6+35 | 0.4599 | 1.50 | VQ  |  |  |  |  |
| 6+40 | 0.4708 | 1.57 | VQ  |  |  |  |  |
| 6+45 | 0.4817 | 1.58 | VQ  |  |  |  |  |
| 6+50 | 0.4926 | 1.59 | VQ  |  |  |  |  |
| 6+55 | 0.5036 | 1.59 | Q   |  |  |  |  |
| 7+ 0 | 0.5145 | 1.59 | Q   |  |  |  |  |
| 7+ 5 | 0.5255 | 1.59 | Q   |  |  |  |  |
| 7+10 | 0.5364 | 1.59 | Q   |  |  |  |  |
| 7+15 | 0.5474 | 1.59 | Q   |  |  |  |  |
| 7+20 | 0.5588 | 1.66 | Q   |  |  |  |  |
| 7+25 | 0.5707 | 1.73 | Q   |  |  |  |  |
| 7+30 | 0.5827 | 1.74 | QV  |  |  |  |  |
| 7+35 | 0.5953 | 1.82 | Q   |  |  |  |  |
| 7+40 | 0.6083 | 1.89 | Q   |  |  |  |  |
| 7+45 | 0.6214 | 1.90 | Q   |  |  |  |  |
| 7+50 | 0.6350 | 1.98 | Q   |  |  |  |  |
| 7+55 | 0.6491 | 2.05 | VQ  |  |  |  |  |
| 8+ 0 | 0.6633 | 2.06 | Q   |  |  |  |  |
| 8+ 5 | 0.6785 | 2.21 | Q   |  |  |  |  |

|       |        |      |     |  |  |  |
|-------|--------|------|-----|--|--|--|
| 8+10  | 0.6947 | 2.34 | VQ  |  |  |  |
| 8+15  | 0.7110 | 2.37 | VQ  |  |  |  |
| 8+20  | 0.7274 | 2.39 | VQ  |  |  |  |
| 8+25  | 0.7439 | 2.39 | Q   |  |  |  |
| 8+30  | 0.7603 | 2.39 | Q   |  |  |  |
| 8+35  | 0.7772 | 2.46 | Q   |  |  |  |
| 8+40  | 0.7946 | 2.52 | VQ  |  |  |  |
| 8+45  | 0.8121 | 2.54 | VQ  |  |  |  |
| 8+50  | 0.8301 | 2.61 | Q   |  |  |  |
| 8+55  | 0.8486 | 2.68 | Q   |  |  |  |
| 9+ 0  | 0.8671 | 2.70 | Q   |  |  |  |
| 9+ 5  | 0.8867 | 2.84 | VQ  |  |  |  |
| 9+10  | 0.9073 | 2.98 | Q   |  |  |  |
| 9+15  | 0.9280 | 3.01 | VQ  |  |  |  |
| 9+20  | 0.9493 | 3.09 | VQ  |  |  |  |
| 9+25  | 0.9711 | 3.16 | VQ  |  |  |  |
| 9+30  | 0.9929 | 3.17 | Q   |  |  |  |
| 9+35  | 1.0153 | 3.25 | VQ  |  |  |  |
| 9+40  | 1.0382 | 3.32 | VQ  |  |  |  |
| 9+45  | 1.0611 | 3.33 | VQ  |  |  |  |
| 9+50  | 1.0846 | 3.41 | Q   |  |  |  |
| 9+55  | 1.1086 | 3.48 | Q   |  |  |  |
| 10+ 0 | 1.1326 | 3.49 | Q   |  |  |  |
| 10+ 5 | 1.1534 | 3.01 | Q V |  |  |  |
| 10+10 | 1.1708 | 2.53 | Q V |  |  |  |
| 10+15 | 1.1875 | 2.43 | Q V |  |  |  |
| 10+20 | 1.2040 | 2.39 | Q V |  |  |  |
| 10+25 | 1.2204 | 2.39 | Q V |  |  |  |
| 10+30 | 1.2368 | 2.39 | Q V |  |  |  |
| 10+35 | 1.2557 | 2.74 | Q V |  |  |  |
| 10+40 | 1.2769 | 3.08 | Q V |  |  |  |
| 10+45 | 1.2986 | 3.15 | Q V |  |  |  |
| 10+50 | 1.3205 | 3.18 | Q V |  |  |  |
| 10+55 | 1.3424 | 3.18 | Q V |  |  |  |
| 11+ 0 | 1.3643 | 3.18 | Q V |  |  |  |
| 11+ 5 | 1.3857 | 3.11 | Q V |  |  |  |
| 11+10 | 1.4067 | 3.04 | Q V |  |  |  |
| 11+15 | 1.4275 | 3.03 | Q V |  |  |  |
| 11+20 | 1.4483 | 3.02 | Q V |  |  |  |
| 11+25 | 1.4692 | 3.02 | Q V |  |  |  |
| 11+30 | 1.4900 | 3.02 | Q V |  |  |  |
| 11+35 | 1.5098 | 2.88 | Q V |  |  |  |
| 11+40 | 1.5287 | 2.75 | Q V |  |  |  |
| 11+45 | 1.5474 | 2.72 | Q V |  |  |  |
| 11+50 | 1.5665 | 2.77 | Q V |  |  |  |
| 11+55 | 1.5861 | 2.84 | Q V |  |  |  |
| 12+ 0 | 1.6058 | 2.86 | Q V |  |  |  |
| 12+ 5 | 1.6289 | 3.35 | Q V |  |  |  |
| 12+10 | 1.6553 | 3.83 | Q V |  |  |  |
| 12+15 | 1.6823 | 3.93 | Q V |  |  |  |

|       |        |      |   |   |   |   |  |   |
|-------|--------|------|---|---|---|---|--|---|
| 12+20 | 1.7102 | 4.05 |   |   | Q | V |  |   |
| 12+25 | 1.7386 | 4.12 |   |   | Q | V |  |   |
| 12+30 | 1.7670 | 4.13 |   |   | Q | V |  |   |
| 12+35 | 1.7964 | 4.28 |   |   | Q | V |  |   |
| 12+40 | 1.8268 | 4.41 |   |   | Q | V |  |   |
| 12+45 | 1.8574 | 4.44 |   |   | Q | V |  |   |
| 12+50 | 1.8886 | 4.52 |   |   | Q | V |  |   |
| 12+55 | 1.9202 | 4.59 |   |   | Q | V |  |   |
| 13+ 0 | 1.9519 | 4.61 |   |   | Q | V |  |   |
| 13+ 5 | 1.9861 | 4.96 |   |   | Q | V |  |   |
| 13+10 | 2.0226 | 5.31 |   |   | Q | V |  |   |
| 13+15 | 2.0596 | 5.37 |   |   | Q | V |  |   |
| 13+20 | 2.0969 | 5.41 |   |   | Q | V |  |   |
| 13+25 | 2.1341 | 5.41 |   |   | Q | V |  |   |
| 13+30 | 2.1714 | 5.41 |   |   | Q | V |  |   |
| 13+35 | 2.2033 | 4.64 |   |   | Q | V |  |   |
| 13+40 | 2.2301 | 3.88 |   | Q | V |   |  |   |
| 13+45 | 2.2558 | 3.73 |   | Q | V |   |  |   |
| 13+50 | 2.2810 | 3.66 |   | Q | V |   |  |   |
| 13+55 | 2.3062 | 3.66 |   | Q | V |   |  |   |
| 14+ 0 | 2.3314 | 3.66 |   | Q | V |   |  |   |
| 14+ 5 | 2.3585 | 3.94 |   | Q | V |   |  |   |
| 14+10 | 2.3875 | 4.21 |   | Q | V |   |  |   |
| 14+15 | 2.4169 | 4.27 |   | Q | V |   |  |   |
| 14+20 | 2.4460 | 4.22 |   | Q | V |   |  |   |
| 14+25 | 2.4746 | 4.16 |   | Q | V |   |  |   |
| 14+30 | 2.5032 | 4.14 |   | Q | V |   |  |   |
| 14+35 | 2.5316 | 4.14 |   | Q | V |   |  |   |
| 14+40 | 2.5601 | 4.14 |   | Q | V |   |  |   |
| 14+45 | 2.5886 | 4.14 |   | Q | V |   |  |   |
| 14+50 | 2.6166 | 4.07 |   | Q | V |   |  |   |
| 14+55 | 2.6441 | 4.00 |   | Q | V |   |  |   |
| 15+ 0 | 2.6716 | 3.98 |   | Q | V |   |  |   |
| 15+ 5 | 2.6985 | 3.91 |   | Q | V |   |  |   |
| 15+10 | 2.7249 | 3.84 |   | Q | V |   |  |   |
| 15+15 | 2.7512 | 3.82 |   | Q | V |   |  |   |
| 15+20 | 2.7770 | 3.75 |   | Q | V |   |  |   |
| 15+25 | 2.8024 | 3.68 |   | Q | V |   |  |   |
| 15+30 | 2.8276 | 3.67 |   | Q | V |   |  |   |
| 15+35 | 2.8509 | 3.38 |   | Q | V |   |  |   |
| 15+40 | 2.8723 | 3.10 |   | Q | V |   |  |   |
| 15+45 | 2.8933 | 3.05 |   | Q | V |   |  |   |
| 15+50 | 2.9141 | 3.02 |   | Q | V |   |  |   |
| 15+55 | 2.9349 | 3.02 |   | Q | V |   |  |   |
| 16+ 0 | 2.9557 | 3.02 |   | Q | V |   |  |   |
| 16+ 5 | 2.9693 | 1.97 |   | Q | V |   |  |   |
| 16+10 | 2.9758 | 0.94 | Q |   |   |   |  | V |
| 16+15 | 2.9809 | 0.74 | Q |   |   |   |  | V |
| 16+20 | 2.9853 | 0.64 | Q |   |   |   |  | V |
| 16+25 | 2.9896 | 0.64 | Q |   |   |   |  | V |



|       |        |      |   |  |  |  |   |
|-------|--------|------|---|--|--|--|---|
| 16+30 | 2.9940 | 0.64 | Q |  |  |  | V |
| 16+35 | 2.9979 | 0.57 | Q |  |  |  | V |
| 16+40 | 3.0013 | 0.50 | Q |  |  |  | V |
| 16+45 | 3.0047 | 0.48 | Q |  |  |  | V |
| 16+50 | 3.0080 | 0.48 | Q |  |  |  | V |
| 16+55 | 3.0113 | 0.48 | Q |  |  |  | V |
| 17+ 0 | 3.0145 | 0.48 | Q |  |  |  | V |
| 17+ 5 | 3.0188 | 0.62 | Q |  |  |  | V |
| 17+10 | 3.0240 | 0.75 | Q |  |  |  | V |
| 17+15 | 3.0294 | 0.78 | Q |  |  |  | V |
| 17+20 | 3.0348 | 0.80 | Q |  |  |  | V |
| 17+25 | 3.0403 | 0.80 | Q |  |  |  | V |
| 17+30 | 3.0458 | 0.80 | Q |  |  |  | V |
| 17+35 | 3.0513 | 0.80 | Q |  |  |  | V |
| 17+40 | 3.0568 | 0.80 | Q |  |  |  | V |
| 17+45 | 3.0622 | 0.80 | Q |  |  |  | V |
| 17+50 | 3.0672 | 0.73 | Q |  |  |  | V |
| 17+55 | 3.0718 | 0.66 | Q |  |  |  | V |
| 18+ 0 | 3.0762 | 0.64 | Q |  |  |  | V |
| 18+ 5 | 3.0806 | 0.64 | Q |  |  |  | V |
| 18+10 | 3.0849 | 0.64 | Q |  |  |  | V |
| 18+15 | 3.0893 | 0.64 | Q |  |  |  | V |
| 18+20 | 3.0937 | 0.64 | Q |  |  |  | V |
| 18+25 | 3.0981 | 0.64 | Q |  |  |  | V |
| 18+30 | 3.1025 | 0.64 | Q |  |  |  | V |
| 18+35 | 3.1064 | 0.57 | Q |  |  |  | V |
| 18+40 | 3.1098 | 0.50 | Q |  |  |  | V |
| 18+45 | 3.1131 | 0.48 | Q |  |  |  | V |
| 18+50 | 3.1159 | 0.41 | Q |  |  |  | V |
| 18+55 | 3.1183 | 0.34 | Q |  |  |  | V |
| 19+ 0 | 3.1205 | 0.32 | Q |  |  |  | V |
| 19+ 5 | 3.1232 | 0.39 | Q |  |  |  | V |
| 19+10 | 3.1263 | 0.46 | Q |  |  |  | V |
| 19+15 | 3.1296 | 0.47 | Q |  |  |  | V |
| 19+20 | 3.1333 | 0.55 | Q |  |  |  | V |
| 19+25 | 3.1376 | 0.62 | Q |  |  |  | V |
| 19+30 | 3.1419 | 0.63 | Q |  |  |  | V |
| 19+35 | 3.1458 | 0.57 | Q |  |  |  | V |
| 19+40 | 3.1492 | 0.50 | Q |  |  |  | V |
| 19+45 | 3.1526 | 0.48 | Q |  |  |  | V |
| 19+50 | 3.1554 | 0.41 | Q |  |  |  | V |
| 19+55 | 3.1577 | 0.34 | Q |  |  |  | V |
| 20+ 0 | 3.1599 | 0.32 | Q |  |  |  | V |
| 20+ 5 | 3.1626 | 0.39 | Q |  |  |  | V |
| 20+10 | 3.1658 | 0.46 | Q |  |  |  | V |
| 20+15 | 3.1690 | 0.47 | Q |  |  |  | V |
| 20+20 | 3.1723 | 0.48 | Q |  |  |  | V |
| 20+25 | 3.1756 | 0.48 | Q |  |  |  | V |
| 20+30 | 3.1789 | 0.48 | Q |  |  |  | V |
| 20+35 | 3.1821 | 0.48 | Q |  |  |  | V |

|       |        |      |   |  |  |   |
|-------|--------|------|---|--|--|---|
| 20+40 | 3.1854 | 0.48 | Q |  |  | V |
| 20+45 | 3.1887 | 0.48 | Q |  |  | V |
| 20+50 | 3.1915 | 0.41 | Q |  |  | V |
| 20+55 | 3.1939 | 0.34 | Q |  |  | V |
| 21+ 0 | 3.1961 | 0.32 | Q |  |  | V |
| 21+ 5 | 3.1988 | 0.39 | Q |  |  | V |
| 21+10 | 3.2019 | 0.46 | Q |  |  | V |
| 21+15 | 3.2052 | 0.47 | Q |  |  | V |
| 21+20 | 3.2080 | 0.41 | Q |  |  | V |
| 21+25 | 3.2103 | 0.34 | Q |  |  | V |
| 21+30 | 3.2125 | 0.32 | Q |  |  | V |
| 21+35 | 3.2152 | 0.39 | Q |  |  | V |
| 21+40 | 3.2183 | 0.46 | Q |  |  | V |
| 21+45 | 3.2216 | 0.47 | Q |  |  | V |
| 21+50 | 3.2244 | 0.41 | Q |  |  | V |
| 21+55 | 3.2267 | 0.34 | Q |  |  | V |
| 22+ 0 | 3.2290 | 0.32 | Q |  |  | V |
| 22+ 5 | 3.2316 | 0.39 | Q |  |  | V |
| 22+10 | 3.2348 | 0.46 | Q |  |  | V |
| 22+15 | 3.2380 | 0.47 | Q |  |  | V |
| 22+20 | 3.2408 | 0.41 | Q |  |  | V |
| 22+25 | 3.2432 | 0.34 | Q |  |  | V |
| 22+30 | 3.2454 | 0.32 | Q |  |  | V |
| 22+35 | 3.2476 | 0.32 | Q |  |  | V |
| 22+40 | 3.2498 | 0.32 | Q |  |  | V |
| 22+45 | 3.2520 | 0.32 | Q |  |  | V |
| 22+50 | 3.2542 | 0.32 | Q |  |  | V |
| 22+55 | 3.2563 | 0.32 | Q |  |  | V |
| 23+ 0 | 3.2585 | 0.32 | Q |  |  | V |
| 23+ 5 | 3.2607 | 0.32 | Q |  |  | V |
| 23+10 | 3.2629 | 0.32 | Q |  |  | V |
| 23+15 | 3.2651 | 0.32 | Q |  |  | V |
| 23+20 | 3.2673 | 0.32 | Q |  |  | V |
| 23+25 | 3.2695 | 0.32 | Q |  |  | V |
| 23+30 | 3.2717 | 0.32 | Q |  |  | V |
| 23+35 | 3.2739 | 0.32 | Q |  |  | V |
| 23+40 | 3.2761 | 0.32 | Q |  |  | V |
| 23+45 | 3.2783 | 0.32 | Q |  |  | V |
| 23+50 | 3.2804 | 0.32 | Q |  |  | V |
| 23+55 | 3.2826 | 0.32 | Q |  |  | V |
| 24+ 0 | 3.2848 | 0.32 | Q |  |  | V |
| 24+ 5 | 3.2861 | 0.18 | Q |  |  | V |
| 24+10 | 3.2863 | 0.04 | Q |  |  | V |
| 24+15 | 3.2864 | 0.01 | Q |  |  | V |

## User Inputs

|                                      |                     |
|--------------------------------------|---------------------|
| <b>Chamber Model:</b>                | MC-7200             |
| <b>Outlet Control Structure:</b>     | Yes                 |
| <b>Project Name:</b>                 | Ares Menifee        |
| <b>Engineer:</b>                     | Jessica Park        |
| <b>Project Location:</b>             | California          |
| <b>Measurement Type:</b>             | Imperial            |
| <b>Required Storage Volume:</b>      | 150000 cubic ft.    |
| <b>Stone Porosity:</b>               | 40%                 |
| <b>Stone Foundation Depth:</b>       | 9 in.               |
| <b>Stone Above Chambers:</b>         | 12 in.              |
| <b>Average Cover Over Chambers:</b>  | 24 in.              |
| <b>Design Constraint Dimensions:</b> | (100 ft. x 500 ft.) |


## Results

### System Volume and Bed Size

|                                     |                            |
|-------------------------------------|----------------------------|
| <b>Installed Storage Volume:</b>    | <b>154074.59 cubic ft.</b> |
| <b>Storage Volume Per Chamber:</b>  | 175.90 cubic ft.           |
| <b>Number Of Chambers Required:</b> | 559                        |
| <b>Number Of End Caps Required:</b> | 22                         |
| <b>Chamber Rows:</b>                | 11                         |
| <b>Maximum Length:</b>              | 471.27 ft.                 |
| <b>Maximum Width:</b>               | 101.17 ft.                 |
| <b>Approx. Bed Size Required:</b>   | 35020.86 square ft.        |

### System Components

|  |                    |
|--|--------------------|
| <b>Amount Of Stone Required:</b>                           | 5082 cubic yards   |
| <b>Volume Of Excavation (Not Including Fill):</b>          | 8756 cubic yards   |
| <b>Total Non-woven Geotextile Required:</b>                | 10370 square yards |
| <b>Woven Geotextile Required (excluding Isolator Row):</b> | 85 square yards    |
| <b>Woven Geotextile Required (Isolator Row):</b>           | 1764 square yards  |
| <b>Total Woven Geotextile Required:</b>                    | 1849 square yards  |
| <b>Impervious Liner Required:</b>                          | 0 square yards     |



\*MINIMUM COVER TO BOTTOM OF FLEXIBLE PAVEMENT. FOR UNPAVED INSTALLATIONS WHERE RUTTING FROM VEHICLES MAY OCCUR, INCREASE COVER TO 30" (750 mm).

# Appendix 8: Source Control

*Pollutant Sources/Source Control Checklist*

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

How to use this worksheet (also see instructions in Section G of the WQMP Template):

1. Review Column 1 and identify which of these potential sources of stormwater pollutants apply to your site. Check each box that applies.
2. Review Column 2 and incorporate all of the corresponding applicable BMPs in your WQMP Exhibit.
3. Review Columns 3 and 4 and incorporate all of the corresponding applicable permanent controls and operational BMPs in your WQMP. Use the format shown in Table G.1 on page 23 of this WQMP Template. Describe your specific BMPs in an accompanying narrative, and explain any special conditions or situations that required omitting BMPs or substituting alternative BMPs for those shown here.

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...                                | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE |  |   |
|---|--|--|---|
| 1<br>Potential Sources of Runoff Pollutants                                     | 2<br>Permanent Controls—Show on WQMP Drawings                              | 3<br>Permanent Controls—List in WQMP Table and Narrative   | 4<br>Operational BMPs—Include in WQMP Table and Narrative   |
| <input checked="" type="checkbox"/> A. On-site storm drain inlets               | <input checked="" type="checkbox"/> Locations of inlets.                   | <input checked="" type="checkbox"/> Mark all inlets with the words “Only Rain Down the Storm Drain” or similar. Catch Basin Markers may be available from the Riverside County Flood Control and Water Conservation District, call 951.955.1200 to verify. | <input checked="" type="checkbox"/> Maintain and periodically repaint or replace inlet markings.<br><input checked="" type="checkbox"/> Provide stormwater pollution prevention information to new site owners, lessees, or operators.<br><input checked="" type="checkbox"/> See applicable operational BMPs in Fact Sheet SC-44, “Drainage System Maintenance,” in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a><br><input checked="" type="checkbox"/> Include the following in lease agreements: “Tenant shall not allow anyone to discharge anything to storm drains or to store or deposit materials so as to create a potential discharge to storm drains.” |
| <input type="checkbox"/> B. Interior floor drains and elevator shaft sump pumps |  | <input type="checkbox"/> State that interior floor drains and elevator shaft sump pumps will be plumbed to sanitary sewer.   | <input type="checkbox"/> Inspect and maintain drains to prevent blockages and overflow.   |
| <input type="checkbox"/> C. Interior parking garages                            |  | <input type="checkbox"/> State that parking garage floor drains will be plumbed to the sanitary sewer.   | <input type="checkbox"/> Inspect and maintain drains to prevent blockages and overflow.   |

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...                              | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE  |   |   |
|---|---|---|---|
| 1<br>Potential Sources of Runoff Pollutants                                   | 2<br>Permanent Controls—Show on WQMP Drawings   | 3<br>Permanent Controls—List in WQMP Table and Narrative  | 4<br>Operational BMPs—Include in WQMP Table and Narrative   |
| <input type="checkbox"/> D1. Need for future indoor & structural pest control |   | <input type="checkbox"/> Note building design features that discourage entry of pests.  | <input type="checkbox"/> Provide Integrated Pest Management information to owners, lessees, and operators.  |
| <input checked="" type="checkbox"/> D2. Landscape/<br>Outdoor Pesticide Use   | <input checked="" type="checkbox"/> Show locations of native trees or areas of shrubs and ground cover to be undisturbed and retained.<br><input checked="" type="checkbox"/> Show self-retaining landscape areas, if any.<br><input checked="" type="checkbox"/> Show stormwater treatment and hydrograph modification management BMPs. (See instructions in Chapter 3, Step 5 and guidance in Chapter 5.) | <p>State that final landscape plans will accomplish all of the following.</p> <input checked="" type="checkbox"/> Preserve existing native trees, shrubs, and ground cover to the maximum extent possible.<br><input checked="" type="checkbox"/> Design landscaping to minimize irrigation and runoff, to promote surface infiltration where appropriate, and to minimize the use of fertilizers and pesticides that can contribute to stormwater pollution.<br><input checked="" type="checkbox"/> Where landscaped areas are used to retain or detain stormwater, specify plants that are tolerant of saturated soil conditions.<br><input checked="" type="checkbox"/> Consider using pest-resistant plants, especially adjacent to hardscape.<br><p>To insure successful establishment, select plants appropriate to site soils, slopes, climate, sun, wind, rain, land use, air movement, ecological consistency, and plant interactions.</p> | <input checked="" type="checkbox"/> Maintain landscaping using minimum or no pesticides.<br><input checked="" type="checkbox"/> See applicable operational BMPs in “What you should know for.....Landscape and Gardening” at <a href="http://rcflood.org/stormwater/Error!">http://rcflood.org/stormwater/Error!</a> <small>Hyperlink reference not valid.</small><br><input checked="" type="checkbox"/> Provide IPM information to new owners, lessees and operators. |

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...  | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE  |  |   |
|---|---|--|---|
| 1<br>Potential Sources of Runoff Pollutants   | 2<br>Permanent Controls—Show on WQMP Drawings   | 3<br>Permanent Controls—List in WQMP Table and Narrative   | 4<br>Operational BMPs—Include in WQMP Table and Narrative   |
| <input type="checkbox"/> E. Pools, spas, ponds, decorative fountains, and other water features. | <input type="checkbox"/> Show location of water feature and a sanitary sewer cleanout in an accessible area within 10 feet. (Exception: Public pools must be plumbed according to County Department of Environmental Health Guidelines.)  | If the Co-Permittee requires pools to be plumbed to the sanitary sewer, place a note on the plans and state in the narrative that this connection will be made according to local requirements.  | <input type="checkbox"/> See applicable operational BMPs in “Guidelines for Maintaining Your Swimming Pool, Jacuzzi and Garden Fountain” at <a href="http://rcflood.org/stormwater/">http://rcflood.org/stormwater/</a>   |
| <input type="checkbox"/> F. Food service  | <input type="checkbox"/> For restaurants, grocery stores, and other food service operations, show location (indoors or in a covered area outdoors) of a floor sink or other area for cleaning floor mats, containers, and equipment.<br><br><input type="checkbox"/> On the drawing, show a note that this drain will be connected to a grease interceptor before discharging to the sanitary sewer.  | <input type="checkbox"/> Describe the location and features of the designated cleaning area.<br><br><input type="checkbox"/> Describe the items to be cleaned in this facility and how it has been sized to insure that the largest items can be accommodated.                                       | <input type="checkbox"/> See the brochure, “The Food Service Industry Best Management Practices for: Restaurants, Grocery Stores, Delicatessens and Bakeries” at <a href="http://rcflood.org/stormwater/">http://rcflood.org/stormwater/</a><br><br><b>Provide this brochure to new site owners, lessees, and operators.</b>  |
| <input checked="" type="checkbox"/> G. Refuse areas   | <input checked="" type="checkbox"/> Show where site refuse and recycled materials will be handled and stored for pickup. See local municipal requirements for sizes and other details of refuse areas.<br><br><input type="checkbox"/> If dumpsters or other receptacles are outdoors, show how the designated area will be covered, graded, and paved to prevent run-on and show locations of berms to prevent runoff from the area.<br><br><input type="checkbox"/> Any drains from dumpsters, compactors, and tallow bin areas shall be connected to a grease removal device before discharge to sanitary sewer. | <input checked="" type="checkbox"/> State how site refuse will be handled and provide supporting detail to what is shown on plans.<br><br><input checked="" type="checkbox"/> State that signs will be posted on or near dumpsters with the words “Do not dump hazardous materials here” or similar. | <input checked="" type="checkbox"/> State how the following will be implemented:<br><br><b>Provide adequate number of receptacles. Inspect receptacles regularly; repair or replace leaky receptacles. Keep receptacles covered. Prohibit/prevent dumping of liquid or hazardous wastes. Post “no hazardous materials” signs. Inspect and pick up litter daily and clean up spills immediately. Keep spill control materials available on-site. See Fact Sheet SC-34, “Waste Handling and Disposal” in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a></b> |

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...  | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE |  |   |
|---|--|--|---|
| 1<br>Potential Sources of Runoff Pollutants       | 2<br>Permanent Controls—Show on WQMP Drawings                              | 3<br>Permanent Controls—List in WQMP Table and Narrative   | 4<br>Operational BMPs—Include in WQMP Table and Narrative   |
| <input type="checkbox"/> H. Industrial processes. | <input type="checkbox"/> Show process area.                                | <input type="checkbox"/> If industrial processes are to be located on site, state: “All process activities to be performed indoors. No processes to drain to exterior or to storm drain system.” | <input type="checkbox"/> See Fact Sheet SC-10, “Non-Stormwater Discharges” in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a><br><br>See the brochure “Industrial & Commercial Facilities Best Management Practices for: Industrial, Commercial Facilities” at <a href="http://rcflood.org/stormwater/">http://rcflood.org/stormwater/</a> |



STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...   | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE  |   |  |
|--|---|---|--|
| 1<br>Potential Sources of Runoff Pollutants  | 2<br>Permanent Controls—Show on WQMP Drawings   | 3<br>Permanent Controls—List in WQMP Table and Narrative  | 4<br>Operational BMPs—Include in WQMP Table and Narrative  |
| <p><input checked="" type="checkbox"/> I. Outdoor storage of equipment or materials. (See rows J and K for source control measures for vehicle cleaning, repair, and maintenance.)</p> | <p><input checked="" type="checkbox"/> Show any outdoor storage areas, including how materials will be covered. Show how areas will be graded and bermed to prevent run-on or run-off from area.</p> <p><input checked="" type="checkbox"/> Storage of non-hazardous liquids shall be covered by a roof and/or drain to the sanitary sewer system, and be contained by berms, dikes, liners, or vaults.</p> <p><input checked="" type="checkbox"/> Storage of hazardous materials and wastes must be in compliance with the local hazardous materials ordinance and a Hazardous Materials Management Plan for the site.</p> | <p>Include a detailed description of materials to be stored, storage areas, and structural features to prevent pollutants from entering storm drains.</p> <p>Where appropriate, reference documentation of compliance with the requirements of Hazardous Materials Programs for:</p> <ul style="list-style-type: none"> <li>▪ Hazardous Waste Generation</li> <li>▪ Hazardous Materials Release Response and Inventory</li> <li>▪ California Accidental Release (CalARP)</li> <li>▪ Aboveground Storage Tank</li> <li>▪ Uniform Fire Code Article 80 Section 103(b) &amp; (c) 1991</li> <li>▪ Underground Storage Tank</li> </ul> <p><a href="http://www.cchealth.org/groups/hazmat/">www.cchealth.org/groups/hazmat/</a></p> | <p><input type="checkbox"/> See the Fact Sheets SC-31, “Outdoor Liquid Container Storage” and SC-33, “Outdoor Storage of Raw Materials ” in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a></p> |

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...                         | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE  |  |   |
|--|---|--|---|
| 1<br>Potential Sources of Runoff Pollutants                              | 2<br>Permanent Controls—Show on WQMP Drawings   | 3<br>Permanent Controls—List in WQMP Table and Narrative   | 4<br>Operational BMPs—Include in WQMP Table and Narrative   |
| <p><input type="checkbox"/> <b>J. Vehicle and Equipment Cleaning</b></p> | <p><input type="checkbox"/> <b>Show on drawings as appropriate:</b></p> <p>(1) Commercial/industrial facilities having vehicle/equipment cleaning needs shall either provide a covered, bermed area for washing activities or discourage vehicle/equipment washing by removing hose bibs and installing signs prohibiting such uses.</p> <p>(2) Multi-dwelling complexes shall have a paved, bermed, and covered car wash area (unless car washing is prohibited on-site and hoses are provided with an automatic shut-off to discourage such use).</p> <p>(3) Washing areas for cars, vehicles, and equipment shall be paved, designed to prevent run-on to or runoff from the area, and plumbed to drain to the sanitary sewer.</p> <p>(4) Commercial car wash facilities shall be designed such that no runoff from the facility is discharged to the storm drain system. Wastewater from the facility shall discharge to the sanitary sewer, or a wastewater reclamation system shall be installed.</p> | <p><input type="checkbox"/> <b>If a car wash area is not provided, describe any measures taken to discourage on-site car washing and explain how these will be enforced.</b></p> | <p><b>Describe operational measures to implement the following (if applicable):</b></p> <p><input type="checkbox"/> <b>Washwater from vehicle and equipment washing operations shall not be discharged to the storm drain system.</b> Refer to “Outdoor Cleaning Activities and Professional Mobile Service Providers” for many of the Potential Sources of Runoff Pollutants categories below. Brochure can be found at <a href="http://rcflood.org/stormwater/">http://rcflood.org/stormwater/</a></p> <p><input type="checkbox"/> <b>Car dealerships and similar may rinse cars with water only.</b></p> |

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...                                   | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE  |  |   |
|--|---|--|---|
| 1<br>Potential Sources of Runoff Pollutants  | 2<br>Permanent Controls—Show on WQMP Drawings   | 3<br>Permanent Controls—List in WQMP Table and Narrative   | 4<br>Operational BMPs—Include in WQMP Table and Narrative   |
| <p><input type="checkbox"/> <b>K. Vehicle/Equipment Repair and Maintenance</b></p> | <p><input type="checkbox"/> Accommodate all vehicle equipment repair and maintenance indoors. Or designate an outdoor work area and design the area to prevent run-on and runoff of stormwater.</p> <p><input type="checkbox"/> Show secondary containment for exterior work areas where motor oil, brake fluid, gasoline, diesel fuel, radiator fluid, acid-containing batteries or other hazardous materials or hazardous wastes are used or stored. Drains shall not be installed within the secondary containment areas.</p> <p><input type="checkbox"/> Add a note on the plans that states either (1) there are no floor drains, or (2) floor drains are connected to wastewater pretreatment systems prior to discharge to the sanitary sewer and an industrial waste discharge permit will be obtained.</p> | <p><input type="checkbox"/> State that no vehicle repair or maintenance will be done outdoors, or else describe the required features of the outdoor work area.</p> <p><input type="checkbox"/> State that there are no floor drains or if there are floor drains, note the agency from which an industrial waste discharge permit will be obtained and that the design meets that agency’s requirements.</p> <p><input type="checkbox"/> State that there are no tanks, containers or sinks to be used for parts cleaning or rinsing or, if there are, note the agency from which an industrial waste discharge permit will be obtained and that the design meets that agency’s requirements.</p> | <p>In the Stormwater Control Plan, note that all of the following restrictions apply to use the site:</p> <p><input type="checkbox"/> No person shall dispose of, nor permit the disposal, directly or indirectly of vehicle fluids, hazardous materials, or rinsewater from parts cleaning into storm drains.</p> <p><input type="checkbox"/> No vehicle fluid removal shall be performed outside a building, nor on asphalt or ground surfaces, whether inside or outside a building, except in such a manner as to ensure that any spilled fluid will be in an area of secondary containment. Leaking vehicle fluids shall be contained or drained from the vehicle immediately.</p> <p><input type="checkbox"/> No person shall leave unattended drip parts or other open containers containing vehicle fluid, unless such containers are in use or in an area of secondary containment.</p> <p>Refer to “Automotive Maintenance &amp; Car Care Best Management Practices for Auto Body Shops, Auto Repair Shops, Car Dealerships, Gas Stations and Fleet Service Operations”. Brochure can be found at <a href="http://rcflood.org/stormwater/">http://rcflood.org/stormwater/</a></p> <p>Refer to Outdoor Cleaning Activities and Professional Mobile Service Providers for many of the Potential Sources of Runoff Pollutants categories below. Brochure can be found at <a href="http://rcflood.org/stormwater/">http://rcflood.org/stormwater/</a></p> |

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...  | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE  |  |  |
|---|---|--|--|
| 1<br>Potential Sources of Runoff Pollutants       | 2<br>Permanent Controls—Show on WQMP Drawings   | 3<br>Permanent Controls—List in WQMP Table and Narrative | 4<br>Operational BMPs—Include in WQMP Table and Narrative  |
| <input type="checkbox"/> L. Fuel Dispensing Areas | <input type="checkbox"/> Fueling areas <sup>6</sup> shall have impermeable floors (i.e., portland cement concrete or equivalent smooth impervious surface) that are: a) graded at the minimum slope necessary to prevent ponding; and b) separated from the rest of the site by a grade break that prevents run-on of stormwater to the maximum extent practicable.<br><br><input type="checkbox"/> Fueling areas shall be covered by a canopy that extends a minimum of ten feet in each direction from each pump. [Alternative: The fueling area must be covered and the cover's minimum dimensions must be equal to or greater than the area within the grade break or fuel dispensing area <sup>1</sup> .] The canopy [or cover] shall not drain onto the fueling area. |  | <input type="checkbox"/> The property owner shall dry sweep the fueling area routinely.<br><input type="checkbox"/> See the Fact Sheet SD-30 , “Fueling Areas” in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a> |

---

<sup>6</sup> The fueling area shall be defined as the area extending a minimum of 6.5 feet from the corner of each fuel dispenser or the length at which the hose and nozzle assembly may be operated plus a minimum of one foot, whichever is greater.

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...            | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE  |  |   |
|---|---|--|---|
| 1<br>Potential Sources of Runoff Pollutants                 | 2<br>Permanent Controls—Show on WQMP Drawings   | 3<br>Permanent Controls—List in WQMP Table and Narrative | 4<br>Operational BMPs—Include in WQMP Table and Narrative   |
| <p><input checked="" type="checkbox"/> M. Loading Docks</p> | <ul style="list-style-type: none"> <li><input type="checkbox"/> Show a preliminary design for the loading dock area, including roofing and drainage. Loading docks shall be covered and/or graded to minimize run-on to and runoff from the loading area. Roof downspouts shall be positioned to direct stormwater away from the loading area. Water from loading dock areas shall be drained to the sanitary sewer, or diverted and collected for ultimate discharge to the sanitary sewer.</li> <li><input type="checkbox"/> Loading dock areas draining directly to the sanitary sewer shall be equipped with a spill control valve or equivalent device, which shall be kept closed during periods of operation.</li> <li><input type="checkbox"/> Provide a roof overhang over the loading area or install door skirts (cowling) at each bay that enclose the end of the trailer.</li> </ul> |  | <ul style="list-style-type: none"> <li><input type="checkbox"/> Move loaded and unloaded items indoors as soon as possible.</li> <li><input type="checkbox"/> See Fact Sheet SC-30, “Outdoor Loading and Unloading,” in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a></li> </ul> |

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...   | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE |   |  |
|--|--|---|--|
| 1<br>Potential Sources of Runoff Pollutants  | 2<br>Permanent Controls—Show on WQMP Drawings                              | 3<br>Permanent Controls—List in WQMP Table and Narrative  | 4<br>Operational BMPs—Include in WQMP Table and Narrative  |
| <input type="checkbox"/> N. Fire Sprinkler Test Water  |  | <input type="checkbox"/> Provide a means to drain fire sprinkler test water to the sanitary sewer.  | <input type="checkbox"/> See the note in Fact Sheet SC-41, “Building and Grounds Maintenance,” in the CASQA Stormwater Quality Handbooks at <a href="http://www.cabmphandbooks.com">www.cabmphandbooks.com</a> |
| <p>O. Miscellaneous Drain or Wash Water or Other Sources</p> <input type="checkbox"/> Boiler drain lines<br><input type="checkbox"/> Condensate drain lines<br><input checked="" type="checkbox"/> Rooftop equipment<br><input type="checkbox"/> Drainage sumps<br><input checked="" type="checkbox"/> Roofing, gutters, and trim.<br><input type="checkbox"/> Other sources |  | <input type="checkbox"/> Boiler drain lines shall be directly or indirectly connected to the sanitary sewer system and may not discharge to the storm drain system.<br><input type="checkbox"/> Condensate drain lines may discharge to landscaped areas if the flow is small enough that runoff will not occur. Condensate drain lines may not discharge to the storm drain system.<br>Rooftop equipment with potential to produce pollutants shall be roofed and/or have secondary containment.<br><input type="checkbox"/> Any drainage sumps on-site shall feature a sediment sump to reduce the quantity of sediment in pumped water.<br><input checked="" type="checkbox"/> Avoid roofing, gutters, and trim made of copper or other unprotected metals that may leach into runoff.<br>Include controls for other sources as specified by local reviewer. |  |

STORMWATER POLLUTANT SOURCES/SOURCE CONTROL CHECKLIST

| IF THESE SOURCES WILL BE ON THE PROJECT SITE ...                            | ... THEN YOUR WQMP SHOULD INCLUDE THESE SOURCE CONTROL BMPs, AS APPLICABLE |  |   |
|---|--|--|---|
| 1<br>Potential Sources of Runoff Pollutants                                 | 2<br>Permanent Controls—Show on WQMP Drawings                              | 3<br>Permanent Controls—List in WQMP Table and Narrative | 4<br>Operational BMPs—Include in WQMP Table and Narrative   |
| <input checked="" type="checkbox"/> P. Plazas, sidewalks, and parking lots. |  |  | <input checked="" type="checkbox"/> Sweep plazas, sidewalks, and parking lots regularly to prevent accumulation of litter and debris. Collect debris from pressure washing to prevent entry into the storm drain system. Collect washwater containing any cleaning agent or degreaser and discharge to the sanitary sewer not to a storm drain. |

## Appendix 9: O&M

*Operation and Maintenance Plan and Documentation of Finance, Maintenance and Recording Mechanisms*



## Operation and Maintenance Manual

### 1. Purpose of the Operation & Maintenance Manual

The purpose of this manual is to provide maintenance instructions for the structural BMPs, modular wetland linear systems (MWS A, B, & C) and an underground storage chamber system (Basin A), located throughout the site. The modular wetland linear systems are pollution control devices designed to treat urban runoff before it enters the future storm drain main to be constructed along Murrieta Road adjacent to the project site to the east. The underground storage chamber system is an upstream detention basin for both hydromodification mitigation and water quantity control purposes, both to detain runoff prior to treatment and to reduce the peak flow of runoff from the site. Regular maintenance will help ensure that the structural BMPs will function as they have been designed.

This manual will serve as a reference guide and filed manual to assist the property owner with:

- An overview of the structural BMPs and how they function.
- A description of the location of the structural BMPs.
- An understanding of the procedures required to effectively maintain the structural BMPs on a regular basis.
- Reproducible copies of the forms, logs, and guidance sheets necessary for recording maintenance activities associated with the structural BMPs.

### 2. General Description and Function of the Structural BMPs

#### Modular Wetland Linear Systems

Modular wetland linear systems are biotreatment BMPs which are designed to remove high levels of trash, debris, sediments, nutrients, metals, and hydrocarbons from stormwater runoff. Total suspended solids, trash and debris settle in the pretreatment chamber when stormwater runoff first enters the modular wetland linear system. Additional treatment is then provided by the pretreatment filter boxes that the runoff flows through, subsequently entering the biofiltration chamber. The runoff fills the voids along the biofiltration chamber's perimeter, then horizontal forces push the runoff inward through the biofiltration media. The biofiltration media is where nutrients and metals in the runoff are captured and removed. To discharge treated runoff, an internal vertical drain pipe and orifice control plate dictate runoff flow through the biofiltration media to a level manageable for the media, not exceeding its capacity. Runoff is finally discharged through the outlet drain pipe. The modular wetland linear system also features an internal weir for the purpose of runoff bypass during high-flow storm events, which prevents flooding and the need for a separate bypass structure.

#### Underground Storage Chamber System

The underground storage chamber system is a structural BMP which serves as an upstream detention basin for stormwater runoff prior to treatment by the modular wetland linear systems proposed on-site. The underground storage chamber system is designed for installation beneath impervious surfaces, typically under parking lots, for ease of implementation in sites with limited pervious space. The system features individual chambers that make up the entire system, which are embedded in a stone layer beneath fill layers and the parking lot pavement overtop. The chambers sit on top of foundation stone which rests overtop the subgrade soils on-

site. The system also features an isolator row for conveyance of stormwater runoff from the pipe network conveyance system into the chamber system. The chambers and the embedment stone provide a cumulative storage volume for the stormwater runoff that is collected in the system. This runoff is detained in the chamber system prior to being discharged into the modular wetland linear systems for treatment.

### 3. Maintenance Responsibility

The property owner is ultimately responsible for maintaining the structural BMPs: modular wetland linear systems and the underground storage chamber system, as well as all components of the proposed stormwater runoff conveyance network. The property owner is listed below:

IPT Menifee CC, LLC  
4675 MacArthur Court, Suite 625  
Newport Beach, CA 92660  
Contact: Christopher Sanford  
Phone: 949-788-4059

The main goals in maintaining the structural BMPs are to ensure that proper treatment is occurring, and flows are properly being discharged from the site. Regular inspection, maintenance, and repair of the structural BMPs when they are not performing as designed are the key takeaways of the maintenance program.

To achieve this, the following general procedures shall be followed:

#### For Modular Wetland Linear Systems:

- Qualified maintenance personnel should periodically inspect at a minimum four times per year during wet season, prior to October 1<sup>st</sup> through April 30<sup>th</sup>, including inspection just before the wet season and within 24 hours after at least two storm events  $\geq 0.5$  inches. Average inspection time is approximately 15 minutes per unit. Always ensure appropriate safety protocol and procedures are followed.
- If a problem is identified, it should be rectified as soon as possible to ensure that the modular wetland linear system functions as designed in addition to reducing maintenance costs throughout the life of the modular wetland linear system. See Section 4 for more information on measures to control maintenance costs.
- Regular removal of trash, silt, and debris should occur as needed. Trash and debris, visible within the inlet pipe and within the pretreatment and biofiltration chambers, shall be promptly removed.

#### For Underground Storage Chamber System:

- Qualified maintenance personnel should periodically inspect at a minimum four times per year during wet season, prior to October 1<sup>st</sup> through April 30<sup>th</sup>, including inspection just before the wet season and within 24 hours after at least two storm events  $\geq 0.5$  inches.
- If a problem is identified, it should be rectified as soon as possible to ensure that the underground storage chamber system functions as designed in addition to reducing

maintenance costs throughout the life of the underground storage chamber system. See Section 4 for more information on measures to control maintenance costs.

- Inspection ports shall be utilized as needed to assess sediment and debris buildup in the underground storage chamber system. A stadia rod shall be used to determine the average depth of sediment at each riser and cleanout location. Inspect all manifolds, laterals, and inlet/outlet pipes for any issues that may impact functionality.

Detailed maintenance procedures are outlined in section 5.

#### 4. Measures to Control Maintenance Costs

The most effective way of reducing the maintenance costs of the modular wetland linear systems is to prevent or reduce pollutants generated on-site which are then delivered to the systems, which can be achieved through implementation of source control BMPs. The second measure is to include design features to facilitate maintenance. Access covers are provided to allow access for inspection and maintenance. The biofiltration media shall be inspected regularly along with the structural components of the system to ensure that the media is in good condition and functioning properly. Modular wetland linear systems may require excavation of the clogged biofiltration media, so it should be accessible to appropriate equipment for excavation and removal/replacement of the biofiltration media.

As for the underground storage chamber system, the most effective way of reducing maintenance costs is through proper, routine inspection and regular removal of debris and sediment buildup from the main components of the system, including the manifolds, laterals, and inlet/outlet pipes. Proper inspection and maintenance of the isolator row is also key in reducing maintenance costs. JetVac maintenance may be required to properly remove sediment from the isolator row if the average depth of sediment has reached 3”.

#### 5. Maintenance Indicators and Activities

##### Functional Maintenance:

Regular functional maintenance is required to ensure that the modular wetland linear systems and the underground storage chamber system all perform in an effective manner. Functional maintenance consists of both preventative and corrective activities. Logs and guidance sheets are contained herein to use in recording vital information while performing operation inspection and other maintenance activities for the structural BMPs. Maintenance records shall be maintained by the property owner for a minimum of five years. The proper use and subsequent storage of these records will assure Riverside County that the modular wetland linear systems and underground storage chamber system are all functioning as designed.

##### Preventative Maintenance:

Preventative maintenance shall be performed on a regular basis. Checklists are included herein to track and record preventative maintenance activities. These activities include trash and debris removal and sediment management.

Silt, trash, and debris removal shall be performed to ensure that the underground storage chamber system has adequate capacity to store the required amount of stormwater runoff, and to ensure that the modular wetland linear systems are able to treat all stormwater runoff properly without clogging or flooding, which could pose potential hazards.

Corrective Maintenance:

Corrective maintenance will be required on an emergency or non-routine basis to correct problems and restore the intended operation and safe function of the modular wetland linear systems and the underground storage chamber system.

Modular Wetland Linear System Maintenance:

- Inspect at a minimum four times per year during wet season, prior to October 1<sup>st</sup> through April 30<sup>th</sup>, including inspection just before the wet season and within 24 hours after at least two storm events  $\geq 0.5$  inches.
- Remove access cover over pre-treatment chamber and observe the inside of the system. Look for obstructions in the inflow pipe or curb opening, pre-treatment chamber, biofiltration chamber, discharge chamber and outflow pipe. Inspect the media in the biofiltration chamber for any signs of disease or other negative stressors. Inspect the orifice plate and internal weir for any obstructions or debris buildup. Record all observations and determine necessary maintenance activities following inspection.
- Maintenance indicators include the following:
  - Missing or damaged internal components/cartridges
  - Obstructions in the system or its inlet and/or outlet pipes
  - Excessive accumulation of floatables in the pretreatment chamber ( $>18''$  in length and width of the chamber)
  - Excessive accumulation of sediment in the pretreatment chamber ( $>6''$  in depth)
  - Excessive accumulation of sediment on the BioMediaGREEN media housed within the pretreatment cartridges ( $>85\%$  clogged)
  - Overgrown vegetation (for units with open planters)
  - Water level in the discharge chamber during 100% operating capacity is lower than the water mark by 20%
- Maintenance procedures include the following:
  - Spray down pollutants accumulated on walls and pre-filter cartridges in the pretreatment chamber.
  - Vacuum pretreatment chamber and remove accumulated sediment, trash, and debris.
  - Replace media in pre-filter cartridges with healthy new media as needed. Spray empty cartridges before installing new media to remove pollutants and debris.
  - Biofiltration media in the biofiltration chamber shall be replaced as needed. Contact the manufacturer to obtain new biofiltration media.
  - Remove any sediment and debris buildup in the discharge chamber.
  - Replace any broken or impaired parts of the modular wetland system as needed.
- Refer to the manufacturer's operations and maintenance manual.

Underground Storage Chamber System Maintenance:

- Inspect at a minimum four times per year during wet season, prior to October 1<sup>st</sup> through April 30<sup>th</sup>, including inspection just before the wet season and within 24 hours after at least two storm events  $\geq 0.5$  inches.
- Inspect isolator row through inspection port for sediment. If upon visual inspection sediment has accumulated, insert a stadia rod to determine the average depth of sediment. If average depth of sediment exceeds 3 inches, clean-out should be performed. Measure sediment buildup at each riser and cleanout location. Inspect each manifold, all laterals, and inlet/outlet pipes for sediment buildup, obstructions, or other issues that may affect functionality of the system. Remove obstructions immediately.
- If measured sediment buildup is between 5% to 20% of the pipe diameter, cleaning should be considered. If sediment buildup exceeds 20%, cleaning should be performed at the earliest opportunity.
- A JetVac shall be utilized to properly clean the system. Apply multiple passes of the JetVac until backflush water is clean. Vacuum manhole sump as required.
- Replace all caps, lid covers, record observations and actions.
- Clean catch basins and manholes upstream of the system.
- Refer to the manufacturer’s operations and maintenance manual.

| <b>Stormwater BMP Maintenance Schedule</b> |  |  |
|--|--|--|
| <b>BMP</b>                                 | <b>Frequency</b>   | <b>Procedures</b>  |
| Modular Wetland Linear System              | <ul style="list-style-type: none"> <li>• Inspect at a minimum four times per year during wet season, prior to October 1<sup>st</sup> through April 30<sup>th</sup>, including inspection just before the wet season and within 24 hours after at least two storm events <math>\geq 0.5</math> inches.</li> <li>• Remove sediment and debris buildup – Biannually</li> <li>• Replace pre-filter cartridge media – As needed</li> <li>• Replace biofiltration media – As needed</li> </ul> | <p><u>General Inspections</u></p> <ol style="list-style-type: none"> <li>1. Inspect for trash, debris, and sediment. Remove promptly.</li> <li>2. Inspect for floatables in pretreatment chamber. Remove promptly.</li> <li>3. Inspect for sediment buildup in pretreatment chamber, biofiltration chamber, and discharge chamber. Remove promptly.</li> <li>4. Identify any needed corrective maintenance that will require site-specific planning or design.</li> </ol> <p><u>General Maintenance Procedures</u></p> <ol style="list-style-type: none"> <li>1. Spray down pollutants accumulated on walls and pre-filter cartridges in the pretreatment chamber.</li> <li>2. Vacuum pretreatment chamber and remove accumulated sediment, trash, and debris.</li> <li>3. Replace media in pre-filter cartridges with healthy new media if needed. Spray down empty cartridges before installing new media to remove pollutants and debris.</li> <li>4. Biofiltration media in the biofiltration chamber shall be replaced as needed. Contact the manufacturer to obtain new biofiltration media.</li> <li>5. Remove any sediment and debris buildup in the discharge chamber.</li> </ol> |

|   |  |  |
|---|--|--|
|   |  | <ol style="list-style-type: none"> <li>6. Replace any broken or impaired parts of the modular wetland system as needed.</li> <li>7. Refer to the manufacturer’s operations and maintenance manual.</li> </ol>  |
| <p>Underground Storage Chamber System</p> | <ul style="list-style-type: none"> <li>• Inspect at a minimum four times per year during wet season, prior to October 1st through April 30th, including inspection just before the wet season and within 24 hours after at least two storm events <math>\geq</math> 0.5 inches.</li> <li>• Remove sediment and debris buildup – Biannually</li> <li>• JetVac isolator row – As needed</li> <li>• Inspect and remove debris and sediment buildup from upstream catch basins and manholes – As needed</li> </ul> | <p><u>General Inspections</u></p> <ol style="list-style-type: none"> <li>1. Inspect system through all inspection ports and cleanouts.</li> <li>2. Identify any obstructions to the efficiency of the system.</li> <li>3. Measure sediment buildup throughout the system.</li> <li>4. Inspect each manifold, all laterals, and inlet/outlet pipes for sediment buildup, obstructions, or other issues that may affect functionality of the system. Remove obstructions immediately.</li> </ol> <p><u>General Maintenance Procedures</u></p> <ol style="list-style-type: none"> <li>1. If measured sediment buildup is between 5% to 20% of the pipe diameter, cleaning should be considered. If sediment buildup exceeds 20%, cleaning should be performed at the earliest opportunity.</li> <li>2. A JetVac shall be utilized to properly clean the system. Apply multiple passes of the JetVac until backflush water is clean. Vacuum manhole sump as required.</li> <li>3. Replace all caps, lid covers, record observations and actions.</li> <li>4. Clean catch basins and manholes upstream of the system.</li> <li>5. Refer to the manufacturer’s operations and maintenance manual.</li> </ol> |

| <b>Self- Treating and Self-retaining areas (Do not require specialized O&amp;M)</b> |   |   |   |
|---|---|---|---|
| <b>DMA</b>  | <b>Frequency</b>  | <b>Maintenance</b>  | <b>Location</b>   |
| DMA 2   | <ul style="list-style-type: none"> <li>• As needed</li> </ul> | <u>Landscape</u> <ol style="list-style-type: none"> <li>1. Irrigate as recommended by a landscape professional, typically for the first 3 years to establish vegetation.</li> <li>2. Remove undesirable vegetation.</li> <li>3. Reseed or replant areas of thin or missing vegetation.</li> </ol> | Sloped Landscaped areas near the western border of the site.  |
| DMA 3   | <ul style="list-style-type: none"> <li>• As needed</li> </ul> | <u>Landscape</u> <ol style="list-style-type: none"> <li>1. Irrigate as recommended by a landscape professional, typically for the first 3 years to establish vegetation.</li> <li>2. Remove undesirable vegetation.</li> <li>3. Reseed or replant areas of thin or missing vegetation.</li> </ol> | Sloped Landscaped areas near the northern border of the site. |
| DMA 4   | <ul style="list-style-type: none"> <li>• As needed</li> </ul> | <u>Landscape</u> <ol style="list-style-type: none"> <li>1. Irrigate as recommended by a landscape professional, typically for the first 3 years to establish vegetation.</li> <li>2. Remove undesirable vegetation.</li> <li>3. Reseed or replant areas of thin or missing vegetation.</li> </ol> | Sloped Landscaped areas near the eastern border of the site.  |
| DMA 5   | <ul style="list-style-type: none"> <li>• As needed</li> </ul> | <u>Landscape</u> <ol style="list-style-type: none"> <li>1. Irrigate as recommended by a landscape professional, typically for the first 3 years to establish vegetation.</li> <li>2. Remove undesirable vegetation.</li> <li>3. Reseed or replant areas of thin or missing vegetation.</li> </ol> | Sloped Landscaped areas near the southern border of the site. |

6. Inspection and Maintenance Checklist

Date of Inspection: \_\_\_\_\_

- Type of Inspections:  Pre-Wet Season
- After Heavy Runoff (0.5" or greater)
  - End of Wet Season
  - Other \_\_\_\_\_

| Maintenance Indicator   | Maintenance Needed (yes/no) | Comments (Describe maintenance completed and if needed maintenance was not conducted, note when it will be done) | Results Expected when Maintenance is Performed  |
|---|-----------------------------|--|---|
| <b>Modular Wetland Linear System</b>  |                             |  |   |
| Missing or damaged internal components/cartridges.  |                             |  | Missing or damaged internal components/cartridges are replaced immediately.   |
| Obstructions in the system or its inlet and/or outlet pipes.  |                             |  | There should be no obstructions in the system.  |
| Excessive accumulation of floatables in the pretreatment chamber (>18" in length and width of the chamber).             |                             |  | Accumulation of floatables in the pretreatment chamber should be minimal (<18" in length and width of the chamber). |
| Excessive accumulation of sediment in the pretreatment chamber (>6" in depth).  |                             |  | Accumulation of sediment in the pretreatment chamber should be minimal (<6" in depth).                              |
| Excessive accumulation of sediment on the BioMediaGREEN media housed within the pretreatment cartridges (>85% clogged). |                             |  | Accumulation of sediment in the on the BioMediaGREEN media should be minimal (<85% clogged).                        |
| Overgrown vegetation (for units with open planters).  |                             |  | Vegetation should be healthy, and maintained as needed.   |



|  |  |  |  |
|--|--|--|--|
| Water level in the discharge chamber during 100% operating capacity is lower than the water mark by 20%.             |  |  | Water level in the discharge chamber should always be higher during 100% operating capacity.   |
| Any condition not covered above that needs attention to ensure proper function of the modular wetland linear system. |  |  | Meet the design specifications.  |
| <b>Underground Storage Chamber System</b>  |  |  |  |
| Missing or damaged internal components/cartridges.   |  |  | Missing or damaged internal components/cartridges are replaced immediately.  |
| Obstructions in the system, in the isolator row, manifolds, laterals, or its inlet and/or outlet pipes.              |  |  | There should be no obstructions in the system.   |
| Average depth of sediment exceeds 3 inches.  |  |  | Sediment depth shall not exceed 3".  |
| Measured sediment buildup is between 5% to 20% of the pipe diameter.   |  |  | Interior of the pipe is cleared of excessive sediment buildup.   |
| Sediment buildup exceeds 20%.  |  |  | Sediment is removed and the system is restored to full functionality.  |
| Catch basins and manholes upstream of the system are clogged, broken, missing parts, or functioning incorrectly.     |  |  | Catch basins and manholes upstream of the system are cleared of sediment and debris, broken parts are replaced, and full system is functioning properly. |

# Appendix 10: Educational Materials

*BMP Fact Sheets, Maintenance Guidelines and Other End-User BMP Information*

# Modular Wetlands<sup>®</sup> Linear Operation & Maintenance Manual



# MODULAR WETLANDS® LINEAR OPERATION & MAINTENANCE MANUAL

## TABLE OF CONTENTS


|                                      |    |
|--------------------------------------|----|
| Overview.....                        | 3  |
| Inspection Summary.....              | 4  |
| Inspection Process.....              | 5  |
| Maintenance Indicators.....          | 6  |
| Inspection Process.....              | 7  |
| Maintenance Summary .....            | 8  |
| Pretreatment Chamber .....           | 9  |
| Prefilter Cartridge .....            | 10 |
| Biofiltration Chamber .....          | 11 |
| Discharge Chamber .....              | 12 |
| Inspection Report.....               | 13 |
| Cleaning and Maintenance Report..... | 14 |

## OVERVIEW

The Modular Wetlands® Linear Biofilter is designed to remove high levels of trash, debris, sediments, nutrients, metals, and hydrocarbons. Its simple design allows for quick and easy installation. The system is housed in a standard precast structure and can be installed at various depths to meet site-specific conditions.

## INTRODUCTION

This is the Modular Wetlands Linear Biofilter operation and maintenance manual. Before starting, read the instructions and equipment lists closely. It is important to follow all necessary safety procedures associated with state and local regulations. Some steps required confined space entry. Please contact Contech for more information on pre-authorized third party contractors who can provide installation services in your area. For a list of service providers in your area please visit: [www.conteches.com/maintenance](http://www.conteches.com/maintenance).



# INSTRUCTIONS

## ***INSPECTION SUMMARY***

Stormwater regulations require BMPs be inspected and maintained to ensure they are operating as designed to allow for effective pollutant removal and provide protection to receiving water bodies. It is recommended that inspections be performed multiple times during the first year to assess the site specific loading conditions. The first year of inspections can be used to set inspection and maintenance intervals for subsequent years to ensure appropriate maintenance is provided.

- Inspect pre-treatment, biofiltration, and discharge chambers an average of once every six to twelve months. Varies based on site specific and local conditions.
- Average inspection time is approximately 15 minutes. Always ensure appropriate safety protocol and procedures are followed.

The following is a list of equipment required to allow for simple and effective inspection of the Modular Wetlands Linear:

- Modular Wetlands Linear Inspection Form
- Flashlight
- Manhole hook or appropriate tools to remove access hatches and covers
- Appropriate traffic control signage and procedures
- Measuring pole and/or tape measure
- Protective clothing and eye protection
- 7/16" open or closed ended wrench
- Large permanent black marker (initial inspections only - first year)

Note: entering a confined space requires appropriate safety and certification. It is generally not required for routine inspections of the system

## **INSPECTION AND MAINTENANCE NOTES**

1. Following maintenance and/or inspection, it is recommended that the maintenance operator prepare a maintenance/inspection record. The record should include any maintenance activities performed, amount and description of debris collected, and condition of the system and its various filter mechanisms.
2. The owner should keep maintenance/inspection record(s) for a minimum of five years from the date of maintenance. These records should be made available to the governing municipality for inspection upon request at any time.
3. Transport all debris, trash, organics, and sediments to approved facility for disposal in accordance with local and state requirements.
4. Entry into chambers may require confined space training based on state and local regulations.
5. No fertilizer shall be used in the biofiltration chamber.
6. Irrigation should be provided as recommended by manufacturer and/or landscape architect. Amount of irrigation required is dependent on plant species. Some plants may not require irrigation after initial establishment.

# INSPECTION PROCESS


1. Prepare the inspection form by writing in the necessary information including project name, location, date & time, unit number and other information (see inspection form).
2. Observe the inside of the system through the access covers. If minimal light is available and vision into the unit is impaired, utilize a flashlight to see inside the system and all of its chambers.
3. Look for any out of the ordinary obstructions in the inflow pipe, pre-treatment chamber, biofiltration chamber, discharge chamber or outflow pipe. Write down any observations on the inspection form.
4. Through observation and/or digital photographs, estimate the amount of trash, debris accumulated in the pre-treatment chamber. Utilizing a tape measure or measuring stick, estimate the amount of sediment in this chamber. Record this depth on the inspection form.
5. Through visual observation, inspect the condition of the pre-filter cartridges. Look for excessive build-up of sediment on the cartridges, any build-up on the tops of the cartridges, or clogging of the holes. Record this information on the inspection form. The prefilter cartridges can be further inspected by removing the cartridge tops and assessing the color of the BioMediaGREEN filter cubes (requires entry into pre-treatment chamber - see notes previous notes regarding confined space entry). Record the color of the material. New material is a light green color. As the media becomes clogged, it will turn darker in color, eventually becoming dark brown or black. The closer to black the media is the higher percentage that the media is exhausted and is in need of replacement.



6. The biofiltration chamber is generally maintenance-free due to the system's advanced pre-treatment chamber. For units which have open planters with vegetation, it is recommended that the vegetation be inspected. Look for any plants that are dead or showing signs of disease or other negative stressors. Record the general health of the plants on the inspection form and indicate through visual observation or digital photographs if trimming of the vegetation is required.
7. The discharge chamber houses the orifice control structure, drain down filter (only in California - older models), and is connected to the outflow pipe. It is important to check to ensure the orifice is in proper operating conditions and free of any obstructions. It is also important to assess the condition of the drain down filter media which utilizes a block form of the BioMediaGREEN. Assess in the same manner as the cubes in the pre-filter cartridge as mentioned above. Generally, the discharge chamber will be clean and free of debris. Inspect the water marks on the side walls. If possible, inspect the discharge chamber during a rain event to assess the amount of flow leaving the system while it is at 100% capacity (pre-treatment chamber water level at peak HGL - top of bypass weir). The water level of the flowing water should be compared to the watermark level on the side walls, which is an indicator of the highest discharge rate the system achieved when initially installed. Record on the form if there is any difference in level from the watermark in inches.

*NOTE: During the first few storms, the water level in the outflow chamber should be observed and a 6" long horizontal watermark line drawn (using a large permanent marker) at the water level in the discharge chamber while the system is operating at 100% capacity. The diagram below illustrates where the line should be drawn. This line is a reference point for future inspections of the system.*

*Water level in the discharge chamber is a function of flow rate and pipe size. Observation of the water level during the first few months of operation can be used as a benchmark level for future inspections. The initial mark and all future observations shall be made when the system is at 100% capacity (water level at maximum level in the pre-treatment chamber). If future water levels are below this mark when the system is at 100% capacity, this is an indicator that maintenance to the pre-filter cartridges may be needed.*



8. Finalize the inspection report for analysis by the maintenance manager to determine if maintenance is required.

## MAINTENANCE INDICATORS

Based upon the observations made during inspection, maintenance of the system may be required based on the following indicators:

- Missing or damaged internal components or cartridges
- Obstructions in the system or its inlet and/or outlet pipes
- Excessive accumulation of floatables in the pretreatment chamber in which the length and width of the chamber is fully impacted more than 18". See photo below.
- Excessive accumulation of sediment in the pretreatment chamber of more than 6" in depth.
- Excessive accumulation of sediment on the BioMediaGREEN media housed within the pretreatment cartridges. The following chart shows photos of the condition of the BioMediaGREEN contained within the pre-filter cartridges. When media is more than 85% clogged, replacement is required.
- Excessive accumulation of sediment on the BioMediaGREEN media housed within the pretreatment cartridges. When media is more than 85% clogged, replacement is required. The darker the BioMediaGREEN, the more clogged it is and in need of replacement.





# INSPECTION PROCESS

- Excessive accumulation of sediment on the BioMediaGREEN media housed within the drain down filter (California only - older models). The following photos show the condition of the BioMediaGREEN contained within the drain down filter. When media is more than 85% clogged, replacement is required.



- Overgrown vegetation.



- Water level in the discharge chamber during 100% operating capacity (pretreatment chamber water level at max height) is lower than the water mark by 20%.

## MAINTENANCE SUMMARY

The time has come to maintain your Modular Wetlands® Linear. All necessary pre-maintenance steps must be carried out before maintenance occurs. Once traffic control has been set up per local and state regulations and access covers have been safely opened, the maintenance process can begin. It should be noted that some maintenance activities require confined space entry. All confined space requirements must be strictly followed before entry into the system. In addition, the following is recommended:



- Prepare the maintenance form by writing in the necessary information including project name, location, date & time, unit number and other info (see maintenance form).
- Set up all appropriate safety and cleaning equipment.
- Ensure traffic control is set up and properly positioned.
- Prepared pre-checks (OSHA, safety, confined space entry) are performed.

The following is a list of equipment to required for maintenance of the Modular Wetlands® Linear:

- Modular Wetlands Linear Maintenance Form
- Manhole hook or appropriate tools to access hatches and covers
- Protective clothing, flashlight, and eye protection
- 7/16" open or closed ended wrench
- Vacuum assisted truck with pressure washer
- Replacement BioMediaGREEN for pre-filter cartridges if required (order from one of Contech's Maintenance Team members at <https://www.conteches.com/maintenance>).

# MAINTENANCE | PRETREATMENT CHAMBER

- 1. Remove access cover over pre-treatment chamber and position vacuum truck accordingly.
- 2. With a pressure washer, spray down pollutants accumulated on walls and pre-filter cartridges.
- 3. Vacuum out pre-treatment chamber and remove all accumulated pollutants including trash, debris, and sediments. Be sure to vacuum the floor until the pervious pavers are visible and clean.
- 4. If pre-filter cartridges require media replacement, continue to step 5. If not, replace access cover and move to step 11.



## MAINTENANCE | PREFILTER CARTRIDGES


5. After successfully cleaning out the pre-treatment chamber (previous page) enter the pre-treatment chamber.
6. Unscrew the two bolts (circles shown below) holding the lid on each cartridge filter and remove lid.



7. Place the vacuum hose over each individual media filter to suck out filter media.



8. Once filter media has been sucked out, use a pressure washer to spray down the inside of the cartridge and it's media cages. Remove cleaned media cages and place to the side. Once removed, the vacuum hose can be inserted into the cartridge to vacuum out any remaining material near the bottom of the cartridge.
9. Reinstall media cages and fill with new media from the manufacturer or outside supplier. Manufacturer will provide specification of media and sources to purchase. Utilize the manufacture-provided refilling tray and place on top of the cartridge. Fill the tray with new bulk media and shake down into place. Using your hands, lightly compact the media into each filter cage. Once the cages are full, remove the refilling tray and replace the cartridge top, ensuring bolts are properly tightened.



10. Exit the pre-treatment chamber. Replace access hatch or manhole cover.

## MAINTENANCE | BIOFILTRATION CHAMBER

11. In general, the biofiltration chamber is maintenance-free with the exception of maintaining the vegetation. The Modular Wetlands Linear utilizes vegetation similar to surrounding landscape areas, therefore trim vegetation to match surrounding vegetation. If any plants have died, replace them with new ones.



12. Each vertical under drain on the biofiltration chamber has a removable (threaded cap) that can be taken off to check any blockages or root growth. Once removed, a jetting attachment can be used to clean out the under drain and orifice riser.
13. As with all biofilter systems, at some point the biofiltration media (WetlandMedia) will need to be replaced. Either because of physical clogging or sorptive exhaustion of the media ion exchange capacity (to remove dissolved metals and phosphorous). The general life of this media is 10 to 20 years based on site specific conditions and pollutant loading. Utilize the vacuum truck to vacuum out the media by placing the hose into the chamber. Once all the media is removed use the power washer to spray down all the netting on the outer metal cage. Inspect the netting for any damage or holes. If the netting is damaged it can be repaired or replaced with guidance by the manufacturer.
14. Contact one of Contech's Maintenance Team members at <https://www.conteches.com/maintenance> to order new WetlandMedia. The quantity of media needed can be determined by providing the model number and unit depth. Media will be provided in super sacks for easy installation. Each sack will weigh between 1000 and 2000 lbs. A lifting apparatus (backhoe, boom truck, or other) is recommended to position the super sack over the biofiltration chamber. Fill the media cages up to the same level as the old media. Replant with vegetation.



## MAINTENANCE | DISCHARGE CHAMBER

15. Remove access hatch or manhole cover over discharge chamber.
16. Enter chamber to gain access to the drain down filter. Unlock the locking mechanism and lift up drain down filter housing to remove used BioMediaGREEN filter block as shown below. *NOTE: Drain down filter is only found on units installed in California prior to 2023. If no drain down filter is present, skip steps 16 and 17.*



17. Insert a new BioMediaGREEN filter block and lock drain down filter housing back in place.
18. Replace access hatch or manhole cover over discharge chamber.





## Inspection Report Modular Wetlands Linear

Project Name \_\_\_\_\_

|   |
|---|
| For Office Use Only   |
| (Reviewed By)   |
| (Date)<br>Office personnel to complete section to the left. |

Project Address \_\_\_\_\_ (city) (Zip Code)

Owner / Management Company \_\_\_\_\_

Contact \_\_\_\_\_ Phone ( ) -

Inspector Name \_\_\_\_\_ Date \_\_\_\_ / \_\_\_\_ / \_\_\_\_ Time \_\_\_\_ AM / PM

Type of Inspection  Routine  Follow Up  Complaint  Storm Storm Event in Last 72-hours?  No  Yes

Weather Condition \_\_\_\_\_ Additional Notes \_\_\_\_\_

### Inspection Checklist

Modular Wetland System Type (Curb, Grate or UG Vault): \_\_\_\_\_ Size (22', 14' or etc.): \_\_\_\_\_

| Structural Integrity:  | Yes | No | Comments |
|--|-----|----|----------|
| Damage to pre-treatment access cover (manhole cover/grate) or cannot be opened using normal lifting pressure?  |     |    |          |
| Damage to discharge chamber access cover (manhole cover/grate) or cannot be opened using normal lifting pressure?  |     |    |          |
| Does the MWS unit show signs of structural deterioration (cracks in the wall, damage to frame)?  |     |    |          |
| Is the inlet/outlet pipe or drain down pipe damaged or otherwise not functioning properly?   |     |    |          |
| <b>Working Condition:</b>  |     |    |          |
| Is there evidence of illicit discharge or excessive oil, grease, or other automobile fluids entering and clogging the unit?  |     |    |          |
| Is there standing water in inappropriate areas after a dry period?   |     |    |          |
| Is the filter insert (if applicable) at capacity and/or is there an accumulation of debris/trash on the shelf system?  |     |    |          |
| Does the depth of sediment/trash/debris suggest a blockage of the inflow pipe, bypass or cartridge filter? If yes specify which one in the comments section. Note depth of accumulation in in pre-treatment chamber. |     |    | Depth:   |
| Does the cartridge filter media need replacement in pre-treatment chamber and/or discharge chamber?  |     |    | Chamber: |
| Any signs of improper functioning in the discharge chamber? Note issues in comments section.   |     |    |          |
| <b>Other Inspection Items:</b>   |     |    |          |
| Is there an accumulation of sediment/trash/debris in the wetland media (if applicable)?  |     |    |          |
| Is it evident that the plants are alive and healthy (if applicable)? Please note Plant Information below.  |     |    |          |
| Is there a septic or foul odor coming from inside the system?  |     |    |          |

| Waste:                         | Yes | No |
|--------------------------------|-----|----|
| Sediment / Silt / Clay         |     |    |
| Trash / Bags / Bottles         |     |    |
| Green Waste / Leaves / Foliage |     |    |

| Recommended Maintenance         |  |
|---------------------------------|--|
| No Cleaning Needed              |  |
| Schedule Maintenance as Planned |  |
| Needs Immediate Maintenance     |  |

| Plant Information |  |
|-------------------|--|
| Damage to Plants  |  |
| Plant Replacement |  |
| Plant Trimming    |  |

Additional Notes: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_





## Cleaning and Maintenance Report Modular Wetlands Linear

Project Name \_\_\_\_\_

For Office Use Only

---

(Reviewed By) \_\_\_\_\_

---

(Date) \_\_\_\_\_  
Office personnel to complete section to the left.

Project Address \_\_\_\_\_  
(city) (Zip Code)

Owner / Management Company \_\_\_\_\_

Contact \_\_\_\_\_ Phone (      )      -      \_\_\_\_\_

Inspector Name \_\_\_\_\_ Date \_\_\_\_ / \_\_\_\_ / \_\_\_\_ Time \_\_\_\_\_ AM / PM

Type of Inspection     Routine     Follow Up     Complaint     Storm    Storm Event in Last 72-hours?     No     Yes

Weather Condition \_\_\_\_\_ Additional Notes \_\_\_\_\_

| Site Map # | GPS Coordinates of Insert | Manufacturer / Description / Sizing | Trash Accumulation | Foliage Accumulation | Sediment Accumulation | Total Debris Accumulation | Condition of Media 25/50/75/100 (will be changed @ 75%) | Operational Per Manufactures' Specifications (If not, why?) |
|------------|---------------------------|-------------------------------------|--------------------|----------------------|-----------------------|---------------------------|---|---|
|            | Lat: _____<br>Long: _____ | MWS Catch Basins                    |                    |                      |                       |                           |   |   |
|            |                           | MWS Sedimentation Basin             |                    |                      |                       |                           |   |   |
|            |                           | Media Filter Condition              |                    |                      |                       |                           |   |   |
|            |                           | Plant Condition                     |                    |                      |                       |                           |   |   |
|            |                           | Drain Down Media Condition          |                    |                      |                       |                           |   |   |
|            |                           | Discharge Chamber Condition         |                    |                      |                       |                           |   |   |
|            |                           | Drain Down Pipe Condition           |                    |                      |                       |                           |   |   |
|            |                           | Inlet and Outlet Pipe Condition     |                    |                      |                       |                           |   |   |

Comments: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



## **CONTECH**<sup>®</sup> ENGINEERED SOLUTIONS

© 2023 CONTECH ENGINEERED SOLUTIONS LLC, A QUIKRETE COMPANY

800-338-1122

[WWW.CONTECHES.COM](http://WWW.CONTECHES.COM)

ALL RIGHTS RESERVED. PRINTED IN THE USA.

CONTECH ENGINEERED SOLUTIONS LLC PROVIDES SITE SOLUTIONS FOR THE CIVIL ENGINEERING INDUSTRY. CONTECH'S PORTFOLIO INCLUDES BRIDGES, DRAINAGE, SANITARY SEWER, STORMWATER AND EARTH STABILIZATION PRODUCTS. FOR INFORMATION ON OTHER CONTECH DIVISION OFFERINGS, VISIT [CONTECHES.COM](http://CONTECHES.COM) OR CALL 800-338-1122.

NOTHING IN THIS CATALOG SHOULD BE CONSTRUED AS A WARRANTY. APPLICATIONS SUGGESTED HEREIN ARE DESCRIBED ONLY TO HELP READERS MAKE THEIR OWN EVALUATIONS AND DECISIONS, AND ARE NEITHER GUARANTEES NOR WARRANTIES OF SUITABILITY FOR ANY APPLICATION. CONTECH MAKES NO WARRANTY WHATSOEVER, EXPRESS OR IMPLIED, RELATED TO THE APPLICATIONS, MATERIALS, COATINGS, OR PRODUCTS DISCUSSED HEREIN. ALL IMPLIED WARRANTIES OF MERCHANTABILITY AND ALL IMPLIED WARRANTIES OF FITNESS FOR ANY PARTICULAR PURPOSE ARE DISCLAIMED BY CONTECH. SEE CONTECH'S CONDITIONS OF SALE (AVAILABLE AT [WWW.CONTECHES.COM/COS](http://WWW.CONTECHES.COM/COS)) FOR MORE INFORMATION.

### **SUPPORT**

DRAWINGS AND SPECIFICATIONS ARE AVAILABLE AT [WWW.CONTECHES.COM](http://WWW.CONTECHES.COM)


Modular Wetlands Maintenance Guide 1/2023

# Modular Wetlands<sup>®</sup> Linear Concrete Installation Manual



## Overview

The Modular Wetland® Linear Biofilter is designed to remove high levels of trash, debris, sediments, nutrients, metals, and hydrocarbons. Its simple design allows for quick and easy installation. The system is housed in a standard pre-cast structure and can be installed at various depths to meet site-specific conditions.



## Introduction

This is the Modular Wetlands® Linear installation manual. Before starting, make sure there is enough room for installing and assembling the product. Inspect all materials for defects and gather the recommended tools listed on the following page. The contractor shall furnish all labor, equipment, materials, and incidentals required to conduct the installation in accordance with the contract documents.

## Instructions

### ***Delivery & Unloading / Lifting***

- Contech shall deliver the unit(s) to the site in coordination with the Contractor.
- The Contractor may be required to provide spreader bars and chains/cables to safely and securely lift the base section, risers, and top section along with suitable lifting hooks, knuckles, shackles and eyebolts.
- Please see project specific drawings for weights and lifting details. Contact Contech for additional lifting details.

### ***Inspection***

Inspection of the Modular Wetlands® Linear and all parts contained in or shipped outside of the unit shall be inspected at time of delivery by the site Engineer/Inspector and the Contractor. Any nonconformance to approved drawings or damage to any part of the system shall be documented on the Contech shipping ticket.

- Damage to the unit during and after unloading shall be corrected at the expense of the Contractor. Any necessary repairs to the Modular Wetlands® Linear unit shall be made to the acceptance of the Engineer/Inspector.

### ***Site Preparation***

- The Contractor is responsible for providing adequate and complete vault protection when the Modular Wetlands® Linear unit is installed prior to final site stabilization (full landscaping, grass cover, final paving, and street sweeping completed) to prevent construction debris or construction phase runoff from entering the unit.
- The Contractor shall adhere to all jurisdictional and/or OSHA safety rules in providing temporary shoring of the excavation.
- The Contractor or Owner is responsible for appropriately barricading the Modular Wetlands® Linear unit from traffic (in accordance with local codes).



- Each Modular Wetlands® Linear unit shall be constructed based on the locations and elevations according to the sizes shown on the approved drawings. Any modifications to the elevation or location shall be at the direction of and approved by the Engineer.
- The Modular Wetlands® Linear unit shall be placed on level compacted sub-grade with a minimum 6-inch gravel base. Compact undisturbed sub-grade materials to be per Geotechnical/Soils report. Unsuitable material below sub-grade shall be replaced to site engineer's approval. Place granular sub-base and compact to State and local standards as per the Engineers requirements.
- Once the base piece is set, the riser(s) and top section should be sealed onto the base section before backfilling, using a non-shrink grout, butyl rubber or similar waterproof seal.
- Pipe connections shall be aligned and sealed to meet the approved drawings with modifications necessary to meet site conditions and local regulations. The correct connection (inlet/outlet) will be marked on the Modular Wetlands® Linear unit.

- NOTE: The inlet and outlet pipe cannot protrude past the structures I.D. wall as it will interfere with the internal components.
- Once the Modular Wetlands® Linear unit is set, it should be protected from construction runoff entering it. Contractor will be responsible for cleaning if unit is contaminated by such construction runoff and associated pollutants and damaged (i.e. concrete wash water).
- Backfilling should be performed in a careful manner, bringing the appropriate fill material up in 6-inch lifts on all sides. Pre-cast sections shall be set in a manner that will result in a watertight joint. In all instances, installation of the Modular Wetlands® Linear unit shall conform to ASTM specification C891 "Standard Practice for Installation of Underground Precast Utility Structures" unless specified otherwise in contract documents.
- If applicable, it is the responsibility of the Contractor to provide curb and gutter and transition to the Modular Wetlands® Linear unit for proper stormwater flow into the system through the throat, pipe or grate opening. A standard drawing of the throat and gutter detail is available in the following section; however the plans and contract documents supersede all standard drawings. Several variations of the standard design are available. Effective bypass for an offline Modular Wetlands® Linear unit is essential for correct operation (i.e. bypass to an overflow at lower elevation).

## Installation

1. Each Modular Wetlands® Linear unit shall be constructed based on the locations and elevations according to the sizes shown on the approved drawings. Any modifications to the elevation or location shall be at the direction of and approved by the Engineer.



*Position crane in a safe and optimal position for unloading. Ensure that the crane operator has the proper weights and distance to install location to allow for proper setup. The crane operator will provide instructions to the delivery driver on where to position the truck for offload.*

2. The Modular Wetlands® Linear unit shall be placed on level compacted sub-grade with a minimum 6-inch gravel base and mark the base. Compact undisturbed subgrade materials to be per Geotechnical/Soils report. Unsuitable material below sub-grade shall be replaced to site engineer's approval. Place granular sub-base and compact to State and local standards as per the Engineer's requirements.

3. Pipe material selection should be indicated on the Site Plan. Connect the pipe using a Kor-N-Seal, Press Seal, Fernco, or other approved watertight boot connection. In the case of concrete pipes, grout the connection watertight with non-shrink grout.



*The contractor is responsible to provide the appropriate rigging and lifting connectors. Spreader bars are recommended to prevent damage to the concrete vault. All lifting points on the concrete vault must be used for safe offloading. Guide ropes can be used to stabilize the vault during offloading.*

4. Lift the vault off of the delivery truck and safely move vault over the excavated area for installation. Before setting the vault ensure the hole is the right size, level, and properly sized.




5. Position the concrete vault over the excavated area and slowly lower into position. Ensure the inlet and outlet sides of the vault are in the correct position and the correct elevations are verified.



6. Once the vault is set in place, check all four corners are in the correct position. Take tension off of the rigging to ensure the vault is set properly and the compacted rock backfill below is holding the weight of the vault.



7. Use a string and or level to make sure the vault is level in both directions. The vault cannot be more than 0.5% slope off from level in any direction. If the vault slopes more than 0.5%, pick back up, move to a safe area, re-level the rock below and reset until properly level.



8. After pipe connections are completed, backfill in 12 inch increments and compact per local and state requirements. If curb type configurations, pour and connect curb and gutter system as shown in the picture to the right.

The last step is to install the wetland media that can be delivered in super sacks or in bulk based on preference. Wetland Media must be stored in a dry, temperate environment prior to installation. Install the plant propagation blocks as shown in the drawings below. Install the vegetation and cover with decorative rock and mulch.





## **Pipe Connections**

- Pipe material selection should be indicated on the Site Plan. Connect the pipe using a Kor-N-Seal, Press Seal, Fernco, or other approved watertight boot connection. In the case of concrete pipes, grout the connection watertight with non-shrink grout
- Inlet pipe(s) shall be stubbed in and connected to the precast manhole according to the Engineer's requirement or specifications. The Contractor is to grout all inlet pipes flush with the interior wall of the structure per plans and specifications.
- Outlet pipe shall be stubbed in and connected to the precast manhole according to the Engineer's requirement or specifications. The Contractor is to grout all inlet pipes flush with the interior wall of the structure per plans and specifications.
- For illustration a BAD example of a pipe installation is included below. The pipe is off-center, the pipe invert is not in the appropriate position, it is protruding beyond the inside wall, the grout is not clean and properly finished. This site was corrected by re-excavating and reconnecting the pipe properly.














*Example of a BAD pipe installation. Protruding past the internal wall of the structure, poor grouting, and wrong position.*



*Example of a GOOD pipe installation. Pipe flush with the internal wall of the structure, clean grouting, and proper position.*

- Once the pipes are connected, carefully backfill around them, compacting in "lifts" that will not deflect, disturb or damage them.



**VEGETATION AND IRRIGATION NOTES:**

1. VEGETATION SUPPLIED AND INSTALLED BY OTHERS. ALL UNITS WITH VEGETATION MUST HAVE DRIP OR SPRAY IRRIGATION SUPPLIED AND INSTALLED BY OTHERS.
2. BEFORE SELECTING VEGETATION SEE BIO CLEAN PLANT HARDY ZONE RECOMMENDATIONS.
3. IRRIGATION THRU HOLE IS 1"Ø AND IS DESIGNED TO BE CONNECTED TO A 1/2"Ø IRRIGATION LINE. IRRIGATION THRU HOLE IS LOCATED ON CENTER OF WETLAND CHAMBER 2" DOWN FROM THE TOP OF THE SYSTEM.
4. IRRIGATION SYSTEM FOR MODULAR WETLAND SYSTEM CAN BE PLACED ON SAME VALVE AS SURROUNDING PLANTING AREAS AND REQUIRES NO SPECIAL WATERING NEEDS.

**INSTALLATION NOTES**


1. CONTRACTOR TO PROVIDE ALL LABOR, EQUIPMENT, MATERIALS AND INCIDENTALS REQUIRED TO OFFLOAD AND INSTALL THE SYSTEM AND APPURTENANCES IN ACCORDANCE WITH THIS DRAWING AND THE MANUFACTURER'S SPECIFICATIONS, UNLESS OTHERWISE STATED IN MANUFACTURER'S CONTRACT.
2. UNIT MUST BE INSTALLED ON LEVEL BASE. MANUFACTURER RECOMMENDS A MINIMUM 6" LEVEL ROCK BASE UNLESS SPECIFIED BY THE PROJECT ENGINEER. CONTRACTOR IS RESPONSIBLE FOR VERIFYING PROJECT ENGINEER'S RECOMMENDED BASE SPECIFICATIONS.
4. CONTRACTOR TO SUPPLY AND INSTALL ALL EXTERNAL CONNECTING PIPES. ALL PIPES MUST BE FLUSH WITH INSIDE SURFACE OF CONCRETE (PIPES CANNOT INTRUDE BEYOND FLUSH). INVERT OF OUTFLOW PIPE MUST BE FLUSH WITH DISCHARGE CHAMBER FLOOR. ALL PIPES SHALL BE SEALED WATERTIGHT PER MANUFACTURER'S STANDARD CONNECTION DETAIL.
5. CONTRACTOR RESPONSIBLE FOR INSTALLATION OF ALL PIPES, RISERS, MANHOLES, AND HATCHES. CONTRACTOR TO USE GROUT AND/OR BRICKS TO MATCH COVERS WITH FINISHED SURFACE UNLESS SPECIFIED OTHERWISE.
6. CONTRACTOR RESPONSIBLE FOR CONTACTING BIO CLEAN FOR ACTIVATION OF UNIT. MANUFACTURER'S WARRANTY IS VOID WITHOUT PROPER ACTIVATION BY A BIO CLEAN REPRESENTATIVE.




**PROPRIETARY AND CONFIDENTIAL:**  
 THE INFORMATION CONTAINED IN THIS DOCUMENT IS THE SOLE PROPERTY OF FORTERRA AND ITS COMPANIES. THIS DOCUMENT, NOR ANY PART THEREOF, MAY BE USED, REPRODUCED OR MODIFIED IN ANY MANNER WITHOUT THE WRITTEN CONSENT OF FORTERRA.



**STORMWATER BIOFILTRATION SYSTEM  
 PLANTER INSTALLATION**



**PLAN VIEW**




**SECTION VIEW**

**VEGETATION AND IRRIGATION NOTES:**


1. VEGETATION SUPPLIED AND INSTALLED BY OTHERS. ALL UNITS WITH VEGETATION MUST HAVE DRIP OR SPRAY IRRIGATION SUPPLIED AND INSTALLED BY OTHERS.
2. BEFORE SELECTING VEGETATION SEE BIO CLEAN PLANT HARDY ZONE RECOMMENDATIONS.
3. IRRIGATION THRU HOLE IS 1" Ø AND IS DESIGNED TO BE CONNECTED TO A 3/4" IRRIGATION LINE. IRRIGATION THRU HOLE IS LOCATED ON CENTER OF WETLAND CHAMBER 2" DOWN FROM THE TOP OF THE SYSTEM.
4. IRRIGATION SYSTEM FOR MODULAR WETLAND SYSTEM CAN BE PLACED ON SAME VALVE AS SURROUNDING PLANTING AREAS AND REQUIRES NO SPECIAL WATERING NEEDS.

**INSTALLATION NOTES**


1. CONTRACTOR TO PROVIDE ALL LABOR, EQUIPMENT, MATERIALS AND INCIDENTALS REQUIRED TO OFFLOAD AND INSTALL THE SYSTEM AND APPURTENANCES IN ACCORDANCE WITH THIS DRAWING AND THE MANUFACTURERS' SPECIFICATIONS, UNLESS OTHERWISE STATED IN MANUFACTURER'S CONTRACT.
2. UNIT MUST BE INSTALLED ON LEVEL BASE. MANUFACTURER RECOMMENDS A MINIMUM 6" LEVEL ROCK BASE UNLESS SPECIFIED BY THE PROJECT ENGINEER. CONTRACTOR IS RESPONSIBLE FOR VERIFYING PROJECT ENGINEER'S RECOMMENDED BASE SPECIFICATIONS.
4. CONTRACTOR TO SUPPLY AND INSTALL ALL EXTERNAL CONNECTING PIPES. ALL PIPES MUST BE FLUSH WITH INSIDE SURFACE OF CONCRETE (PIPES CANNOT INTRUDE BEYOND FLUSH). INVERT OF OUTFLOW PIPE MUST BE FLUSH WITH DISCHARGE CHAMBER FLOOR. ALL PIPES SHALL BE SEALED WATERTIGHT PER MANUFACTURER'S STANDARD CONNECTION DETAIL.
5. CONTRACTOR RESPONSIBLE FOR INSTALLATION OF ALL PIPES, RISERS, MANHOLES, AND HATCHES. CONTRACTOR TO USE GROUT AND/OR BRICKS TO MATCH COVERS WITH FINISHED SURFACE UNLESS SPECIFIED OTHERWISE.
6. CONTRACTOR RESPONSIBLE FOR CONTACTING BIO CLEAN FOR ACTIVATION OF UNIT. MANUFACTURER'S WARRANTY IS VOID WITHOUT PROPER ACTIVATION BY A BIO CLEAN REPRESENTATIVE.




**MWS-L-4-13**




**MWS-L-4-15**



**MWS-L-4-17**



**MWS-L-4-19**




**MWS-L-4-21**




PROPRIETARY AND CONFIDENTIAL:  
 THE INFORMATION CONTAINED IN THIS DOCUMENT IS THE SOLE PROPERTY OF FORTERRA AND ITS COMPANIES. THIS DOCUMENT, NOR ANY PART THEREOF, MAY BE USED, REPRODUCED OR MODIFIED IN ANY MANNER WITHOUT THE WRITTEN CONSENT OF FORTERRA.



**STORMWATER BIOFILTRATION SYSTEM  
 PLANTER INSTALLATION**



SECTION VIEW  
STANDARD MODULAR WETLAND CURB OPENING



FRONT VIEW  
STANDARD MODULAR WETLAND CURB OPENING

MODULAR WETLAND SYSTEMS INC.  
P.O. BOX 869  
OCEANSIDE, CA 92019  
www.ModularWetlands.com

BY W/N  
EDITED

NAME DATE  
John 5/3/13

TITLE: MWS LINEAR 2.0  
CURB INLET DETAILS

PROPRIETARY AND CONFIDENTIAL

THE INFORMATION CONTAINED IN THIS DRAWING IS THE SOLE PROPERTY OF MODULAR WETLAND SYSTEMS INC. ANY REPRODUCTION IN PART OR AS A WHOLE WITHOUT THE WRITTEN PERMISSION OF MODULAR WETLAND SYSTEMS INC. IS PROHIBITED.

COMMENTS:

SIZE DWG. NO.

REV

SCALE NTS UNITS INCHES SHEET 1 OF 1





## **CONTECH**<sup>®</sup> ENGINEERED SOLUTIONS

© 2023 CONTECH ENGINEERED SOLUTIONS LLC, A QUIKRETE COMPANY

800-338-1122

[WWW.CONTECHES.COM](http://WWW.CONTECHES.COM)

ALL RIGHTS RESERVED. PRINTED IN THE USA.

CONTECH ENGINEERED SOLUTIONS LLC PROVIDES SITE SOLUTIONS FOR THE CIVIL ENGINEERING INDUSTRY. CONTECH'S PORTFOLIO INCLUDES BRIDGES, DRAINAGE, SANITARY SEWER, STORMWATER AND EARTH STABILIZATION PRODUCTS. FOR INFORMATION ON OTHER CONTECH DIVISION OFFERINGS, VISIT [CONTECHES.COM](http://CONTECHES.COM) OR CALL 800-338-1122.

NOTHING IN THIS CATALOG SHOULD BE CONSTRUED AS A WARRANTY. APPLICATIONS SUGGESTED HEREIN ARE DESCRIBED ONLY TO HELP READERS MAKE THEIR OWN EVALUATIONS AND DECISIONS, AND ARE NEITHER GUARANTEES NOR WARRANTIES OF SUITABILITY FOR ANY APPLICATION. CONTECH MAKES NO WARRANTY WHATSOEVER, EXPRESS OR IMPLIED, RELATED TO THE APPLICATIONS, MATERIALS, COATINGS, OR PRODUCTS DISCUSSED HEREIN. ALL IMPLIED WARRANTIES OF MERCHANTABILITY AND ALL IMPLIED WARRANTIES OF FITNESS FOR ANY PARTICULAR PURPOSE ARE DISCLAIMED BY CONTECH. SEE CONTECH'S CONDITIONS OF SALE (AVAILABLE AT [WWW.CONTECHES.COM/COS](http://WWW.CONTECHES.COM/COS)) FOR MORE INFORMATION.

### **SUPPORT**

DRAWINGS AND SPECIFICATIONS ARE AVAILABLE AT [WWW.CONTECHES.COM](http://WWW.CONTECHES.COM)

Modular Wetland Linear Install Guide 01/23

# MC-3500 & MC-7200 Design Manual

StormTech® Chamber Systems for Stormwater Management








# Table of Contents

- 1.0 Product Information ..... 2
- 2.0 Foundation for Chambers..... 8
- 3.0 Required Materials/Row Separation..... 11
- 4.0 Hydraulics..... 13
- 5.0 Cumulative Storage Volume ..... 15
- 6.0 System Sizing..... 20
- 7.0 Structural Cross Sections and Specifications ..... 22
- 8.0 General Notes ..... 24
- 9.0 Inspection and Maintenance ..... 25

\*For SC-160LP, SC-310, SC-740 & DC-780 designs, please refer to the SC-160LP/SC-310/SC-740/DC-780 Design Manual.

StormTech Engineering Services assists design professionals in specifying StormTech stormwater systems. This assistance includes the layout of chambers to meet the engineer’s volume requirements and the connections to and from the chambers. They can also assist converting and cost engineering projects currently specified with ponds, pipe, concrete vaults and other manufactured stormwater detention/retention products. Please note that it is the responsibility of the site design engineer to ensure that the chamber bed layout meets all design requirements and is in compliance with applicable laws and regulations governing a project.



This manual is exclusively intended to assist engineers in the design of subsurface stormwater systems using StormTech chambers.

# StormTech MC-3500 Chamber


Designed to meet the most stringent industry performance standards for superior structural integrity while providing designers with a cost-effective method to save valuable land and protect water resources. The StormTech system is designed primarily to be used under parking lots, thus maximizing land usage for private (commercial) and public applications. StormTech chambers can also be used in conjunction with Green Infrastructure, thus enhancing the performance and extending the service life of these practices.

## MC-3500 Chamber (not to scale)

Nominal Specifications

|                         |  |
|-------------------------|--|
| Size (LxWxH)            | 90" x 77" x 45"<br>(2286 x 1956 x 1143 mm)   |
| Chamber Storage         | 109.9 ft <sup>3</sup> (3.11 m <sup>3</sup> ) |
| Min. Installed Storage* | 175.0 ft <sup>3</sup> (4.96 m <sup>3</sup> ) |
| Weight                  | 134 lbs (60.8 kg)                            |

\*Assumes a minimum of 12" (300 mm) of stone above, 9" (230 mm) of stone below chambers, 6" (150 mm) of stone between chambers/end caps and 40% stone porosity.





## MC-3500 Chamber (not to scale)

Nominal Specifications

|                         |   |
|-------------------------|---|
| Size (LxWxH)            | 26.5" x 71" x 45.1"<br>(673 x 1803 x 1145 mm) |
| End Cap Storage         | 14.9 ft <sup>3</sup> (0.42 m <sup>3</sup> )   |
| Min. Installed Storage* | 45.1 ft <sup>3</sup> (1.28 m <sup>3</sup> )   |
| Weight                  | 49 lbs (22.2 kg)                              |

\*Assumes a minimum of 12" (300 mm) of stone above, 9" (230 mm) of stone below, 6" (150 mm) of stone perimeter, 6" (150 mm) of stone between chambers/end caps and 40% stone porosity.




## Shipping

15 chambers/pallet

7 end caps/pallet

7 pallets/truck



\*MINIMUM COVER TO BOTTOM OF FLEXIBLE PAVEMENT. FOR UNPAVED INSTALLATIONS WHERE RUTTING FROM VEHICLES MAY OCCUR, INCREASE COVER TO 24" (600 mm).

### Storage Volume Per Chamber/End Cap ft<sup>3</sup> (m<sup>3</sup>)

|         | Bare Unit Storage<br>ft <sup>3</sup><br>(m <sup>3</sup> ) | Chamber/End Cap and Stone Volume — Stone Foundation Depth in. (mm) |                 |                 |                 |
|---------|---|--|-----------------|-----------------|-----------------|
|         |   | 9<br>(230)   | 12<br>(300)     | 15<br>(375)     | 18<br>(450)     |
| Chamber | 109.9<br>(3.11)   | 175.0<br>(4.96)  | 179.9<br>(5.09) | 184.9<br>(5.24) | 189.9<br>(5.38) |
| End Cap | 14.9<br>(0.42)  | 45.1<br>(1.28)   | 46.6<br>(1.32)  | 48.3<br>(1.37)  | 49.9<br>(1.41)  |

**Note:** Assumes 6" (150 mm) row spacing, 40% stone porosity, 12" (300 mm) stone above and includes the bare chamber/end cap volume.

### Amount of Stone Per Chamber

| ENGLISH<br>tons (yd <sup>3</sup> ) | Stone Foundation Depth |               |               |               |
|------------------------------------|------------------------|---------------|---------------|---------------|
|                                    | 9"<br>230 mm           | 12"<br>300 mm | 15"<br>375 mm | 18"<br>450 mm |
| Chamber                            | 8.5 (6.0)              | 9.1 (6.5)     | 9.7 (6.9)     | 10.4 (7.4)    |
| End Cap                            | 3.9 (2.8)              | 4.1 (2.9)     | 4.3 (3.1)     | 4.5 (3.2)     |
| METRIC<br>kg (m <sup>3</sup> )     | 230 mm                 | 300 mm        | 375 mm        | 450 mm        |
| Chamber                            | 7711 (4.6)             | 8255 (5.0)    | 8800 (5.3)    | 9435 (5.7)    |
| End Cap                            | 3538 (2.1)             | 3719 (2.2)    | 3901 (2.4)    | 4082 (2.5)    |

**Note:** Assumes 12" (300 mm) of stone above and 6" (150 mm) row spacing and 6" (150 mm) of perimeter stone in front of end caps.

### Volume of Excavation Per Chamber/End Cap yd<sup>3</sup> (m<sup>3</sup>)

|         | Stone Foundation Depth |                 |                 |                 |
|---------|------------------------|-----------------|-----------------|-----------------|
|         | 9"<br>(230 mm)         | 12"<br>(300 mm) | 15"<br>(375 mm) | 18"<br>(450 mm) |
| Chamber | 11.9 (9.1)             | 12.4 (9.5)      | 12.8 (9.8)      | 13.3 (10.2)     |
| End Cap | 4.0 (3.1)              | 4.1 (3.2)       | 4.3 (3.3)       | 4.4 (3.4)       |

**Note:** Assumes 6" (150 mm) of separation between chamber rows and 24" (600 mm) of cover. The volume of excavation will vary as depth of cover increases.



*Special applications will be considered on a project by project basis. Please contact our application department should you have a unique application for our team to evaluate.*



# StormTech MC-7200 Chamber


Designed to meet the most stringent industry performance standards for superior structural integrity while providing designers with a cost-effective method to save valuable land and protect water resources. The StormTech system is designed primarily to be used under parking lots, thus maximizing land usage for private (commercial) and public applications. StormTech chambers can also be used in conjunction with Green Infrastructure, thus enhancing the performance and extending the service life of these practices.

## MC-7200 Chamber (not to scale)

Nominal Specifications

|                         |   |
|-------------------------|---|
| Size (LxWxH)            | 83.4" x 100" x 60"<br>(2120 x 2540 x 1524 mm) |
| Chamber Storage         | 175.9 ft <sup>3</sup> (4.98 m <sup>3</sup> )  |
| Min. Installed Storage* | 267.3 ft <sup>3</sup> (7.56 m <sup>3</sup> )  |
| Weight                  | 205 lbs (92.9 kg)                             |

\*Assumes a minimum of 12" (300 mm) of stone above, 9" (230 mm) of stone below chambers, 9" (230 mm) of stone between chambers/end caps and 40% stone porosity.




## MC-7200 Chamber (not to scale)

Nominal Specifications

|                         |  |
|-------------------------|--|
| Size (LxWxH)            | 38" x 90" x 61"<br>(965 x 2286 x 1549 mm)    |
| End Cap Storage         | 39.5 ft <sup>3</sup> (1.12 m <sup>3</sup> )  |
| Min. Installed Storage* | 115.3 ft <sup>3</sup> (3.26 m <sup>3</sup> ) |
| Weight                  | 90.0 lbs (40.8 kg)                           |

\*Assumes a minimum of 12" (300 mm) of stone above, 9" (230 mm) of stone below, 12" (300 mm) of stone perimeter, 9" (230 mm) of stone between chambers/end caps and 40% stone porosity.




## Shipping

7 chambers/pallet

5 end caps/pallet

6 pallets/truck



### Storage Volume Per Chamber/End Cap ft<sup>3</sup> (m<sup>3</sup>)

|         | Bare Unit Storage<br>ft <sup>3</sup><br>(m <sup>3</sup> ) | Chamber/End Cap and Stone Volume — Stone Foundation Depth in. (mm) |                 |                 |                 |
|---------|---|--|-----------------|-----------------|-----------------|
|         |   | 9<br>(230)   | 12<br>(300)     | 15<br>(375)     | 18<br>(450)     |
| Chamber | 175.9<br>(4.98)   | 267.3<br>(7.57)  | 273.3<br>(7.74) | 279.3<br>(7.91) | 285.2<br>(8.08) |
| End Cap | 39.5<br>(1.12)  | 115.3<br>(3.26)  | 111.9<br>(3.17) | 121.9<br>(3.45) | 125.2<br>(3.54) |

**Note:** Assumes 9" (230 mm) row spacing, 40% stone porosity, 12" (300 mm) stone above and includes the bare chamber/end cap volume. End cap volume assumes 12" (300 mm) stone perimeter in front of end cap.

### Amount of Stone Per Chamber

| ENGLISH tons<br>(yd <sup>3</sup> ) | Stone Foundation Depth |                 |                 |                 |
|------------------------------------|------------------------|-----------------|-----------------|-----------------|
|                                    | 9"<br>(230 mm)         | 12"<br>(300 mm) | 15"<br>(375 mm) | 18"<br>(450 mm) |
| Chamber                            | 11.9 (8.5)             | 12.6 (9.0)      | 13.4 (9.6)      | 14.6 (10.1)     |
| End Cap                            | 9.8 (7.0)              | 10.2 (7.3)      | 10.6 (7.6)      | 11.1 (7.9)      |
| METRIC kg (m <sup>3</sup> )        | 230 mm                 | 300 mm          | 375 mm          | 450 mm          |
| Chamber                            | 10796 (6.5)            | 11431 (6.9)     | 12156 (7.3)     | 13245 (7.7)     |
| End Cap                            | 8890 (5.3)             | 9253 (5.5)      | 9616 (5.8)      | 10069 (6.0)     |

**Note:** Assumes 12" (300 mm) of stone above and 9" (230 mm) row spacing and 12" (300 mm) of perimeter stone in front of end caps.

### Volume of Excavation Per Chamber/End Cap yd<sup>3</sup> (m<sup>3</sup>)

|         | Stone Foundation Depth |                 |                 |                 |
|---------|------------------------|-----------------|-----------------|-----------------|
|         | 9"<br>(230 mm)         | 12"<br>(300 mm) | 15"<br>(375 mm) | 18"<br>(450 mm) |
| Chamber | 17.2 (13.2)            | 17.7 (13.5)     | 18.3 (14.0)     | 18.8 (14.4)     |
| End Cap | 9.7 (7.4)              | 10.0 (7.6)      | 10.3 (7.9)      | 10.6 (8.1)      |

**Note:** Assumes 9" (230 mm) of separation between chamber rows, 12" (300 mm) of perimeter in front of the end caps, and 24" (600 mm) of cover. The volume of excavation will vary as depth of cover increases.



*Special applications will be considered on a project by project basis. Please contact our application department should you have a unique application for our team to evaluate.*



# 1.0 Product Information

## 1.1 Product Design

StormTech's commitment to thorough product testing programs, materials evaluation and adherence to national standards has resulted in two more superior products. Like other StormTech chambers, the MC-3500 and MC-7200 are designed to meet the full scope of design requirements of the American Society of Testing Materials (ASTM) International specification F2787 "Standard Practice for Structural Design of Thermoplastic Corrugated Wall Stormwater Collection Chambers" and produced to the requirements of the ASTM F 2418 "Standard Specification for Polypropylene (PP) Corrugated Stormwater Collection Chambers".

The StormTech MC-3500 and MC-7200 chambers provide the full AASHTO safety factors for live loads and permanent earth loads. The ASTM F 2787 standard provides specific guidance on how to design thermoplastic chambers in accordance with AASHTO Section 12.12. of the AASHTO LRFD Bridge Design Specifications. ASTM F 2787 requires that the safety factors included in the AASHTO guidance are achieved as a prerequisite to meeting ASTM F 2418. The three standards provide both the assurance of product quality and safe structural design.

The design of larger chambers in the same tradition of our other chambers required the collaboration of experts in soil-structure interaction, plastics and manufacturing. Years of extensive research, including laboratory testing and field verification, were required to produce chambers that are ready to meet both the rigors of installation and the longevity expected by engineers and owners.

This Design Manual provides the details and specifications necessary for consulting engineers to design stormwater management systems using the MC-3500 and MC-7200 chambers. It provides specifications for storage capacities, layout dimensions as well as requirements for design to ensure a long service life. The basic design concepts for foundation and backfill materials, subgrade bearing capacities and row spacing remain equally as pertinent for the MC-3500 and MC-7200 as the SC-740, SC-310 and DC-780 chamber systems. However, since many design values and dimensional requirements are different for these larger chambers than the SC-740, SC-310 and DC-780 chambers, design manuals and installation instructions are not interchangeable.

This manual includes only those details, dimensions, cover limits, etc for the MC-3500 and MC-7200 and is intended to be a stand-alone design guide for the MC-3500 and MC-7200 chambers. A Construction Guide specifically for these two chamber models has also been published.


## 1.2 Technical Support

The StormTech Technical Services Department is available to assist the engineer with the layout of MC-3500 and MC-7200 chamber systems and answer questions regarding all the StormTech chamber models. Call the Technical Services Department, email us at [info@stormtech.com](mailto:info@stormtech.com) or contact your local StormTech representative.

## 1.3 MC-3500 and MC-7200 Chambers

All StormTech chambers are designed to the full scope of AASHTO requirements without repeating end walls or other structural reinforcing. StormTech's continuously curved, elliptical arch and the surrounding angular backfill are the key components of the structural system. With the addition of patent pending integral stiffening ribs (Figure 5), the MC-3500 and MC-7200 are assured to provide a long, safe service life. Like other StormTech chambers, the MC-3500 and MC-7200 are produced from high quality, impact modified resins which are tested for short-term and long-term mechanical properties.

With all StormTech chambers, one chamber type is used for the start, middle and end of rows. Rows are formed by overlapping the upper joint corrugation of the next chamber over the lower joint corrugation of the previous chamber (Figure 6).



## 1.4 Chamber Joints

All StormTech chambers are designed with an optimized joining system. The height and width of the end corrugations have been designed to provide the required structural safety factors while providing an unobstructed flow path down each row.

# 1.0 Product Information

To assist the contractor, StormTech chambers are molded with simple assembly instructions and arrows that indicate the direction in which to build rows. The corrugation valley immediately adjacent to the lower joint corrugation is marked "Overlap Here - Lower Joint." The corrugation valley immediately adjacent to the upper joint corrugation is marked "Build This Direction - Upper Joint."

Two people can safely and efficiently carry and place chambers without cumbersome connectors, special tools or heavy equipment. Each row of chambers must begin and end with a joint corrugation. Since joint corrugations are of a different size than the corrugations along the body of the chamber, chambers cannot be field cut and installed. Only whole MC-3500 and MC-7200 chambers can be used. For system layout assistance contact StormTech.

## 1.5 MC-3500 and MC-7200 End Caps

The MC-3500 and MC-7200 end caps are easy to install. These end caps are designed with a corrugation joint that fits over the top of either end of the chamber. The end cap joint is simply set over the top of either of the upper or lower chamber joint corrugations (Figure 7).

The MC-3500 end cap has pipe cutting guides for 12"-24" (300 mm-600 mm) top inverts (Figure 9).

The MC-7200 end cap has pipe cutting guides for 12"-42" (300 mm-1050 mm) bottom inverts and 12"-24" (300 mm-600 mm) top inverts (Figure 8).

Standard and custom pre-cored end caps are available. MC-3500 pre-cored end caps, 18" in diameter and larger include a welded crown plate.

Figure 5 - Chamber and End Cap Components




Figure 6 - Chamber Joint Overlap




Figure 7 - End Cap Joint Overlap



# 1.0 Product Information

Figure 8 - MC-7200 End Cap Inverts





Figure 9 - MC-3500 End Cap Inverts




## 2.0 Foundations for Chambers

### 2.1 Foundation Requirements

StormTech chamber systems can be installed in various soil types. The subgrade bearing capacity and the cover height over the chambers determine the required depth of clean, crushed, angular foundation stone below the chambers. Foundation stone, also called bedding, is the stone between the subgrade soils and the feet of the chamber. Flexible structures are designed to transfer a significant portion of both live and dead loads through the surrounding soils. Chamber systems accomplish this by creating load paths through the columns of embedment stone between and around the rows of chambers. This creates load concentrations at the base of the columns between the rows. The foundation stone spreads out the concentrated loads to distributed loads that can be supported by the subgrade soils.

Since increasing the cover height (top of chamber to finished grade) causes increasing soil load, a greater depth of foundation stone is necessary to distribute the load to the subgrade soils. **Table 1** and **2** specify the minimum required foundation depths for varying cover heights and allowable subgrade bearing capacities. These tables are based on StormTech service loads. The minimum required foundation depth is 9" (230 mm) for both chambers.



For additional guidance on foundation stone design please see our Technical Note 6.22 - StormTech Subgrade Performance

### 2.2 Weaker Soils

StormTech has not provided guidance for subgrade bearing capacities less than 2000 pounds per square foot [(2.0 ksf) (96 kPa)]. These soils are often highly variable, may contain organic materials and could be more sensitive to moisture. A geotechnical engineer must be consulted if soils with bearing capacities less than 2000 psf (96 kPa) are present.




# 2.0 Foundations for Chambers

**Table 1 - MC-3500 Minimum Required Foundation Depth in inches (millimeters)**  
Assumes 6" (150 mm) row spacing.

| Cover Hgt. ft. (m) | Minimum Bearing Resistance for Service Loads ksf (kPa) |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |          |          |
|--------------------|--|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|----------|----------|
|                    | 4.4 (211)  | 4.3 (206) | 4.2 (201) | 4.1 (196) | 4.0 (192) | 3.9 (187) | 3.8 (182) | 3.7 (177) | 3.6 (172) | 3.5 (168) | 3.4 (163) | 3.3 (158) | 3.2 (153) | 3.1 (148) | 3.0 (144) | 2.9 (139) | 2.8 (134) | 2.7 (129) | 2.6 (124) | 2.5 (119) | 2.4 (115) | 2.3 (110) | 2.2 (105) | 2.1 (101) | 2.0 (96) |          |
| 1.5 (0.46)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375) | 18 (450) |
| 2.0 (0.61)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450) | 18 (450) |
| 2.5 (0.76)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450) | 21 (525) |
| 3.0 (0.91)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525) | 21 (525) |
| 3.5 (1.07)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525) | 24 (600) |
| 4.0 (1.22)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600) | 24 (600) |
| 4.5 (1.37)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600) | 27 (675) |
| 5.0 (1.52)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675) | 30 (750) |
| 5.5 (1.68)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675) | 30 (750) |
| 6.0 (1.83)         | 9 (230)  | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 30 (750) | 30 (750) |
| 6.5 (1.98)         | 9 (230)  | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 27 (675)  | 30 (750)  | 30 (750) | 30 (750) |
| 7.0 (2.13)         | 12 (300)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 27 (675)  | 30 (750)  | 30 (750) | 30 (750) |
| 7.5 (2.30)         | 12 (300)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 27 (675)  | 30 (750)  | 30 (750)  | 30 (750) | 30 (750) |
| 8.0 (2.44)         | 12 (300)   | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 27 (675)  | 30 (750)  | 30 (750)  | 30 (750)  | 30 (750) | 30 (750) |

**NOTE:** The design engineer is solely responsible for assessing the bearing resistance (allowable bearing capacity) of the subgrade soils and determining the depth of foundation stone. Subgrade bearing resistance should be assessed with consideration for the range of soil moisture conditions expected under a stormwater system.

**Figure 10A - MC-3500 Structural Cross Section Detail (Not to Scale)**



Special applications will be considered on a project by project basis. Please contact our applications department should you have a unique application for our team to evaluate.

## 2.0 Foundations for Chambers


**Table 2 - MC-7200 Minimum Required Foundation Depth in inches (millimeters)**

Assumes 9" (230 mm) row spacing.

| Cover Hgt. ft. (m) | Minimum Bearing Resistance for Service Loads ksf (kPa) |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |           |          |
|--------------------|--|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|----------|
|                    | 4.4 (211)  | 4.3 (206) | 4.2 (201) | 4.1 (196) | 4.0 (192) | 3.9 (187) | 3.8 (182) | 3.7 (177) | 3.6 (172) | 3.5 (168) | 3.4 (163) | 3.3 (158) | 3.2 (153) | 3.1 (148) | 3.0 (144) | 2.9 (139) | 2.8 (134) | 2.7 (129) | 2.6 (124) | 2.5 (120) | 2.4 (115) | 2.3 (110) | 2.2 (105) | 2.1 (101) | 2.0 (96) |
| 2.0 (0.61)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525) |
| 2.5 (0.76)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 24 (600) |
| 3.0 (0.91)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 27 (675) |
| 3.5 (1.07)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 27 (675)  | 30 (750) |
| 4.0 (1.22)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 27 (675)  | 30 (750)  | 30 (750) |
| 4.5 (1.37)         | 9 (230)  | 9 (230)   | 9 (230)   | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 30 (750)  | 33 (825) |
| 5.0 (1.52)         | 9 (230)  | 9 (230)   | 9 (230)   | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 30 (750)  | 33 (825)  | 36 (900) |
| 5.5 (1.68)         | 9 (230)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 30 (750)  | 33 (825)  | 33 (825)  | 36 (900)  | 36 (900) |
| 6.0 (1.83)         | 12 (300)   | 12 (300)  | 12 (300)  | 12 (300)  | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 30 (750)  | 30 (750)  | 33 (825)  | 33 (825)  | 36 (900)  | 36 (900)  | 36 (900) |
| 6.5 (1.98)         | 12 (300)   | 12 (300)  | 15 (375)  | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 30 (750)  | 30 (750)  | 33 (825)  | 33 (825)  | 36 (900)  | 36 (900)  | 36 (900)  | 36 (900) |
| 7.0 (2.13)         | 15 (375)   | 15 (375)  | 15 (375)  | 15 (375)  | 18 (450)  | 18 (450)  | 18 (450)  | 18 (450)  | 21 (525)  | 21 (525)  | 21 (525)  | 24 (600)  | 24 (600)  | 24 (600)  | 27 (675)  | 27 (675)  | 30 (750)  | 30 (750)  | 33 (825)  | 36 (900)  | 36 (900)  | 36 (900)  | 36 (900)  | 36 (900)  | 36 (900) |

**NOTE:** The design engineer is solely responsible for assessing the bearing resistance (allowable bearing capacity) of the subgrade soils and determining the depth of foundation stone. Subgrade bearing resistance should be assessed with consideration for the range of soil moisture conditions expected under a stormwater system.

**Figure 10B - MC-7200 Structural Cross Section Detail (Not to Scale)**



Special applications will be considered on a project by project basis. Please contact our applications department should you have a unique application for our team to evaluate.

# 3.0 Required Materials/Row Separation

## 3.1 Foundation and Embedment Stone

The stone surrounding the chambers consists of the foundation stone below the chambers and embedment stone surrounding the chambers. The foundation stone and embedment stone are important components of the structural system and also provide open void space for stormwater storage. Table 3 provides the stone specifications that achieve both structural requirements and a porosity of 40% for stormwater storage. Figure 11 specifies the extents of each backfill stone location.


**Table 3 - Acceptable Fill Materials**

| Material Location  | Description   | AASHTO Material Classifications   | Compaction / Density Requirement  |
|--|---|---|---|
| <b>D Final Fill:</b> Fill Material for layer 'D' starts from the top of the 'C' layer to the bottom of flexible pavement or unpaved finished grade above. Note that pavement subbase may be part of the 'D' layer. | Any soil/rock materials, native soils, or per engineer's plans. check plans for pavement subgrade requirements.                                     | N/A   | Prepare per site design engineer's plans. Paved installations may have stringent material and preparation requirements.   |
| <b>C Initial Fill:</b> Fill material for layer 'C' starts from the top of the embedment stone ('B' layer) to 24" (600 mm) above the top of the chamber. note that pavement subbase may be a part of the 'C' layer. | Granular well-graded soil/aggregate mixtures, <35% fines or processed aggregate. most pavement subbase materials can be used in lieu of this layer. | AASHTO M145 <sup>1</sup><br>a-1,a-2-4,a-3<br>or<br>AASHTO M43 <sup>1</sup><br>3, 357, 4, 467, 5, 56,<br>57, 6, 67, 68, 7, 78, 8,<br>89, 9, 10 | Begin compactoins after 24" (600 mm) of material over the chambers is reached. compact additional layers in 12" (300 mm) max lifts to a min. 95% proctor density for well-graded material and 95% relative density for processed aggregate materials. |
| <b>B Embedment Stone:</b> Fill surrounding the chambers form the foudation stone ('A' layer) to the 'C' layer above.   | Clean, crushed, angular stone   | AASHTO M43 <sup>1</sup><br>3, 4   | No compaction required  |
| <b>A Foundation Stone:</b> Fill below chambers from the subgrade up to the foot (bottom) of the chamber.   | Clean, crushed, angular stone   | AASHTO M43 <sup>1</sup><br>3, 4   | Plate compact or roll to achieve a flat surface. <sup>2 3</sup>   |

Please Note:

- The listed AASHTO designations are for gradations only. The stone must also be clean, crushed, angular. For example, a specification for #4 stone would state: "clean, crushed, angular NO. 4 (AASHTO m43) stone".
- Stormtech compaction requirements are met for 'A' location materials when placed and compacted in 9" (230 mm) (max) lifts using two full coverages with a vibratory compactor.
- Where infiltration surfaces may be compromised by compaction, for standard design load conditions, a flat surface may be achieved by raking or dragging without compaction equipment. For special load designs, contact stormtech for compaction requirements.

**Figure 11 - Fill Material Locations**



Once layer 'C' is placed, any soil/material can be placed in layer 'D' up to the finished grade. Most pavement subbase soils can be used to replace the materials of layer 'C' or 'D' at the design engineer's discretion.

## 3.0 Required Materials/Row Separation

### 3.2 Fill Above Chambers

Refer to Table 3 and Figure 11 for acceptable fill material above the clean, crushed, angular stone. StormTech requires a minimum of 24" (600 mm) from the top of the chamber to the bottom of flexible pavement. For non-paved installations where rutting from vehicles may occur StormTech requires a minimum of 30" (750 mm) from top of chamber to finished grade.

### 3.3 Geotextile Separation

A non-woven geotextile meeting AASHTO M288 Class 2 separation requirements must be installed to completely envelope the system and prevent soil intrusion into the crushed, angular stone. Overlap adjacent geotextile rolls per AASHTO M288 separation guidelines. Contact StormTech for a list of acceptable geotextiles.

### 3.4 Parallel Row Separation/ Perpendicular Bed Separation

#### Parallel Row Separation

The minimum installed spacing between parallel rows after backfilling is 9" (230 mm) for the MC-7200 chambers and 6" (150mm) for the MC-3500 (measurement taken between the outside edges of the feet). Spacers may be used for layout convenience. Row spacing wider than the minimum spacing above may be specified.

#### Perpendicular Bed Separation

When beds are laid perpendicular to each other, a minimum installed spacing of 36" (900 mm) between beds is required.

### 3.5 Special Structural Designs


StormTech engineers may provide special structural designs to enable deeper cover depths or increase the capacity to carry higher live loads. Special designs may utilize the additional strength that can be achieved by compaction of embedment stone or by increasing the spacing between rows.

Increasing the spacing between chamber rows may also facilitate the application of StormTech chambers with either less foundation stone or with weaker subgrade soils. This may be a good option where vertical restrictions on site prevent the use of a deeper foundation.

Contact ADS Engineering Services for more information on special structural designs.



**System Cross Section**



**Minimum Row Spacing**

## 4.0 Hydraulics

### 4.1 General

StormTech subsurface chamber systems offer the flexibility for a variety of inlet and outlet configurations. Contact the StormTech Technical Services Department or your local StormTech representative for assistance configuring inlet and outlet connections.

The open graded stone around and under the chambers provides a significant conveyance capacity ranging from approximately 0.8 cfs (23 l/s) to 13 cfs (368 l/s) per MC-3500 chamber and for the MC-7200 chamber. The actual conveyance capacity is dependent upon stone size, depth of foundation stone and head of water. Although the high conveyance capacity of the open graded stone is an important component of the flow network, StormTech recommends that a system of inlet and outlet manifolds be designed to distribute and convey the peak flow through the chamber system.

It is the responsibility of the design engineer to provide the design flow rates and storage volumes for the stormwater system and to ensure that the final design meets all conveyance and storage requirements. However, StormTech will work with the design engineer to assist with manifold and chamber layouts that meet the design objectives.

### 4.2 The Isolator® Row Plus

The Isolator Row Plus is a system that inexpensively captures total suspended solids (TSS) and debris and provides easy access for inspection and maintenance. In a typical configuration, a single layer of ADS Plus fabric is placed between the chambers and the stone foundations. This fabric traps and filters sediments as


well as protects the stone base during cleaning and maintenance. Each installed MC-3500 chamber and MC-3500 end cap provides 42.9 ft<sup>2</sup> (4.0 m<sup>2</sup>) and 7.5 ft<sup>2</sup> (0.7 m<sup>2</sup>) of bottom filter area respectively. Each installed MC-7200 chamber and MC-7200 end cap provides 57.9 ft<sup>2</sup> (5.4 m<sup>2</sup>) and 12.8 ft<sup>2</sup> (1.19 m<sup>2</sup>) of bottom filter area respectively.

The Isolator Row Plus can be configured for maintenance objectives or, in some regulatory jurisdictions, for water quality objectives. For water quality applications, the Isolator Row Plus can be sized based on water quality volume or flow rate.

All Isolator Plus Rows require: 1) a manhole for maintenance access, 2) a means of diversion of flows to the Isolator Row Plus 3) a high flow bypass and 4) FLAMP (Flared End Ramp). When used on an Isolator Row Plus, a 24" FLAMP (flared end ramp) is attached to the inside of the inlet pipe with a provided threaded rod and bolt. The FLAMP then lays on top of the ADS Plus fabric.. Flow diversion can be accomplished by either a weir in the upstream access manhole or simply by feeding the Isolator Row Plus at a lower elevation than the high flow bypass. Contact StormTech for assistance sizing Isolator Plus Rows.


When additional stormwater treatment is required, StormTech systems can be configured using a treatment train approach where other stormwater BMPs are located in series.

Figure 12 - StormTech Isolator Row Plus Detail



## 4.0 Hydraulics

**Figure 13 - Typical Inlet Configuration With Isolator Row Plus and Scour Protection**



### 4.3 Inlet Manifolds

The primary function of the inlet manifold is to convey and distribute flows to a sufficient number of rows in the chamber bed such that there is ample conveyance capacity to pass the peak flows without creating an unacceptable backwater condition in upstream piping or scour the foundation stone under the chambers.

Manifolds are connected to the end caps either at the top or bottom of the end cap. Standard distances from the base of chamber to the invert of inlet and outlet manifolds connecting to StormTech end caps can be found in table 6. High inlet flow rates from either connection location produce a shear scour potential of the foundation stone. Inlet flows from top inlets also produce impingement scour potential. Scour potential is reduced when standing water is present over the foundation stone. However, for safe design across the wide range of applications, StormTech assumes minimal standing water at the time the design flow occurs.

To minimize scour potential, StormTech recommends the installation of woven scour protection fabric at each inlet row. This enables a protected transition zone from the concentrated flow coming out of the inlet pipe to a uniform flow across the entire width of the chamber for both top and bottom connections. Allowable flow rates for design are dependent upon: the elevation of inlet pipe, foundation stone size and scour protection. With an appropriate scour protection geotextile installed from the end cap to at least 14.5 ft (4.42 m) in front of the inlet pipe for the MC-3500 and for the MC-7200, for both top and bottom feeds, the flow rates listed in Table 4 can be used for all StormTech specified foundation stone gradations.

\*See StormTech's Tech Note 6.32 for manifold sizing guidance.

**Table 4 - Allowable Inlet Flows\***

| Inlet Pipe Diameter<br>Inches (mm) | Allowable Maximum Flow<br>Rate cfs (l/s) |
|------------------------------------|--|
| 12 (300)                           | 2.48 (70)                                |
| 15 (375)                           | 3.5 (99)                                 |
| 18 (450)                           | 5.5 (156)                                |
| 24 (600)                           | 8.5 (241) [MC-3500]                      |
| 24 (600)                           | 9.5 (269) [MC-7200]                      |

\*Assumes appropriate length of scour fabric per section 4.3

**Table 5 - Maximum Outlet Flow Rate Capacities From StormTech Outlet Manifolds**

| Pipe Diameter | Flow (CFS) | Flow (L/S) |
|---------------|------------|------------|
| 6" (150 mm)   | 0.4        | 11.3       |
| 8" (200 mm)   | 0.7        | 19.8       |
| 10" (250 mm)  | 1.0        | 28.3       |
| 12" (300 mm)  | 2.0        | 56.6       |
| 15" (375 mm)  | 2.7        | 76.5       |
| 18" (450 mm)  | 4.0        | 113.3      |
| 24" (600 mm)  | 7.0        | 198.2      |
| 30" (750 mm)  | 11.0       | 311.5      |
| 36" (900 mm)  | 16.0       | 453.1      |
| 42" (1050 mm) | 22.0       | 623.0      |
| 48" (1200 mm) | 28.0       | 792.9      |

**Table 6 - Standard Distances From Base of Chamber to Invert of Inlet and Outlet Manifolds on StormTech End Caps**

| MC-3500 ENDCAPS |               |           |           |
|-----------------|---------------|-----------|-----------|
|                 | Pipe Diameter | Inv. (in) | Inv. (mm) |
| Top             | 6" (150 mm)   | 33.21     | 841       |
|                 | 8" (200 mm)   | 31.16     | 789       |
|                 | 10" (250 mm)  | 29.04     | 738       |
|                 | 12" (300 mm)  | 26.36     | 671       |
|                 | 15" (375 mm)  | 23.39     | 594       |
|                 | 18" (450 mm)  | 20.03     | 509       |
| Bottom          | 24" (600 mm)  | 14.48     | 369       |
|                 | 12" (750 mm)  | 1.35      | 34        |
|                 | 15" (900 mm)  | 1.5       | 40        |
|                 | 18" (1050 mm) | 1.77      | 46        |
| 24" (1200 mm)   | 2.06          | 52        |           |

| MC-7200 ENDCAPS |               |           |           |
|-----------------|---------------|-----------|-----------|
|                 | Pipe Diameter | Inv. (in) | Inv. (mm) |
| Top             | 12" (300 mm)  | 35.69     | 907       |
|                 | 15" (375 mm)  | 32.72     | 831       |
|                 | 18" (450 mm)  | 29.36     | 746       |
|                 | 24" (600 mm)  | 23.05     | 585       |
| Bottom          | 12" (750 mm)  | 1.55      | 34        |
|                 | 15" (900 mm)  | 1.7       | 43        |
|                 | 18" (1050 mm) | 1.97      | 50        |
|                 | 24" (1200 mm) | 2.26      | 57        |

## 5.0 Cumulative Storage Volumes

### 4.4 Outlet Manifolds


The primary function of the outlet manifold is to convey peak flows from the chamber system to the outlet control structure. Outlet manifolds are often sized for attenuated flows. They may be smaller in diameter and have fewer row connections than inlet manifolds. In some applications however, the intent of the outlet piping is to convey an unattenuated bypass flow rate and manifolds may be sized similar to inlet manifolds.

Since chambers are generally flowing at or near full at the time of the peak outlet flow rate, scour is generally not governing and outlet manifold sizing is based on pipe flow equations. In most cases, StormTech recommends that outlet manifolds connect the same rows that are connected to an inlet manifold. This provides a continuous flow path through open conduits to pass the peak flow without dependence on passing peak flows through stone.

The primary function of the underdrains is to draw down water stored in the stone below the invert of the manifold. Underdrains are generally not sized for conveyance of the peak flow.


The maximum outlet flow rate capacities from StormTech outlet manifolds can be found in Table 5.

**Figure 14 - Typical Inlet, Outlet and Underdrain Configuration**



### 4.5 Inserta Tee® Inlet Connections

**Figure 15 - Inserta Tee Detail**



**NOTE:**  
PART NUMBERS WILL VARY BASED ON INLET PIPE MATERIALS. CONTACT STORMTECH FOR MORE INFORMATION.

| CHAMBER  | MAX DIAMETER OF INSERTA TEE | HEIGHT FROM BASE OF CHAMBER (X) |
|--|-----------------------------|---------------------------------|
| MC-3500  | 12" (250 mm)                | 6" (150 mm)                     |
| MC-7200  | 12" (250 mm)                | 8" (200 mm)                     |
| INSERTA TEE FITTINGS AVAILABLE FOR SDR 26, SDR 35, SCH 40 IPS GASKETED & SOLVENT WELD, N-12, HP STORM, C-900 OR DUCTILE IRON |                             |                                 |

## 5.0 Cumulative Storage Volumes

Tables 7 and 8 provide cumulative storage volumes for the MC-3500 chamber and end cap. These tables can be used to calculate the stage-storage relationship for the retention or detention system. Digital spreadsheets in which the number of chambers and end caps can be input for quick cumulative storage calculations are available at [www.stormtech.com](http://www.stormtech.com). For assistance with site-specific calculations or input into routing software, contact the StormTech Technical Services Department.

**Table 7 – MC-3500 Incremental Storage Volume Per Chamber**

Assumes 40% stone porosity. Calculations are based upon a 9" (230 mm) stone base under the chambers, 12" (300 mm) of stone above chambers, and 6" (150 mm) of spacing between chambers.

| Depth of Water in System Inches (mm) | Cumulative Chamber Storage ft <sup>3</sup> (m <sup>3</sup> ) | Total System Cumulative Storage ft <sup>3</sup> (m <sup>3</sup> ) | Depth of Water in System Inches (mm) | Cumulative Chamber Storage ft <sup>3</sup> (m <sup>3</sup> ) | Total System Cumulative Storage ft <sup>3</sup> (m <sup>3</sup> ) |               |
|--------------------------------------|--|---|--------------------------------------|--|---|---------------|
| 66 (1676)                            | ↑<br>Stone<br>Cover<br>↓                                     | 175.02 (4.956)  | 32 (813)                             | 73.52 (2.082)  | 96.98 (2.746)   |               |
| 65 (1651)                            |  | 0.00  | 173.36 (4.909)                       | 31 (787)   | 70.75 (2.003)   | 93.67 (2.652) |
| 64 (1626)                            |  | 0.00  | 171.71 (4.862)                       | 30 (762)   | 67.92 (1.923)   | 90.32 (2.558) |
| 63 (1600)                            |  | 0.00  | 170.06 (4.816)                       | 29 (737)   | 65.05 (1.842)   | 86.94 (2.462) |
| 62 (1575)                            |  | 0.00  | 168.41 (4.769)                       | 28 (711)   | 62.12 (1.759)   | 83.54 (2.366) |
| 61 (1549)                            |  | 0.00  | 166.76 (4.722)                       | 27 (686)   | 59.15 (1.675)   | 80.10 (2.268) |
| 60 (1524)                            |  | 0.00  | 165.10 (4.675)                       | 26 (680)   | 56.14 (1.590)   | 76.64 (2.170) |
| 59 (1499)                            |  | 0.00  | 163.45 (4.628)                       | 25 (635)   | 53.09 (1.503)   | 73.16 (2.072) |
| 58 (1473)                            |  | 0.00  | 161.80 (4.582)                       | 24 (610)   | 49.99 (1.416)   | 69.65 (1.972) |
| 57 (1448)                            |  | 0.00  | 160.15 (4.535)                       | 23 (584)   | 46.86 (1.327)   | 66.12 (1.872) |
| 56 (1422)                            |  | 0.00  | 158.49 (4.488)                       | 22 (559)   | 43.70 (1.237)   | 62.57 (1.772) |
| 55 (1397)                            |  | 0.00  | 156.84 (4.441)                       | 21 (533)   | 40.50 (1.147)   | 59.00 (1.671) |
| 54 (1372)                            |  | 109.95 (3.113)  | 155.19 (4.394)                       | 20 (508)   | 37.27 (1.055)   | 55.41 (1.569) |
| 53 (1346)                            |  | 109.89 (3.112)  | 153.50 (4.347)                       | 19 (483)   | 34.01 (0.963)   | 51.80 (1.467) |
| 52 (1321)                            |  | 109.69 (3.106)  | 151.73 (4.297)                       | 18 (457)   | 30.72 (0.870)   | 48.17 (1.364) |
| 51 (1295)                            |  | 109.40 (3.098)  | 149.91 (4.245)                       | 17 (432)   | 27.40 (0.776)   | 44.53 (1.261) |
| 50 (1270)                            |  | 109.00 (3.086)  | 148.01 (4.191)                       | 16 (406)   | 24.05 (0.681)   | 40.87 (1.157) |
| 49 (1245)                            | 108.31 (3.067)   | 145.95 (4.133)  | 15 (381)                             | 20.69 (0.586)  | 37.20 (1.053)   |               |
| 48 (1219)                            | 107.28 (3.038)   | 143.68 (4.068)  | 14 (356)                             | 17.29 (0.490)  | 33.51 (0.949)   |               |
| 47 (1194)                            | 106.03 (3.003)   | 141.28 (4.000)  | 13 (330)                             | 13.88 (0.393)  | 29.81 (0.844)   |               |
| 46 (1168)                            | 104.61 (2.962)   | 138.77 (3.930)  | 12 (305)                             | 10.44 (0.296)  | 26.09 (0.739)   |               |
| 45 (1143)                            | 103.04 (2.918)   | 136.17 (3.856)  | 11 (279)                             | 6.98 (0.198)   | 22.37 (0.633)   |               |
| 44 (1118)                            | 101.33 (2.869)   | 133.50 (3.780)  | 10 (254)                             | 3.51 (0.099)   | 18.63 (0.527)   |               |
| 43 (1092)                            | 99.50 (2.818)  | 130.75 (3.702)  | 9 (229)                              | ↑<br>Stone<br>Cover<br>↓                                     | 14.87 (0.421)   |               |
| 42 (1067)                            | 97.56 (2.763)  | 127.93 (3.623)  | 8 (203)                              |  | 0.00  | 13.22 (0.374) |
| 41 (1041)                            | 95.52 (2.705)  | 125.06 (3.541)  | 7 (178)                              |  | 0.00  | 11.57 (0.328) |
| 40 (1016)                            | 93.39 (2.644)  | 122.12 (3.458)  | 6 (152)                              |  | 0.00  | 9.91 (0.281)  |
| 39 (991)                             | 91.16 (2.581)  | 119.14 (3.374)  | 5 (127)                              |  | 0.00  | 8.26 (0.234)  |
| 38 (965)                             | 88.86 (2.516)  | 116.10 (3.288)  | 4 (102)                              |  | 0.00  | 6.61 (0.187)  |
| 37 (948)                             | 86.47 (2.449)  | 113.02 (3.200)  | 3 (76)                               |  | 0.00  | 4.96 (0.140)  |
| 36 (914)                             | 84.01 (2.379)  | 109.89 (3.112)  | 2 (51)                               |  | 0.00  | 3.30 (0.094)  |
| 35 (889)                             | 81.49 (2.307)  | 106.72 (3.022)  | 1 (25)                               |  | 0.00  | 1.65 (0.047)  |
| 34 (864)                             | 78.89 (2.234)  | 103.51 (2.931)  |                                      |  |   |               |
| 33 (838)                             | 76.24 (2.159)  | 100.27 (2.839)  |                                      |  |   |               |

**NOTE:** Add 1.65 ft<sup>3</sup> (0.047 m<sup>3</sup>) of storage for each additional inch (25 mm) of stone foundation. Contact StormTech for cumulative volume spreadsheets in digital format.



## 5.0 Cumulative Storage Volume

**Table 8 – MC-3500 Incremental Storage Volume Per End Cap**

Assumes 40% stone porosity. Calculations are based upon a 9" (230 mm) stone base under the chambers, 12" (300 mm) of stone above end caps, and 6" (150 mm) of spacing between end caps and 6" (150 mm) of stone perimeter.

| Depth of Water in System Inches (mm) | Cumulative End Cap Storage ft <sup>3</sup> (m <sup>3</sup> ) | Total System Cumulative Storage ft <sup>3</sup> (m <sup>3</sup> ) | Depth of Water in System Inches (mm) | Cumulative Chamber Storage ft <sup>3</sup> (m <sup>3</sup> ) | Total System Cumulative Storage ft <sup>3</sup> (m <sup>3</sup> ) |               |
|--------------------------------------|--|---|--------------------------------------|--|---|---------------|
| 66 (1676)                            | ↑<br>Stone<br>Cover<br>↓                                     | 45.10 (1.277)   | 33 (838)                             | 12.53 (0.355)  | 24.82 (0.703)   |               |
| 65 (1651)                            |  | 0.00  | 44.55 (1.262)                        | 32 (813)   | 12.18 (0.345)   | 24.06 (0.681) |
| 64 (1626)                            |  | 0.00  | 44.00 (1.246)                        | 31 (787)   | 11.81 (0.335)   | 23.30 (0.660) |
| 63 (1600)                            |  | 0.00  | 43.46 (1.231)                        | 30 (762)   | 11.42 (0.323)   | 22.53 (0.638) |
| 62 (1575)                            |  | 0.00  | 42.91 (1.215)                        | 29 (737)   | 11.01 (0.312)   | 21.75 (0.616) |
| 61 (1549)                            |  | 0.00  | 42.36 (1.200)                        | 28 (711)   | 10.58 (0.300)   | 20.96 (0.594) |
| 60 (1524)                            |  | 0.00  | 41.81 (1.184)                        | 27 (686)   | 10.13 (0.287)   | 20.17 (0.571) |
| 59 (1499)                            |  | 0.00  | 41.27 (1.169)                        | 26 (680)   | 9.67 (0.274)  | 19.37 (0.549) |
| 58 (1473)                            |  | 0.00  | 40.72 (1.153)                        | 25 (635)   | 9.19 (0.260)  | 18.57 (0.526) |
| 57 (1448)                            |  | 0.00  | 40.17 (1.138)                        | 24 (610)   | 8.70 (0.246)  | 17.76 (0.503) |
| 56 (1422)                            |  | 0.00  | 39.62 (1.122)                        | 23 (584)   | 8.19 (0.232)  | 16.94 (0.480) |
| 55 (1397)                            |  | 0.00  | 39.08 (1.107)                        | 22 (559)   | 7.67 (0.217)  | 16.12 (0.456) |
| 54 (1372)                            |  | 15.64 (0.443)   | 38.53 (1.091)                        | 21 (533)   | 7.13 (0.202)  | 15.29 (0.433) |
| 53 (1346)                            | 15.64 (0.443)  | 37.98 (1.076)   | 20 (508)                             | 6.59 (0.187)   | 14.45 (0.409)   |               |
| 52 (1321)                            | 15.63 (0.443)  | 37.42 (1.060)   | 19 (483)                             | 6.03 (0.171)   | 13.61 (0.385)   |               |
| 51 (1295)                            | 15.62 (0.442)  | 36.85 (1.043)   | 18 (457)                             | 5.46 (0.155)   | 12.76 (0.361)   |               |
| 50 (1270)                            | 15.60 (0.442)  | 36.27 (1.027)   | 17 (432)                             | 4.88 (0.138)   | 11.91 (0.337)   |               |
| 49 (1245)                            | 15.56 (0.441)  | 35.68 (1.010)   | 16 (406)                             | 4.30 (0.122)   | 11.06 (0.313)   |               |
| 48 (1219)                            | 15.51 (0.439)  | 35.08 (0.993)   | 15 (381)                             | 3.70 (0.105)   | 10.20 (0.289)   |               |
| 47 (1194)                            | 15.44 (0.437)  | 34.47 (0.976)   | 14 (356)                             | 3.10 (0.088)   | 9.33 (0.264)  |               |
| 46 (1168)                            | 15.35 (0.435)  | 33.85 (0.959)   | 13 (330)                             | 2.49 (0.071)   | 8.46 (0.240)  |               |
| 45 (1143)                            | 15.25 (0.432)  | 33.22 (0.941)   | 12 (305)                             | 1.88 (0.053)   | 7.59 (0.215)  |               |
| 44 (1118)                            | 15.13 (0.428)  | 32.57 (0.922)   | 11 (279)                             | 1.26 (0.036)   | 6.71 (0.190)  |               |
| 43 (1092)                            | 14.99 (0.424)  | 31.91 (0.904)   | 10 (254)                             | 0.63 (0.018)   | 5.83 (0.165)  |               |
| 42 (1067)                            | 14.83 (0.420)  | 31.25 (0.885)   | 9 (229)                              | ↑<br>Stone<br>Cover<br>↓                                     | 4.93 (0.139)  |               |
| 41 (1041)                            | 14.65 (0.415)  | 30.57 (0.866)   | 8 (203)                              |  | 0.00  | 4.38 (0.124)  |
| 40 (1016)                            | 14.45 (0.409)  | 29.88 (0.846)   | 7 (178)                              |  | 0.00  | 3.83 (0.108)  |
| 39 (991)                             | 14.24 (0.403)  | 29.18 (0.826)   | 6 (152)                              |  | 0.00  | 3.28 (0.093)  |
| 38 (965)                             | 14.00 (0.396)  | 28.48 (0.806)   | 5 (127)                              |  | 0.00  | 2.74 (0.077)  |
| 37 (948)                             | 13.74 (0.389)  | 27.76 (0.786)   | 4 (102)                              |  | 0.00  | 2.19 (0.062)  |
| 36 (914)                             | 13.47 (0.381)  | 27.04 (0.766)   | 3 (76)                               |  | 0.00  | 1.64 (0.046)  |
| 35 (889)                             | 13.18 (0.373)  | 26.30 (0.745)   | 2 (51)                               |  | 0.00  | 1.09 (0.031)  |
| 34 (864)                             | 12.86 (0.364)  | 25.56 (0.724)   | 1 (25)                               |  | 0.00  | 0.55 (0.015)  |

**NOTE:** Add 0.56 ft<sup>3</sup> (0.016 m<sup>3</sup>) of storage for each additional inch (25 mm) of stone foundation. Contact StormTech for cumulative volume spreadsheets in digital format.

## 5.0 Cumulative Storage Volumes

**Tables 9 and 10** provide cumulative storage volumes for the MC-7200 chamber and end cap. These tables can be used to calculate the stage-storage relationship for the retention or detention system. Digital spreadsheets in which the number of chambers and end caps can be input for quick cumulative storage calculations are available at [www.stormtech.com](http://www.stormtech.com). For assistance with site-specific calculations or input into routing software, contact the StormTech Technical Services Department.

**Table 9 – MC-7200 Incremental Storage Volume Per Chamber**

Assumes 40% stone porosity. Calculations are based upon a 9" (230 mm) stone base under the chambers, 12" (300 mm) of stone above chambers, and 9" (230 mm) of spacing between chambers.

| Depth of Water in System Inches (mm) | Cumulative Chamber Storage ft <sup>3</sup> (m <sup>3</sup> ) | Total System Cumulative Storage ft <sup>3</sup> (m <sup>3</sup> ) | Depth of Water in System Inches (mm) | Cumulative Chamber Storage ft <sup>3</sup> (m <sup>3</sup> ) | Total System Cumulative Storage ft <sup>3</sup> (m <sup>3</sup> ) |
|--------------------------------------|--|---|--------------------------------------|--|---|
| 81 (2057)                            | 0.00   | 267.30 (7.569)  | 40 (1016)                            | 118.44 (3.354)   | 150.94 (4.274)  |
| 80 (2032)                            | 0.00   | 265.30 (7.512)  | 39 (991)                             | 115.14 (3.260)   | 146.97 (4.162)  |
| 79 (2007)                            | 0.00   | 263.30 (7.456)  | 38 (965)                             | 111.80 (3.166)   | 142.96 (4.048)  |
| 78 (1981)                            | 0.00   | 261.31 (7.399)  | 37 (948)                             | 108.40 (3.070)   | 138.93 (3.934)  |
| 77 (1956)                            | 0.00   | 259.31 (7.343)  | 36 (914)                             | 104.97 (2.972)   | 134.87 (3.819)  |
| 76 (1930)                            | 0.00   | 257.31 (7.286)  | 35 (889)                             | 101.48 (2.874)   | 130.78 (3.703)  |
| 75 (1905)                            | 0.00   | 255.32 (7.230)  | 34 (864)                             | 97.96 (2.774)  | 126.67 (3.587)  |
| 74 (1880)                            | 0.00   | 253.32 (7.173)  | 33 (838)                             | 94.39 (2.673)  | 122.54 (3.470)  |
| 73 (1854)                            | 0.00   | 251.32 (7.117)  | 32 (813)                             | 90.79 (2.571)  | 118.38 (3.352)  |
| 72 (1829)                            | 0.00   | 249.33 (7.060)  | 31 (787)                             | 87.14 (2.468)  | 114.19 (3.234)  |
| 71 (1803)                            | 0.00   | 247.33 (7.004)  | 30 (762)                             | 83.46 (2.363)  | 109.99 (3.114)  |
| 70 (1778)                            | 0.00   | 245.33 (6.947)  | 29 (737)                             | 79.75 (2.258)  | 105.76 (2.995)  |
| 69 (1753)                            | 175.90 (4.981)   | 243.33 (6.890)  | 28 (711)                             | 76.00 (2.152)  | 101.52 (2.875)  |
| 68 (1727)                            | 175.84 (4.979)   | 241.30 (6.833)  | 27 (686)                             | 72.22 (2.045)  | 97.25 (2.754)   |
| 67 (1702)                            | 175.65 (4.974)   | 239.19 (6.773)  | 26 (680)                             | 68.41 (1.937)  | 92.97 (2.632)   |
| 66 (1676)                            | 175.38 (4.966)   | 237.03 (6.712)  | 25 (610)                             | 64.56 (1.828)  | 88.66 (2.511)   |
| 65 (1651)                            | 175.02 (4.956)   | 234.82 (6.649)  | 24 (609)                             | 60.69 (1.719)  | 84.34 (2.388)   |
| 64 (1626)                            | 174.56 (4.943)   | 232.54 (6.585)  | 23 (584)                             | 56.80 (1.608)  | 80.01 (2.266)   |
| 63 (1600)                            | 173.82 (4.922)   | 230.10 (6.516)  | 22 (559)                             | 52.87 (1.497)  | 75.66 (2.142)   |
| 62 (1575)                            | 172.72 (4.891)   | 227.45 (6.441)  | 21 (533)                             | 48.92 (1.385)  | 71.29 (2.019)   |
| 61 (1549)                            | 171.41 (4.854)   | 224.66 (6.362)  | 20 (508)                             | 44.95 (1.273)  | 66.91 (1.895)   |
| 60 (1524)                            | 169.91 (4.811)   | 221.76 (6.280)  | 19 (483)                             | 40.96 (1.160)  | 62.52 (1.770)   |
| 59 (1499)                            | 168.25 (4.764)   | 218.77 (6.195)  | 18 (457)                             | 36.94 (1.046)  | 58.11 (1.646)   |
| 58 (1473)                            | 166.46 (4.714)   | 215.70 (6.108)  | 17 (432)                             | 32.91 (0.932)  | 53.69 (1.520)   |
| 57 (1448)                            | 164.53 (4.659)   | 212.55 (6.019)  | 16 (406)                             | 28.85 (0.817)  | 49.26 (1.395)   |
| 56 (1422)                            | 162.50 (4.602)   | 209.33 (5.928)  | 15 (381)                             | 24.78 (0.702)  | 44.82 (1.269)   |
| 55 (1397)                            | 160.36 (4.541)   | 206.05 (5.835)  | 14 (356)                             | 20.69 (0.586)  | 40.37 (1.143)   |
| 54 (1372)                            | 158.11 (4.477)   | 202.70 (5.740)  | 13 (330)                             | 16.58 (0.469)  | 35.91 (1.017)   |
| 53 (1346)                            | 155.77 (4.411)   | 199.30 (5.644)  | 12 (305)                             | 12.46 (0.353)  | 31.44 (0.890)   |
| 52 (1321)                            | 153.33 (4.342)   | 195.84 (5.546)  | 11 (279)                             | 8.32 (0.236)   | 26.96 (0.763)   |
| 51 (1295)                            | 150.81 (4.271)   | 192.33 (5.446)  | 10 (254)                             | 4.17 (0.118)   | 22.47 (0.636)   |
| 50 (1270)                            | 148.21 (4.197)   | 188.78 (5.346)  | 9 (229)                              | 0.00   | 17.97 (0.509)   |
| 49 (1245)                            | 145.53 (4.121)   | 185.17 (5.244)  | 8 (203)                              | 0.00   | 15.98 (0.452)   |
| 48 (1219)                            | 142.78 (4.043)   | 181.52 (5.140)  | 7 (178)                              | 0.00   | 13.98 (0.396)   |
| 47 (1194)                            | 139.96 (3.963)   | 177.83 (5.036)  | 6 (152)                              | 0.00   | 11.98 (0.339)   |
| 46 (1168)                            | 137.07 (3.881)   | 174.10 (4.930)  | 5 (127)                              | 0.00   | 9.99 (0.283)  |
| 45 (1143)                            | 134.11 (3.798)   | 170.33 (4.823)  | 4 (102)                              | 0.00   | 7.99 (0.226)  |
| 44 (1118)                            | 131.09 (3.712)   | 166.52 (4.715)  | 3 (76)                               | 0.00   | 5.99 (0.170)  |
| 43 (1092)                            | 128.01 (3.625)   | 162.68 (4.607)  | 2 (51)                               | 0.00   | 3.99 (0.113)  |
| 42 (1067)                            | 124.88 (3.536)   | 158.80 (4.497)  | 1 (25)                               | 0.00   | 2.00 (0.057)  |
| 41 (1041)                            | 121.68 (3.446)   | 154.89 (4.386)  |                                      |  |   |

**NOTE:** Add 2.00 ft<sup>3</sup> (0.057 m<sup>3</sup>) of storage for each additional inch (25 mm) of stone foundation. Contact StormTech for cumulative volume spreadsheets in digital format.

# 5.0 Cumulative Storage Volumes

**Table 10 – MC-7200 Incremental Storage Volume Per End Cap**

Assumes 40% stone porosity. Calculations are based upon a 9” (230 mm) stone base under the chambers, 12” (300 mm) of stone above end caps, and 9” (230 mm) of spacing between end caps and 6” (150 mm) of stone perimeter.

| Depth of Water in System Inches (mm) | Cumulative End Cap Storage ft <sup>3</sup> (m <sup>3</sup> ) | Total System Cumulative Storage ft <sup>3</sup> (m <sup>3</sup> ) | Depth of Water in System Inches (mm) | Cumulative End Cap Storage ft <sup>3</sup> (m <sup>3</sup> ) | Total System Cumulative Storage ft <sup>3</sup> (m <sup>3</sup> ) |               |
|--------------------------------------|--|---|--------------------------------------|--|---|---------------|
| 81 (2057)                            | ↑<br>Stone<br>Cover<br>↓                                     | 115.28 (3.264)  | 40 (1016)                            | 29.30 (0.830)  | 62.80 (1.778)   |               |
| 80 (2032)                            |  | 114.15 (3.232)  | 39 (991)                             | 28.58 (0.809)  | 61.23 (1.734)   |               |
| 79 (2007)                            |  | 113.02 (3.200)  | 38 (965)                             | 27.84 (0.788)  | 59.65 (1.689)   |               |
| 78 (1981)                            |  | 111.89 (3.168)  | 37 (948)                             | 27.07 (0.767)  | 58.07 (1.644)   |               |
| 77 (1956)                            |  | 110.76 (3.136)  | 36 (914)                             | 26.29 (0.744)  | 56.46 (1.599)   |               |
| 76 (1930)                            |  | 109.63 (3.104)  | 35 (889)                             | 25.48 (0.722)  | 54.85 (1.553)   |               |
| 75 (1905)                            |  | 108.50 (3.072)  | 34 (864)                             | 24.66 (0.698)  | 53.23 (1.507)   |               |
| 74 (1880)                            |  | 107.37 (3.040)  | 33 (838)                             | 23.83 (0.675)  | 51.60 (1.461)   |               |
| 73 (1854)                            |  | 106.24 (3.008)  | 32 (813)                             | 22.98 (0.651)  | 49.96 (1.415)   |               |
| 72 (1829)                            |  | 105.11 (2.976)  | 31 (787)                             | 22.12 (0.626)  | 48.31 (1.368)   |               |
| 71 (1803)                            |  | 103.98 (2.944)  | 30 (762)                             | 21.23 (0.601)  | 46.65 (1.321)   |               |
| 70 (1778)                            |  | 102.85 (2.912)  | 29 (737)                             | 20.32 (0.575)  | 44.97 (1.273)   |               |
| 69 (1753)                            |  | 39.54 (1.120)   | 101.72 (2.880)                       | 28 (711)   | 19.40 (0.549)   | 43.29 (1.226) |
| 68 (1727)                            |  | 39.53 (1.119)   | 100.58 (2.848)                       | 27 (686)   | 18.48 (0.523)   | 41.61 (1.178) |
| 67 (1702)                            |  | 39.50 (1.118)   | 99.43 (2.816)                        | 26 (680)   | 17.54 (0.497)   | 39.91 (1.130) |
| 66 (1676)                            | 39.45 (1.117)  | 98.27 (2.783)   | 25 (610)                             | 16.59 (0.470)  | 38.21 (1.082)   |               |
| 65 (1651)                            | 39.38 (1.115)  | 97.10 (2.750)   | 24 (609)                             | 15.62 (0.442)  | 36.50 (1.033)   |               |
| 64 (1626)                            | 39.30 (1.113)  | 95.92 (2.716)   | 23 (584)                             | 14.64 (0.414)  | 34.78 (0.985)   |               |
| 63 (1600)                            | 39.19 (1.110)  | 94.73 (2.682)   | 22 (559)                             | 13.66 (0.387)  | 33.07 (0.936)   |               |
| 62 (1575)                            | 39.06 (1.106)  | 93.52 (2.648)   | 21 (533)                             | 12.66 (0.359)  | 31.33 (0.887)   |               |
| 61 (1549)                            | 38.90 (1.101)  | 92.29 (2.613)   | 20 (508)                             | 11.65 (0.330)  | 29.60 (0.838)   |               |
| 60 (1524)                            | 38.71 (1.096)  | 91.04 (2.578)   | 19 (483)                             | 10.63 (0.301)  | 27.85 (0.3789)  |               |
| 59 (1499)                            | 38.49 (1.090)  | 89.78 (2.542)   | 18 (457)                             | 9.60 (0.272)   | 26.11 (0.739)   |               |
| 58 (1473)                            | 38.24 (1.083)  | 88.50 (2.506)   | 17 (432)                             | 8.56 (0.242)   | 24.35 (0.690)   |               |
| 57 (1448)                            | 37.97 (1.075)  | 87.21 (2.469)   | 16 (406)                             | 7.51 (0.213)   | 22.59 (0.640)   |               |
| 56 (1422)                            | 37.67 (1.067)  | 85.90 (2.432)   | 15 (381)                             | 6.46 (0.183)   | 20.83 (0.590)   |               |
| 55 (1397)                            | 37.34 (1.057)  | 84.57 (2.395)   | 14 (356)                             | 5.41 (0.153)   | 19.07 (0.540)   |               |
| 54 (1372)                            | 36.98 (1.047)  | 83.23 (2.357)   | 13 (330)                             | 4.35 (0.123)   | 17.31 (0.490)   |               |
| 53 (1346)                            | 36.60 (1.036)  | 81.87 (2.318)   | 12 (305)                             | 3.28 (0.093)   | 15.53 (0.440)   |               |
| 52 (1321)                            | 36.19 (1.025)  | 80.49 (2.279)   | 11 (279)                             | 2.19 (0.062)   | 13.75 (0.389)   |               |
| 51 (1295)                            | 35.75 (1.012)  | 79.10 (2.240)   | 10 (254)                             | 1.11 (0.031)   | 11.97 (0.339)   |               |
| 50 (1270)                            | 35.28 (0.999)  | 77.69 (2.200)   | 9 (229)                              | ↑<br>Stone<br>Cover<br>↓                                     | 10.17 (0.288)   |               |
| 49 (1245)                            | 34.79 (0.985)  | 76.26 (2.159)   | 8 (203)                              |  | 9.04 (0.256)  |               |
| 48 (1219)                            | 34.27 (0.970)  | 74.82 (2.119)   | 7 (178)                              |  | 7.91 (0.224)  |               |
| 47 (1194)                            | 33.72 (0.955)  | 73.36 (2.077)   | 6 (152)                              |  | 6.78 (0.192)  |               |
| 46 (1168)                            | 33.15 (0.939)  | 71.89 (2.036)   | 5 (127)                              |  | 5.65 (0.160)  |               |
| 45 (1143)                            | 32.57 (0.922)  | 70.40 (1.994)   | 4 (102)                              |  | 4.52 (0.128)  |               |
| 44 (1118)                            | 31.96 (0.905)  | 68.91 (1.951)   | 3 (76)                               |  | 3.39 (0.096)  |               |
| 43 (1092)                            | 31.32 (0.887)  | 67.40 (1.909)   | 2 (51)                               |  | 2.26 (0.064)  |               |
| 42 (1067)                            | 30.68 (0.869)  | 65.88 (1.866)   | 1 (25)                               |  | 1.13 (0.032)  |               |
| 41 (1041)                            | 30.00 (0.850)  | 64.35 (1.822)   |                                      |  |   |               |

**NOTE:** Add 1.08 ft<sup>3</sup> (0.031 m<sup>3</sup>) of storage for each additional inch (25 mm) of stone foundation. Contact StormTech for cumulative volume spreadsheets in digital format.

## 6.0 MC-3500 Chamber System Sizing

The following steps provide the calculations necessary for preliminary sizing of an MC-3500 chamber system. For custom bed configurations to fit specific sites, contact the StormTech Technical Services Department or your local StormTech representative.

**1) Determine the amount of storage volume (Vs) required.** It is the design engineer's sole responsibility to determine the storage volume required.

**Table 11 - Storage Volume Per Chamber/End Cap ft<sup>3</sup> (m<sup>3</sup>)**

|                 | Bare Unit Storage<br>ft <sup>3</sup><br>(m <sup>3</sup> ) | Chamber/End Cap and Stone Volume — Stone Foundation Depth in. (mm) |                 |                 |                 |
|-----------------|---|--|-----------------|-----------------|-----------------|
|                 |   | 9<br>(230)   | 12<br>(300)     | 15<br>(375)     | 18<br>(450)     |
| MC-3500 Chamber | 109.9<br>(3.11)   | 175.0<br>(4.96)  | 179.9<br>(5.09) | 184.9<br>(5.24) | 189.9<br>(5.38) |
| MC-3500 End Cap | 14.9<br>(0.42)  | 45.1<br>(1.28)   | 46.6<br>(1.32)  | 48.3<br>(1.37)  | 49.9<br>(1.41)  |

NOTE: Assumes 6" (150 mm) row spacing, 40% stone porosity, 12" (300 mm) stone above and includes the bare chamber/end cap volume. End cap volume assumes 6" (150 mm) stone perimeter.

**2) Determine the number of chambers (C) required.** To calculate the number of chambers required for adequate storage, divide the storage volume (Vs) by the storage volume of the chamber (from **Table 11**), as follows: **C = Vs / Storage Volume per Chamber**

**3) Determine the number of end caps required.** The number of end caps (EC) required depends on the number of rows required by the project. Once the number of chamber rows is determined, multiply the number of chamber rows by 2 to determine the number of end caps required. **EC = No. of Chamber Rows x 2**

**NOTE:** Additional end caps may be required for systems having inlet locations within the chamber bed.

**4) Determine additional storage provided by end caps.**

End Caps will provide additional storage to the project. Multiply the number of end caps (EC) by the storage volume per end cap (ECS) to determine the additional storage (As) provided by the end caps. **As = EC x ECS**

**5) Adjust number of chambers (C) to account for additional end cap storage (As).** The original number of chambers (C) can now be reduced due to the additional storage in the end caps. Divide the additional storage (As) by the storage volume per chamber to determine the number of chambers that can be removed. **Number of chambers to remove = As/ volume per chamber**

**NOTE:** Additional storage exists in the stone perimeter as well as in the inlet and outlet manifold systems. Contact StormTech's Technical Services Department for assistance with determining the number of chambers and end caps required for your project.

**6) Determine the required bed size (S).**

The size of the bed will depend on the number of chambers and end caps required:

**MC-3500 area per chamber = 49.6 ft<sup>2</sup> (4.6 m<sup>2</sup>)**

**MC-3500 area per end cap = 16.4 ft<sup>2</sup> (1.5 m<sup>2</sup>)**

**S = (C x area per chamber) + (EC x area per end cap)**

**NOTE:** It is necessary to add 12" (300 mm) of stone perimeter parallel to the chamber rows and 6" (150 mm) of stone perimeter from the base of all end caps. The additional area due to perimeter stone is not included in the area numbers above.

**7) Determine the amount of stone (Vst) required.**

To calculate the total amount of clean, crushed, angular stone required, multiply the number of chambers (C) and the number of end caps (EC) by the selected weight of stone from **Table 12**.

**NOTE:** Clean, crushed, angular stone is also required around the perimeter of the system.

**Table 12 - Amount of Stone Per Chamber/End Cap**

| ENGLISH<br>tons (yd <sup>3</sup> ) | Stone Foundation Depth |            |            |            |
|------------------------------------|------------------------|------------|------------|------------|
|                                    | 9"                     | 12"        | 15"        | 18"        |
| Chamber                            | 8.5 (6.0)              | 9.1 (6.5)  | 9.7 (6.9)  | 10.4 (7.4) |
| End Cap                            | 3.9 (2.8)              | 4.1 (2.9)  | 4.3 (3.1)  | 4.5 (3.2)  |
| METRIC<br>kg (m <sup>3</sup> )     | 230 mm                 | 300 mm     | 375 mm     | 450 mm     |
| Chamber                            | 7711 (4.6)             | 8255 (5.0) | 8800 (5.3) | 9435 (5.7) |
| End Cap                            | 3538 (2.1)             | 3719 (2.2) | 3901 (2.4) | 4082 (2.5) |

NOTE: Assumes 12" (300 mm) of stone above, and 6" (150 mm) row spacing, and 6" (150 mm) of perimeter stone in front of end caps.

**8) Determine the volume of excavation (Ex) required.**

Each additional foot of cover will add a volume of excavation of 1.9 yd<sup>3</sup> (1.5 m<sup>3</sup>) per MC-3500 chamber and 0.6 yd<sup>3</sup> (0.5 m<sup>3</sup>) per MC-3500 end cap.

**Table 13—Volume of Excavation Per Chamber/End Cap yd<sup>3</sup> (m<sup>3</sup>)**

|         | Stone Foundation Depth |                 |                 |                 |
|---------|------------------------|-----------------|-----------------|-----------------|
|         | 9"<br>(230 mm)         | 12"<br>(300 mm) | 15"<br>(375 mm) | 18"<br>(450 mm) |
| Chamber | 11.9 (9.1)             | 12.4 (9.5)      | 12.8 (9.8)      | 13.3 (10.2)     |
| End Cap | 4.0 (3.1)              | 4.1 (3.2)       | 4.3 (3.3)       | 4.4 (3.4)       |

NOTE: Assumes 6" (150 mm) separation between chamber rows, 6" (150 mm) of perimeter in front of end caps, and 24" (600 mm) of cover. The volume of excavation will vary as the depth of cover increases.

**9) Determine the area of geotextile (F) required.**

The bottom, top and sides of the bed must be covered with a non-woven geotextile (filter fabric) that meets AASHTO M288 Class 2 requirements. The area of the sidewalls must be calculated and a 24" (600 mm) overlap must be included for all seams. Geotextiles typically come in 15 foot (4.57 m) wide rolls.

## 6.0 MC-7200 Chamber System Sizing

The following steps provide the calculations necessary for preliminary sizing of an MC-7200 chamber system. For custom bed configurations to fit specific sites, contact the StormTech Technical Services Department or your local StormTech representative.

**1) Determine the amount of storage volume (Vs) required.** It is the design engineer's sole responsibility to determine the storage volume required.

**Table 14 - Storage Volume Per Chamber/End Cap ft<sup>3</sup> (m<sup>3</sup>)**

|                 | Bare Unit Storage<br>ft <sup>3</sup><br>(m <sup>3</sup> ) | Chamber/End Cap and Stone Volume — Stone Foundation Depth in. (mm) |                 |                 |                  |
|-----------------|---|--|-----------------|-----------------|------------------|
|                 |   | 9<br>(230)   | 12<br>(300)     | 15<br>(375)     | 18<br>(450)      |
| MC-7200 Chamber | 175.9<br>(4.98)   | 267.3<br>(7.57)  | 273.3<br>(7.74) | 279.3<br>(7.91) | 285.2<br>(8.08)  |
| MC-7200 End Cap | 39.5<br>(1.12)  | 115.3<br>(3.26)  | 118.6<br>(3.36) | 121.9<br>(3.45) | 125.29<br>(3.54) |

NOTE: Assumes 9" (230 mm) row spacing, 40% stone porosity, 12" (300 mm) stone above and includes the bare chamber/end cap volume. End cap volume assumes 12" (300 mm) stone perimeter.

**2) Determine the number of chambers (C) required.**

To calculate the number of chambers required for adequate storage, divide the storage volume (Vs) by the storage volume of the chamber (from **Table 14**), as follows: **C = Vs / Storage Volume per Chamber**

**3) Determine the number of end caps required.**

The number of end caps (EC) required depends on the number of rows required by the project. Once the number of chamber rows is determined, multiply the number of chamber rows by 2 to determine the number of end caps required. **EC = No. of Chamber Rows x 2**

NOTE: Additional end caps may be required for systems having inlet locations within the chamber bed.

**4) Determine additional storage provided by end caps.**

End Caps will provide additional storage to the project. Multiply the number of end caps (EC) by the storage volume per end cap (ECS) to determine the additional storage (As) provided by the end caps. **As = EC x ECS**

**5) Adjust number of chambers (C) to account for additional end cap storage (As).** The original number of chambers (C) can now be reduced due to the additional storage in the end caps. Divide the additional storage (As) by the storage volume per chamber to determine the number of chambers that can be removed. **Number of chambers to remove = As/ volume per chamber**

NOTE: Additional storage exists in the stone perimeter as well as in the inlet and outlet manifold systems. Contact StormTech's Technical Services Department for assistance with determining the number of chambers and end caps required for your project.

**6) Determine the required bed size (S).**

The size of the bed will depend on the number of chambers and end caps required:

**MC-7200 area per chamber = 59.9 ft<sup>2</sup> (5.6 m<sup>2</sup>)**

**MC-7200 area per end cap = 33.9 ft<sup>2</sup> (3.1 m<sup>2</sup>)**

**S = (C x area per chamber) + (EC x area per end cap)**

NOTE: It is necessary to add 12" (300 mm) of stone perimeter parallel to the chamber rows and 6" (150 mm) of stone perimeter from the base of all end caps. The additional area due to perimeter stone is not included in the area numbers above.

**7) Determine the amount of stone (Vst) required.**

To calculate the total amount of clean, crushed, angular stone required, multiply the number of chambers (C) and the number of end caps (EC) by the selected weight of stone from **Table 15**.

NOTE: Clean, crushed, angular stone is also required around the perimeter of the system.

**Table 15 - Amount of Stone Per Chamber/End Cap**

| ENGLISH<br>tons (yd <sup>3</sup> ) | Stone Foundation Depth |             |             |             |
|------------------------------------|------------------------|-------------|-------------|-------------|
|                                    | 9"                     | 12"         | 15"         | 18"         |
| Chamber                            | 11.9 (8.5)             | 12.6 (9.0)  | 13.4 (9.6)  | 14.6 (10.1) |
| End Cap                            | 9.8 (7.0)              | 10.2 (7.3)  | 10.6 (7.6)  | 11.1 (7.9)  |
| METRIC<br>kg (m <sup>3</sup> )     | 230 mm                 | 300 mm      | 375 mm      | 450 mm      |
| Chamber                            | 10796 (6.5)            | 11431 (6.9) | 12156 (7.3) | 13245 (7.7) |
| End Cap                            | 8890 (5.3)             | 9253 (5.5)  | 9616 (5.8)  | 10069 (6.0) |

NOTE: Assumes 12" (300 mm) of stone above, and 9" (230 mm) row spacing, and 12" (300 mm) of perimeter stone in front of end caps.

**8) Determine the volume of excavation (Ex) required.**

Each additional foot of cover will add a volume of excavation of 2.2 yd<sup>3</sup> (1.7 m<sup>3</sup>) per MC-7200 chamber and 1.4 yd<sup>3</sup> (0.8 m<sup>3</sup>) per MC-7200 end cap.

**Table 13- Volume of Excavation Per Chamber/End Cap yd<sup>3</sup> (m<sup>3</sup>)**

|         | Stone Foundation Depth |                 |                 |                 |
|---------|------------------------|-----------------|-----------------|-----------------|
|         | 9"<br>(230 mm)         | 12"<br>(300 mm) | 15"<br>(375 mm) | 18"<br>(450 mm) |
| Chamber | 17.2 (13.2)            | 17.7 (13.5)     | 18.3 (14.0)     | 18.8 (14.4)     |
| End Cap | 9.7 (7.4)              | 10.0 (7.6)      | 10.3 (7.9)      | 10.6 (8.1)      |


NOTE: Assumes 9" (230 mm) separation between chamber rows, 12" (300 mm) of perimeter in front of end caps, and 24" (600 mm) of cover. The volume of excavation will vary as the depth of cover increases.

**9) Determine the area of geotextile (F) required.**

The bottom, top and sides of the bed must be covered with a non-woven geotextile (filter fabric) that meets AASHTO M288 Class 2 requirements. The area of the sidewalls must be calculated and a 24" (600 mm) overlap must be included for all seams. Geotextiles typically come in 15 foot (4.57 m) wide rolls.

# 7.0 Structural Cross Sections and Specifications

**Figure 16A - MC-3500 Structural Cross Section Detail** (Not to Scale)



*Special applications will be considered on a project by project basis. Please contact our application department should you have a unique application for our team to evaluate.*


## MC-3500 Stormwater Chamber Specifications

1. Chambers shall be StormTech MC-3500 or approved equal.
2. Chambers shall be made from virgin, impact-modified polypropylene copolymers.
3. Chamber rows shall provide continuous, unobstructed internal space with no internal panels that would impede flow.
4. The structural design of the chambers, the structural backfill and the installation requirements shall ensure that the load factors specified in the AASHTO LRFD Bridge Design Specifications, Section 12.12 are met for: 1) long-duration dead loads and 2) short-duration live loads, based on the AASHTO Design Truck with consideration for impact and multiple vehicle presences.
5. Chambers shall meet the requirements of ASTM F 2418, "Standard Specification for Polypropylene (PP) Corrugated Wall Stormwater Collection Chambers."
6. Chambers shall conform to the requirements of ASTM F 2787, "Standard Practice for Structural Design of Thermoplastic Corrugated Wall Stormwater Collection Chambers."
7. Only chambers that are approved by the engineer will be allowed. The contractor shall submit (3 sets) of the following to the engineer for approval before delivering chambers to the project site:
  - A structural evaluation by a registered structural engineer that demonstrates that the load factors specified in the AASHTO LRFD Bridge Design Specifications, Section 12.12 are met. The 50-year creep modulus data specified in ASTM F 2418 must be used as part of the AASHTO structural evaluation to verify long-term performance.
  - Structural cross section detail on which the structural cross section is based.
8. The installation of chambers shall be in accordance with the manufacturer's latest Construction Guide.

Detail drawings available in Cad Rev. 2000 format at [www.stormtech.com](http://www.stormtech.com)

# 7.0 Structural Cross Sections and Specifications

**Figure 16B - MC-7200 Structural Cross Section Detail** (Not to Scale)



*Special applications will be considered on a project by project basis. Please contact our application department should you have a unique application for our team to evaluate.*

## MC-7200 Stormwater Chamber Specifications

1. Chambers shall be StormTech MC-7200 or approved equal.
2. Chambers shall be made from virgin, impact-modified polypropylene copolymers.
3. Chamber rows shall provide continuous, unobstructed internal space with no internal panels that would impede flow.
4. The structural design of the chambers, the structural backfill and the installation requirements shall ensure that the load factors specified in the AASHTO LRFD Bridge Design Specifications, Section 12.12 are met for: 1) long-duration dead loads and 2) short-duration live loads, based on the AASHTO Design Truck with consideration for impact and multiple vehicle presences.
5. Chambers shall meet the requirements of ASTM F 2418, "Standard Specification for Polypropylene (PP) Corrugated Wall Stormwater Collection Chambers."
6. Chambers shall conform to the requirements of ASTM F 2787, "Standard Practice for Structural Design of Thermoplastic Corrugated Wall Stormwater Collection Chambers."
7. Only chambers that are approved by the engineer will be allowed. The contractor shall submit (3 sets) of the following to the engineer for approval before delivering chambers to the project site:
  - A structural evaluation by a registered structural engineer that demonstrates that the load factors specified in the AASHTO LRFD Bridge Design Specifications, Section 12.12 are met. The 50-year creep modulus data specified in ASTM F 2418 must be used as part of the AASHTO structural evaluation to verify long-term performance.
  - Structural cross section detail on which the structural cross section is based.
8. The installation of chambers shall be in accordance with the manufacturer's latest Construction Guide.

Detail drawings available in Cad Rev. 2000 format at [www.stormtech.com](http://www.stormtech.com)

## 8.0 General Notes

1. StormTech requires installing contractors to use and understand the latest StormTech **MC-3500 and MC-7200 Construction Guides** prior to beginning system installation.
2. StormTech offers installation consultations to installing contractors. Contact our Technical Service Department or local StormTech representative at least 30 days prior to system installation to arrange a pre-installation consultation. Our representatives can then answer questions or address comments on the StormTech chamber system and inform the installing contractor of the minimum installation requirements before beginning the system's construction. Call 860-529-8188 to speak to a Technical Service Representative or visit [www.stormtech.com](http://www.stormtech.com) to receive a copy of our Construction Guide.
3. StormTech requirements for systems with pavement design (asphalt, concrete pavers, etc.): Minimum cover is 18" (450mm) for the MC-3500 and 24" (600mm) for the MC-7200 not including pavement; MC-3500 maximum cover is 8.0' (1.98 m) and MC-7200 maximum cover is 7.0' (2.43 m) both including pavement. For designs with cover depths deeper than these maximums, please contact Stormtech. For installations that do not include pavement, where rutting from vehicles may occur, minimum required cover is increased to 30" (762 mm).
4. The contractor must report any discrepancies with the bearing capacity of the subgrade materials to the design engineer.
5. AASHTO M288 Class 2 non-woven geotextile (ADS601 or equal) (filter fabric) must be used as indicated in the project plans.
6. Stone placement between chamber rows and around perimeter must follow instructions as indicated in the most current version of StormTech MC-3500 / MC-7200 Construction Guides.
7. Backfilling over the chambers must follow requirements as indicated in the most current version of StormTech MC-3500 / MC-7200 Construction Guides.
8. The contractor must refer to StormTech MC-3500 / MC-7200 Construction Guides for a Table of Acceptable Vehicle Loads at various depths of cover. This information is also available at the StormTech website: [www.stormtech.com](http://www.stormtech.com). The contractor is responsible for preventing vehicles that exceed StormTech requirements from traveling across or parking over the stormwater system. Temporary fencing, warning tape and appropriately located signs are commonly used to prevent unauthorized vehicles from entering sensitive construction areas.
9. The contractor must apply erosion and sediment control measures to protect the stormwater system during all phases of site construction per local codes and design engineer's specifications.
10. STORMTECH PRODUCT WARRANTY IS LIMITED. Contact StormTech for warranty information.



## 9.0 Inspection and Maintenance

### 9.1 Isolator Row Plus Inspection

Regular inspection and maintenance are essential to assure a properly functioning stormwater system. Inspection is easily accomplished through the manhole or optional inspection ports of an Isolator Row Plus. Please follow local and OSHA rules for a confined space entry.

Inspection ports can allow inspection to be accomplished completely from the surface without the need for a confined space entry. Inspection ports provide visual access to the system with the use of a flashlight. A stadia rod may be inserted to determine the depth of sediment. If upon visual inspection it is found that sediment has accumulated to an average depth exceeding 3" (76 mm), cleanout is required.

A StormTech Isolator Row Plus should initially be inspected immediately after completion of the site's construction. While every effort should be made to prevent sediment from entering the system during construction, it is during this time that excess amounts of sediments are most likely to enter any stormwater system. Inspection and maintenance, if necessary, should be performed prior to passing responsibility over to the site's owner. Once in normal service, a StormTech Isolator Row Plus should be inspected bi-annually until an understanding of the sites characteristics is developed. The site's maintenance manager can then revise the inspection schedule based on experience or local requirements.

### 9.2 Isolator Row Plus Maintenance

JetVac maintenance is recommended if sediment has been collected to an average depth of 3" (76 mm) inside the Isolator Row Plus. More frequent maintenance may be required to maintain minimum flow rates through the Isolator Row Plus. The JetVac process utilizes a high pressure water nozzle to propel itself down the Isolator Row Plus while scouring and suspending sediments. As the nozzle is retrieved, a wave of suspended sediments is flushed back into the manhole for vacuuming. Most sewer and pipe maintenance companies have vacuum/ JetVac combination vehicles. Fixed nozzles designed for culverts or large diameter pipe cleaning are preferable. Rear facing jets with an effective spread of at least 45" (1143 mm) are best. StormTech recommends a maximum nozzle pressure of 2000 psi be utilized during cleaning. The JetVac process shall only be performed on StormTech Rows that have ADS Plus fabric over the foundation stone.



A Flamp (flared end ramp) is attached to the inlet pipe on the inside of the chamber end cap to provide a smooth transition from pipe invert to fabric bottom. It is configured to improve chamber function performance over time by distributing sediment and debris that would otherwise collect at the inlet. It also serves to improve the fluid and solid flow back into the inlet pipe during maintenance and cleaning, and to guide cleaning and inspection equipment back into the inlet pipe when complete.




**Flamp (Flared End Ramp)**



**A typical JetVac truck (This is not a StormTech product.)**



**Examples of culvert cleaning nozzles appropriate for Isolator Row Plus maintenance. (These are not StormTech products).**



## A Family of Products and Services for the Stormwater Industry:

MC-3500 and MC-7200 Chambers and End Caps  
SC-160LP, SC-310 and SC-740 Chambers & End Caps  
DC-780 Chambers and End Caps  
Fabricated End Caps  
Fabricated Manifold Fittings  
Patented Isolator Row PLUS for Maintenance and  
Water Quality  
Chamber Separation Spacers  
In-House System Layout Assistance  
On-Site Educational Seminars  
Worldwide Technical Sales Group  
Centralized Product Applications Department  
Research and Development Team  
Technical Literature, O&M Manuals and Detailed CAD  
drawings all downloadable via our Website

**StormTech provides state-of-the-art products and services that meet or exceed industry performance standards and expectations. We offer designers, regulators, owners and contractors the highest quality products and services for stormwater management that Saves Valuable Land and Protects Water Resources.**

[adspipe.com](http://adspipe.com)

800-821-6710

# StormTech® Installation Guide

## MC-7200 Chamber



StormTech  
Installation Video

### Required Materials and Equipment List

- Acceptable fill materials per Table 1
- ADS PLUS and non-woven geotextile fabrics
- StormTech solid end caps, pre-cored and pre-fabricated end caps
- StormTech chambers, manifolds and fittings

*Note: MC-7200 chamber pallets are 100" x 84" (2.5 m x 2.1 m) and weigh about 1435 lbs. (651 kg). Unloading chambers requires 72" (1.8 m) (min.) forks and/or tie downs (straps, chains, etc).*

### Important Notes:

- This installation guide provides the minimum requirements for proper installation of chambers. Non-adherence to this guide may result in damage to chambers during installation. Replacement of damaged chambers during or after backfilling is costly and very time consuming. It is recommended that all installers are familiar with this guide, and that the contractor inspects the chambers for distortion, damage and joint integrity as work progresses.
- Use of a dozer to push embedment stone between the rows of chambers may cause damage to chambers and is not an acceptable backfill method. Any chambers damaged by using the "dump and push" method are not covered under the StormTech standard warranty.
- Care should be taken in the handling of chambers and end caps. End caps must be stored standing upright. Avoid dropping, prying or excessive force on chambers during removal from pallet and initial placement.

## Requirements for System Installation



Excavate bed and prepare subgrade per engineer's plans. Plans and specifications should include Best Management Practices (BMPs) to deter contamination of open pits during construction.



Place non-woven geotextile over prepared soils and up excavation walls.



Place clean, crushed, angular stone foundation 9" (230 mm) min. Install underdrains if required. Compact to achieve a flat surface.

# Manifold, Scour Fabric and Chamber Assembly




Install manifolds and lay out ADS Plus fabric at inlet rows [min. 17.5 ft (5.33 m)] at each inlet end cap. Place a continuous piece (no seams) along entire length of Isolator® Plus Row(s). Align the first chamber and end cap of each row with inlet pipes. Contractor may choose to postpone stone placement around end chambers and leave ends of rows open for easy inspection of chambers during the backfill process.

The MC-7200 contains built in ropes at the feet on both sides of the chambers to be used to lift and place the chambers using an excavator. No more than two chambers should be lifted at a time using the ropes. A 14' x 3/8" (10 mm) chain is recommended along with a 5/8" (16 mm) Jaw and Eye Swivel. Using this method, chambers can be placed directly on an existing row. Using too long of a chain may cause the chambers to be less stable during picking.

Continue installing chambers by overlapping chamber end corrugations. Chamber joints are labeled "Lower Joint - Overlap Here" and "Build this direction - Upper Joint" Be sure that the chamber placement does not exceed the reach of the construction equipment used to place the stone. Maintain minimum 9" (230 mm) spacing between MC-7200 rows.


Place a continuous layer of ADS Plus fabric between the foundation stone and the Isolator Row Plus chambers, making sure the fabric lays flat and extends the entire width of the chamber feet. When used on an Isolator Row Plus, a 24" FLAMP (flared end ramp) is attached to the inside of the inlet pipe with a provided threaded rod and bolt. The FLAMP then lays on top of the ADS Plus fabric.

## Manifold Insertion



Insert inlet and outlet manifolds a minimum 12" (300 mm) into chamber end caps. Manifold header should be a minimum 12" (300 mm) from base of end cap.

## StormTech Isolator Row Plus Detail




## Initial Anchoring of Chambers – Embedment Stone




Initial embedment shall be spotted along the centerline of the chamber evenly anchoring the lower portion of the chamber. This is best accomplished with a stone conveyor or excavator reaching along the row.

No equipment shall be operated on the bed at this stage of the installation. Excavators must be located off the bed. Dump trucks shall not dump stone directly on to the bed. Dozers or loaders are not allowed on the bed at this time.


## Backfill of Chambers – Embedment Stone




**Uneven Backfill**



**Even Backfill**



**Perimeter Not Backfilled**




**Perimeter Fully Backfilled**

Backfill chambers evenly. Stone column height should never differ by more than 12" (300 mm) between adjacent chamber rows or between chamber rows and perimeter.

Perimeter stone must be brought up evenly with chamber rows. Perimeter must be fully backfilled, with stone extended horizontally to the excavation wall.

## Backfill of Chambers – Embedment Stone and Cover Stone



Continue evenly backfilling between rows and around perimeter until embedment stone reaches tops of chambers and a minimum 12" (300 mm) of cover stone is in place. Perimeter stone must extend horizontally to the excavation wall for both straight or sloped sidewalls. The recommended backfill methods are with a stone conveyor outside of the bed or build as you go with an excavator inside the bed reaching along the rows. Backfilling while assembling chambers rows as shown in the picture will help to ensure that equipment reach is not exceeded.


**Only after chambers have been backfilled to top of chamber and with a minimum 12" (300 mm) of cover stone on top of chambers can skid loaders and small LGP dozers be used to final grade cover stone and backfill material in accordance with ground pressure limits in Table 2.** Equipment must push material parallel to rows only. Never push perpendicular to rows. StormTech recommends the contractor inspect chamber rows before placing final backfill. Any chambers damaged by construction equipment shall be removed and replaced.

## Final Backfill of Chambers – Fill Material



Install non-woven geotextile over stone. Geotextile must overlap 24" (600 mm) where edges meet. Compact at 24" (600 mm) of fill. Roller travel parallel with rows.

## Inserta Tee Detail



**NOTE:**  
PART NUMBERS WILL VARY BASED ON INLET PIPE MATERIALS. CONTACT STORMTECH FOR MORE INFORMATION.

| CHAMBER  | MAX DIAMETER OF INSERTA TEE | HEIGHT FROM BASE OF CHAMBER (X) |
|--|-----------------------------|---------------------------------|
| MC-7200  | 12" (250 mm)                | 8" (200 mm)                     |
| INSERTA TEE FITTINGS AVAILABLE FOR SDR 26, SDR 35, SCH 40 IPS GASKETED & SOLVENT WELD, N-12, HP STORM, C-900 OR DUCTILE IRON |                             |                                 |


**Table 1- Acceptable Fill Materials**

| Material Location  | Description   | AASHTO M43 Designation <sup>1</sup>   | Compaction/Density Requirement   |
|--|---|---|--|
| <b>D Final Fill:</b> Fill Material for layer 'D' starts from the top of the 'C' layer to the bottom of flexible pavement or unpaved finished grade above. Note that the pavement subbase may be part of the 'D' layer. | Any soil/rock materials, native soils or per engineer's plans. Check plans for pavement subgrade requirements.                                      | N/A   | Prepare per site design engineer's plans. Paved installations may have stringent material and preparation requirements.  |
| <b>C Initial Fill:</b> Fill Material for layer 'C' starts from the top of the embedment stone ('B' layer) to 24" (600 mm) above the top of the chamber. Note that pavement subbase may be part of the 'C' layer.       | Granular well-graded soil/aggregate mixtures, <35% fines or processed aggregate. Most pavement subbase materials can be used in lieu of this layer. | AASHTO M145 <sup>1</sup><br>A-1, A-2-4, A-3<br>or<br>AASHTO M43 <sup>1</sup><br>3, 357, 4, 467, 5, 56,<br>57, 6, 67, 68, 7, 78, 8,<br>89, 9, 10 | Begin compaction after min. 24" (600 mm) of material over the chambers is reached. Compact additional layers in 12" (300 mm) max. lifts to a min. 95% Proctor density for well-graded material and 95% relative density for processed aggregate materials. |
| <b>B Embedment Stone:</b> Fill the surrounding chambers from the foundation stone ('A' layer) to the 'C' layer above.  | Clean, crushed, angular stone   | AASHTO M43 <sup>1</sup><br>3, 4   | No compaction required.  |
| <b>A Foundation Stone:</b> Fill below chambers from the subgrade up to the foot (bottom) of the chamber.   | Clean, crushed, angular stone,  | AASHTO M43 <sup>1</sup><br>3, 4   | Place and compact in 9" (230 mm) max lifts using two full coverages with a vibratory compactor. <sup>2,3</sup>   |


**Please Note:**

1. The listed AASHTO designations are for gradations only. The stone must also be clean, crushed, angular. For example, a specification for #4 stone would state: "clean, crushed, angular no. 4 (AASHTO M43) stone".
2. StormTech compaction requirements are met for 'A' location materials when placed and compacted in 9" (230 mm) (max) lifts using two full coverages with a vibratory compactor.
3. Where infiltration surfaces may be comprised by compaction, for standard installations and standard design load conditions, a flat surface may be achieved by raking or dragging without compaction equipment. For special load designs, contact StormTech for compaction requirements.

**Figure 1- Inspection Port Detail**



**Figure 2 - Fill Material Locations**



Notes:

- 36" (900 mm) of stabilized cover materials over the chambers is recommended during the construction phase if general construction activities, such as full dump truck travel and dumping, are to occur over the bed.
- During paving operations, dump truck axle loads on 18" (450 mm) of cover for MC-7200s may be necessary. Precautions should be taken to avoid rutting of the road base layer, to ensure that compaction requirements have been met, and that a minimum of 18" (450 mm) of cover for MC-7200s exists over the chambers. Contact StormTech for additional guidance on allowable axle loads during paving.
- Ground pressure for track dozers is the vehicle operating weight divided by total ground contact area for both tracks. Excavators will exert higher ground pressures based on loaded bucket weight and boom extension.
- Mini-excavators (<8,000 lbs/3,628 kg) can be used with at least 12" (300 mm) of stone over the chambers and are limited by the maximum ground pressures in Table 2 based on a full bucket at maximum boom extension.
- StormTech does not require compaction of initial fill at 18" (450 mm) of cover. However, requirements by others for 6" (150 mm) lifts may necessitate the use of small compactors at 18" (450 mm) of cover.
- Storage of materials such as construction materials, equipment, spoils, etc. should not be located over the StormTech system. The use of equipment over the StormTech system not covered in Table 2 (ex. soil mixing equipment, cranes, etc) is limited. Please contact StormTech for more information.
- Allowable track loads based on vehicle travel only. Excavators shall not operate on chamber beds until the total backfill reaches 3 feet (900 mm) over the entire bed.

Call StormTech at **888.892.2694** for technical and product information or visit [www.stormtech.com](http://www.stormtech.com)

**Table 2 - Maximum Allowable Construction Vehicle Loads<sup>6</sup>**

| Material Location       | Fill Depth over Chambers in. (mm) | Maximum Allowable Wheel Loads     |                                     | Maximum Allowable Track Loads <sup>6</sup> |  | Maximum Allowable Roller Loads            |
|-------------------------|-----------------------------------|-----------------------------------|-------------------------------------|--|--|---|
|                         |                                   | Max Axle Load for Trucks lbs (kN) | Max Wheel Load for Loaders lbs (kN) | Track Width in. (mm)                       | Max Ground Pressure psf (kPa)                  | Max Drum Weight or Dynamic Force lbs (kN) |
| D Final Fill Material   | 36" (900) Compacted               | 32,000 (142)                      | 16,000 (71)                         | 12" (305)                                  | 4050 (194)                                     | 38,000 (169)                              |
|                         |                                   |                                   |                                     | 18" (457)                                  | 2760 (132)                                     |   |
| C Initial Fill Material | 24" (600) Compacted               | 32,000 (142)                      | 16,000 (71)                         | 24" (610)                                  | 2130 (102)                                     | 20,000 (89)                               |
|                         |                                   |                                   |                                     | 30" (762)                                  | 1770 (84)                                      |   |
|                         | 24" (600) Loose/Dumped            | 24,000 (107)                      | 12,000 (53)                         | 36" (914)                                  | 1530 (73)                                      | 16,000 (71)                               |
|                         |                                   |                                   |                                     | 12" (305)                                  | 2430 (116)                                     |   |
|                         |                                   |                                   |                                     | 18" (457)                                  | 1730 (82)                                      |   |
|                         |                                   |                                   |                                     | 24" (610)                                  | 1390 (66)                                      |   |
| 18" (450)               | 24,000 (107)                      | 12,000 (53)                       | 30" (762)                           | 1210 (58)                                  | 5,000 (22)<br>(static loads only) <sup>5</sup> |   |
|                         |                                   |                                   | 36" (914)                           | 1100 (52)                                  |  |   |
|                         |                                   |                                   | 12" (305)                           | 2140 (102)                                 |  |   |
|                         |                                   |                                   | 18" (457)                           | 1530 (73)                                  |  |   |
| B Embedment Stone       | 12" (300)                         | Not Allowed                       | Not Allowed                         | 24" (610)                                  | 660 (32)                                       | Not Allowed                               |
|                         |                                   |                                   |                                     | 30" (762)                                  | 580 (28)                                       |   |
|                         |                                   |                                   |                                     | 12" (305)                                  | 1100 (53)                                      |   |
|                         |                                   |                                   |                                     | 18" (457)                                  | 710 (34)                                       |   |
|                         | 6" (150)                          | Not Allowed                       | Not Allowed                         | Not Allowed                                | Not Allowed                                    | Not Allowed                               |

**Table 3 - Placement Methods and Descriptions**

| Material Location       | Placement Methods/Restrictions   | Wheel Load Restrictions  | Track Load Restrictions   | Roller Load Restrictions   |
|-------------------------|--|--|---|--|
|                         |  | See Table 2 for Maximum Construction Loads   |   |  |
| D Final Fill Material   | A variety of placement methods may be used. All construction loads must not exceed the maximum limits in Table 2.  | 36" (900 mm) minimum cover required for dump trucks to dump over chambers.                                   | Dozers to push parallel to rows. <sup>4</sup>   | Roller travel parallel to rows only until 36" (900 mm) compacted cover is reached.   |
| C Initial Fill Material | Excavator positioned off bed recommended. Small excavator allowed over chambers. Small dozer allowed.  | Asphalt can be dumped into paver when compacted pavement subbase reaches 24" (600 mm) above top of chambers. | Small LGP track dozers & skid loaders allowed to grade cover stone with at least 12" (300 mm) stone under tracks at all times. Equipment must push parallel to rows at all times. | Use dynamic force of roller only after compacted fill depth reaches 24" (600 mm) over chambers. Roller travel parallel to chamber rows only. |
| B Embedment Stone       | No equipment allowed on bare chambers. Use excavator or stone conveyor positioned off bed or on foundation stone to evenly fill around all chambers to at least the top of chambers. | No wheel loads allowed. Material must be placed outside the limits of the chamber bed.                       | No tracked equipment is allowed on chambers until a min. 12" (300 mm) cover stone is in place.  | No rollers allowed.  |
| A Foundation Stone      | No StormTech restrictions. Contractor responsible for any conditions or requirements by others relative to subgrade bearing capacity, dewatering or protection of subgrade.          |  |   |  |

