

August 8, 2024

RE: Construction Schedule for 11960 Victory Blvd, North Hollywood CA 91606

Hello,

We have met with General Contractor advising the church to prepare this letter. The construction for the Holly Triunity Church addition at 11960 Victory Blvd is anticipated to take 18 months.

A schedule of the main phases of the construction is provided below.

Demolition	2 weeks
Site Prep/Grading	2 weeks
Foundations	10 weeks
Framing / Structure	12 weeks
MEP	8 weeks
Finishes	30 weeks
<u>Commissioning</u>	<u>8 weeks</u>
TOTAL	72 weeks

Sincerely,



Armen Kazanchyan, Architect