Print From

Summary Form for Electronic Document Submittal

Form F

Lead agencies may include 15 hardcopies of this document when submitting electronic copies of Environmental Impact Reports, Negative Declarations, Mitigated Negative Declarations, or Notices of Preparation to the State Clearinghouse (SCH). The SCH also accepts other summaries, such as EIR Executive Summaries prepared pursuant to CEQA Guidelines Section 15123. Please include one copy of the Notice of Completion Form (NOC) with your submission and attach the summary to each electronic copy of the document.

SCH #: _____

Project Title: Lake Redding Park Culvert and Storm Damage Repairs Project

Lead Agency: City of Redding

Contact Name: Amber Kelley

Email: akelley@cityofredding.org Phone Number: 530-225-4046

Project Location: Redding *City* Shasta County *County*

Project Description (Proposed actions, location, and/or consequences).

The City of Redding (City) is proposing the Lake Redding Park Culvert and Storm Damage Repairs Project in the City of Redding, Shasta County, California. In January 2017, heavy rains and severe flooding caused water to overtop embankments along the Sacramento River, damaging various parks and trails. The project includes work on two existing culverts at Lake Redding Park. At Location AA, the project would permanently remove the culvert and restore the creek area to re-establish and enhance aquatic resources, including riverine and riparian habitat. Work involves removing walkway embankment material, stone headwalls, log rails and barricades, conduit, and the culvert. Restoration involves grading the area to match existing stream contours and applying erosion control seed. Location Z will be repaired by removing the damaged portion of the existing culvert, replacing it with a new section of culvert, lining the culvert, constructing a new concrete headwall, and filling a scour hole with rock. The existing log guard rails will be temporarily removed to access the culverts and will be reinstalled as required. Construction is anticipated to take one season and will be completed in 2023.

Identify the project's significant or potentially significant effects and briefly describe any proposed mitigation measures that would reduce or avoid that effect.

The project could potentially effect biological resources. The use of specific mitigation measures will avoid or mitigate the potentially significant environmental effects identified, and the preparation of an environmental impact report will not be required. Mitigation measures include pre-construction surveys for migratory birds, raptors, bats, and foothill yellow-legged frog.

If applicable, describe any of the project's areas of controversy known to the Lead Agency, including issues raised by agencies and the public.

No controversial issues.

Provide a list of the responsible or trustee agencies for the project.

California Department of Fish and Wildlife
Central Valley Regional Water Quality Control Board - Region 5, Redding