Print Form

Summary Form for Electronic Document Submittal

Form F

Lead agencies may include 15 hardcopies of this document when submitting electronic copies of Environmental Impact Reports, Negative Declarations, Mitigated Negative Declarations, or Notices of Preparation to the State Clearinghouse (SCH). The SCH also accepts other summaries, such as EIR Executive Summaries prepared pursuant to CEQA Guidelines Section 15123. Please include one copy of the Notice of Completion Form (NOC) with your submission and attach the summary to each electronic copy of the document.

SCH #: _____

Project Title: Gridley Feather River Sewer Crossing Project

Lead Agency: City of Gridley

Contact Name: Dave Harden

Email: DHarden@ben-en.com Phone Number: (530) 846-3631

Project Location: City of Gridley (*City*) Butte County (*County*)

Project Decription (Proposed actions, location, and/or consequences).

The Proposed Project entails the replacement of the City's existing main wastewater sewer pipe which crosses under the Feather River water channel and links the City to the City's Wastewater Treatment Plant. The Project will require three exploratory borings within the Feather River, one boring on each side of the river, and microtunneling to install a new sewer pipeline.

The three exploratory borings within the Feather River will be completed with the use of a barge supported drill rig equipped with mud rotary drilling capabilities to depths up to 70 feet (minimum elevation of -10 feet) MSL, depending on conditions encountered. The over-water borings will be performed at least 25 feet and no more than 50 feet from the proposed new utility alignment and maintain at least 25 feet from the existing pipeline. The drilling mud from the river borings will be retained in drums and removed from the site. The borings will be filled once boring is completed.

Microtunneling technology will be used to install the new sewer pipe. Two shafts, on either side of the river, will be excavated to install a minimum 48-inch diameter casing to run the force main pipe through. A jacking shaft will be completed on the south/west side of the levee, between the river and the levee prism. A reception shaft, located on the north/east side of the levee and south of the Wastewater Treatment Plant.

Identify the project's significant or potentially significant effects and briefly describe any proposed mitigation measures that would reduce or avoid that effect.

If applicable, describe any of the project's areas of controversy known to the Lead Agency, including issues raised by agencies and the public.

No areas of controversy surrounding the project are currently known for this project.

Provide a list of the responsible or trustee agencies for the project.

California Department of Fish and Wildlife, Region 2
State Water Quality Control Board
Regional Water Quality Control Board, Central Valley Region (Region 5)
Butte County Air Quality Management District
State Water Resource Control Board