Print From

Summary Form for Electronic Document Submittal

Form F

Lead agencies may include 15 hardcopies of this document when submitting electronic copies of Environmental Impact Reports, Negative Declarations, Mitigated Negative Declarations, or Notices of Preparation to the State Clearinghouse (SCH). The SCH also accepts other summaries, such as EIR Executive Summaries prepared pursuant to CEQA Guidelines Section 15123. Please include one copy of the Notice of Completion Form (NOC) with your submission and attach the summary to each electronic copy of the document.

SCH #: _____

Project Title: Highway 49 Wastewater Capacity Improvement Project

Lead Agency: Placer County, Environmental Engineering

Contact Name: Janeane Martin

Email: martinjaneane@gmail.com Phone Number: 530-886-4984

Project Location: Auburn, Placer
City *County*

Project Description (Proposed actions, location, and/or consequences).

The Highway 49 Wastewater Capacity Improvement Project includes the installation of a new wastewater force main between the existing force main outfall at the Highway 49/Edgewood Road intersection and the Mid-Western Placer Regional Pump Station on Joeger Road in unincorporated western Placer County. The alignment would include a 16-inch diameter pipe extension northwest under Highway 49 from the Highway 49/Edgewood Road intersection to Quartz Drive. From this point, the alignment would include a 24-inch diameter pipe extension that would turn west along Quartz Drive to the intersection with Park Drive, at which point it would head north and then west along Park Drive to the intersection with Richardson Drive. The alignment would extend north along Richardson Drive to its intersection with Joeger Road. The remaining segment of the pipeline extending west on Joeger Road to the Mid-Western Placer Regional Pump Station would be 30 inches in diameter. The entire length of the proposed force main extension, which is approximately 22,400 lineal feet, would be located within paved roadway and shoulder right-of-way. Construction activities are anticipated to occur entirely within disturbed lands using open trenching and horizontal directional drilling.

Identify the project's significant or potentially significant effects and briefly describe any proposed mitigation measures that would reduce or avoid that effect.

The project includes potentially significant short-term environmental impacts associated with the following resource areas: Cultural Resources, Hazardous Materials, Hydrology and Water Quality, Noise, Transportation, and Tribal Cultural Resources. Typical mitigation measures for short-term construction projects within Placer County have been included in the Initial Study to reduce these impacts to less than significant. In addition, Placer County consulted with the United Auburn Indian Community regarding the project's potential effects on tribal cultural resources and the appropriate mitigation measures to be included in the Initial Study to ensure any effects on tribal cultural resources would remain less than significant.

If applicable, describe any of the project's areas of controversy known to the Lead Agency, including issues raised by agencies and the public.

The project includes the installation of a wastewater force main within paved roadway right-of-way and does not include any areas of controversy.

Provide a list of the responsible or trustee agencies for the project.

Responsible and Trustee agencies include the following:

California Department of Transportation
California Department of Fish and Game