Print From

Summary Form for Electronic Document Submittal

Form F

Lead agencies may include 15 hardcopies of this document when submitting electronic copies of Environmental Impact Reports, Negative Declarations, Mitigated Negative Declarations, or Notices of Preparation to the State Clearinghouse (SCH). The SCH also accepts other summaries, such as EIR Executive Summaries prepared pursuant to CEQA Guidelines Section 15123. Please include one copy of the Notice of Completion Form (NOC) with your submission and attach the summary to each electronic copy of the document.

SCH #: _____

Project Title: State Route 1/84 Structure and Scour Mitigation

Lead Agency: Caltrans, District 4

Contact Name: Zachary Gifford

Email: zachary.gifford@dot.ca.gov Phone Number: 5105061264

Project Location: Half Moon Bay and San Mateo *City* San Mateo County *County*

Project Description (Proposed actions, location, and/or consequences).

The California Department of Transportation (Caltrans) proposes to protect the Pilarcitos Creek Bridges on State Route 1, post mile 28.92, and the San Gregorio Creek Bridge on State Route 84, post mile 7.55. The bridges will be protected from scour by placing partially grouted rock slope protection (RSP). At the Pilarcitos Creek Bridges, partially grouted RSP will be placed around piers of the northbound and southbound bridges and will replace the earth stream bank, slope, and public trail between Pilarcitos Creek and the northern abutments of both bridges. The existing public trail along the north bank of Pilarcitos Creek will be removed during construction and replaced in kind at project completion. At the San Gregorio Creek Bridge, partially grouted RSP will be placed under the west end of the bridge along the slope between Pier 2 and Abutment 1 to restore the slope to a ratio no steeper than 1.5 horizontal to 1.0 vertical; and to construct a key around Pier 2 that will be filled with partially grouted RSP to protect the pier from erosion.

Identify the project's significant or potentially significant effects and briefly describe any proposed mitigation measures that would reduce or avoid that effect.

With standard conservation measures, avoidance and minimization measures, and mitigation measures, the proposed project would have less than significant effects to biological resources, specifically the:

California red-legged frog (Rana draytonii): Federally Threatened (FT)

Central California Coast Coho Salmon (Oncorhynchus kisutch) evolutionarily significant unit (ESU): Federally Endangered (FE) and State Endangered (SE)

Central California Coast Steelhead (Oncorhynchus mykiss irideus) distinct population segment (DPS): FT

Marbled murrelet (Brachyramphus marmoratus): FT and SE

Foothill yellow-legged frog (Rana boylii): SE.

If applicable, describe any of the project's areas of controversy known to the Lead Agency, including issues raised by agencies and the public.

There is no known controversies with this project.

Provide a list of the responsible or trustee agencies for the project.

U.S. Army Corps of Engineers, San Francisco Regional Water Quality Control Board, National Marine Fisheries Service, U.S. Fish and Wildlife Service, California Department of Fish and Wildlife, City of Half-Moon Bay Local Coastal Program/California Coastal Commission